

# Hornsea Offshore Wind Farm

---

Project Two

---

Environmental Statement  
Volume 6 – Onshore

## **Annex 6.8.7** **Construction Vehicle Trip Generation Assumptions**

PINS Document Reference: 7.6.8.7  
APFP Regulation 5(2)(a)

**January 2015**

---

[smartwind.co.uk](http://smartwind.co.uk)

SMart Wind Limited

**Hornsea Offshore Wind Farm**

**Project Two – Draft Environmental Statement**

Volume 6 - Onshore

Annex 6.8.7 – Construction Vehicle Trip Generation Assumptions

---

SMart Wind Limited

11<sup>th</sup> Floor

140 London Wall

London

EC2Y 5DN

Tel 0207 7765500

Email [info@smartwind.co.uk](mailto:info@smartwind.co.uk)

**Copyright © 2015.**

All pre-existing rights reserved.

**Liability**

This report has been prepared by RPS, with all reasonable skill, care and diligence within the terms of their contracts with SMart Wind Ltd or their subcontractor to RPS placed under RPS' contract with SMart Wind Ltd as the case may be.

**Document release and authorisation record**

PINS document reference	7.6.8.7
Report number	UK04-050700-REP-0065
Date	January 2015
Company name	SMart Wind Limited



The proposed onshore infrastructure (both the indicative onshore cable route and the HVDC converter/HVAC substation site at North Killingholme) for Project Two is immediately adjacent to Project One. The synergies were identified at an early stage and the environmental surveys to inform the baseline were designed to inform the EIA for both Project One and Project Two.



**Table of Contents**

1 Construction Vehicle Trip Generation Assumptions..... 1

## 1 CONSTRUCTION VEHICLE TRIP GENERATION ASSUMPTIONS

Location	Assumption
<b>Trenchless Technology Site</b>	
Number of staff per Trenchless Technology site	8-13 staff
Staff mode share	75% single occupancy car
Duration of works at each Trenchless Technology site	3 months minimum
Steel shuttering per drilling pit for worst case (Thrust Bore)	210 m <sup>2</sup> with associated bracings
<b>Cable Route</b>	
Rate of construction	1 km/month (minimum 3 months)
% of haul road surfaced with aggregate	100%
Width of haul road to calculate amount of aggregate	5 m Where TT site compounds overlap the Hornsea Project Two cable route, it is assumed that surfacing material for TT compounds is subsequently reused for the haul road.
Depth of aggregate used for haul road	0.3 m
Tonnes of material per HGV	20 tonnes
Trenches	2 trenches
Width of trenches	7 m at surface
% of compounds assumed to be surfaced with aggregate	50% or 25% for TT compounds spanning both Hornsea Project One and Hornsea Project Two routes.
Depth of aggregate surfacing at compounds	0.3 m
Staff per work front (5 work fronts operating at any one time)	20 staff
Staff Mode Share	75% single occupancy car
Minimum diameter of ducting	220 mm [estimate based on 180mm diameter cables]
Length of cable per delivery (1 cable roll per HGV)	750 m
% of cable route requiring ducting	100%

Location	Assumption
Length of ducting per HGV	750 m
Length of cable route served by one HGV carrying cable tiles	800 m
Depth of imported stabilised backfill	0.6 m
% of cable route work site fenced	100%
Cable route fencing per HGV	200 m
Average length of cable route trench supports carried by 1 HGV	500 m
Excavated material exported from route	4554 m <sup>3</sup> per km
<b>Converter Station</b>	
HVDC Converter/HVAC substation Total HGV Movements	14,085 movements
Duration of HVDC Converter/HVAC substation construction	1 year (assume 1 year as a worst case in terms of daily trip generation)
Staff	50 staff
Mode share	50% single occupancy car
Number of abnormal loads	Worst case 23 abnormal loads for 1.8GW HVAC, comprising: 14 Reactors 4 Filters 2 Static Var Compensators 3 Transformers (includes 1 spare)