

Hornsea Offshore Wind Farm

Project Two

Indicative Timing and Sequencing of Compounds Table

**Appendix P to the Response submitted for Deadline I
Application Reference: EN010053**

15 July 2015

smartwind.co.uk

Appendix P: Indicative Timing and Sequencing of Compounds Table

Table 1 - Compound Work Timing and Hours of Working

Cable Route Section Number	Compound Number	Type	Start of Works		Duration of Works		End of Works		Hours of Working	
			At start of onshore cable construction	Dependant on start of work on route section	3 months	3 to 5 years	After trenchless crossing completed	After onshore cable route construction completed	Monday to Friday 07:00 to 18:00 and Saturday 07:00 to 13:00	24 hours per day
1	1-C1	Landfall and TJBs								
	1-C2	Temporary Construction Compound								
	2-C2	Trenchless Crossing Compound								
	2-C3	Temporary Construction Compound								
	2-C4	Trenchless Crossing Compound								
	2-C5	Trenchless Crossing Compound								
	2-C6	Compensation Compound								
	2-C7	Temporary Construction Compound								
	4-C1	Trenchless Crossing Compound								
	4-C1a	Trenchless Crossing Compound								
4-C3	Compensation Compound									
2	4-C2	Trenchless Crossing Compound								
	4-C2a	Trenchless Crossing Compound								
	4-C4	Trenchless Crossing Compound								
	4-C5	Trenchless Crossing Compound								
	5-C1	Trenchless Crossing Compound								
	5-C3	Temporary Construction Compound								
3	5-C2	Trenchless Crossing Compound								
	5-C5	Trenchless Crossing Compound								
	5-C6	Compensation Compound								
4	6-C1	Temporary Construction Compound								
	6-C2	Temporary Construction Compound								
	8-C4	Trenchless Crossing Compound								
5	8-C1	Temporary Construction Compound								
	8-C1a	Compensation Compound								
	8-C2	Temporary Construction Compound								

