



East Anglia ONE North Offshore Windfarm

Appendix 26.14

HGV and LCV Traffic Assigned to the Construction Programme

Environmental Statement Volume 3

Applicant: East Anglia ONE North Limited
Document Reference: 6.3.26.14
SPR Reference: EA1N-DWF-ENV-REP-IBR-000363_014 Rev 01
Pursuant to APFP Regulation: 5(2)(a)

Author: Royal HaskoningDHV
Date: October 2019
Revision: Version 1

Landfall - Average Materials and Welfare and Operation Plant Daily HGV Movements

Activity	Total Working Days	Total HGVs	Month																																																
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36													
HDD At Landfall																																																			
Establish Landfall HDD construction compound / Topsoil Strip in Landfall Laydown Area	66	197			3	3	3																																												
Mobilisation of HDD Kit and Welfare to Landfall Compound	22	45					3																																												
HDD Drilling works & Ducting (assume working 24/7 7 days a week)	240	1,160						5	5	5	5	5	5	5																																					
Demobilisation of HDD kit and welfare	22	45													3																																				
Establish CCS within Landfall Laydown Area																																																			
Construction of CCS	66	158			3	3	3																																												
Mobilisation of Welfare and Operation Plant to CCS	22	26					2																																												
Transition Bays at Landfall																																																			
Excavation of transition bays	44	46										2	2																																						
Construction of transition bay base	44	10										1	1																																						
Connection of Cables in Transition Bays	66	0											0	0	0																																				
Transition bay Walls	44	15											1	1																																					
Transition bay roof and backfill over transition bay	44	21											1	1																																					
Landfall Compound Removal and Reinstatement	0	197																																														5	5		
Removal of CCS within Landfall Laydown Area and demobilisation of welfare	66	184																																														3	3	3	
Average Section Skip HGV Movements Per Day	286	84					1	1	1	1	1	1	1	1	1																																		1	1	1
		Total HGVs per day	0	0	6	6	12	6	6	6	6	8	9	7	8	6	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9	9	4	
		Total two-way HGV movements per day	0	0	12	12	24	12	12	12	12	16	18	14	16	12	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	18	8		

Section 1 - Construction Plant Requirements

Plant	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
D6 Dozer	2	2			2	2	1								2	2	2				2	2	2	2										2	2	2			
30T Excavator	4	4			2	2	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2										2	2	2			
20T Dumper	4	4			4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2										4	4	4			
Smooth Drum vibrio road roller	2	2			1	1	1								1	1	1				1	1	1	1										1	1	1			
21T excavator	2	2			2	2	3	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1											2	2	2		
5T Forward Tipping Dumper	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1											2	2	2		
Loading shovel	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2											2	2	2		
Trench Roller							2	1	1	1	1	1	1	1	1	1																			1	1	1		
Tractor & fencing kit	1	1			1	1	1														1	1	1	1															
Tractor & trailer	1	1			1	1	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1			1	1	3	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Water bowser (for dust suppression)	1	1			1	1	3	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1	
Tractor & cable drum trailer												1	1	1	1	1	1	1	1																				
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1											1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																			
Mobile crane													1	1	1	1	1	1	1	1																			
Grader	1	1			1	1	1																																
Cable laying tracked crane																																							
Cable winch												1	1	1	1	1	1	1	1	1																			
Pre-cast concrete truck																																							
Mobile concrete pump												1	1	1	1	1	1	1	1	1																			
Telehandler	1	1			1	1	2	1	1	1	1	1	1	1	1	1	1	1	1	1																			
Mobile self-contained welfare unit	1	1			1	1	1																													2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1	1																			
Mobile generator	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1											2	2	2	
Temporary lighting	2	2			2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2													3	3	3
Road surface paver & roller	1	1																																					
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																	1	1	1
Total Plant Onsite In Section Per Month	30	30	0	0	26	26	36	24	24	30	28	31	31	31	35	35	34	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	30	0	30	0	26	0	12	14	0	2	2	3	0	0	4	0	1	10	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	28	0	28	
Average Deliveries / Removals Per Day	2	0	2	0	2	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	2	0	2		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	4	0	4	0	4	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	4	0	4			

Section 2 - Average Materials and Welfare and Operation Plant Daily HGV Movements

Activity	Total Working Days	Total HGVs	Months																																						
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Establish construction consolidation sites and site accesses (month 6 construction of Hundred River CCS)	110	243	3	3	3	3		3																																	
Mobilisation of Welfare and Operation Plant to CCS	110	37	1	1	1	1		1																																	
Site preparation including fencing, temporary drainage and haul road construction	66	588				9	9	9																																	
Onshore Export Cable Installation Section 2A and 2B																																									
Trench Route Clearance / Topsoil Strip	44	0					0	0																																	
Trench Excavation	220	320							2	2	2	2	2	2	2	2	2	2																							
Duct Installation	220	194							1	1	1	1	1	1	1	1	1	1																							
Trench Backfill	198	15								1	1	1	1	1	1	1	1	1																							
Jointing Bay Excavation	242	322								2	2	2	2	2	2	2	2	2	2	2	2																				
Jointing Bay Base Constriction	198	23									1	1	1	1	1	1	1	1	1	1	1																				
Pulling and connection of cables	198	53										1	1	1	1	1	1	1	1	1	1	1																			
Jointing Bay Walls and Roof	198	66										1	1	1	1	1	1	1	1	1	1	1	1																		
Backfill over Jointing Bays	44	0																																				0	0		
Trench Route Reinstatement / Topsoil Reinstatement	66	0																																				0	0	0	
Medium Length Onshore HDD Crossing of Obstacle 2.1																																									
Establish Onshore HDD Entry Pit compound	44	78					2	2																																	
Mobilisation of HDD Kit and Welfare to Onshore drilling Compound	22	10							1																																
HDD Drilling works & Ducting (assume working 24/7 7 days a week)	120	0								0	0	0	0																												
HDD Drilling risk programme 'float' (Total HDD HGV movements included in HDD Drilling Works & Demobilisation of HDD kit and welfare)	30	0											0																												
Demobilisation of HDD kit and welfare	22	10												1																											
Removal of Onshore HDD Entry pit compound	44	78														2	2																								
Movement of fence line to minimum extents	88	0																					0	0	0	0															
Haul Road Removal (includes removal of fencing) and reinstatement	66	588																																				9	9	9	
Demobilisation of Welfare from CCS	66	37																																				1	1	1	
Construction consolidation site and access road Removal	154	243																					2	2	2	2											2	2	2		
Average Section Skip HGV Movements Per Day	594	177	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
Total HGVs per day			5	5	5	14	10	16	6	8	7	8	9	10	11	10	12	12	6	6	3	2	3	3	3	3	0	0	0	0	0	0	0	0	0	0	0	13	13	13	
Total two-way HGV movements per day			10	10	10	28	20	32	12	16	14	16	18	20	22	20	24	24	12	12	6	4	6	6	6	6	0	0	0	0	0	0	0	0	0	0	0	26	26	26	

Section 2 - Construction Plant Requirements

Plant	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
D6 Dozer	1	2	2	2	2	2	1								2	2	2				2	2	2	2										2	2	2			
30T Excavator	3	3	3	4	2	2	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2											2	2	2		
20T Dumper	3	3	3	4	2	2	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											4	4	4		
Smooth Drum vibrio road roller	1	1	1	2	1	1	1								1	1	1				1	1	1	1											1	1	1		
21T excavator	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1												2	2	2	
5T Forward Tipping Dumper	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1												2	2	2	
Loading shovel	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2												2	2	2	
Trench Roller							2	1	1	1	1	1	1	1	1	1																				1	1	1	
Tractor & fencing kit	1	1	1	1																	1	1	1	1															
Tractor & trailer	1	1	1	1			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1	
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1	
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1
Tractor & cable drum trailer											1	1	1	1	1	1	1	1																					
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1												1	1	1	
Cement mixer															1	1	1	1	1	1																			
Mobile crane															1	1	1	1	1	1																			
Grader	1	1	1	2			1																																
Cable laying tracked crane																																							
Cable winch															1	1	1	1	1	1																			
Pre-cast concrete truck															1	1	1	1	1	1	1	1	1	1															
Mobile concrete pump											1	1	1	1	1	1	1	1																					
Telehandler	1	1	1	1			2	1	1	1	1	1	1	1	1	1	1	1	1	1																			
Mobile self-contained welfare unit	1	1	1	1	1	1	1																														2	2	2
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1																				
Mobile generator	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1													2	2	2
Temporary lighting	1	1	1	2	1	1	2	2	2	3	3	3	3	3	3	3	3	3	3	2	2	2	2														3	3	3
Road surface paver & roller	1	1	1	1																																			
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																	1	1	1
Total Plant Onsite In Section Per Month	21	22	22	31	16	16	29	24	24	26	28	31	31	31	35	35	34	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	21	1	0	9	15	0	15	7	0	2	2	3	0	0	4	0	1	10	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	28	0	28		
Average Deliveries / Removals Per Day	1	1	0	1	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	2	0	2		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	2	2	0	2	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	4	0	4		

Section 2 - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																								
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
Establish construction consolidation sites and site accesses (month 6 construction of Hundred River CCS)	130	390	3	3	3	3		3																																			
Site preparation including fencing, temporary drainage and haul road construction	78	312				4	4	4																																			
Onshore Export Cable Installation Sction 2A and 2B																																											
Trench Route Clearance / Topsoil Strip	52	104					2	2																																			
Trench Excavation	260	390							3	2	2	2	1	1	1	1	1	1																									
Duct Installation	260	390							3	2	2	2	1	1	1	1	1	1																									
Trench Backfill	234	312								2	2	2	1	1	1	1	1	1																									
Jointing Bay Excavation	286	416								2	2	2	1	1	1	1	1	1	2	2																							
Jointing Bay Base Constriction	234	312										2	1	1	1	1	1	1	2	2																							
Pulling and connection of cables	234	338											1	1	1	1	1	1	2	2	3																						
Jointing Bay Walls and Roof	234	390											1	1	1	1	1	1	2	2	3	3																					
Backfill over Jointing Bays	52	156																																				3	3				
Trench Route Reinstatement / Topsoil Reinstatement	78	234																																				3	3	3			
Medium Length Onshore HDD Crossing of Obstacle 2.1 and 2.2																																											
Establish Onshore HDD drilling compound	52	156					3	3																																			
HDD Drilling works & Ducting (assume working 24/7 7 days a week) Includes Admin of HDD Compound	120	120								1	1	1	1																														
HDD Drilling risk programme 'float'	30	120												4																													
Demobilisation of HDD kit and welfare	26	78													3																												
Removal of Onshore HDD compound	52	156															3	3																									
Movement of fence line to minimum extents	104	312																				3	3	3	3																		
Haul Road Removal (includes removal of fencing) and reinstatement	78	234																																						3	3	3	
Construction consolidation site and access road Removal	182	546																					3	3	3	3														3	3	3	
Plant Operators																																											
Overall Plant Operators	936	13,312	18	19	19	26	13	13	23	18	18	19	21	23	23	23	27	27	26	16	9	7	16	16	16	16	16	0	0	0	0	0	0	0	0	0	0	0	0	20	20	20	
Section 2 Engineering Personnel																																											
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	936	3,744	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4		
Average Total Employees per day			25	26	26	37	23	29	36	31	31	34	32	38	37	34	41	41	38	28	19	14	26	26	26	26	4	4	4	4	4	4	4	4	4	4	4	4	4	4	36	36	33
Maximum Total Employee Two-way Movements Per Day (car/small van)			50	52	52	74	46	58	72	62	62	68	64	76	74	68	82	82	76	56	38	28	52	52	52	52	8	8	8	8	8	8	8	8	8	8	8	8	8	72	72	66	

Section 3 - Average Materials and Welfare and Operation Plant Daily HGV Movements

Activity	Total Working Days	Total HGVs	Months																																					
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36		
Establish construction consolidation site compound at Aldeburgh Road Crossing	22	59					3																																	
Mobilisation of Welfare and Operation Plant to CCS	22	11					1																																	
Site preparation including fencing, temporary drainage, haul road construction and access construction.	44	390					9	9																																
Onshore Export Cable Installation Sction 3A and 3B																																								
Trench Route Clearance / Topsoil Strip	44	0					0	0																																
Trench Excavation	220	202							1	1	1	1	1	1	1	1	1																							
Duct Installation	220	123							1	1	1	1	1	1	1	1	1																							
Trench Backfill	198	10								1	1	1	1	1	1	1	1																							
Jointing Bay Excavation	242	138																																						
Jointing Bay Base Constriction	198	10										1	1	1	1	1	1	1	1	1																				
Pulling and connection of cables	198	32												1	1	1	1	1	1	1	1																			
Jointing Bay Walls and Roof	198	28													1	1	1	1	1	1	1	1																		
Backfill over Jointing Bays	44	0																																			0	0		
Trench Route Reinstatement / Topsoil Reinstatement	66	0																																			0	0	0	
Movement of fence line to minimum extents	88	0																						0	0	0	0													
Haul Road and Access Removal (includes removal of fencing) and reinstatement	66	390																																			6	6	6	
Demobilisation of Welfare from CCS	66	11																																			1	1	1	
Construction consolidation site Removal	154	59																					1	1	1	1										1	1	1		
Average Section Skip HGV Movements Per Day	506	46					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										1	1	1			
Total HGVs per day			0	0	0	0	10	14	3	5	5	6	7	8	8	8	8	8	5	5	3	2	2	2	2	2	0	0	0	0	0	0	0	0	0	0	9	9	9	
Total two-way HGV movements per day			0	0	0	0	20	28	6	10	10	12	14	16	16	16	16	16	10	10	6	4	4	4	4	4	0	0	0	0	0	0	0	0	0	0	0	18	18	18

Section 3 - Construction Plant Requirements

Plant	Month																																								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
D6 Dozer					3	3						Q	Q	Q	Q	Q						2	2	2	2										2	2	2				
30T Excavator					3	3	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2											2	2	2			
20T Dumper					4	4	2	4	4	4	4	4	4	4	4	4	2	2				2	2	2	2											4	4	4			
Smooth Drum vibrio road roller					1	1																1	1	1	1											1	1	1			
21T excavator					2	2	2	2	2	2	2	2	2	2	2	2	1	1				1	1	1	1												2	2	2		
5T Forward Tipping Dumper					2	2	2	2	2	2	2	2	2	2	2	2	1	1				1	1	1	1												2	2	2		
Loading shovel					2	2	2	2	2	2	2	2	2	2	2	2						2	2	2	2												2	2	2		
Trench Roller							1	1	1	1	1	1	1	1	1	1																						1	1	1	
Tractor & fencing kit					1	1																1	1	1	1																
Tractor & trailer					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Fuel bowser (or self-propelled)					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Water bowser (for dust suppression)					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1	
Tractor & cable drum trailer												1	1	1	1	1	1	1	1	1	1																				
Tractor & soil tiller, roller, seeder																						1	1	1	1												1	1	1		
Cement mixer													1	1	1	1	1	1	1	1	1																				
Mobile crane													1	1	1	1	1	1	1	1	1																				
Grader					1	1																																			
Cable laying tracked crane																																									
Cable winch												1	1	1	1	1	1	1	1	1	1																				
Pre-cast concrete truck																																									
Mobile concrete pump											1	1	1	1	1	1	1	1	1	1	1																				
Telehandler					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																				
Mobile self-contained welfare unit					1	1	1																															2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																				
Mobile generator					2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1													2	2	2	
Temporary lighting					2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2													3	3	3	
Road surface paver & roller																																									
Pump							2	2	2	2	2	2	2	2	2	2	2	2	2	1																			1	1	1
Total Plant Onsite In Section Per Month	0	0	0	0	28	28	23	24	24	26	28	31	31	31	31	31	24	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	0	0	0	0	28	0	13	3	0	2	2	3	0	0	0	0	7	0	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	28	0	28	
Average Deliveries / Removals Per Day	0	0	0	0	2	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	0	0	0	0	4	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	4	0	4			

Section 3 - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																							
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
Establish construction consolidation site and site access off Sizewell Gap Road	26	78					3																																			
Site preparation including fencing, temporary drainage, haul road construction and access construction.	52	208				4	4																																			
Onshore Export Cable Installation Sction 3A and 3B																																										
Trench Route Clearance / Topsoil Strip	52	104				2	2																																			
Trench Excavation	260	390						3	2	2	2	1	1	1	1	1	1																									
Duct Installation	260	390						3	2	2	2	1	1	1	1	1	1																									
Trench Backfill	234	312							2	2	2	1	1	1	1	1	1																									
Jointing Bay Excavation	286	416								2	2	2	1	1	1	1	1	1	2	2																						
Jointing Bay Base Constriction	234	312									2	1	1	1	1	1	1	1	2	2																						
Pulling and connection of cables	234	338										1	1	1	1	1	1	1	2	2	3																					
Jointing Bay Walls and Roof	234	390											1	1	1	1	1	1	2	2	3	3																				
Backfill over Jointing Bays	52	156																																				3	3			
Trench Route Reinstatement / Topsoil Reinstatement	78	234																																				3	3	3		
Movement of fence line to minimum extents	104	312																																								
Haul Road and Access Removal (includes removal of fencing) and reinstatement	78	234																																					3	3	3	
Construction consolidation site Removal	182	546																																						3	3	3
Plant Operators																																										
Overall Plant Operators	598	11,050					23	23	16	18	18	19	21	23	23	23	23	23	16	16	9	7	16	16	16	16													20	20	20	
Section 3 Engineering Personnel																																										
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	598	2,392					4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4														4	4	4	
Average Total Employees per day			0	0	0	0	33	36	26	30	30	33	31	34	34	34	34	34	28	28	19	14	26	26	26	26	0	0	0	0	0	0	0	0	0	0	0	0	0	36	36	33
Maximum Total Employee Two-way Movements Per Day (car/small van)			0	0	0	0	66	72	52	60	60	66	62	68	68	68	68	68	56	56	38	28	52	52	52	52	0	0	0	0	0	0	0	0	0	0	0	0	72	72	66	

Section 4 - Construction Plant Requirements

Plant	Month																																				
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	
D6 Dozer	1	2	2	2	3	3															2	2	2	2									2	2	2		
30T Excavator	3	4	4	4	3	3	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2									2	2	2		
20T Dumper	3	4	4	4	4	4	2	4	4	4	4	4	4	4	4	4	2	2			2	2	2	2									4	4	4		
Smooth Drum vibrio road roller	1	2	2	2	1	1															1	1	1	1									1	1	1		
21T excavator	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1			1	1	1	1									2	2	2		
5T Forward Tipping Dumper	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1			1	1	1	1									2	2	2		
Loading shovel	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2					2	2	2	2									2	2	2		
Trench Roller							1	1	1	1	1	1	1	1	1																		1	1	1		
Tractor & fencing kit	1	1	1	1	1	1															1	1	1	1													
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1																		
Tractor & soil tiller, roller, seeder																					1	1	1	1									1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																	
Mobile crane													1	1	1	1	1	1	1	1																	
Grader	1	2	2	2	1	1																															
Cable laying tracked crane																																					
Cable winch												1	1	1	1	1	1	1	1	1																	
Pre-cast concrete truck																																					
Mobile concrete pump											1	1	1	1	1	1	1	1	1																		
Telehandler	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																	
Mobile self-contained welfare unit	1	1	1	1	1	1	1																											2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1																		
Mobile generator	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1										2	2	2		
Temporary lighting	1	2	2	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	2	2	2	2	2									3	3	3		
Road surface paver & roller	1	1	1	1																																	
Pump							2	2	2	2	2	2	2	2	2	2	2	2	2	1														1	1	1	
Total Plant Onsite In Section Per Month	21	31	31	31	28	28	23	24	24	26	28	31	31	31	31	24	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	28	28	28	
Total Deliveries / Removals	21	10	0	0	5	0	13	3	0	2	2	3	0	0	0	0	7	0	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	28	0	28
Average Deliveries / Removals Per Day	1	1	0	0	1	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	2	0	2	
Average Total two-way HGV movements (Deliveries / Removals) Per Day	2	2	0	0	2	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	4	0	4	

Section 4 - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																					
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36		
Establish construction consolidation site compound and site access off Snape Road	104	312	3	3	3	3																																		
Construction of tarmac haul road from access to CCS	52	156	3	3																																				
Site preparation including fencing, temporary drainage and haul road construction.	78	312		4	4	4																																		
Onshore Export Cable Installation Section 4A and 4B																																								
Trench Route Clearance / Topsoil Strip	52	104					2	2																																
Trench Excavation	260	390							3	2	2	2	1	1	1	1	1	1																						
Duct Installation	260	390							3	2	2	2	1	1	1	1	1	1																						
Trench Backfill	234	312								2	2	2	1	1	1	1	1	1																						
Jointing Bay Excavation	286	416								2	2	2	1	1	1	1	1	1	2	2																				
Jointing Bay Base Construction	234	312									2	1	1	1	1	1	1	1	2	2																				
Pulling and connection of cables	234	338											1	1	1	1	1	1	1	2	2	3																		
Jointing Bay Walls and Roof	234	390											1	1	1	1	1	1	2	2	3	3																		
Backfill over Jointing Bays	52	156																																		3	3			
Trench Route Reinstatement / Topsoil Reinstatement	78	234																																		3	3	3		
Movement of fence line to minimum extents	104	312																																						
Haul Road Removal (includes removal of fencing) and reinstatement	78	234																																			3	3	3	
Construction consolidation site and access road Removal	182	546																																				3	3	3
Plant Operators																																								
Overall Plant Operators	702	13,546	18	26	26	26	23	23	16	18	18	19	21	23	23	23	23	16	16	9	7	16	16	16	16											20	20	20		
Section 4 Engineering Personnel																																								
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	702	2,808	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4												4	4	4	
Project Engineering Personnel Based at CSS 1.1																																								
Head Engineer, 2 x Admin Staff, QS, Assistant QS, Overall Site Foreman, H&S Supervisor, H&S Assistant, Environmental Clerk, Assistant Environmental Clerk, Lead Surveyor, 2 X catering staff, 2 x client representative and 2 x owners engineers	936	15,912	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	
Average Total Employees per day			45	57	54	54	46	46	43	47	47	50	48	51	51	51	51	45	45	36	31	43	43	43	43	17	17	17	17	17	17	17	17	17	17	17	53	53	50	
Maximum Total Employee Two-way Movements Per Day (car/small van)			90	114	108	108	92	92	86	94	94	100	96	102	102	102	102	90	90	72	62	86	86	86	86	34	34	34	34	34	34	34	34	34	34	106	106	100		

Substation - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Months																																										
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36							
Permanent Access Road	130	520				4	4	4	4	4																																			
Construction Compound Construction	78	234				3	3	3																																					
Site Clearance Works	104	208					2	2	2	2																																			
Development Platform Earthworks	104	312								3	3	3	3																																
Foundation Works	260	962									4	4	4	4	4	4	4	4	3	3	3																								
Sub-structure Works	130	442													4	4	4	4	3	3	3																								
Super-Structure Works	130	442															3	3	3	4	4																								
M&E Kit Installation	182	702															2	2	4	5	5	5	4																						
Wiring Up	156	728																	4	4	5	5	5	4																					
Commissioning	312	1,248																		3	3	3	3	3	3	5	5	5	5	5	5	5	5												
Reinstatement	78	234																																											
Construction Compound Removal and Welfare Demobilisation	78	234																																											
Plant Operators																																													
Overall Plant Operators	780	16,380				20	32	32	30	39	39	34	34	21	21	31	31	36	36	39	16	16	9	9	9	9	9	9	9	9	9	9	9	9	9						11	11	11		
Substation Engineering Personnel																																													
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	780	3,120				4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4							4	4	4	
Project Engineering Personnel Based at Substation																																													
Head Engineer, 1 x Admin Staff, QS, Overall Site Foreman, H&S Supervisor, Environmental Clerk, Lead Surveyor, 1 x catering staff, 1 x client representative and 1 x owners engineers	858	8,580				10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10
Average Total Employees per day			0	0	0	41	55	55	50	62	60	55	55	39	39	53	53	61	61	66	46	46	36	35	31	31	28	28	28	28	28	28	28	28	28	28	10	10	10	10	31	31	31		
Maximum Total Employee Two-way Movements Per Day (car/small van)			0	0	0	82	110	110	100	124	120	110	110	78	78	106	106	122	122	132	92	92	72	70	62	62	56	56	56	56	56	56	56	56	56	20	20	20	20	62	62	62			

National Grid Works - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																							
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
Construction of access roads for National Grid Over Head Line Works	52	156	3	3																																						
Construction of tarmac access road to Sealing End Compound	26	52						2																																		
Project Substation - National Grid Connection	52	156							3	3																																
Removal of access road for National Grid Overhead Line Works	78	234																																			3	3	3			
Plant Operators																																										
Overall Plant Operators	208	3,666	17	17					19	20	20																											16	16	16		
Engineering Personnel																																										
Lead Engineer / surveyor, 1 x Foreman	208	416	2	2					2	2	2																												2	2	2	
Average Total Employees per day			22	22	0	0	0	0	23	25	25	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	21	21	21	
Maximum Total Employee Two-way Movements Per Day (car/small van)			44	44	0	0	0	0	46	50	50	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	42	42	42

National Grid Works - Total Vehicle Movement Requirements

Activity	Week																																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
Materials and Welfare and Operation Plant Daily HGV Movements Total Two-way HGV Movements Per Day	10	10	0	0	0	0	12	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	6	6	6
Increase to account for Miscellaneous allowances (nominal 25% increase)	13	13	0	0	0	0	15	3	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	8	8	8
Construction Plant Average Total two-way HGV Movements (deliveries / Removals) Per Day	2	0	2	0	0	0	2	2	0	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
Average total two-way HGV Movements Per Day	15	13	2	0	0	0	17	5	3	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	8	10	
Maximum Total Employee Two-way Movements Per Day (car/small van)	44	44	0	0	0	0	46	50	50	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	42	42	42
Employee Two-Way Movements Plus additional 10% for Miscellaneous Movements	49	49	0	0	0	0	51	55	55	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	47	47	47
Maximum Total HGV and Car/small van Two-way Movements Per Day (car/small van)	64	62	2	0	0	0	68	60	58	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	57	55	57	

National Grid Works

Construction Vehicle movements (quarterly)																				
Activities	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Site Enabling																				
HGVs	3000	3000	1500																	
LGVs	950	450	250																	
Substation Works																				
HGVs			160	300	650	650	650	650	800	800	1800	1800	1800	1800	500	500	20	20	40	44
LGVs			720	1120	1900	2180	2180	2180	1850	1850	1850	1850	800	800	800	400	200	200	200	200
Overhead Line Works																				
HGVs						268	268	268	268	402	402			134	264	264			402	402
LGVs						360	360	360	360	360	360			180	360	360				
Total two-way HGV movements per quarter	3000	3000	1660	300	650	918	918	918	1068	1202	2202	1800	1800	1934	764	764	20	20	442	446
Total two-way daily HGV movements (assuming 66 working days per quarter)	45	45	25	5	10	14	14	14	16	18	33	27	27	29	12	12	0	0	7	7
Total dail deliverieries	23	23	13	2	5	7	7	7	8	9	17	14	14	15	6	6	0	0	3	3
Total two-way LGV movements per quarter	950	450	970	1120	1900	2540	2540	2540	2210	2210	2210	1850	800	980	1160	760	200	200	200	200
Total two-way daily LGV movements (assuming 66 workidn days per quarter)	14	7	15	17	29	38	38	38	33	33	33	28	12	15	18	12	3	3	3	3
Total daily LGV arrivals	7	3	7	8	14	19	19	19	17	17	17	14	6	7	9	6	2	2	2	2

This page is intentionally blank