



**SCOTTISHPOWER
RENEWABLES**

East Anglia TWO Offshore Windfarm

Appendix 26.14

HGV and LCV Traffic Assigned to the Construction Programme

Environmental Statement Volume 3

Applicant: East Anglia TWO Limited
Document Reference: 6.3.26.14
SPR Reference: EA2-DWF-ENV-REP-IBR-000918_014 Rev 01
Pursuant to APFP Regulation: 5(2)(a)

Author: Royal HaskoningDHV
Date: October 2019
Revision: Version 1

This page is intentionally blank

Landfall - Construction Plant Requirements

Plant	Month																																					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36		
D6 Dozer			2	2	2								1	1																					1	1	1	
30T Excavator			2	2	2								1	1																					2	2	2	
20T Dumper			3	3	3								2	2																					2	2	2	
Smooth Drum vibrio road roller			1	1	1								1	1																					1	1	1	
21T excavator			2	2	2								1	1																					1	1	1	
5T Forward Tipping Dumper			2	2	2								1	1																					1	1	1	
Loading shovel			1	1	1									1	1																				2	2	2	
French Roller														1	1																							
Tractor & fencing kit			1	1	1																															1	1	1
Tractor & trailer			1	1	1									1	1	1	1	1																		1	1	1
Tractor & Fuel bowser (or self-propelled)			1	1	1								1	1	1	1	1																			1	1	1
Tractor & Water bowser (for dust suppression)			1	1	1								1	1	1	1	1																			1	1	1
Tractor & cable drum trailer																																						
Tractor & soil tiller, roller, seeder																																				1	1	1
Cement mixer														1	1																							
Mobile crane														1	1																							
Grader			1	1	1																																	
Cable laying tracked crane														1	1																							
Cable winch																																						
Pre-cast concrete truck																																						
Mobile concrete pump														1	1																							
Telehandler			1	1	1									1	1	1	1	1																				
Mobile self-contained welfare unit			1	1	1									1	1	1	1	1																		1	1	1
Crawler Crane														1	1																							
Mobile generator			1	1	1									1	1	1	1	1																		1	1	1
Temporary lighting			1	1	1									1	1	1	1	1																		1	1	1
Road surface paver & roller																																						
Pump														1	1	1	1	1																				
Total Plant Onsite In Section Per Month	0	0	22	22	22	0	0	0	0	12	15	12	21	21	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	18	18	
Total Deliveries / Removals	0	0	22	0	0	22	0	0	0	12	3	9	11	0	21	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	0	18
Average Deliveries / Removals Per Day	0	0	1	0	0	1	0	0	0	1	1	1	1	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	1		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	0	0	2	0	0	2	0	0	0	2	2	2	2	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	2		

Landfall - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, etc.)	Total Working Days	Total Person Days	Month																																			
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36
Establish Landfall HDD construction compound	78	234			3	3	3																															
HDD Drilling works & Ducting (assume working 24/7 7 days a week) Includes Admin of HDD Compound	240	1,440					6	6	6	6	6	6	6																									
Demobilisation of HDD Kit and Welfare from Landfall Compound	26	156												6																								
Establish CCS within Landfall Laydown Area																																						
Construction of CCS	78	234			3	3	3																															
Transition Bays at Landfall																																						
Excavation of transition bays	52	156										3	3																									
Construction of transition bay base	52	156											3																									
Connection of Cables in Transition Bays	78	234												3	3	3																						
Transition bay Walls and Roof	52	156													3	3																						
Backfill over transition bay	52	156													3	3																						
Landfall Compound Removal and Reinstatement	52	156																																		3	3	
Removal of CCS within Landfall Laydown Area and demobilisation of welfare	78	234																																		3	3	3
Plant Operators																																						
Overall Plant Operators	208	3,016			19	19	19						8	11	8	16	16																					
Landfall HDD Engineering Personnel (non HDD)																																						
1 x engineer / surveyor, 1 x Foreman	286	572			2	2	2						2	2	2	2	2																			2	2	2
Average Total Employees per day			0	0	27	27	27	6	6	6	6	19	25	22	33	33	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	8	8	5
Maximum Total Employee Two-way Movements Per Day (car/small van)			0	0	54	54	54	12	12	12	12	38	50	44	66	66	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	16	16	10

Section 1 - Average Materials and Welfare and Operation Plant Daily HGV Movements

Activity	Total Working Days	Total HGVs	Month																																						
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Establish construction consolidation site and site accesses	44	184	5	5																																					
Mobilisation of Welfare and Operation Plant to CCS	44	26	1	1																																					
Site preparation including fencing, temporary drainage and haul road construction.	44	408	10	10																																					
Onshore Export Cable Installation East of SPA																																									
Trench Route Clearance / Topsoil Strip	44	0				0	0																																		
Trench Excavation	220	231						2	2	2	2	2	2	2	2	2																									
Duct Installation	220	139						1	1	1	1	1	1	1	1	1																									
Trench Backfill	198	11							1	1	1	1	1	1	1	1																									
Jointing Bay Excavation	242	230							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Jointing Bay Base Constriction	198	16									1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Pulling and connection of cables	198	43										1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Jointing Bay Walls and Roof	198	47										1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Backfill over Jointing Bays	44	0																																			0	0	0		
Trench Route Reinstatement / Topsoil Reinstatement	66	0																																		0	0	0	0		
Medium Length HDD crossing of Obstacle 2.1																																									
Establish Onshore HDD Entry Pit compound	66	178				3	3	3																																	
Mobilisation of HDD Kit and Welfare to Onshore drilling Compound	22	50							3																																
HDD Drilling works & Ducting (assume working 24/7 7 days a week)	120	105							1	1	1	1																													
HDD Drilling risk programme 'Roat' (Total HDD HGV movements included in HDD Drilling Works & Ducting)	30	0											0																												
Demobilisation of HDD kit and welfare	22	50												3																											
Removal of Onshore HDD Entry pit compound	66	178													3	3	3																								
Movement of fence line to minimum extents	88	0																																							
Haul Road Removal (includes removal of fencing) and reinstatement	66	408																																				7	7	7	
Demobilisation of Welfare from CCS	66	26																																					1	1	1
Construction consolidation site and access road Removal	154	184																																					2	2	2
Average Section Skip HGV Movements Per Day	550	115	1	1			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Total HGVs per day			17	17	0	0	4	4	7	10	7	8	9	9	12	9	12	12	8	5	3	2	3	3	3	3	0	0	0	0	0	0	0	0	0	0	0	0	11	11	11
Total two-way HGV movements per day			34	34	0	0	8	8	14	20	14	16	18	18	24	18	24	24	16	10	6	4	6	6	6	6	0	0	0	0	0	0	0	0	0	0	0	0	22	22	22

Section 1 - Construction Plant Requirements

Plant	Month																																								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
D6 Dozer	2	2			2	2	1								2	2	2				2	2	2	2										2	2	2					
30T Excavator	4	4			2	2	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2											2	2	2				
20T Dumper	4	4			4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											4	4	4				
Smooth Drum vibrio road roller	2	2			1	1	1								1	1	1				1	1	1	1											1	1	1				
21T excavator	2	2			2	2	3	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1												2	2	2			
5T Forward Tipping Dumper	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1												2	2	2			
Loading shovel	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2												2	2	2			
Trench Roller							2	1	1	1	1	1	1	1	1	1																					1	1	1		
Tractor & fencing kit	1	1			1	1	1														1	1	1	1																	
Tractor & trailer	1	1			1	1	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1			1	1	3	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Water bowser (for dust suppression)	1	1			1	1	3	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1														1	1	1	
Tractor & cable drum trailer												1	1	1	1	1	1	1	1																						
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1														1	1	1	
Cement mixer													1	1	1	1	1	1	1	1																					
Mobile crane													1	1	1	1	1	1	1	1																					
Grader	1	1			1	1	1																																		
Cable laying tracked crane																																									
Cable winch												1	1	1	1	1	1	1	1	1																					
Pre-cast concrete truck													1	1	1	1	1	1	1	1																					
Mobile concrete pump												1	1	1	1	1	1	1	1	1																					
Telehandler	1	1			1	1	2	1	1	1	1	1	1	1	1	1	1	1	1	1																					
Mobile self-contained welfare unit	1	1			1	1	1																															2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1	1																					
Mobile generator	2	2			2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1													2	2	2	
Temporary lighting	2	2			2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2															3	3	3
Road surface paver & roller	1	1																																							
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																			1	1	1
Total Plant Onsite In Section Per Month	30	30	0	0	26	26	36	24	24	30	26	28	31	31	31	35	35	34	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	30	0	30	0	26	0	12	14	0	2	2	3	0	0	4	0	1	10	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	28	0	28	
Average Deliveries / Removals Per Day	2	0	2	0	2	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
Average Total two-way HGV movements (Deliveries / Removals) Per Day	4	0	4	0	4	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	4	0	4		

Section 2 - Construction Plant Requirements

Plant	Month																																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
D6 Dozer	1	2	2	2	2	2	1								2	2	2				2	2	2	2										2	2	2				
30T Excavator	3	3	3	4	2	2	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2											2	2	2			
20T Dumper	3	3	3	4	2	2	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											4	4	4			
Smooth Drum vibrio road roller	1	1	1	2	1	1	1								1	1	1				1	1	1	1											1	1	1			
21T excavator	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1											2	2	2			
5T Forward Tipping Dumper	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	1			1	1	1	1											2	2	2			
Loading shovel	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2											2	2	2			
Trench Roller							2	1	1	1	1	1	1	1	1	1																				1	1	1		
Tractor & fencing kit	1	1	1	1																	1	1	1	1																
Tractor & trailer	1	1	1	1			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1	
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1																					
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1												1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																				
Mobile crane													1	1	1	1	1	1	1	1																				
Grader	1	1	1	2			1																																	
Cable laying tracked crane																																								
Cable winch												1	1	1	1	1	1	1	1	1																				
Pre-cast concrete truck																																								
Mobile concrete pump											1	1	1	1	1	1	1	1	1																					
Telehandler	1	1	1	1			2	1	1	1	1	1	1	1	1	1	1	1	1	1																				
Mobile self-contained welfare unit	1	1	1	1	1	1	1																														2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1																					
Mobile generator	1	1	1	2	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1													2	2	2	
Temporary lighting	1	1	1	2	1	1	2	2	2	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2													3	3	3	
Road surface paver & roller	1	1	1	1																																				
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																		1	1	1
Total Plant Onsite In Section Per Month	21	22	22	31	16	16	29	24	24	26	28	31	31	31	35	35	34	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	21	1	0	9	15	0	15	7	0	2	2	3	0	0	4	0	1	10	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	28	0	28	
Average Deliveries / Removals Per Day	1	1	0	1	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
Average Total two-way HGV movements (Deliveries / Removals) Per Day	2	2	0	2	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	4	0	4		

Section 3 - Average Materials and Welfare and Operation Plant Daily HGV Movements

Activity	Total Working Days	Total HGVs	Months																																									
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36						
Establish construction consolidation site compound at Aldeburgh Road Crossing	22	59						3																																				
Mobilisation of Welfare and Operation Plant to CCS	22	11						1																																				
Site preparation including fencing, temporary drainage, haul road construction and access construction.	44	390					9	9																																				
Onshore Export Cable Installation Sction 3A and 3B																																												
Trench Route Clearance / Topsoil Strip	44	0					0	0																																				
Trench Excavation	220	202							1	1	1	1	1	1	1	1	1	1																										
Duct Installation	220	123							1	1	1	1	1	1	1	1	1	1																										
Trench Backfill	198	10								1	1	1	1	1	1	1	1	1																										
Jointing Bay Excavation	242	138								1	1	1	1	1	1	1	1	1	1	1																								
Jointing Bay Base Constriction	198	10									1	1	1	1	1	1	1	1	1	1																								
Pulling and connection of cables	198	32										1	1	1	1	1	1	1	1	1	1																							
Jointing Bay Walls and Roof	198	28										1	1	1	1	1	1	1	1	1	1	1																						
Backfill over Jointing Bays	44	0																																					0	0				
Trench Route Reinstatement / Topsoil Reinstatement	66	0																																					0	0	0			
Movement of fence line to minimum extents	88	0																																										
Haul Road and Access Removal (includes removal of fencing) and reinstatement	66	390																																							6	6	6	
Demobilisation of Welfare from CCS	66	11																																							1	1	1	
Construction consolidation site Removal	154	59																																								1	1	1
Average Section Skip HGV Movements Per Day	506	46					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
Total HGVs per day			0	0	0	0	10	14	3	5	5	6	7	8	8	8	8	8	5	5	3	2	2	2	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9	9	9	
Total two-way HGV movements per day			0	0	0	0	20	28	6	10	10	12	14	16	16	16	16	16	10	10	6	4	4	4	4	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	18	18	

Section 3 - Construction Plant Requirements

Plant	Month																																								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
D6 Dozer					3	3						Q	Q	Q	Q	Q						2	2	2	2										2	2	2				
30T Excavator					3	3	2	2	2	2	2	2	2	2	2	2	2	2				2	2	2	2											2	2	2			
20T Dumper					4	4	2	4	4	4	4	4	4	4	4	4	2	2				2	2	2	2											4	4	4			
Smooth Drum vibrio road roller					1	1																1	1	1	1											1	1	1			
21T excavator					2	2	2	2	2	2	2	2	2	2	2	2	1	1				1	1	1	1												2	2	2		
5T Forward Tipping Dumper					2	2	2	2	2	2	2	2	2	2	2	2	1	1				1	1	1	1												2	2	2		
Loading shovel					2	2	2	2	2	2	2	2	2	2	2	2						2	2	2	2												2	2	2		
Trench Roller							1	1	1	1	1	1	1	1	1	1																					1	1	1		
Tractor & fencing kit					1	1																1	1	1	1																
Tractor & trailer					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Fuel bowser (or self-propelled)					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Water bowser (for dust suppression)					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1	1																					
Tractor & soil tiller, roller, seeder																						1	1	1	1												1	1	1		
Cement mixer												1	1	1	1	1	1	1	1	1	1																				
Mobile crane												1	1	1	1	1	1	1	1	1	1																				
Grader					1	1																																			
Cable laying tracked crane																																									
Cable winch											1	1	1	1	1	1	1	1	1	1																					
Pre-cast concrete truck												1	1	1	1	1	1	1	1	1	1																				
Mobile concrete pump										1	1	1	1	1	1	1	1	1	1	1																					
Telehandler					1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																				
Mobile self-contained welfare unit					1	1	1																															2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1	1																					
Mobile generator					2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1																		2	2	2
Temporary lighting					2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	3	2																		3	3	3
Road surface paver & roller																																									
Pump							2	2	2	2	2	2	2	2	2	2	2	2	2	1																			1	1	1
Total Plant Onsite In Section Per Month	0	0	0	0	28	28	23	24	24	26	28	31	31	31	31	31	24	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	0	28	28	28		
Total Deliveries / Removals	0	0	0	0	28	0	13	3	0	2	2	3	0	0	0	0	7	0	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	28	0	28		
Average Deliveries / Removals Per Day	0	0	0	0	2	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	0	0	0	0	4	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	4	0	4			

Section 3 - Average Daily Personnel Requirements

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																						
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Establish construction consolidation site and site access off Sizewell Gap Road	26	78						3																																	
Site preparation including fencing, temporary drainage, haul road construction and access construction.	52	208					4	4																																	
Onshore Export Cable Installation Sction 3A and 3B																																									
Trench Route Clearance / Topsoil Strip	52	104					2	2																																	
Trench Excavation	260	390							3	2	2	2	1	1	1	1	1	1																							
Duct Installation	260	390							3	2	2	2	1	1	1	1	1	1																							
Trench Backfill	234	312								2	2	2	1	1	1	1	1	1																							
Jointing Bay Excavation	286	416								2	2	2	1	1	1	1	1	1	2	2																					
Jointing Bay Base Constriction	234	312									2	1	1	1	1	1	1	1	2	2																					
Pulling and connection of cables	234	338										1	1	1	1	1	1	1	2	2	3																				
Jointing Bay Walls and Roof	234	390											1	1	1	1	1	1	2	2	3	3																			
Backfill over Jointing Bays	52	156																																				3	3		
Trench Route Reinstatement / Topsoil Reinstatement	78	234																																			3	3	3		
Movement of fence line to minimum extents	104	312																						3	3	3	3														
Haul Road and Access Removal (includes removal of fencing) and reinstatement	78	234																																				3	3	3	
Construction consolidation site Removal	182	546																						3	3	3	3											3	3	3	
Plant Operators																																									
Overall Plant Operators	598	11,050					23	23	16	18	18	19	21	23	23	23	23	23	16	16	9	7	16	16	16	16											20	20	20		
Section 3 Engineering Personnel																																									
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	598	2,392					4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4											4	4	4		
Average Total Employees per day			0	0	0	0	33	36	26	30	30	33	31	34	34	34	34	34	28	28	19	14	26	26	26	26	0	0	0	0	0	0	0	0	0	0	0	0	36	36	33
Maximum Total Employee Two-way Movements Per Day (car/small van)			0	0	0	0	66	72	52	60	60	66	62	68	68	68	68	68	56	56	38	28	52	52	52	52	0	0	0	0	0	0	0	0	0	0	0	72	72	66	

Section 4 - Construction Plant Requirements

Plant	Month																																				
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	
D6 Dozer	1	2	2	2	3	3															2	2	2	2									2	2	2		
30T Excavator	3	4	4	4	3	3	2	2	2	2	2	2	2	2	2	2	2	2			2	2	2	2									2	2	2		
20T Dumper	3	4	4	4	4	4	2	4	4	4	4	4	4	4	4	4	2	2			2	2	2	2									4	4	4		
Smooth Drum vibrio road roller	1	2	2	2	1	1															1	1	1	1									1	1	1		
21T excavator	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1			1	1	1	1									2	2	2		
5T Forward Tipping Dumper	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1			1	1	1	1									2	2	2		
Loading shovel	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2					2	2	2	2									2	2	2		
Trench Roller							1	1	1	1	1	1	1	1	1	1																	1	1	1		
Tractor & fencing kit	1	1	1	1	1	1															1	1	1	1													
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									1	1	1		
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1																		
Tractor & soil tiller, roller, seeder																					1	1	1	1									1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																	
Mobile crane													1	1	1	1	1	1	1	1																	
Grader	1	2	2	2	1	1																															
Cable laying tracked crane																																					
Cable winch												1	1	1	1	1	1	1	1	1																	
Pre-cast concrete truck																																					
Mobile concrete pump											1	1	1	1	1	1	1	1	1																		
Telehandler	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																	
Mobile self-contained welfare unit	1	1	1	1	1	1	1																											2	2	2	
Crawler Crane							1	1	1	1	1	1	1	1	1	1	1	1	1																		
Mobile generator	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1										2	2	2		
Temporary lighting	1	2	2	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	2	2	2	2	2									3	3	3		
Road surface paver & roller	1	1	1	1																																	
Pump							2	2	2	2	2	2	2	2	2	2	2	2	2	1														1	1	1	
Total Plant Onsite In Section Per Month	21	31	31	31	28	28	23	24	24	26	28	31	31	31	31	24	24	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	28	28	28	
Total Deliveries / Removals	21	10	0	0	5	0	13	3	0	2	2	3	0	0	0	0	7	0	7	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	28	0	28
Average Deliveries / Removals Per Day	1	1	0	0	1	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	2	0	2	
Average Total two-way HGV movements (Deliveries / Removals) Per Day	2	2	0	0	2	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	4	0	4		

Substation - Monthly Construction Plant Requirements

Activity	Months																																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
D6 Dozer				2	4	4	4	4	4	4	4	4	2	2	2	2	2	2																		1	1	1		
30T excavator				2	4	4	4	6	6	4	4	2	2	2	2	2	2	2																		1	1	1		
20T dumper				2	4	4	4	6	6	4	4	2	2	2	2	2	2	2																		1	1	1		
Smooth Drum vibro road roller				2	4	4	2	2	2	4	4	2	2	2	2	2	2	2																		1	1	1		
21T excavator				2	4	4	4	6	6	4	4	2	2	4	4	4	4	4																		1	1	1		
5T Forward Tipping Dumper				2	4	4	4	6	6	4	4	2	2	4	4	4	4	4																		1	1	1		
Loading shovel				2	2	2	2	2	2	2	2	2	2	2	2	2	2	2																		1	1	1		
Tractor & trailer				1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
Tractor & Fuel bowser (or self-propelled)				1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
Tractor & Water bowser (for dust suppression)				1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
Grader				2	2	2	2	2	2	2	2	2	1	1	1	1	1	1																		1	1	1		
Mobile self-contained welfare unit				1	1	1	1	1	1	1																										1	1	1		
Road surface paver & roller				1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																		1	1	1		
Concrete batching plant											1	1	1	1	1	1	1	1		1	1																			
Dry-mix silos											2	2	2	2	2	2	2	2																						
Cement mixer																1	1	1		1	1																			
Mobile crane (light for general use)														1	1	2	2	2		2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1				
Mobile crane (heavy)																		1		2	2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1				
Specialist heavy-lifting gantry & associated equipment																			1	2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1				
Static crane																1	1	2		2	2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1				
Pre-cast concrete truck										1	1	1	1	2	2	2	2	2		2	2	2	1	1																
Mobile concrete pump										1	1	1	1	2	2	2	2	2		2	2	2	1	1																
Telehandler								1	1					1	1	2	2	2		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2				
Mobile generator								1	1							1	1	2		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2				
3T Forward Tipping Dumper														1	1	1	1	1																						
Scissor lift																1	1	2		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2				
Mobile powered aerial platform (boom lift / 'cherry picker')																1	1	2		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2				
Scaffolding (deliveries)																1	1	2		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2				
Formwork (deliveries)										1	1	1	1	2	2	2	2	2		2	2	2	1	1																
JCB Wheeled excavator														1	1	2	2	2		2	2	2	1	1																
Forklift																		1		2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2			
Pump (4 per delivery)								2	2	2	2	2	2	2	2	2	2	2																						
Temporary lighting (8 per delivery)								2	2																															
Trench Roller								1	1																													1	1	1
Crawler Crane								1	1																															
Total Plant Onsite In Section Per Month	0	0	0	21	33	33	31	47	47	40	40	27	27	38	38	47	47	55	30	30	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	13	13	13		
Total Deliveries / Removals	0	0	0	21	12	0	2	16	0	23	0	13	0	11	0	9	0	8	31	0	12	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	18	0	13	
Average Deliveries / Removals Per Week	0	0	0	6	3	0	1	4	0	6	0	4	0	3	0	3	0	2	8	0	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5	0	4		
Average Total two-way HGV movements (Deliveries / Removals) Per Week	0	0	0	12	6	0	2	8	0	12	0	8	0	6	0	6	0	4	16	0	6	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	8		
Average Total two-way HGV movements (Deliveries / Removals) Per Day	0	0	0	3	2	0	1	2	0	3	0	2	0	2	0	2	0	1	4	0	2	0	0	0	0	0	0	0	0	0	0	0	0	2	0	0	2			

National Grid Works

Construction Vehicle movements (quarterly)																				
Activities	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Site Enabling																				
HGVs	3000	3000	1500																	
LGVs	950	450	250																	
Substation Works																				
HGVs			160	300	650	650	650	650	800	800	1800	1800	1800	1800	500	500	20	20	40	44
LGVs			720	1120	1900	2180	2180	2180	1850	1850	1850	1850	800	800	800	400	200	200	200	200
Overhead Line Works																				
HGVs						268	268	268	268	402	402			134	264	264			402	402
LGVs						360	360	360	360	360	360			180	360	360				
Total two-way HGV movements per quarter	3000	3000	1660	300	650	918	918	918	1068	1202	2202	1800	1800	1934	764	764	20	20	442	446
Total two-way daily HGV movements (assuming 66 working days per quarter)	45	45	25	5	10	14	14	14	16	18	33	27	27	29	12	12	0	0	7	7
Total dail delivereries	23	23	13	2	5	7	7	7	8	9	17	14	14	15	6	6	0	0	3	3
Total two-way LGV movements per quarter	950	450	970	1120	1900	2540	2540	2540	2210	2210	2210	1850	800	980	1160	760	200	200	200	200
Total two-way daily LGV movements (assuming 66 workidn days per quarter)	14	7	15	17	29	38	38	38	33	33	33	28	12	15	18	12	3	3	3	3
Total daily LGV arrivals	7	3	7	8	14	19	19	19	17	17	17	14	6	7	9	6	2	2	2	2