

Norfolk Boreas Offshore Wind Farm

Appendix 24.20

Scenario 2 – GHD Assumed Construction Materials and Associated HGV Delivery Derivation

Environmental Statement

Volume 3

Applicant: Norfolk Boreas Limited
Document Reference: 6.3.24.20
RHDHV Reference: PB5640-006-2420
Pursuant to APFP Regulation: 5(2)(a)

Date: June 2019
Revision: Version 1
Author: Royal HaskoningDHV

Photo: Ormonde Offshore Wind Farm

This page is intentionally blank.

GHD Assumed Construction Materials and Associated HGV Delivery Derivation

Note: Materials in Bold/Italic are to be both delivered and removed from site

Note: The following assumptions are for the purposes of indicative worst case traffic and transport assessments, based on high level consideration for typical construction practices.

Location	Material	Assumption	Dimensions	One-way HGVs	Comment
Landfall HDD (Scenario 2)	Mobilisation/Demobilisation	40	HGV Loads	40	Mobilisation and Demobilisation generally consist of 20 HGV loads delivered over 2 days with a crane on site (150t-300t) to position equipment
	Stone (Aggregate)	900	m³	90	50mx60m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Water	25,000	L	3	Used to generate drilling slurry (bentonite). If mains water supply not available, utilise 10,000L water tankers
	Geotextiles	6,000	m²	4	50mx60m compound dimensions (TEMPORARY, will require removal)
	Drilling Rig	100	T	2	1 for each parallel site
	Fencing	440	m	2	Perimeter fencing (60m x 50m) (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Excavated material (landfall)	1,325	m ³	213	assumed up to 1000m drill length, 3x drills (allowance for failed drill on each site), 0.65m diameter bore - to be removed from site
Transition Pit	Concrete	90	m ³	12	2 transition pits, each 10mx15m, assumed concrete slab depth of 0.3m
	Excavated Material	90	m ³	15	Equivalent to concreted floor - to be removed from site (displaced by concrete slab)
		Totals		381	
Onshore Trenchless (17 No. Locations) (Scenario 2)	Mobilisation/Demobilisation	40	HGV Loads	680	Riggall Report. Mobilisation and Demobilisation generally consist of 20 HGV loads delivered over 2 days with a crane on site (150t-300t) to position equipment
	Stone (Aggregate)	3,750	m³	6375	100mx50m and 150m x 50m compound dimensions (worst case trenchless with stop end) with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Water	25,000	L	43	Used to generate drilling slurry (bentonite). If mains water supply not available, utilise 10,000L water tankers.
	Geotextiles	25,000	m²	284	100mx50m and 150m x 50m compound dimensions (worst case trenchless with stop end) s (TEMPORARY, will require removal)
	Drilling Rig	100	T	34	
	Fencing	700	m	29	Perimeter fencing (100mx50m and 150m x 50m) (utilising temporary fencing panels - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Excavated material (crossings)	221	m ³	601	assumed up to 250m drill length, 2x drills, 0.75m diameter bore - to be removed from site
		Totals		8044	
Mobilisation Areas* (14 No.) (Scenario 2)	Stone (Aggregate)	3,000	m³	3900	100mx100m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	800	m	25	Temporary fencing panels
	Welfare facilities and associated infrastructure	8		104	
		Totals		4029	
Cable Route (Scenario 2)	CBS	42,458	m ³	5308	60km section length x 1m trench width x 0.46m depth x 2 trenches (NB HVDC) - volume of ducts (2x 260mm ducts per trench)
	Trench Excavated Material	55,200	m ³	8832	Assumed displaced soil due to CBS (PERMANENT REMOVAL)
	Running track stone (aggregate)	216,000	m³	21600	60 km route length x 6m width x 0.3 depth x 1 haul road (TEMPORARY) - worst case assumption, bag mats or other geotextile could be used
	Fencing	240,000	m	572	route edging (60 km length x 2 sides) - worst case assumption that entire route length is fenced off (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Ducts	200	Deliveries	200	
	Cable Tiles	80	Deliveries	80	
	Fibres	-	Deliveries	0	Refer to Appendix 24.6
Cable Drums	-	Deliveries	0	Refer to Appendix 24.6	
		Totals		36592	
Joint Pits (Scenario 2)	Concrete	-	m ³	0	Refer to Appendix 24.6
	Excavated Material	-	m ³	0	Refer to Appendix 24.6
	CBS	-	m ³	0	Refer to Appendix 24.6
	Cable Joints	-	No.	0	Refer to Appendix 24.6
		Totals			
HVDC Onshore Substation (Scenario 2)	Concrete	14,625	m ³	1,829	250mx300m HVDC dimensions with assumed concrete depth of 0.3m and coverage of 65% of site
	Stone (Aggregate)	7,875	m ³	788	250mx300m HVDC dimensions with assumed hardcore depth of 0.3m and coverage of 35% of site
	Fencing	1,100	m	3	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Supergrid Transformer	8	No.	8	15m x 5m x 5.5m ~250T
	Converter Building	2	No.	50	Likely steel frame clad. 110m x 70m x 19m each
	Associated Electrical Equipment			50	Refer to Chapter 5 - Project Description for further details of additional electrical assets
	Access Road	5,400	m ³	540	2.0 km route length x 6m width x 0.450 depth x 1 Access road
Excavated Material	4,050	m ³	648	Attenuation pond displaced material, to be removed.	
		Totals		3916	
Onshore Substation (Temp Compound) (Scenario 2)	Stone (Aggregate)	6,000	m³	600	100mx200m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	1,200	m	3	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
	Access Road	1,800	m³	180	0.5 km route length x 6m width x 0.3 depth x 1 haul road (TEMPORARY) - worst case assumption, bag mats or other geotextile could be used
		Totals		799	
NGET Substation (Scenario 2)	Concrete	2,610	m ³	327	145mx200m extension with assumed concrete depth of 0.3m and coverage of 30% of site
	Stone (Aggregate)	6,090	m ³	609	145mx200m extension dimensions with assumed hardcore depth of 0.3m and coverage of 70% of site
	Fencing	400	m	4	Palisade Perimeter extension (2x200m length - assumed existing 145m fence is removed and reused at new boundary)
	Busbar steelwork and gantrys	400	m	40	1x200m extension to busbar + gantries (50m deliveries) + New Towers (each 50m tall)
	Excavated Material	2,100	m ³	336	Attenuation pond displaced material, to be removed.
		Totals		1316	
NGET Substation (Temp Compound) (Scenario 2)	Stone (Aggregate)	20,250	m³	2025	300mx150m + 150m x 150m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	3,000	m	8	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
	Access Road	1,800	m³	180	0.5 km route length x 6m width x 0.3 depth x 1 haul road (TEMPORARY) - worst case assumption, bag mats or other geotextile could be used
	Temporary OHL	40		40	3x Temp towers and line
		Totals		2269	
A47 Highways Works with mobilisation area* (Scenario 2)	Concrete/Asphalt	625	m ³	79	250m x 5m centre lane addition @ 0.5m depth
	Stone (Aggregate)	3,000	m³	300	100mx100m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	800	m	2	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
		Totals		397	

* 13 Mobilisation areas associated cable corridor with 1 mobilisation area associated with the A47 highway works detailed separately within Appendix table