## **REPORT**

# **Boston Alternative Energy Facility**

### **Indicative Construction Programme**

Client: Alternative Use Boston Projects Ltd.

Planning Inspectorate EN010095

Reference:

Document Reference: 9.18

Pursuant to: APFP Regulation: 5(2)(q)
Reference: PB6934-ZZ-XX-RP-Z-4035

Status: Final/0.0

Date: 19 October 2021





#### Project related





#### HASKONINGDHV UK LTD.

Westpoint
Lynch Wood Business Park
Peterborough
PE26FZ
Industry & Buildings
VAT registration number: 792428892

01733334455 **T** consultation@bostonaef.co.uk **E** royalhaskoningdhv.com **W** 

Document title: Boston Alternative Energy Facility

Document short title: Indicative Construction Programme

Reference: PB6934-ZZ-XX-RP-Z-4035

Status: 0.0/Final

Date: 19 October 2021

Project name: Boston Alternative Energy Facility

Project number: PB6934

Author(s): Ashleigh Holmes

Drafted by: Ashleigh Holmes

Checked by: Abbie Garry

Date: 13.10.21

Approved by: Paul Salmon

Date: 19.10.21

Classification

Project related

Unless otherwise agreed with the Client, no part of this document may be reproduced or made public or used for any purpose other than that for which the document was produced. HaskoningDHV UK Ltd. accepts no responsibility or liability whatsoever for this document other than towards the Client.

Please note: this document contains personal data of employees of HaskoningDHV UK Ltd.. Before publication or any other way of disclosing, this report needs to be anonymized.

#### Project related





#### Introduction 1

- This 'Indicative Construction Programme' for the Boston Alternative Energy 1.1.1 Facility (the Facility)) supports the application for a Development Consent Order (DCO) (the DCO application) that has been made to the Planning Inspectorate under Section 37 of the Planning Act 2008 (the Act) by Alternative Use Boston Projects Ltd. (the Applicant). This forms an addendum to Chapter 5 Project Description of the Environmental Statement (ES) (document reference 6.2.5, APP-043).
- The indicative programme has been provided to identify with greater clarity when 1.1.2 various activities are scheduled to take place during the construction phase. The programme includes consideration of seasonal restrictions for protecting wildlife from piling at the wharf and dredging within The Haven.



No.	Work Package/Task Name	Duration	Start	Finish		202	1	202	22	2	2023			2	024				202	5			20	026				202	27				202	28	
1	DCO process	535	20/04/2021	07/10/2022																								Ш	oxdot	Ш	${ m I\! I}$	Ш	Ш	Ш	Ш
2	Power Export Island & MV and MV & LV circuits	1124	31/10/2022	28/11/2025						Ш		Ш	Ш	Ш	Ш	П	Ш	Ш	П	Ш															
3	Pre-construction enabling works	265	12/11/2022	04/08/2023						Ш																		Ш	$\Pi$	Ш	$\prod$	Ш		Ш	Ш
4	HRA Mitigation Works	189	10/01/2023	18/07/2023																								Ш	$\Pi$	Ш	$\prod$	Ш		Ш	Ш
5	EfW Main Hall slab	92	23/06/2023	23/09/2023	Ш						Ш															Ш		Ш	$\Pi$		$\prod$	П	П	Ш	Ш
6	Control Room and Office	180	09/06/2023	06/12/2023	Ш																							Ш	Ш		Ш	Ш	Ш	Ш	Ш
7	Fuel Conveyors	416	14/06/2023	03/08/2024	Ш																							Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
8	Turbine House	442	26/06/2023	10/09/2024																									Ш		Ш	Ш			
9	Thermal Treatment Plant - Line 1	731	01/01/2024	01/01/2026														Ш											Ш		Ш	Ш			
10	Wharf Construction	671	16/06/2023	17/04/2025																								Ш	TT		$\prod$	П			$\Pi\Pi$
11	Wharf - pile driving	118	04/06/2023	30/09/2023	Ш																							Ш	Ш		Ш	Ш	Ш	Ш	
12	Thermal Treatment Plant - Line 2	822	01/08/2024	01/11/2026	Ш												Ш	Ш		Ш					Ш			Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
13	Thermal Treatment Plant - Line 3	791	01/03/2025	01/05/2027	Ш															Ш									Ш	Ш	$\Pi$	Ш	Ш	Ш	
14	EfW bases (not main fuel hall)	257	26/07/2023	08/04/2024	Ш																							Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
15	LWA Facility	540	03/07/2023	24/12/2024	Ш																							Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
16	On Site Construction Work - start	1	01/07/2023	01/07/2023	Ш																							Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
17	Air cooled condensers	186	01/08/2023	03/02/2024	Ш																							Ш	Ш	Ш	$\Pi$	Ш	Ш	Ш	
18	CO2 Recovery Plant #1	170	08/10/2025	16/04/2026																	CO2	2 #1	Ш					Ш	TT		$\prod$	П			Ш
19	CO2 recvoery plant #2	160	02/11/2026	29/04/2027	$\prod \Gamma$								Ш		Ш											CO2	#2	Ш	$\Pi$	$\prod$	$\Pi$	Ш	П	Ш	$\prod$
19	RDF Storage Area (lower wharf auto cranes)	180	17/04/2024	18/05/2025	$\prod \Gamma$								Ш															Ш	$\Pi$	$\prod$	$\Pi$	Ш	П	Ш	Ш
20	Bale Shredding Plant	50	04/09/2023	20/10/2023							Ш																	Ш	$\Pi$		$\Pi$	ſΠ		П	
21	RDF Bale Conveyors (see also Fuel conveyors)	416	14/06/2023	03/08/2024																								Ш	$\Pi\Pi$		$\Pi$	П	T	Ш	$\Pi\Pi$
																												Ш	$\Pi\Pi$	Ш	$\Pi$	Ш	T	Ш	TTT