



SUNNICA ENERGY FARM

EN010106

Volume 6

Environmental Statement

6.2 Appendix 13C: Framework Construction Traffic Management
Plan and Travel Plan

APFP Regulation 5(2)(a)

Planning Act 2008

Infrastructure Planning (Applications: Prescribed Forms and
Procedure) Regulations 2009



Planning Act 2008

**The Infrastructure Planning
(Applications: Prescribed Forms and
Procedure) Regulations 2009**

Sunnica Energy Farm

**Environmental Statement
Appendix 13: Framework Construction Traffic Management Plan and
Travel Plan**

Regulation Reference:	Regulation 5(2)(a)
Planning Inspectorate Scheme Reference	EN010106
Application Document Reference	EN010106/APP/6.2
Author	Sunnica Energy Farm Project Team

Version	Date	Status of Version
Rev 00	18 November 2021	Application Version
Rev 01	30 August 2022	Change Report

Table of contents

Chapter	Pages
1 Introduction	1
1.1 Background	1
1.2 Scope	3
1.3 Scheme Update	3
1.4 Objectives	4
1.5 Report Structure	5
2 Construction Movements	6
2.1 Introduction	6
2.2 Construction Period	6
2.3 Construction Movements	6
2.4 Staff Movements	10
3 Local Authority Freight Management Plans	13
3.1 Introduction	13
3.2 SCC Lorry Route Network	13
4 Site Accesses and HGV Routes	15
4.1 Introduction	15
5 Site Access Reviews, Crane Route Reviews and AIL Route Review Summary 29	
5.1 Introduction	29
5.2 Sunnica West Sites A and B and East Sites A and B Accesses Review Summary	29
5.3 Summary of Grid Connection Route A and B Site Access Review	30
5.4 Crane and AIL Route Reviews Summary	31
5.5 Sunnica West Site A – La Hogue Road	35
5.6 Sunnica East Site A – Ferry Lane and Beck Road	37
5.7 Sunnica East Site B – Elms Road	47
5.8 Burwell National Grid Substation Extension	49
5.9 Summary of Key Site Accesses – Indicative Layouts	58
5.10 Indicative Staff Car Park Layouts	67
5.11 Stage 1 Road Safety Audit	69
6 Summary of Traffic Management Proposals and Summary of Speed Surveys	70
6.1 Introduction	70
6.2 Summary of Speed Surveys	71
6.3 Temporary Road and PRow Closures	72
6.4 Summary of Temporary Traffic Signals and Temporary Speed Limits	74

7	Management	75
7.1	Introduction	75
7.2	Management Measures and Controls	75
7.3	Management Structure	79
7.4	Monitoring and Review	80
8	Compliance and Enforcement	81
8.1	Introduction	81
8.2	Compliance	81
	Annex A – Figures	83
	Annex B – SCC Lorry Route Map and CCC Advisory Freight Map	84
	Annex C – Sunnica East, Sunnica West and Grid Connection Route A and Grid Connection Route B Site Access Reviews	85
	Annex D – Crane Routes Reviews	86
	Annex E – Stage 1 Road Safety Audit	87
	Annex F – Speed Surveys	88
	Annex G – 46.63m AIL Report	89

Table of Figures

Figure 1: Site Location	2
Figure 2: Sunnica West Site Access Locations.....	17
Figure 3: Sunnica East Site Access Locations.....	18
Figure 4: Sunnica West HGV Inbound Routes.....	19
Figure 5: Sunnica West HGV Outbound Routes.....	20
Figure 6: Sunnica East HGV Inbound Routes.....	21
Figure 7: Sunnica East HGV Outbound Routes.....	22
Figure 8: Burwell Substation HGV Inbound Routes	23
Figure 9: Burwell Substation HGV Outbound Routes	24
Figure 10: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 1 of 4)	25
Figure 11: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 2 of 4)	26
Figure 12: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 3 of 4)	27
Figure 13: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 4 of 4)	28
Figure 14 1000T Crane (22.6m)	33
Figure 15: Swept Path Analysis – Vehicle Profile – 1000T Crane (22.6m)	33
Figure 16: 650T Crane (20.6m)	33
Figure 17: Swept Path Analysis – Vehicle Profile – Crane (20.6m)	33
Figure 18: 400T Crane (18.5m)	33
Figure 19: Swept Path Analysis – Vehicle Profile – 400T Crane (18.5m)	33
Figure 20: Swept Path Analysis – Vehicle Profile – AIL (46.63m).....	33
Figure 21: Overview for Crane and AIL Route Reviews	34

Figure 22: Swept Path Analysis – 1000T Crane and 46.63m AIL – A11 / La Hogue Road Junction	36
Figure 23: Swept Path Analysis – 1000T Crane and 46.63m AIL – A11 / B1085 Junction	40
Figure 24: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1085 ‘S’ Bends adjacent to La Hogue Road Junction	41
Figure 25: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1085 ‘S’ Bends Chippenham (1 of 2)	42
Figure 26: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1085 ‘S’ Bends Chippenham (2 of 2)	43
Figure 27: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1102 The Street / Mildenhall Road Junction	44
Figure 28: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1102 Mildenhall Road / Ferry Lane Junction	45
Figure 29: Swept Path Analysis – 1000T Crane and 46.63m AIL – Beck Road / Ferry Lane Junction	46
Figure 30: Swept Path Analysis – 1000T Crane and 46.63m AIL – A11 Northbound Off-Slip/Elms Road Junction	48
Figure 31: Swept Path Analysis – 1000T Crane and 46.63m AIL – A142 Fordham Road / Windmill Road Junction	51
Figure 32: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1103 Swan Lane / Oxford Street Junction	52
Figure 33: Swept Path Analysis – 1000T Crane and 46.63m AIL – B1103 Newmarket Road / B1102 Isaacson Road Junction	53
Figure 34: Swept Path Analysis – 1000T Crane and 46.63m AIL – Reach Road / Weirs Drove Junction	54
Figure 35: Swept Path Analysis – 1000T Crane and 46.63m AIL – ‘S’ Bends on Weirs Drove (Weirs Drove 1 of 2)	55
Figure 36: Swept Path Analysis – 1000T Crane and 46.63m AIL – ‘S’ Bends on Weirs Drove (Weirs Drove 2 of 2)	56
Figure 37: Swept Path Analysis – 1000T Crane and 46.63m AIL – Weirs Drove / Newnham Drove Junction	57
Figure 38: 1000T Crane Swept Path Analysis (Entry and Egress): Sunnica West Site A on La Hogue Road	58
Figure 39: Junction Work Area: Sunnica West Site A on La Hogue Road	59
Figure 40: Sunnica East Site A Beck Road: 1000T Crane Swept Path Analysis (Entry and Egress)	60
Figure 41: Junction Work Area: Sunnica East Site A on Beck Road	61
Figure 42: 1000T Crane Swept Path Analysis (Entry and Egress): Sunnica East Site B on Elms Road	62
Figure 43: Junction Work Area: Sunnica East Site B on Beck Road	63
Figure 44: Large Car Swept Path Analysis (Entry and Egress): Sunnica East Site B on Elms Road for Staff Car Park	64
Figure 45: Junction Work Area: Sunnica East Site B on Elms Road for Staff Car Park	64
Figure 46: 1000T Crane Swept Path Analysis (Entry and Egress): Option 2	66
Figure 47: Indicative Junction Layout: Option 2	67
Figure 48: Indicative Car Park Layout – Sunnica West (La Hogue Road)	68
Figure 49: Indicative Car Park Layout – Sunnica East (Elms Road)	68

Table of Plates

Plate 1: Forecast Total HGVs Deliveries (Single Direction) per Day

Plate 2: Forecast Total Staff Vehicles Per Day (Single Direction)

Table of Tables

Table 2-1: Summary of Forecast Daily HGVs (Vehicles, Single Direction) per Construction Month.....	7
Table 2-2: Summary of Cranes and AILs across the 24-Month Construction Period (Vehicles).....	9
Table 3-1: SCC Lorry Route Types.....	13
Table 3-2: CCC Lorry Route Types	14
Table 6-1: Summary of Speed Surveys: Average and 85 th Percentile (mph).....	71

1 Introduction

1.1 Background

- 1.1.1 AECOM has been appointed by the Applicant to provide transport planning advice in relation to the proposed energy farm comprising solar PV and battery storage (hereafter referred to as the 'Scheme') on land near Red Lodge, Suffolk (hereafter referred to as the 'Sunnica East Site A' and 'Sunnica East Site B') and Chippenham, Cambridgeshire (hereafter referred to as the 'Sunnica West Site A' and 'Sunnica West Site B'). The main components of the Scheme are as follows:
- a. Sunnica East Site A (straddling the administrative area of West Suffolk Council (WSC) and Suffolk County Council (SCC) and Cambridgeshire County Council (CCC) and East Cambridgeshire District Council (ECDC) is located approximately 3.5 kilometres (km) east of Mildenhall, 0.5km south-east of Isleham and 0.6km south-west of West Row;
 - b. Sunnica East Site B (within the administrative areas of WSC and SCC) is located approximately 1.5km south-east of Mildenhall, 1.5km east of Freckenham and immediately south of Worlington;
 - c. Sunnica West Site A (within the administrative areas of ECDC and CCC) is located approximately 0.3km east of the village of Snailwell, 1km south of Chippenham and 1.5km west of Kennett, immediately north of the A14 at Newmarket;
 - d. Sunnica West Site B (within the administrative areas of ECDC and CCC) is located approximately 5.5km to the east of Burwell and 0.5km north of Snailwell;
 - e. Burwell National Grid Substation Extension. The Sites will connect to the National Grid system at Burwell, at an existing substation; and
 - f. The cable route corridor for Grid Connection Route A is located between Sunnica East Site A and Sunnica East Site B and then between Sunnica East Site B to Sunnica West Site A. Grid Connection Route B is located between Sunnica West Site A and Sunnica West Site B and then between Sunnica West Site B and Burwell National Grid Substation Extension.
- 1.1.2 The Sunnica East Site A, Sunnica East Site B, Sunnica West Site A and Sunnica West Site B are approximately 223 hectares (ha), 319ha, 373ha, and 66ha, respectively. Collectively, these are referred to as the Sites in this Environmental Statement and have a combined area of 981ha.
- 1.1.3 The Scheme qualifies as a Nationally Significant Infrastructure Project and will require a Development Consent Order (DCO) from national government, due to its generating capacity. It is an Environmental Impact Assessment development. Consultation has taken place in 2020 and 2021, in accordance with the requirements of the Planning Act 2008, which governs the DCO application process.
- 1.1.4 The location of the Scheme is shown in Figure 1 and in **Annex A**.




Figure 1: Site Location

1.2 Scope

- 1.2.1 This Framework Construction Traffic Management Plan (CTMP) and Travel Plan (TP) accompanies the application for a DCO to the Planning Inspectorate for the Scheme. This Framework CTMP and TP has been developed as the project has progressed. It is anticipated that the DCO, if granted, would include a requirement for the Framework CTMP and TP to be developed into a final CTMP and TP (either as a combined document or as separate documents) that would be submitted for the approval of the relevant planning authority (or authorities) following consultation with the relevant highway authorities, before construction is begun. The DCO, would therefore, secure that its measures are complied with.
- 1.2.2 This Framework CTMP and TP sets out the Applicant's proposals to manage construction traffic and staff vehicles during the construction of Sunnica Energy Farm. It identifies the management of freight traffic (i.e. Heavy Goods Vehicles (HGVs)), as well as staff vehicles to the two centralised car parks located on La Hogue Road and Elms Road.
- 1.2.3 It should be noted that as this is a framework document, it sets out what the Applicant would undertake to manage the impact of construction traffic, however certain details remain to be developed as the Scheme progresses into detailed design. The full detail of all measures may not be available until after consent for the Scheme has been granted and so this Framework CTMP and TP sets out the measures that will be implemented in accordance with the requirements of the DCO, if granted.
- 1.2.4 Within each section of this Framework CTMP and TP a summary is included on the purpose of the section and if it is expected to be updated in the final CTMP and TP.

1.3 Scheme Update

- 1.3.1 To facilitate the grid connection at Burwell National Grid Substation, the Scheme needs to provide a substation or transformer capable of upgrading the voltage of the electricity generated by the Scheme to 400 kilovolts (kV). Within the application submitted in November 2021, the Scheme included two options for extending the Burwell National Grid Substation to do this. Within the application, these are called Option 1 and Option 2.
- 1.3.2 Through the relevant representations process, the Applicant was made aware of the representation made by National Grid Electricity Transmission (NGET). This representation stated that one of the two grid connection options, Option 1, is considered 'not technically feasible' by NGET. Option 1 will therefore not be taken forwards.
- 1.3.3 Following NGET's representation, the Applicant has revisited the technical solutions available to connect the Scheme into the NGET infrastructure at Burwell to seek to minimise compulsory acquisition requirements and environmental effects.
- 1.3.4 This design work has resulted in the identification of an additional option for the grid connection, referred to as 'Option 3'. Option 3 involves transforming the 33 kV received from the solar stations within the PV Sites directly to 400 kV within the

onsite substation at Sunnica West Site A, Sunnica East Site A and Sunnica East Site B for export to the Burwell National Grid Substation.

- 1.3.5 Option 2 has not been discounted at this stage and is retained in the application whilst discussions continue with NGET about Option 3. Once NGET have confirmed that they are content with Option 3, the Applicant would seek to remove Option 2 from the application.
- 1.3.6 As a result of the above, the Applicant has undertaken additional swept path analysis (vehicle tracking) to ensure that the electrical infrastructure required under Option 3 i.e. a 400kV transformer using a 46.63m AIL, can be safely transported to Sunnica West Site A, Sunnica East Site A and Sunnica East Site B. To ensure a robust assessment, the tracking has also been redone for Burwell National Grid Substation Extension Option 2 using a worst-case vehicle that has been utilised for the Option 3 solution.
- 1.3.7 As a result of the above, this chapter has been updated to reflect the updated Scheme Description.

1.4 Objectives

- 1.4.1 The objectives of the Framework CTMP and TP are to set a framework for the measures that would be developed in the full CTMP and TP to:
 - a. Minimise the volume of HGV and staff vehicles associated with the construction of Sunnica Energy Farm so far as reasonably practicable;
 - b. Maximise the safe and efficient movement of materials and staff required for Sunnica Energy Farm so far as reasonably practicable;
 - c. Minimise the impacts both for the local community and visitors to the area using the road network so far as reasonably practicable; and
 - d. Set out a management plan to be adhered to by those travelling to and from the site to reduce the impact of the construction of the Scheme.

1.5 Report Structure

1.5.1 This Framework CTMP and TP is structured as follows:

- a. **Section 2:** summarises the HGV and staff vehicle movements generated by Sunnica Energy Farm during the construction phase;
- b. **Section 3:** discusses SCC and CCC Freight Management Plans which set out the preferred routing options for HGVs;
- c. **Section 4:** details the proposed site access locations and the HGV inbound and outbound routes as well as the routes staff will be directed to use;
- d. **Section 5:** provides a summary of the site access reviews of Sunnica East Site A and B, Sunnica West Sites A and B, Grid Connection Route A and Grid Connection Route B including visibility splays, swept path analysis and indicative site access layouts. This section is a summary of the crane route review which identifies the considerations given to possible routes to/from Strategic Road Network and the required site accesses including vehicle swept path analysis of 1000T, 650T and 400T cranes. This section has been updated to reflect additional swept path analysis of a 46.63m AIL, the requirement for which has been set out in the Change Report. Also summarised is the Stage 1 Road Safety Audit (RSA) for the site access located on Newmarket Road between the A11 and Golf Links Road;
- e. **Section 6:** provides details of the proposed traffic management including temporary traffic signals, temporary Public Right of Way (PRoW) closures, temporary speed limits and temporary traffic signals. A summary of the speed surveys undertaken are also provided in this section;
- f. **Section 7:** deals with management measures and control, monitoring and review of the CTMP and TP; and
- g. **Section 8:** deals with compliance and enforcement of the CTMP and TP.

2 Construction Movements

2.1 Introduction

- 2.1.1 This section summarises the HGV and staff vehicle movements that are estimated to occur during the construction of the Sunnica Energy Farm, in terms of types of vehicles, estimated number of movements (peak and average) and routing. Further details are also provided in the Transport Assessment (TA) (**Appendix 13B** of this Environmental Statement [**APP-117**]). This section provides an overview of the forecast construction movements as background information

2.2 Construction Period

- 2.2.1 Based on information provided by the Applicant, the construction of the Scheme is expected to occur over a two-year period with all sites being constructed concurrently. This is considered to be a reasonable worst-case assumption for this assessment; i.e. a slower construction period would reduce the daily movements.

2.3 Construction Movements

- 2.3.1 A summary of the freight (i.e. HGVs) movements and the routes to be taken for Sunnica East Site A and B (including two substations), Sunnica West Site A and B (including one substation), the Burwell National Grid Substation Extension and the Grid Connection Route A and Grid Connection Route B is provided in the following paragraphs. In addition, a summary of the forecast AILs and cranes are provided below in this section. The forecast flows are indicative and represent a robust assessment. They are presented to provide context to the rationale for the measures included within this document. The Full CTMP to be produced by the contractor will not need to include the construction movement analysis, but will focus on the detail of the measures to be delivered to manage the movements presented within this Framework CTMP.
- 2.3.2 **Table 2-1** identifies the forecast daily HGVs during each of the construction months.
- 2.3.3 The HGV routes have been considered following a review of the local road network and the CCC and SCC freight management plans in Section 4 of this document.

Table 2-1: Summary of Forecast Daily HGVs (Vehicles, Single Direction) per Construction Month

	Months																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Sunnica East Total (Sunnica East Site A & B)	35	57	53	53	42	31	27	19	18	18	18	20	31	41	31	39	36	33	25	14	21	23	12	4
Sunnica West Total (Sunnica West Site A & B)	25	45	48	34	30	51	52	38	34	27	21	19	17	16	15	12	11	11	10	4	14	14	0	0
Burwell National Grid Substation Extension Total	0	0	9	9	9	8	8	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
HGV Total (Sunnica East Site A & B, Sunnica West Site A & B and Burwell National Grid Substation Extension)	60	102	110	96	81	90	87	58	52	45	39	39	48	57	46	51	47	44	35	18	35	37	12	4
Grid Connection Total (Route A and Grid Connection Route B)	-	44	45	46	45	44	44	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total (Sunnica East Site A & B, Sunnica West Site A & B, Burwell National Grid Substation Extension, Grid Connection Route A and Grid Connection Route B)	60	146	155	142	126	134	131	58	52	45	39	39	48	57	46	51	47	44	35	18	35	37	12	4
Average	119								38															

Sunnica West Site A & B

- 2.3.4 It is anticipated on average there will be 21 HGV deliveries (42 vehicle movements) per day to the Sunnica West Site during the construction phase. The peak HGV deliveries are forecast to occur in month two with 51 HGV deliveries per day (102 movements). This is outlined in Section 5.4 in the Transport Assessment (**Appendix 13B** of this Environmental Statement [**APP-117**]).
- 2.3.5 Assuming a 10-hour daily construction delivery window, excluding the two highway peak hours, with movements split equally across the hours (noting that there will be more arrivals at the start of the day and departures towards the end), it would be anticipated on average of circa five HGV movements per hour to the Sunnica West Site and circa ten HGV movements per hour during peak period of activity.

Sunnica East Site A and B

- 2.3.6 It is anticipated that on average there will be 26 HGV deliveries (52 vehicle movements) per day to the Sunnica East Site during the construction phase. The peak HGV deliveries are forecast to occur in month three and four with 43 HGV deliveries per day (86 movements). This is outlined in Section 5.4 in the Transport Assessment (**Appendix 13B** of this Environmental Statement [**APP-117**]).
- 2.3.7 Assuming a 10-hour typical construction delivery window, excluding the two highway peak hours, with movements split equally across the hours (noting that there will be more arrivals at the start of the day and departures towards the end), there would be anticipated on average to be circa four HGV movements in an hour to the Sunnica East Site and five HGV movements in an hour during the peak month of activity.

Substations

- 2.3.8 It is anticipated that the substations will be constructed within an eight-month period towards the start of the construction period.
- 2.3.9 Based on this eight-month period, on average there will be five HGV deliveries (ten vehicle movements) per day per substation. Each substation is expected to be built at a slightly different point in this eight-month period during the construction phase. The peak HGV deliveries are forecast to occur in months three to five with eight to nine HGV deliveries per day per substation, with the peak forecast at the Burwell substation. This is outlined in Section 5.4 in the Transport Assessment (**Appendix 13B** of this Environmental Statement [**APP-117**]).

Grid Connection Route A and Grid Connection Route B

- 2.3.10 It is anticipated that Grid Connection Route A and Grid Connection Route B will be constructed in a seven-month period towards the start of the construction period.
- 2.3.11 The construction of Grid Connection Route A and Grid Connection Route B is forecast to take place across a six-month window, with the seventh month when a small number of construction staff will remain on-site. Grid Connection Route A and Grid Connection Route B are expected to be constructed evenly over the six-month window. Therefore, on average there will be 23 HGV deliveries (46 vehicle movements) per day to each section of Grid Connection Route A and Grid Connection Route B. This is outlined in Section 5.4 in the Transport Assessment (**Appendix 13B** of this Environmental Statement [**APP-117**]).

Other Vehicles

- 2.3.12 The AILs and cranes that are expected to be required across the 24-month construction period are identified in **Table 2-2**. It is noted the number of vehicles identified in the table below are included within the totals in Table 2-1.
- 2.3.13 As per the government guidance, an AIL is a vehicle which has any of the following:
- 'A weight of more than 44,000kg
 - An axle load of more than 10,000kg for a single non-driving axle and 11,500kg for a single driving axle
 - A width of more than 2.9 metres
 - A rigid length of more than 18.65 meters'.

Table 2-2: Summary of Cranes and AILs across the 24-Month Construction Period (Vehicles)

Vehicle	Sunnica West A	Sunnica East A	Sunnica East B	Burwell National Grid Substation Extension	Total
80 tonne crane	4	4	4	4	16
400 tonne crane	2	2	2	2	8
1000 tonne crane	1	1	1	1	4
STGO CAT 2 Low Loader (AIL)	4	4	4	4	16
STGO CAT 3 Low Loader (AIL)	2	2	2	2	8
Total	13	13	13	13	52

- 2.3.14 These AILs and cranes are expected at the Sunnica West Site A main access on La Hogue Road, Sunnica East Site A on Beck Road, Sunnica East Site B main access on Elms Road, and at the Burwell National Grid Substation Extension on Newnham Drove. Further information regarding the AIL and crane routes is provided within Section 5.
- 2.3.15 As identified in the in Section 1.2 the proposed changes requires the removal of the Burwell National Grid Substation Extension Option 1 from the Scheme. Therefore, the overall number of cranes would be reduced for the Scheme. The table above provides the worst-case in terms of the number of cranes and AILs required across the Scheme.

Total HGV Construction Vehicles

- 2.3.16 For the Sunnica West Sites, Sunnica East Sites, substations and Grid Connection Route A and Grid Connection Route B, it is forecast there would be a peak of 155 HGV deliveries per day across the Order limits.
- 2.3.17 During the eight-month period which includes the substations and Grid Connection Route A and Grid Connection Route B, an average of 119 HGV deliveries per day are anticipated across the Order limits. Once the substations and Grid Connection

Route A and Grid Connection Route B have been constructed, an average of 38 HGVs deliveries per day are forecast across the Order limits for the remaining 16-months construction period.

2.3.18 **Plate 1** identifies the forecast total number of HGV deliveries (vehicles single direction) per day across the construction period.




Plate 1: Forecast Total HGVs Deliveries (Single Direction) per Day

2.4 Staff Movements

- 2.4.1 The construction of the substations (three on-site and Burwell National Grid Substation Extension) and the Grid Connection Route A and Grid Connection Route B are forecast to occur within an eight-month period towards the start of the construction period. Staff relating to all four substations will be required to enter the central car parks at the main access to Sunnica West Site A (La Hogue Road) or Sunnica East Site B (Elms Road).
- 2.4.2 For the Sunnica West Site A substation and Burwell National Grid Substation Extension, staff will be required to travel to the Sunnica West Site A car park. Whereas, for Sunnica East Site A and Site B substations, staff will be required to travel to the Sunnica East Site B central car park.
- 2.4.3 As the Grid Connection Route A and Grid Connection Route B are being constructed in two sections staff will be able to travel to/from the required accesses as the construction progresses. In total the Grid Connection Route A and Grid Connection Route B are forecast to generate an average of six staff per day with a maximum of eight staff (a total across both Grid Connection Route A and Grid

Connection Route B). This results in an average of five staff vehicles and a maximum of six staff vehicles per day over a seven-month period (across both Grid Connection Route A and Grid Connection Route B). Given the number of Grid Connection Route A and Grid Connection Route B site accesses and the area the routes cover, it is unknown which site accesses staff will require and when. However, given the low number of forecast staff and staff vehicles, it is not considered the addition of the Grid Connection Route A and Grid Connection Route B staff and staff vehicles to have a significant impact on the total forecast staff and staff vehicle totals.

- 2.4.4 Therefore, the Sunnica West Site A and B staff total and staff vehicles discussed below includes staff relating to the main construction at Sunnica West A and B, Sunnica West A substation and Burwell substation. The Sunnica East Sites A and B staff totals discussed below includes staff relating to the main construction at Sunnica East Site A and B and the two on-site substations located at Sunnica East A and B, respectively.
- 2.4.5 The peak number of staff required for the Sunnica West Sites A and B including the Burwell National Grid Substation Extension, is forecast to occur in month 12 with 777 staff per day. The peak number of staff required for the Sunnica East Sites A and B is forecast to occur in month six with 834 staff per day. The peak number of staff across the Scheme is forecast to occur in month nine of the construction period with 1,393 staff per day. Across the entire construction period the average number of staff required for the Sunnica West Sites A and B including the Burwell National Grid Substation Extension is forecast to be 439 staff and 525 staff for the Sunnica East Sites A and B resulting in an average of 966 staff per day across the Scheme.
- 2.4.6 Due to the rural location of the Order limits, it is anticipated that the majority of staff will drive or be a vehicle passenger to / from the Order limits. For the purpose of this assessment, it is assumed that the staff vehicles will have an average vehicle occupancy of 1.5 persons. Further information is provided in Section 5 of the Transport Assessment (**Appendix 13B** of this Environmental Statement [**APP-117**]). The average vehicle occupancy has been identified from previous AECOM experience in Suffolk as per the Transport Assessment for the Sizewell C Project DCO application (May 2020) and also the Hinkley Point C Power Station DCO which is currently under construction.
- 2.4.7 For the construction of the substations (three on-site substations and Burwell National Grid Substation Extension) staff will be required to travel to either of the two central car parks depending on the substation location, with the Burwell National Grid Substation Extension staff required to travel to the Sunnica West Site A car park. Given the low number of staff required for the construction of Grid Connection Route A and Grid Connection Route B and given the construction location will change as it is progressed, the associated staff will travel to the required site access as the construction progresses.
- 2.4.8 The peak number of vehicles associated with the staff for the Sunnica West Sites A and B including the Burwell National Grid Substation Extension is forecast to be 562 in month six. The peak number of vehicles associated with the staff for the Sunnica East Site A and B is forecast to be 522 in month 12. The peak number of vehicles across the Scheme is 937 vehicles per day associated with the Sites in month nine.

2.4.9 The average number of vehicles associated with the staff for the Sunnica West Sites A and B (including the on-site substation and Burwell National Grid Substation Extension) is forecast to be 295 and 356 for the Sunnica East Site A and B resulting in an average of 653 staff vehicles per day for the Scheme for the construction period.

2.4.10 **Plate 2** identifies forecast total number of staff vehicles per day across the construction period). The peak number of daily staff vehicles is forecast in month nine with 937 staff vehicles, whereas the average over the construction period is 653 vehicles. The maximum number of staff vehicles identified is an additional 284 vehicles (43%) higher than the average number of daily staff vehicles.




Plate 2: Forecast Total Staff Vehicles Per Day (Single Direction)

3 Local Authority Freight Management Plans

3.1 Introduction

3.1.1 SCC) and CCC both operate Freight Management Plans which set out the preferred routing options for HGVs travelling within both authority areas. The Plans also identify where height and weight restrictions are in place. This section is provided as information and background as part of the process to identifying the HGV routes. This section of the Framework CTMP and TP is not expected to be updated within the final CTMP and TP unless local authority guidance is updated in the intervening period.

3.2 SCC Lorry Route Network

3.2.1 The SCC 'Lorry Route Network' illustrates the routes which SCC have identified as the recommended routes for HGVs when travelling within and through the county. There are three route types identified by SCC. The route type, the description and the roads which form those routes are set out in **Table 3-1**.

Table 3-1: SCC Lorry Route Types

Route Type	Description	Roads (Examples)
Strategic Lorry Routes	Predominantly the trunk road network and larger 'A' classified roads. All movements crossing Suffolk should use these, with those starting or ending in the county using them in preference to local lorry routes.	A11 A14 A12 A140 A143 A134
Zone Distributor Routes	Predominantly 'A' classified and 'B' classified roads. Roads within a zone serving as a route directly to a location or as a route to local access routes.	A143 A1101 A1065 B1506
Local Access Routes	Roads or part of roads serving as access to a specific location.	B1085 B1102 B1106

Source: SCC

3.2.2 In addition to the routes identified in **Table 3-1**, weight restrictions are in place on roads within Suffolk with a weight restriction of 44 tonnes on the bridge on Ferry Lane.

3.2.3 A copy of the plan illustrating which roads within Suffolk fall within which route type is included in **Annex B** of this report.

Cambridgeshire Advisory Freight Map

- 3.2.4 The CCC 'Cambridgeshire Advisory Freight Map' illustrates the routes which CCC has identified as the recommended routes for Heavy Goods Vehicles when travelling within and through the county. There are two route types identified by CCC. The route type, the description and the roads which form those routes are set out in **Table 3-2**.

Table 3-2: CCC Lorry Route Types

Route Type	Description	Roads (Examples)
Strategic Route	Predominantly the trunk road network and larger 'A' classified roads.	A11 A14 A142
Local Route	Predominantly 'A' classified and 'B' classified roads.	B1085 B1104 B1102

Source: CCC

- 3.2.5 In addition to the routes identified in **Table 3-2**, weight and height restrictions are in place on roads within Cambridgeshire. There are two roads within the vicinity of the Order limits which are affected by a restriction. A 3-tonne weight restriction has been placed on the bridge over the River Kennet on Badlingham Road. The bridge is located approximately 1km west of the south-western boundary of the proposed Sunnica East Site B. Badlingham Road connects with B1085 Elms Road on the sites south-western boundary. The second is located on Fordham Road/Snailwell Road, where a 7.5 tonne weight restriction has been placed on the bridge over the River Snail. The bridge is located approximately 150m of a proposed access to the Sunnica West Site B.
- 3.2.6 A copy of the plan illustrating which roads within Cambridgeshire fall within which route type is included in **Annex B** of this report.

4 Site Accesses and HGV Routes

4.1 Introduction

- 4.1.1 This section identifies the HGV routes and the locations of the site accesses during the construction and operational phases. These figures include the following and are also provided in **Annex A** of this report:
- Figure 2 – Sunnica West – Site Access Locations;
 - Figure 3 – Sunnica West – Site Access Locations;
 - Figure 4 – Sunnica West – HGV Inbound Routes;
 - Figure 5 – Sunnica West – HGV Outbound Routes;
 - Figure 6 – Sunnica East – HGV Inbound Routes;
 - Figure 7 – Sunnica East – HGV Outbound Routes;
 - Figure 8 – Burwell Substation – HGV Inbound Routes;
 - Figure 9 – Burwell Substation – HGV Outbound Routes;
 - Figure 10 – Grid Connection Route A and Grid Connection Route B – Site Access Locations 1;
 - Figure 11 – Grid Connection Route A and Grid Connection Route B – Site Access Locations 2;
 - Figure 12 – Grid Connection Route A and Grid Connection Route B – Site Access Locations 3; and
 - Figure 13 – Grid Connection Route A and Grid Connection Route B – Site Access Locations 4.
- 4.1.2 Where possible, the site accesses identified on the figures have been chosen as they are currently utilised for field access by agricultural vehicles and therefore existing access points have been reutilised rather than creating new access points.
- 4.1.3 The main access to the Sunnica West Site A and B is proposed to be from La Hogue Road and located in close proximity to the A11/La Hogue Road/Norwich Road T-junction. To minimise the number of HGVs on the local network internal routes will be used where possible from the main access point. Where HGVs are unable to use internal routes, there are various secondary access points identified which include Dane Hill Road for the site to the south of the A11 and Chippenham Road and Fordham Road to access Sunnica West Site B. The Sunnica West Site A substation will be accessed via La Hogue Road.
- 4.1.4 The main access to the Sunnica East Site A and B is proposed to be from Elms Road and located in close proximity to the A11 northbound off-slip/Elms Road T-junction. To minimise the number of HGVs on the local network internal routes will be used where possible from the main access point. Where HGVs are unable to use internal routes, there are various secondary access points which include Newmarket Road, Beck Road and Ferry Lane. The Sunnica East Site A substation will be accessed via the site access on Ferry Lane with the Sunnica East Site B substation accessed via the site access on Elms Road.

- 4.1.5 The Burwell substation is an existing substation located to the northwest of the main village on Newnham Drove accessed via Weirs Drove. An extension is proposed in an adjacent field, referred to as Burwell National Grid Substation Extension Option 2. There are two potential options for the Burwell National Grid Substation Extension. Option 1 is located adjacent to Weirs Drove and Option 2 is located adjacent to Newnham Drove. The HGVs associated with the construction of Grid Connection Route A and Grid Connection Route B will use the most appropriate route available using either the routes identified to/from Sunnica West, Sunnica East or the Burwell Substation. The route selected will be set out in the CTMP and TP submitted for approval in accordance with the requirements of the DCO.
- 4.1.6 Any changes to the HGV routes included in the CTMP and TP submitted for approval in accordance with the requirements of the DCO must demonstrate that they would not lead to any materially new or materially different significant effects than those assessed in the Environmental Statement. This does not apply to the site accesses as these locations are fixed by the provisions of the DCO, as outlined in the Access and Rights of Way Plans **[EN010106/APP/2.3]**.




Figure 2: Sunnica West Site Access Locations




Figure 3: Sunnica East Site Access Locations






Figure 5: Sunnica West HGV Outbound Routes




Figure 6: Sunnica East HGV Inbound Routes




Figure 7: Sunnica East HGV Outbound Routes




Figure 8: Burwell Substation HGV Inbound Routes




Figure 9: Burwell Substation HGV Outbound Routes






Figure 11: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 2 of 4)




Figure 12: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 3 of 4)




Figure 13: Grid Connection Route A and Grid Connection Route B Site Access Locations (Plan 4 of 4)

5 Site Access Reviews, Crane Route Reviews and AIL Route Review Summary

5.1 Introduction

- 5.1.1 From the consultation following the submission of the Preliminary Environmental Information (PEI) Report, comment was received from SCC and CCC regarding further details of the site access arrangements including visibility splays, swept path analysis and junction layouts to show they can be used safely by the proposed construction vehicles.
- 5.1.2 This section of the Framework CTMP and TP provides a summary of the Sunnica East Sites A and B and Sunnica West Sites A and B Access Review, the Grid Connection Route A and Grid Connection Route B Site Access Review and the Crane Route Reviews. Included in the site access reviews and the crane route reviews are visibility splays, swept path analysis and junction work areas (indicative site access layouts).
- 5.1.3 This section of the Framework CTMP and TP has been updated to reflect the additional information provided to facilitate transporting a 400KV transformer to Sunnica West Site A, Sunnica East Site A and Sunnica East Site B, as set out in the Change Report. Further details of the 46.63m AIL are provided in section 5.4.
- 5.1.4 This section also provides details of the layout of the two centralised car parks and the summary of the Stage 1 RSA carried out for the Site access located on Newmarket Road between the A11 and Golf Links Road.
- 5.1.5 The final CTMP and TP is expected to identify any changes to the information provided within this section. This could include changes in size of the site accesses, changes in vehicle sizes and types proposed to enter/egress the site accesses, confirmation of the cranes vehicles and routes to be used and changes in the street furniture required to be temporarily removed for the cranes to gain access to the Order limits. In addition, the final CTMP and TP will outline the final option of the Burwell National Grid Substation Extension and the layouts of the two centralised staff car parks.

5.2 Sunnica West Sites A and B and East Sites A and B Accesses Review Summary

- 5.2.1 The proposed locations of the Sunnica West Sites A and B and Sunnica East Sites A and B site accesses are identified previously in Section 4.
- 5.2.2 A review of the Sunnica West Sites A and B and Sunnica East Sites A and B site accesses was undertaken. This included the following with further information provided in **Annex C** of this report:
- Summary of the existing site access or the proposed site access location;
 - Site visit photos of the access and views from the access;
 - Swept path analysis using a 16.5m articulated lorry;

- d. Junction work areas (indicative layouts) showing an indicative layout of the site access junctions based on a 16.5m articulated lorry, the largest vehicle anticipated to use the site on a regular basis. Consideration was given to smaller vehicles such as large cars for entry and egress from the staff car parks at Sunnica West La Hogue Road Site Access A and Sunnica East Elms Road Site Access C; and
- e. Visibility splays based on Design Manual for Roads and Bridges (DMRB) guidance for 60mph (100kph) roads showing a splay of 2.4m x 215m.

5.2.3 Where required, the junction work areas (indicative layouts) have been considered in order to accommodate larger vehicles such as cranes and ALLs on an infrequent basis at Sunnica West Site A: Access A (La Hogue Road), Sunnica East Site A: Access E (Ferry Lane/Beck Road), Sunnica East Site B: Access A (Elms Road) and Burwell Substation: Access B (Newnham Drove). These are discussed in Section 5.4 below.

5.2.4 The information above had been used to help identify the proposed site access strategy which includes Traffic Regulation Measures (temporary traffic signals and temporary speed limit reductions) where considered appropriate to provide safe entry and egress of construction vehicles. A summary of the proposed temporary traffic management is outlined in Section 6 of this report.

Elms Road

5.2.5 During consultation, SCC inquired about HGVs passing another vehicle without overrunning the verge. Therefore, a review was undertaken into the widths of key local roads including Elms Road, Newmarket Road and La Hogue Road where the majority of the HGV trips would be undertaken on the local roads. In the Manual for Streets, 4.8m is identified as the width of the carriageway which can accommodate an HGV passing a car. The review identified where the widths of these roads were less than 4.8m and as a result identified areas of the Elms Road carriageway that is proposed to be widened to 4.8m. An indicative plan is shown in **Annex C** of this report of the verge along Elms Road to be widened.

5.3 Summary of Grid Connection Route A and B Site Access Review

5.3.1 The proposed locations of the Grid Connection Route A and Grid Connection Route B site accesses are identified previously in Section 4.

5.3.2 As part of the Grid Connection Route A and Grid Connection Route B site access review, a number of accesses were adjusted or removed from the Scheme. Thus, the choice of access locations has been optimised to reduce potential impacts on the highway network. The following summary is provided for the site accesses proposed for Grid Connection Route A and Grid Connection Route B.

5.3.3 A review was undertaken of the Grid Connection Route A and Grid Connection Route B site accesses which included the following, with further information provided in **Annex C** of this report:

- a. Summary of the existing site access or the proposed site access location;
- b. Site visit photos of some of the access and views from the access;
- c. Swept path analysis using a 16.5m articulated lorry;

- d. Junction work areas (indicative layouts) showing an indicative layout of the site access junctions based on the 16.5m articulated lorry. Consideration was given to smaller vehicles where the 16.5m articulated lorry was too large to gain access, with further information provided in **Annex C** of this report;
- e. Visibility splays based on Design Manual for Roads and Bridges (DMRB) guidance for 60mph (100kph) roads showing a splay of 2.4m x 215m. In addition, the visibility splay was considered for the access from Anchor Lane for a 30mph speed limit with further information provided in **Annex C** of this report; and
- f. An alternative site access review was undertaken for Ferry Lane/Beck Road.

5.3.4 At the Grid Connection Routes A and Grid Connection Route B site accesses, hard standing surface is to be provided for the junction work areas. The Grid Connection Route A and Grid Connection Route B site accesses are not required during the operational phase of the Scheme, so these will be reinstated with the hard surfacing removed and vegetation replanted following the construction phase. While not required to be maintained during the operational period the Applicant requires the ability to reinstate and use these accesses should it be necessary to carry out maintenance and, following the completion of such maintenance, the accesses would be removed and the land reinstated.

5.3.5 The information above had been used to help identify the proposed construction site access strategy which includes Traffic Regulation Measures (temporary traffic signals and temporary speed limit reductions) as these were considered appropriate measures to provide safe entry and egress for the construction vehicles (staff vehicles, HGVs, cranes and AILs). A summary of the proposed traffic management arrangements are provided in Section 6 of this report.

5.4 Crane and AIL Route Reviews Summary

5.4.1 In addition to the site access reviews of the Sunnica West, Sunnica East and Grid Connection Route A and Grid Connection Route B, a review of the potential crane routes and AIL routes from the Strategic Road Network (SRN) to the required site accesses was undertaken.

5.4.2 The crane route review included swept path analysis of a 1000T, 650T and 400T crane and a 46.63m AIL to/from the following site accesses. Further information is provided in **Annex D** for the crane route review and Annex G for the 46.63m AIL of this report:

- a. Sunnica West Site A: Site Access A on La Hogue Road;
- b. Sunnica East Site A: Site Access E on Ferry Lane and Site Access K on Beck Road;
- c. Sunnica East Site B: Access A on Elms Road; and
- d. Burwell National Grid Substation Extension on Newnham Drove (Option 2).

5.4.3 Based on the information provided by an experienced contractor, the 1000T crane was identified as the largest vehicle expected on-site¹. Included in the crane route review was a 1000T Crane (22.6m long), 650T Crane (20.6m long) and a 400T

¹ The largest vehicle now expected on site is the 46.63m long Girder Trailer which is discussed in section 5.5.

Crane (18.5m long). The cranes identified represent a range of vehicle sizes likely to be required to use the accesses. Refer to Figures 14 to 19 for visual representations of the cranes. Additional information provided by an experienced contractor, post November 2021 DCO submission, indicates the 46.63m AIL to be the largest vehicle expected on-site, with further information provided below. Figure 20 provides a visual representation of the 46.63m AIL.

- 5.4.4 As a result of the swept path analysis undertaken for the cranes and AIL, the junction work areas (indicative layouts) were amended to accommodate the cranes and the 46.63m AIL, where necessary. The layout of these four site accesses are discussed in the next section of this report.
- 5.4.5 The route review identifies feasible routes for the cranes and AIL. A further review of the route(s) will be carried out by an experienced contractor prior to the crane(s) and AIL(s) requirement on-site. The requirements for the cranes and AILs along the routes will be discussed with the relevant local highway authorities, National Highways and police.
- 5.4.6 The swept path analysis for the cranes and 46.63m AIL route review had been based on OS mapping which is considered sufficient for this stage of the planning process. Topographical surveys will be undertaken of the routes post consent and before the movements take place.
- 5.4.7 The swept path analysis for the 1000T crane included below shows the wheel lines (in red) and the overhang/oversail of the vehicle's body (in green). The swept path analysis for the 46.63m AIL included below shows the wheel lines (in blue) and the over sail of the vehicle's body (in orange).
- 5.4.8 An overview of the crane and AIL route reviews are provided in Figure 21 and also Drawing Number 60589004_ES_CTMP_014 in Annex A of this report.



Figure 14 1000T Crane (22.6m)




Figure 15: Swept Path Analysis – Vehicle Profile – 1000T Crane (22.6m)




Figure 16: 650T Crane (20.6m)




Figure 17: Swept Path Analysis – Vehicle Profile – Crane (20.6m)




Figure 18: 400T Crane (18.5m)




Figure 19: Swept Path Analysis – Vehicle Profile – 400T Crane (18.5m)





Figure 20: Swept Path Analysis – Vehicle Profile – AIL (46.63m)



5.5 Sunnica West Site A – La Hogue Road

- 5.5.1 The nearest part of the SRN to La Hogue Road site access is the A11 via the A11 northbound off-slip/northbound on-slip/La Hogue Road junction. A summary of the route between the A11 and the site access on La Hogue Road is provided below:
- a. The La Hogue Road site access is located a short distance from the A11 northbound off-slip which requires the vehicles to turn left from the A11 onto La Hogue Road on entry and left turn from La Hogue Road onto the A11 on egress. The swept path analysis for the 1000T crane and 46.63m AIL are shown in Figure 22 below and Drawing Number 60589004_ES_CTMP_015 in Annex A. The swept path analysis shows that the crane wheel paths will remain within the carriageway, but the body of the crane will overhang the central island. This will not result in conflict with pedestrians, however entry for the 1000T crane requires the temporary removal of the traffic signage within the central island at the A11/La Hogue Road slip road junction. This is not required for the 650T or 400T cranes. The swept path analysis has shown that the 46.63m AIL can safely manoeuvre the A11 / La Hogue Road junction; however, the trailer will over sail the inside grass verge of the junction by approximately 3.2m but will remain within the bounds of the highway and require a street sign to be temporarily removed or relocated.
 - b. On egress, there is also the requirement for traffic signage to be temporarily removed for the 1000T crane, with the swept path analysis shown in Figure 21 below and Drawing Number 60589004_ES_CTMP_015 in Annex A . However, the removal of the road sign is not required for the 650T or 400T cranes. The 46.63m AIL will be disassembled once delivery of the 400KV transformer has taken place, meaning that swept path analysis of the egress movement is not required. The short-term temporary removal of street signage is not considered to be a concern to the operation of this junction and signage will be promptly re-instated.
 - c. If required, the cranes can manoeuvre at the Red Lodge Dumbbell Roundabouts to make a U-turn as identified in the Sunnica East Site B (Elms Road) summary in order to travel southbound on the A11.



5.6 Sunnica East Site A – Ferry Lane and Beck Road

- 5.6.1 Various routes were initially considered for the cranes and AILs between the SRN and Sunnica East Site A: Site Access E on Ferry Lane. Initial investigation was for the crane(s) to access the site via the existing access on Ferry Lane, A summary is provided below.
- Route 1 via the B1085 (High Street) through Chippenham B1104 and B1102 Fordham Road through Frechenham to Ferry Lane;
 - Route 2 via the Red Lodge Dumbbell Roundabouts and via Newmarket Road and Mildenhall Road through Worlington and Isleham Road to Ferry Lane; and
 - Route 3 via Elms Road, Church Lane through Freckenham, B1102 (Mildenhall Road) and to Ferry Lane.
- 5.6.2 A route via the A1101 Kingsway through Mildenhall and B1102 Worlington Road was also considered and discounted at this stage so as to avoid disruption through Mildenhall and following a high-level consideration of the potential highway constraints.
- 5.6.3 The primary concern with Route 1 was the weight limited bridge on Ferry Lane adjacent to the Isleham Road and Beck Road junction. Therefore, alternative routes were investigated if the weight of the cranes were too heavy for the bridge. Route 2 identified the cranes and AILs were unable to manoeuvre the Newmarket Road/Mildenhall Road T-Junction in Worlington. As a result, a third route was investigated via Elms Road and Church Lane through Frechenham. This identified the cranes and AILs were unable to manoeuvre the Elms Road/Church Lane T-Junction.
- 5.6.4 Following discussions with the Historic Railway Estate on behalf of Department for Transport, it was confirmed the weight limit of the bridge on Ferry Lane is 44 tonnes. Therefore, prior to the submission of the DCO Application, it was considered necessary to identify an alternative site access which could be accessed by avoiding the bridge for large vehicles such as the cranes and AILs
- 5.6.5 Following the initial review, an additional review of the site access options for the cranes for the Ferry Lane site access was undertaken. This identified two alternative options via Beck Road. A summary is provided below:
- Alternative option 1 is located on Beck Road which is a two-way road with a national speed limit (60mph). The existing access to the farm consists of hard surfacing (tarmac) with gates and a brick wall on both sides of the access road; and
 - Alternative option 2 is located on Beck Road approximately 320m to the east of option 1. There is an existing farm access with a gap in the hedgerow connected to an internal track which runs in a north-south direction. The existing site access is narrow and is an unmade access which is bounded by hedgerow on either side. This access, approximately 4.0m to 4.5m wide, is used by agricultural vehicles to access the farmland.
- 5.6.6 Investigation into the two alternative site access options on Beck Road identified that the cranes and AILs were unable to manoeuvre via option 1 through the existing

gated access without removing the gates and part of the existing brick wall.

Therefore, the existing agricultural access on Beck Road (alternative option 2) has been identified as the preferred site access for the cranes and AILs as there is an existing gap in the hedgerow and the site access will provide emergency access during the operational phase. The HGVs are to use the existing site access identified on Ferry Lane.

- 5.6.7 As a result of the route review for the cranes, the swept path analysis for the 46.63m AIL has been undertaken for the final route from the A11 to Beck Road. Figure 23 to Figure 29 identify the swept path analysis for the 1000T crane and 46.63m AIL along the route from the A11, which are also provided in Annex A from Drawing Number 60589004_ESE_CTMP_016 to 60589004_ESE_CTMP_022 and is summarised below.
- 5.6.8 Figure 23 at the A11 off-slip / B1085 Junction shows that the AIL trailer will over sail the inside grass verge by approximately 2.5m but will remain within the bounds of the highway and no temporary alterations to streets are considered necessary to facilitate this manoeuvre. The 1000T crane can manoeuvre the junction within the carriageway. In addition, the egress movement for the 1000T crane is shown at the Dane Hill Roundabout accessing the A11 southbound.
- 5.6.9 Figure 24 at the 'S'-Bend on B1085 shows that the AIL trailer will over sail the inside grass verge by approximately 2.1m at Low Park Corner along the B1085 but will remain within the bounds of the highway and no temporary alterations to streets are considered necessary to facilitate this manoeuvre. The 1000T crane can manoeuvre the turns within the carriageway.
- 5.6.10 Figure 25 and Figure 26 shows that at the 'S' bends on B1085 Chippenham the AIL trailer will over sail the inside grass verge by approximately 1.2m but will remain within the bounds of the highway and no temporary alterations to streets are considered necessary to facilitate this manoeuvre. The 1000T crane can manoeuvre the turns within the carriageway.
- 5.6.11 Figure 27 shows that at the bend on the B1102 The Street / Mildenhall Road junction (which is identified on sheet 21 of the ARoW Plans as AS-36): vegetation clearance (branch trimming) of the tree located within the centre of the junction may be required to allow AIL to navigate the junction but the vehicle will remain within the bounds of the highway. The 1000T crane can manoeuvre the junction bends the carriageway.
- 5.6.12 Figure 28 shows that at the B1102 Mildenhall Road/Ferry Lane junction (which is identified on sheet 21 of the ARoW Plans as AS-37) the AIL trailer will over sail the inside verge by approximately 4.3m and over sail private land. This will require the existing private fence/gate to be removed or relocated as well as some minor vegetation clearance to facilitate the manoeuvre. The Order Limits have been adjusted to facilitate the over sail at this location. The 1000T crane can manoeuvre the junction within the carriageway with the body slightly overhanging the verge at the junction.
- 5.6.13 Figure 29 shows that at the Beck Road / Ferry Lane junction (which is identified on sheet 4 of the ARoW Plans as AS-5) the AIL trailer will over sail the inside verge by approximately 2m. This will require the temporary removal or relocation of two

existing road signs. There may also be a requirement to clear vegetation (branch trimming) to facilitate access but the vehicle will remain within the bounds of the highway. The 1000T crane can manoeuvre the junction within the carriageway.





Figure 23: Swept Path Analysis – 1000T Crane and 46.63m AIL – A11 / B1085 Junction













5.7 Sunnica East Site B – Elms Road

- 5.7.1 The nearest part of the SRN to Elms Road site access is the A11 via the A11 northbound off-slip/Elms Road T-Junction (entry) or the Red Lodge Dumbbell Roundabouts (egress). A summary of the routes is provided below which includes movements from the A11 Northbound Off-Slip/Elms Road Junction and discussion regarding the Red Lodge Dumbbell roundabouts:
- a. All three cranes can manoeuvre the A11 northbound off-slip/ Elms Road T-Junction, with the swept path analysis shown in Figure 30 for a 1000T crane. There is the potential with the 1000T crane on entry that the temporary removal of a nearby road sign on Elms Road could be required which will need to be confirmed prior to the crane being required on-site. This is not considered to be a significant constraint to using this junction. Any signage temporarily removed is to be promptly reinstated.
 - b. The swept path analysis has shown that the AIL can safely manoeuvre the A11 / Elms Road junction. However, the trailer will over sail the inside grass verge of the junction by approximately 3.4m and require a street sign to be temporarily removed or relocated but the vehicle will remain within the bounds of the highway, as illustrated in Figure 30.
 - c. All three cranes can manoeuvre the Red Lodge Dumbbell Roundabouts on egress and if required on entry. The 46.63m AIL will be disassembled once delivery of the 400KV transformer has taken place, meaning that swept path analysis of the egress movement is not required.



5.8 Burwell National Grid Substation Extension

- 5.8.1 The nearest part of the SRN to the Burwell National Grid Substation Extension – Option 2 site access is the A14 J37. The 1000T crane and 46.63m AIL route reviewed is from the A14 to Newnham Drove along Windmill Hill Road, Oxford Street, B1103 (Burwell Road/Newmarket Road), B1102 (Isaacson Road), High Street, and Reach Road. With a summary provided below:
- a. A142 Fordham Road/Windmill Hill Road Junction – Based on the swept path analysis, on entry the 1000T crane can make the left-turn manoeuvre from Fordham Road onto Windmill Hill Road. However, this could require the temporary removal of the street furniture within the central refuge island, with the swept path analysis for the 1000T crane shown in Figure 31 and Drawing Reference 60589004_ES_CTMP_024. The 650T and 400T cranes can negotiate this turn without the removal of the street furniture. During egress no concerns were identified with manoeuvring through this junction. The temporary removal of the street furniture is not considered a significant constraint to the use of this junction. Any street furniture temporarily removed is to be promptly reinstated. The 46.63m AIL requires the existing illuminated bollards on the island to be temporarily removed on the Fordham Road on the approach to the junction with Windmill Hill junction as shown in Figure 31 Drawing Reference 60589004_ES_CTMP_024.
 - b. Windmill Hill becomes Swan Lane then Oxford Street where Swan Lane forms a T-Junction with Chapel Street and Oxford Street. On entry, the 1000T crane cannot negotiate the bend outside of The White Swan Pub without overrunning the footpath, and as identified later in this report, conditional surveys will be undertaken, and any damage caused will be rectified. It is noted that only one 1000T crane (two movements) will be required at the Burwell National Grid Substation Extension. The 650T and 400T cranes can manoeuvre this turn without the removal of the street furniture along Swan Road, with body overhang but wheels within the carriageway. As well as the road closure the footway will also be required to be closed while the 1000T crane makes the manoeuvre. During egress no concerns were identified with manoeuvring this junction for the 650T and 400T cranes. The temporary removal of the street signage along Swan Road is not considered a significant constraint for the use of this junction for the 650T and 400T cranes. Any signage temporarily removed is to be promptly reinstated. The AIL trailer will over sail the inside verge by approximately 2.9m bringing it in close proximity to the Swan Pub, but the vehicle will remain within the bounds of the highway. In addition, an existing street sign will need to be temporarily removed or relocated. The swept path analysis for the 1000T crane and 46.63m AIL are shown in Figure 32 and Drawing Reference 60589004_ES_CTMP_025.
 - c. The B1103 Newmarket Road / B1102 Isaacson Road Junction is identified on sheet 23 of the ARoW Plans as AS-39, where the AIL trailer will over sail the inside grass verge by approximately 2.3m and existing vegetation may need to be cut back to allow for the trailer over sail, but the vehicle will remain within the bounds of the highway. The 1000T crane can manoeuvre the junction within the highway boundary. The 46.63m AIL and 1000T crane swept path analysis at the B1103 Newmarket Road / B1102 Isaacson Road junction shown in Figure 33 and Drawing Reference 60589004_ES_CTMP_026.

- d. At the B1103 Reach Road / Weirs Drove Junction, the AIL trailer will over sail the inside grass verge by approximately 2.6m, but the vehicle will remain within the bounds of the highway. An existing street sign will need to be temporarily removed or relocated. The 1000T crane can manoeuvre the junction within the highway boundary. The swept path analysis for the 1000T crane and 46.63m AIL are shown in Figure 34 and Drawing Reference 60589004_ES_CTMP_027.
- e. On entry, to negotiate the 'S' bends on Weirs Drove adjacent to the Burwell substation, the 1000T crane would require the carriageway to be widened by circa 2.5m on the first 'S' bend, whereas the 650T and 400T cranes require the carriageway to be widened by circa 1.5m. It is noted that Weirs Drove is also close to the watercourse which is a factor in why the carriageway requires widening on the northern side. Widening of the carriageway could impact on the vegetation along the northern side of the carriageway. The AIL trailer will over sail the inside grass verge of the first bend by approximately 3.6m. The AIL trailer will over sail the inside grass verge of the second bend by 3.9m, this will require existing vegetation to be cut back but the vehicle will remain within the bounds of the highway during its transit of both bends. The entry swept path analysis of the 1000T crane and 46.63m AIL are shown in Figure 35 (Drawing Reference 60589004_ES_CTMP_028) for the first bend adjacent to the existing substation entrance and in Figure 35 (Drawing Reference 60589004_ES_CTMP_029) for the second bend on Weirs Drove.
- f. At the Weirs Drove / Newnham Drove Junction, the AIL trailer will over sail the inside grass verge by approximately 8.2m but the vehicle will remain within the bounds of the highway. An existing street sign will need to be temporarily removed or relocated. The 1000T crane also over sails the inside grass verge by approximately 4.5m but the vehicle will remain within the bounds of the highway. The swept path analysis of the 1000T crane and 46.63m AIL are shown in Figure 37 and Drawing Reference 60589004_ES_CTMP_030.
- g. Newham Drove, as shown in shown in Figure 37 and Drawing Reference 60589004_ES_CTMP_030, requires widening to facilitate access to the Burwell National Grid Substation Extension Option 2 for the 1000T crane and 46.63m AIL.
- h. An alternative route was considered via the Causeway, Hythe Lane and Hythe Lane Bridge. This route would require the crane/AIL to travel through the residential area of Burwell and enter and egress the site access from the north. The swept path analysis undertaken showed the cranes were unable to manoeuvre across the bridge and therefore this was not considered an appropriate route.





Figure 31: Swept Path Analysis – 1000T Crane and 46.63m AIL – A142 Fordham Road / Windmill Road Junction








Figure 34: Swept Path Analysis – 1000T Crane and 46.63m AIL – Reach Road / Weirs Drove Junction







5.9 Summary of Key Site Accesses – Indicative Layouts

5.9.1 This section of the report identifies the indicative layouts for the four site accesses where cranes are required as well as the staff site access to the centralised car park on Elms Road for Sunnica East Site B. Further information regarding the remaining site accesses in relation to junction works (indicative layouts) are provided within **Annex C** of this report.

Sunnica West Site A – La Hogue Road

5.9.2 Figure 38 identifies the entry and egress swept path analysis for the 1000T crane and AIL respectively. Figure 39 identifies the junction work area (indicative layouts) for the Sunnica West Site A, with an additional area highlighted (hatched area) required for when the crane(s) requires entry and egress to the site access on La Hogue Road. This access will be used by staff during the construction and operational phase as well as HGVs and crane(s) during the construction phase.




Figure 38: 1000T Crane Swept Path Analysis (Entry and Egress): Sunnica West Site A on La Hogue Road



Figure 39: Junction Work Area: Sunnica West Site A on La Hogue Road

Sunnica East Site A – Beck Road

- 5.9.3 Figure 40 identifies the entry and egress swept path analysis for the 1000T crane and AIL respectively. Figure 34 identifies the junction work area (indicative layouts) for the site access on Beck Road to accommodate the 1000T crane. This access will only be used for entry and egress of cranes with HGVs and the mini-bus using the site access on Ferry Lane.




Figure 40: Sunnica East Site A Beck Road: 1000T Crane Swept Path Analysis (Entry and Egress)



Figure 41: Junction Work Area: Sunnica East Site A on Beck Road

Sunnica East Site B – Elms Road

Crane and HGV Site Access

- 5.9.4 Figure 42 identifies the entry and egress swept path analysis for the 1000T crane and AIL respectively. Figure 43 identifies the junction work area (indicative layouts) for the site access on Elms Road to accommodate the 1000T crane. This access will be used for entry and egress of cranes and HGVs. The hatched area identifies the additional area required to accommodate the 1000T crane.




Figure 42: 1000T Crane Swept Path Analysis (Entry and Egress): Sunnica East Site B on Elms Road



Figure 43: Junction Work Area: Sunnica East Site B on Beck Road

Staff Car Park Site Access

- 5.9.5 Figure 44 presents a selection of swept path analysis of a large car for entry and egress into Sunnica East Site Access C on Elms Road (Site Access C). This access will be used by staff during the construction and operation phases.
- 5.9.6 Figure 45 shows the Junction Work Area for Sunnica East Site B on Elms Road (for staff car park).




Figure 44: Large Car Swept Path Analysis (Entry and Egress): Sunnica East Site B on Elms Road for Staff Car Park



Figure 45: Junction Work Area: Sunnica East Site B on Elms Road for Staff Car Park

Burwell National Grid Substation Extension

Option 2 – Newnham Drove Site Access

- 5.9.7 Figure 46 presents the entry and egress swept path analysis for the 1000T crane and 46.63m AIL. It is also noted that Newnham Drove requires widening to accommodate the 1000T crane and 46.63m AIL.




Figure 46: 1000T Crane Swept Path Analysis (Entry and Egress): Option 2

- 5.9.8 Figure 47 below identifies the indicative junction layout (red area) required to accommodate the 1000T crane and AIL. In addition, a temporary surface (orange area) is provided during the construction phase for ease of manoeuvring, which will be removed following construction and will not be used during the operational phase.




Figure 47: Indicative Junction Layout: Option 2

- 5.9.9 The swept path analysis for the 1000T crane and 46.63m AIL at the Weirs Drove/Newnham Drove Junction and also along Newnham Drove had been discussed previously in section 5.8 and Drawing Reference 60589004_ES_CTMP_030. Therefore, the swept path analysis below has been removed.

5.10 Indicative Staff Car Park Layouts

- 5.10.1 The indicative layouts of the two centralised car parks for Sunnica West and Sunnica East are identified in Figure 48 and Figure 49 respectively. The indicative car park layouts shown can accommodate the forecast individual staff vehicle peaks which demonstrates how the car parks layout could be achieved with the final car park layout to be provided in the final CTMP and TP which would be required to be approved following grant of consent, in accordance with the DCO requirements. The brown lines in the figures below represent the internal tracks. The staff car parks will reduce in size and capacity as the construction progresses and the demand for staff and staff vehicles decreases.




Figure 48: Indicative Car Park Layout – Sunnica West (La Hogue Road)



Figure 49: Indicative Car Park Layout – Sunnica East (Elms Road)

5.11 Stage 1 Road Safety Audit

Overview

- 5.11.1 Within the PEI Report, a site access was identified on Golf Links Road with the HGV route identified via Newmarket Road which avoided the A11/Newmarket Road Junction. However, during the consultation concerns were raised regarding HGVs travelling along Golf Links Road. As part of the site access review, alternative site access locations were investigated. The preferred alternative site access option located on Newmarket Road between the A11 and Golf Links Road was discussed with National Highways regarding development related vehicles using the A11/Newmarket Road Junction. It was agreed that development related vehicles would be permitted to undertake left in and left out movements and would be prohibited to undertake right in and right out movements at the A11/Newmarket Road junction.
- 5.11.2 The site access on Newmarket Road between the A11 and Golf Links Road is forecast to need to accommodate an average of between 9-12 HGVs (18-24 movements) daily for the first five months of the 13-month construction period. The forecast HGVs reduce to between 2-3 HGVs (4-6 movements) daily for months six to thirteen.

Stage 1 RSA Summary

- 5.11.3 During discussions with SCC in August 2021 regarding the proposed relocation of the Golf Links Road site access to Newmarket Road to between the A11 and Golf Links Road, SCC stated that they would expect a Stage 1 RSA to be completed for an access close to a major junction. As a result, a Stage 1 RSA was undertaken. The Stage 1 RSA only identified one “problem” to be addressed. A summary is provided below with the full report provided in **Annex E** of this report.
- Summary: Slow moving HGVs turning from access may be at risk of being struck by northbound vehicles on Newmarket Road.
 - The proposed construction access is located close to the A11(T) junction. Construction turning right out of the site will do so relatively slowly and vehicles heading north on Newmarket Road, having turned from the A11 may collide with the slow turning construction vehicles.
 - Recommendation: Although it is acknowledged that the RSA brief states that warning signs are proposed along Newmarket Road warning motorists of the site access and HGVs turning, it is recommended that, at detailed design stage, a suitable clear warning signage strategy is designed (and reviewed as part of the Stage 2 Road Safety Audit) to ensure that drivers joining Newmarket Road from the A11 are aware of the construction access and potential for slow turning vehicles ahead. It is advised that the signage is provided as a ‘gateway’ on entry to Newmarket Road so that it is clearly seen by both right turning and left turning traffic from the A11.
- 5.11.4 In line with the recommendations made in the Stage 1 RSA, it is proposed that appropriate signage is provided as a ‘gateway’ on entry to Newmarket Road to warn both right and left turning vehicles of the construction site access.

6 Summary of Traffic Management Proposals and Summary of Speed Surveys

6.1 Introduction

- 6.1.1 This section summarises the proposed traffic management which includes temporary road closures, temporary PRow closures, temporary traffic signals and temporary speed limits. The temporary traffic management proposals are shown on the Traffic Regulation Measures Plans which accompany the DCO Application.
- 6.1.2 It is anticipated that the DCO, if granted, would include a requirement for the Framework CTMP and TP to be developed into a final CTMP and TP (either as a combined document or as separate documents) that would be submitted for the approval of the relevant planning authority (or authorities) following consultation with the relevant highway authorities, before construction is begun. The DCO, would therefore, secure that its measures are complied with. Therefore, this section is expected to be updated within the final CTMP and TP if any of the proposals outlined in this section were to change.
- 6.1.3 The proposed traffic management is shown on the Traffic Regulation Measures Plans – Temporary Road Closures and Traffic Regulation Measures Plans – Temporary Measures [EN010106/APP/2.4] which accompany the DCO Application. A summary of the temporary road closures, PRow closures, traffic signals and speed limit reductions are provided in this section.
- 6.1.4 The proposed traffic management measures summarised below are to occur at different and various time periods throughout the construction of the Scheme. However, notwithstanding this, there could be more than one temporary road closure or temporary PRow closure occurring at the same time.
- 6.1.5 During consultation with SCC and CCC, in August 2021, the temporary traffic management was discussed. SCC and CCC indicated that they would expect to see speed surveys carried out wherever there was intention to change the speed limit. Firstly, this was to confirm that it was actually necessary to change the speed limit and secondly to identify if existing speeds were significantly higher than the proposed speed reductions. Therefore, as a result, speed surveys were undertaken. Vehicle speeds are unlikely to be affected to the extent that traffic flow volumes have been affected during the Coronavirus Pandemic, and therefore speed survey data collection has been feasible.
- 6.1.6 The speed surveys in Suffolk were undertaken for seven consecutive days between 28th September 2021 to 5th October 2021 while the speed surveys in Cambridgeshire were undertaken between 18th to 24th October 2021.
- 6.1.7 The purpose of the temporary traffic signals and speed limit reductions for individual site accesses during the construction phase is to provide safe access and egress for HGVs in/out of the site access. The temporary traffic signals and speed limit reductions are applied where the full visibility splay was unable to be achieved without significant vegetation trimming or removal. Appropriate warning signage will be provided on the approaches to the temporary traffic signals which will assist in reducing vehicles speeds past the site accesses.

6.2 Summary of Speed Surveys

- 6.2.1 The speed data has been collected using Automatic Traffic Counters (ATCs). The average and 85th percentile 12-hour weekday (Monday to Friday 07:00-19:00) speeds has been summarised in **Table 6-1**. The development HGVs are forecast to occur Monday to Friday between 07:00 and 19:00. The speed surveys were carried out in locations of generally free-flowing traffic and as a result it is unlikely the inclusion of peak hour speed data would reduce the average and 85th speeds significantly. Using the 12-hour average and 85th percentile speeds provides a more comprehensive representation of vehicle speeds where the site accesses are located while they are in use. All the roads identified in the table below are national speed limit (60mph). The raw speed survey data is provided in **Annex F** of this report.
- 6.2.2 The proposed reduced speed limits are temporary in nature, cover a short distance, will be accompanied with appropriate warning signage and will be introduced in combination with temporary traffic signals. The purpose of the temporary speed limits is to provide safe entry and egress of the site accesses for the construction vehicles. The proposed temporary speed limits are discussed further in Section 6.4.

Table 6-1: Summary of Speed Surveys: Average and 85th Percentile (mph)

Roads	Northbound/ Eastbound		Southbound/ Westbound		Proposed Temporary Speed Limit
	Average	85 th Percentile	Average	85 th Percentile	
Weirs Drove	18.7	22.1	18.7	22.3	-
B1102 Ness Drove	53.3	59.5	55.4	62.4	40mph
Newmarket Road (North of the A142 Roundabout)	46.0	53.3	44.9	52.1	40mph
Snailwell Road / Fordham Road	28.9	32.6	30.5	34.1	30mph
Chippenham Road (West)	44.2	50.8	42.7	49.6	40mph
Chippenham Road (East)	48.5	55.7	47.4	54.4	
La Hogue Road	43.1	51.3	44.0	51.2	40mph
Dane Hill Road (West)	40.4	45.6	43.0	48.9	40mph
Dane Hill Road (East)	42.4	48.5	45.0	51.5	
B1085	48.0	55.3	51.0	58.2	40mph
Elms Road (North)	48.9	57.6	46.6	55.3	40mph
Elms Road (South)	40.7	47.7	38.6	45.7	
Newmarket Road (Worlington)	45.2	50.9	45.7	51.7	40mph
B1102 Freckenham Road	49.6	57.2	49.6	57.6	-
Isleham Road	42.6	49.2	47.5	55.5	-
Newmarket Road (between A11 & Golf Links Road)	32.7	39.8	32.8	41.1	-

6.3 Temporary Road and PRow Closures

- 6.3.1 Several roads are crossed, which will result in temporary road closures, by the Grid Connection Routes A and B, and internal cable crossings within the Sites. The temporary road closures include the following:
- a. Weirs Drove;
 - b. Newnham Drove;
 - c. Little Fen Road;
 - d. First Drove;
 - e. Broads Road;
 - f. Chippenham Road;
 - g. La Hogue Road;
 - h. B1085;
 - i. Elms Road;
 - j. Beck Road;
 - k. Isleham Road;
 - l. B1102 Freckenham Road;
 - m. Newmarket Road between (Worlington and Red Lodge); and
 - n. U6006.
- 6.3.2 Each of the temporary road closures are expected to be no longer than one-week and occur on narrow roads where the use of two-way signals is not possible.
- 6.3.3 Prior to any road closures advanced warning will be provided in line with the Local Highway Authority (LHA) guidance with diversions in place.
- 6.3.4 It is likely that over the course of the construction period a number of PRow will need to be temporarily closed for a maximum of three weeks, which is considered a worst-case scenario. The temporary closure of the PRows will occur at different stages therefore each will be impacted on separately at differing stages of the construction. The timing of the temporary PRow closures are currently unknown. The Scheme has been designed to minimise the PRow closures in terms of the number of closures and their duration.
- 6.3.5 Three PRows are located within the boundary of Sunnica East Site A. PRows W-257/007/0, W-257/002/X and W-257/002/0 cross the south-west part of the site between Beck Road and Mortimer Lane.
- 6.3.6 One PRow is located within the boundary of Sunnica East Site B. PRow W257/003/0 runs along the south-western boundary of the site from Turnpike Road at Red Lodge in the south-east to Badlingham Manor in the north-west. An unclassified road (U6006), which is a publicly accessible route, including for equestrians, extends northwards from Elms Road to Worlington. To the west of Sunnica East Site B the B1102 provides a footway for a section along the northern carriageway, alongside vehicles travelling eastbound, which is approximately 2m wide between North Street and East View. To the north, on Newmarket Road,

footways are provided on both sides of the carriageway between the B1102 and The Paddocks.

- 6.3.7 Grid Connection Route A crosses the Chippenham footpath 49/7 before passing approximately 20m west of the Chippenham Gravel Pit CWS and crossing the B1085. No PRowWs are situated within the boundary of Sunnica West Site A or Sunnica West Site B. Snailwell 5 bridleway (PRowW) runs along the south-west boundary of Sunnica West Site A.
- 6.3.8 There are six PRowWs that intersect Grid Connection Route B. Towards Snailwell, footpath PRowW 204/1 connects Snailwell with Chippenham Park. Heading west from Sunnica West Site B, footpath 92/19 runs through agricultural fields between Fordham and Snailwell. Footpath 35/10 and 35/11 run between Wicken and Burwell passing through several agricultural fields. There are also two PRowWs 35/6 and 35/7 running between Burwell and Reach, again through agricultural land.
- 6.3.9 The PRowWs to be closed are as follows:
- a. W-257/002/X;
 - b. W-257/007/0;
 - c. W-257/003/0;
 - d. W-257/002/0;
 - e. 49/7;
 - f. 204/1;
 - g. 92/19; and
 - h. 35/10.

6.4 Summary of Temporary Traffic Signals and Temporary Speed Limits

6.4.1 The proposed temporary speed limits and temporary traffic signals locations are outlined below:

- a. Proposed temporary traffic signals at the site access on Weirs Drove;
- b. Proposed speed limit reduction to 40mph along a short section of the B11102 Ness Road with temporary traffic signals at the site access;
- c. Proposed speed limit reduction to 40mph along a short section of Newmarket Road (north of the A142 roundabout) with temporary traffic signals at the site access;
- d. Proposed temporary traffic signals along a short section of Newmarket Road (north of the A142 roundabout);
- e. Proposed speed limit reduction to 30mph along a short section of Snailwell Road with temporary traffic signals at the site access;
- f. Proposed speed limit reduction to 30mph along a short section of Fordham Road with temporary traffic signals at the site access;
- g. Proposed speed limit reduction to 40mph along a short section of Chippenham Road with temporary traffic signals at the site accesses;
- h. Proposed speed limit reduction to 40mph along a short section of La Hogue Road with temporary traffic signals at the site access;
- i. Proposed speed limit reduction to 40mph along a short section of the B1085 with temporary traffic signals at the site access;
- j. Proposed speed limit reduction to 40mph along a short section of Dane Hill Road with temporary traffic signals at the site access;
- k. Proposed speed limit reduction to 30mph along a short section of Elms Road with temporary traffic signals at the site access;
- l. Proposed temporary traffic signals along a short section of the B1102 Freckenham Road at the site access; and
- m. Proposed speed limit reduction to 40mph along a short section of Newmarket Road (Worlington) with temporary traffic signals at the site accesses.

7 Management

7.1 Introduction

- 7.1.1 This section of the Framework CTMP and TP outlines the construction traffic and travel plan management measures that would be developed and detailed in the final CTMP and TP to be implemented.

7.2 Management Measures and Controls

HGV Measures and Controls

- 7.2.1 The freight strategy for the Sunnica Energy Farm seeks to manage HGV deliveries to the Order limits through the implementation of the following measures:

- a. Delivery Management System;
- b. HGV Routes;
- c. HGV Timing Restrictions;
- d. HGV Emission Standards;
- e. Communications Strategy;
- f. Site Accesses; and
- g. Cranes and AILs Management Measures.

Delivery Management System (DMS)

- 7.2.2 A DMS will be implemented to control bookings of HGV deliveries from the start of the construction period. This will be used to effectively plan all HGV deliveries in accordance with the construction programme, regulate the flow of HGVs via timed delivery slots and monitor compliance of HGV routeing.
- 7.2.3 A Traffic Management and Monitoring System (TMMS) will be developed. The TMMS will provide details of the technologies and other means employed to monitor HGVs to/from the development site (e.g. Global Positioning System (GPS), Automatic Number Plate Recognition (ANPR)). This will enable the Applicant to monitor the following:
- a. Compliance with the HGV routes;
 - b. Compliance with the number of HGV limits in terms of number of deliveries arriving and departing at any one time and over the course of the day; and
 - c. Compliance with the timing restrictions.
- 7.2.4 The precise form of DMS would be determined following the appointment of a contractor and will include a summary of the contractual requirements which those visiting the site will have to adhere, along with the measures to be taken for non-compliance. This could include implementing a three-strike system for contractors which could lead to financial penalties.

HGV Routes

- 7.2.5 HGVs travelling to the Order limits from the wider highway network will be required to comply with the HGV routes set out in Section 4 of this document, and in accordance with the DMS and TMMS. It is acknowledged that there will be the requirement for the occasional HGV to travel on the local highway network to access the secondary access points. Local HGV deliveries, those HGV movements where both the origin and the destination are within the Sunnica sites, would be required where possible to follow Sunnica HGV routes.

HGV Timing Restrictions

- 7.2.6 To reduce the potential impact of the HGV deliveries, the arrival and departure times will be managed to minimise the number of HGVs travelling to the site during the highway peak hours. In addition, the HGV deliveries can be arranged to avoid the need for vehicles to depart the Site within the PM avoid the network peak hour (17:00-18:00). The HGV deliveries will be routed onto the SRN (A11 / A14) to travel to / from the site.
- 7.2.7 As set out in Section 4 of this document, the HGV deliveries will be required to use the A11 to travel to the main accesses of the Sites and will therefore not have an impact on any of the local villages near the Order limits such as Chippenham or Red Lodge during the AM or PM highway peak hours (08:00-09:00 and 17:00-18:00).
- 7.2.8 The timing restrictions are:
- a. No arrivals or departures on a Weekday between 08:00 and 09:00, and between 17:00 and 18:00;
 - b. No arrivals or departures on a Saturday before 08:00 or after 13:00; and
 - c. No arrivals or departures on Sundays or public holidays.
- 7.2.9 The restrictions imposed on deliveries by HGVs will be set out within the DMS and TMSS.

HGV Monitoring

- 7.2.10 The Applicant will implement a monitoring system whereby the route of all HGVs travelling to and from the site is recorded such that non-compliance with the CTMP can be identified and measures taken. The precise form this monitoring will take will be included within the final CTMP.

HGV Emissions

- 7.2.11 All HGVs routeing to the development sites (with the exception of vehicles used for the transportation of AILs including cranes) will be required to be compliant with the latest emission standards at the time of construction.

Communications Strategy

- 7.2.12 A Communications Strategy will be developed by the Applicant to ensure that all relevant measures are communicated between contractors. This would include an information pack setting out the contractual requirements.

- 7.2.13 Further to this, the Applicant will hold regular meetings with contractors to discuss HGV management, any issues that arise and any required remedial actions.

Highway Conditional Survey

- 7.2.14 The Applicant will undertake highway conditional surveys before, during and after the construction to identify any impacts which are a result of the development that need to be remediated. The exact roads to be agreed with the local highway authorities in advance of construction.

Site Accesses

- 7.2.15 Consideration has been given to the layout of the site accesses to ensure the geometry can accommodate HGVs in Section 5 above and in **Annex C** of this report.
- 7.2.16 Hard standing surface will be provided at the site accesses which can accommodate the weight of the HGVs. Where there is existing hard standing surface provided at a site access, the contractor will be responsible for ensuring it can accommodate the weight of the HGVs.
- 7.2.17 In addition, wheel washing facilities will be provided at the site accesses to prevent mud being trafficked onto the highway.

Crane and AILs

- 7.2.18 Before the movement of the cranes and AILs the police will be given advanced notification under the Road Vehicle Authorisation of Special Types Order 2003.
- 7.2.19 In addition, communication and coordination will occur with both National Highways and the local highway authority before the crane and AILs are required on-site to ensure sufficient notification is provided. This also includes the co-ordination of the temporary removal and subsequent re-instatement of signage and street furniture.

Staff Vehicle Measures and Controls

- 7.2.20 The staff strategy for the Sunnica Energy Farm seeks to manage staff movements to and around the Order limits through the implementation of the following measures:
- a. Lift-Sharing;
 - b. Staff Routeing;
 - c. Staff Arrival and Departure Times;
 - d. Car parking strategy and parking permit scheme; and
 - e. Mini-Bus.

Lift-sharing

- 7.2.21 To reduce the potential impact of vehicles associated with the staff during the construction period, the applicant will implement measures to maximise the numbers of staff that lift share with colleagues to reduce the number of vehicles travelling to/from the Site each day. Staff will also be directed to use the SRN in the vicinity of the Site such as the A11, A14 and A142 to travel to/from the Site where appropriate

to minimise the amount of construction traffic using local roads through the nearby villages, in line with the routes identified in Section 4 of this document for the HGVs.

- 7.2.22 To not exceed the staff vehicle forecast within **Chapter 13: Transport and Access** of the Environmental Statement [**APP-045**] and the Transport Assessment (**Appendix 13B** of the Environmental Statement [**APP-117**]), the average vehicle occupancy of 1.5 persons per vehicle will be required to be achieved at the peak construction period, with lift sharing to be encouraged throughout the whole construction period. To further reduce the impact of the development on the highways network throughout the construction period the promotion to staff of the benefits of car sharing will be carried out such as reduced fuel costs, ease of parking with possibility of dedicated spaces for those sharing provided nearer to the mini-bus collection points within the compounds.
- 7.2.23 Further to the above, a Car Share Scheme will be implemented which will actively match potential sharers and be available to staff so that they can find their own match as well as that identified by the Transport coordinator. Further information regarding the Transport coordinator is provided in the 'management structure' section later on in this Framework CTMP and TP.
- 7.2.24 Dedicated spaces for those lift sharing will be considered within the parking areas and be located close to the mini-bus pick up points to reduce park and walk time. Further details on this will be provided in the full CTMP and TP once the contractor has been appointed.

Staff Routeing

- 7.2.25 Staff will be directed to use the SRN for as much of their journey to and from the two centralised car parks as practicable. As well as the A11 and A14 this will include the A142 to avoid staff travelling through local villages. The routeing staff will be directed to use is the same identified for the HGV routes. The full CTMP and TP will contain details as to the measures to be employed to direct staff trips to these routes.

Staff Arrival and Departure Times

- 7.2.26 The working hours of the staff are 07:00-19:00 with the AM development peak hour between 06:00 and 07:00 and the PM development peak hour between 19:00 and 20:00 for staff. The working hours ensures staff do not travel within the AM and PM highway peak hours 08:00-09:00 and 17:00-18:00.

Parking Strategy

- 7.2.27 The parking strategy seeks to minimise the potential impact of the vehicle trips associated with the staff, in particular in the surrounding villages. Two evenly split centralised car parking areas are proposed, one within Sunnica West Site A and the other in Sunnica East Site B. The alternative was to provide car parking compound at each of the site accesses / construction zones for staff to park in however this was considered likely to result in many staff trips on the local highway network. Therefore, the two centralised car parks were identified as the following:
- a. Sunnica West Site A – to be accessed off La Hogue Road which links to the A11 junction; and

- b. Sunnica East Site B – to be accessed off Elms Road which links to the A11 northbound off-slip and is also in close proximity to the Red Lodge Dumbbell Roundabouts providing access to/from the A11.

7.2.28 It is anticipated that a one-way system will be in place within the two car parks with a single point providing the entry/egress onto the local highway network. Appropriate signage, internally and externally, will identify the entry and egress routes for vehicles for the two car parking areas.

7.2.29 A car parking permit system is proposed to be implemented across the two car parking areas. The intention of the car parking permit system is to identify the most appropriate of the two car parks to direct staff to use the SRN in the vicinity of the Site such as the A11 and A14 and also the A142. This will assist in minimising the number of vehicle trips which could occur on the local roads, in particular through Fordham, Chippenham, Worlington and Red Lodge. Full details of the car parking permit system will be provided in the detailed CTMP and TP.

Mini-Bus

7.2.30 A mini-bus service will be used to transport staff around the site making use of internal routes where possible. Where the mini-bus is unable to use internal routes, the local highway network will be used to transport staff to the other site compounds. Considering the start/finish time of staff, any mini-bus service trips on the local highway network are expected to occur outside of the peak highway hours. Given the use of a mini-bus service the departure of staff is expected to be staggered outside of the highway peak hours and will be dictated on when staff return to the main two car parking areas.

7.2.31 Once staff origin locations are known investigation will be made into providing a mini-bus service to local residential areas to pick up/drop off staff who live locally. In addition, this will investigate the potential to provide the mini-bus service to local railway stations.

7.3 Management Structure

7.3.1 The overall management and implementation of the CTMP will be the responsibility of the Applicant. A Transport / Travel Plan coordinator will be appointed by the Applicant to be responsible for the management, development and implementation of the CTMP.

7.3.2 The Transport / Travel Plan coordinator will:

- a. Liaise as appropriate with local transport and traffic groups, local planning authorities, local highway authorities, National Highways and the police;
- b. Monitor the CTMP and TP to identify what is working well and what can be improved;
- c. Promote the CTMP and TP to all staff and contractors travelling to and from the site to ensure compliance with its contents;
- d. Monitor data relating to HGV routes, timing of HGV arrivals and departures, how contractors are utilising the DMS and the emission standards of vehicles;
- e. Manage the Car Share Scheme;

- f. Investigate providing a mini-bus service to local railway stations and local residential areas to pick-up and drop-off staff;
- g. Assign staff to the most appropriate of the two centralised car parks including the provision of a car parking permit to staff for one of the two centralised car parks; and
- h. Discuss issues which come to light with the relevant parties and discuss any amendments required to ensure that compliance with the CTMP and TP is maintained.

7.4 Monitoring and Review

HGVs

- 7.4.1 To ensure that contractors are complying with the CTMP and TP, a monitoring and review approach will be taken. This will be led by the Transport coordinator.
- 7.4.2 The Transport coordinator will monitor data relating to the routes utilised, the timing of arrivals and departures, how contractors are utilising the DMS and the emission standards of vehicles accessing the site. Regular reporting will set out the results of the data monitoring and identify any issues which need to be resolved and what measures would need to be implemented to ensure that any identified issues do not occur again.

Staff

- 7.4.3 The Car Share Scheme will be managed by the Transport coordinator to implement and identify potential matches for car sharers. This will also be available to staff so that they can find their own matches. The Transport coordinator will require the starting location of staff before commencing work on site, to assist in promoting the Car Share Scheme and also to allocate car drivers to one of the two car parking areas which will be based on their starting location for their travel to the Site. This takes into consideration if staff are starting their journey from a different location to their home. Where possible, staff's primary working location in the Sunnica East Site and Sunnica West Site will be the same as their parking permit location.
- 7.4.4 The two centralised car parks will be monitored during the arrival of staff in the morning and departure of staff in the evening. Given the close proximity of the two centralised car parks to the A11, the majority of staff will travel northbound on La Hogue Road and Elms Road to access the Sunnica West and East car parks respectively. Monitoring will be in place to ensure a low number of staff travel southbound (i.e. arrive via the north) on La Hogue Road and Elms Road. The monitoring will also include that the majority of staff departure southbound on La Hogue Road and Elms Road in the PM development peak hour.
- 7.4.5 During arrival of staff at both sites the car parking areas will be managed to ensure the efficient arrival of staff and assignment of the car parking spaces where vehicles will be routed to the most appropriate location based on their arrival time. The car parking management will ensure staff entering the car parking areas park in a timely and safe manner. Given the working patterns identified it is not expected there will be the requirements for car parking management outside of the development peak hours of 06:00-07:00 and 19:00-20:00.

8 Compliance and Enforcement

8.1 Introduction

- 8.1.1 This section of the Framework CTMP and TP provides a summary of the mechanisms that will ensure compliance with the final CTMP and TP.

8.2 Compliance

- 8.2.1 There are three areas under which enforcement of the CTMP and TP will be imposed: Best Practice, Contractual Conditions and Default Mechanisms.

Best Practice

- 8.2.2 The Applicant will use internal management procedures to ensure compliance with the requirements of the CTMP and TP, including:

a. **Contractor kick off meetings:**

- i. Contractors will be reminded of the Applicant's standards and expectations as set out in contract documentation.

b. **Site induction:**

- i. Driver induction to include briefing on aims and objectives of the CTMP and TP, including booking system, designated routes and driver behaviour.
- ii. A copy of the CTMP and TP will be provided to each of the companies who provide services to the Scheme so that all are informed of how the sites are being managed and what the Applicant expects all contractors to adhere to.

c. **Reporting:**

- i. Incidences of non-compliance with the CTMP and TP will be investigated.
- ii. Reports from each incident will be raised and shared with the relevant contractor.
- iii. Where appropriate updates to the CTMP and TP will be considered, in accordance with the provisions of the DCO, to resolve the risk of repeated breaches.

Contractual Conditions

- 8.2.3 Upon appointment, each contractor will be provided with a contract setting out their contractual requirements in terms of compliance with the CTMP and TP.
- 8.2.4 A copy of the CTMP and TP will be provided along with confirmation of the routes vehicles are required to take to reach the site from their starting location as well as the access which they will use and the time of entry.

Enforcement

- 8.2.5 If despite the careful efforts of the Applicant and its contractor, there are breaches of the movement arrangements as set out in this CTMP during the construction phase, the enforcement procedures are as follows:
- a. The Transport coordinator will notify the Applicant of a breach of the CTMP or TP arrangements as and when they occur.
 - b. The Applicant will issue a warning letter to the relevant contractor outlining what action would be taken in the event of a further breach. Details relating to the action which would be taken will be provided within the full CTMP and TP.
 - c. The Applicant will report the details of the response to the Transport coordinator as part of the monitoring report. The monitoring report will be made available to the relevant local planning authorities and relevant highway authorities at their request to ensure compliance and that action is being taken where breaches are occurring.
- 8.2.6 Further detail on the sanctions which could be applied would be included within the final CTMP and TP.

Annex A – Figures