



# **Awel y Môr Offshore Wind Farm**

## **Outline Soil Management Plan (Tracked)**

### **Deadline 1**

**Date: 24 October 2022**

**Revision: C**

Document Reference: 1.38

PINS Reference: N/A



REVISION	DATE	STATUS/ REASON FOR ISSUE	AUTHOR:	CHECKED BY:	APPROVED BY:
A	August 2021	PEIR	SLR	SLR/GoBe	RWE
B	March 2022	Application	SLR	SLR/GoBe	RWE
C	October 2022	Deadline 1	SLR	RWE	RWE

[www.awelymor.cymru](http://www.awelymor.cymru)

RWE Renewables UK Swindon Limited

Windmill Hill Business Park  
Whitehill Way  
Swindon  
Wiltshire SN5 6PB  
T +44 (0)8456 720 090  
[www.rwe.com](http://www.rwe.com)

Registered office:  
RWE Renewables UK Swindon Limited  
Windmill Hill Business Park  
Whitehill Way  
Swindon

# Contents

1	Introduction.....	5
1.1	Purpose of this Outline SMP .....	5
1.2	Scope of this Outline SMP .....	5
2	Pre Construction Surveys .....	6
2.1	Agricultural liaison.....	6
3	General Construction Methodology .....	8
3.1	Cable Route .....	8
3.1.1	Working Width .....	8
3.1.2	Topsoil Stripping.....	8
3.1.3	Haul Roads.....	9
3.1.4	Installation and backfilling .....	9
3.1.5	Reinstatement .....	9
3.2	Substation .....	10
3.2.1	Topsoil stripping and earthworks.....	10
3.2.2	Reinstatement .....	10
4	Soil Management.....	12
4.1	General.....	12
4.2	Construction Mitigation .....	14
4.3	Drainage.....	15
4.4	Compaction.....	15
4.5	Stripping .....	15
4.5.1	Topsoil .....	15
4.5.2	Subsoil .....	16
4.6	Storage.....	16
4.6.1	Locating soil stores .....	16
4.6.2	Timing of soil storage .....	16
4.6.3	Formation of soil stores .....	17
4.6.4	Reinstatement .....	17

5 Monitoring and Review ..... 18

6 References ..... 19

# Abbreviations and acronyms

TERM	DEFINITION
ALO	Agricultural Liaison Officer
BMV	Best and Most Versatile
CMS	Construction Method Statement
CoCP	Code of Construction Practice
DCC	Denbighshire County Council
DCO	Development Consent Order
ECoW	Ecological Clerk of Works
ES	Environmental Statement
NRW	Natural Resources Wales
OWF	Offshore Wind Farm
SMP	Soil Management Plan
TCC	temporary construction compound
WTGs	Wind turbine generators

# 1 Introduction

## 1.1 Purpose of this Outline SMP

- 1 This Outline Soil Management Plan (Outline SMP) is provided as Appendix 4 to the Outline Code of Construction Practice (CoCP) (application ref: 8.13)) as part of the Environmental Statement (ES).
- 2 This is an outline document that, by reference to the assessments reported in the ES, sets out the key elements that will be secured in the detailed SMP which Awel y Môr Offshore Wind Farm Limited (The Applicant) will be required to submit to Denbighshire County Council (DCC) for approval under a requirement of the DCO.
- 3 This Outline SMP provide details of mitigation measures and best practice handling techniques to safeguard soil resources by ensuring their protection, conservation and appropriate reinstatement during the construction of the onshore works and should be read in conjunction with the Outline CoCP and all of its supporting appendices.

## 1.2 Scope of this Outline SMP

- ~~4~~ For the avoidance of doubt, this Outline SMP relates to the onshore elements of the Awel y Môr OWF only (i.e. landward of Mean High Water Springs). This document does not relate to offshore works seaward of Mean High Water Springs that are principally marine activities.

~~4~~

- ~~5~~ Details surrounding the decommissioning phase are yet to be fully clarified, such as whether onshore ducts to remain *in situ* with only the cable removed. In addition, it is also recognised that policy, legislation and local sensitivities will evolve.

- ~~6~~ The scope for a decommissioning phase soil management plan would be determined through development of the written scheme of decommissioning that is required under DCO Requirement 2+2. A decommissioning phase soil management plan would be provided as part of the decommissioning phases CoCP (DCO Requirement 2+2 (2)).

## 2 Pre Construction Surveys

### 2.1 Agricultural liaison

7 Prior to construction, a qualified land agent will be employed to ensure that information on existing agricultural management and soil/land conditions is obtained, recorded and verified by way of ~~a~~ detailed pre-construction soil condition surveys and intrusive soil survey trial pits to identify and describe the physical and nutrient characteristics of the existing soil profiles. ~~condition survey~~ The surveys will be undertaken by a suitably qualified surveyor.

8 The survey work will include the identification of the physical characteristics of profiles at agreed intervals. Trial pits will also be examined at appropriate locations to provide information on soil structure.

9 The survey will provide information on the following soil physical characteristics:

a. Soil horizon depths for topsoil and subsoil horizons;

b. Soil textures of all horizons;

c. Soil colour;

d. Stone contents, estimated from augering, confirmed by soil pit excavation/ and or sample analysis;

e. Soil wetness indicators;

f. Identification of slowly permeable layers; and

g. Identification of impenetrable rock layers

5

610 As part of the soil condition survey, and in addition to addressing matters relating to soils and other factors including existing crop regimes, the position and condition of field boundaries, existing drainage of the soil, existing access arrangements and private water supplies (as far as reasonable investigations allow), the type of agriculture taking place, the yield of crops and the quality of grazing land will also be recorded. Liaison with affected landowners and tenants will be undertaken to identify potential constraints and barriers to construction and identify the provision of any temporary drainage requirements and/or diversions.

711 Such aspects will be recorded and entered into a pre-entry record of condition for the affected landowner. The commencement of construction will reflect agreements made with affected parties to minimise disruption, where possible, to existing farming regimes and timings of activities (e.g. cropping).

812 The land agent will undertake site inspections during construction to monitor working practices and ensure landowners' and farmers' reasonable requirements are fulfilled. The land agent will also retain a function with regards to agreeing reinstatement measures following completion of the works.



# 3 General Construction Methodology

## 3.1 Cable Route

~~9~~13 \_\_\_\_\_ The sequence of activities for construction of the onshore ECC and OnSS is provided in the outline Construction Method Statement (CMS) that is provided as Appendix 1 of the outline CoCP (application ref: 8.13.1).

### 3.1.1 Working Width

~~10~~14 \_\_\_\_\_ The working width will typically be between 40 to 60 m, allowing for up to two wide cable trenches, temporary soil stockpiles, drainage, haul road and working areas around the cable trenches. The expected width of each cable trench will be up to 5m.

### 3.1.2 Topsoil Stripping

~~11~~15 \_\_\_\_\_ Once the working width has been cleared of vegetation, existing topsoil will be stripped (with the exception of an area to be used for topsoil storage). The precise method of stripping and the depth to which the soil will be stripped will be determined during the detailed design phase. The detailed design stage will include geotechnical surveys to be undertaken along the cable route; the findings of which will determine the depth to subsoil.

~~12~~16 \_\_\_\_\_ Appropriate machinery and methods will be used to minimise soil compaction where the soil conditions indicate that compaction is possible.

~~13~~17 \_\_\_\_\_ Stripped topsoil will be stored to the side/s of the working width in a manner that provides sufficient separation from subsoil and vehicles. Typically, this will be stored as an earth bund of a maximum height of 4 m to avoid compaction from the weight of the soil. Storage time will be kept to the practicable minimum to prevent the soil deteriorating in quality. Topsoil will be stored on a section of working width that is not stripped. Topsoil stripped from different fields will be stored separately, as will soil from hedgerow banks or woodland strips, to reduce the potential for crop contamination during reinstatement.

### 3.1.3 Haul Roads

1418 A temporary haul road will be constructed within the working width. It is assumed that there will be a requirement to import aggregates to create a stable surface for construction traffic movements. Other options such as bog-matting, trackway or geotextiles will also be considered where required. Vehicle passing points will be created to facilitate safe two way traffic flow on the haul route.

### 3.1.4 Installation and backfilling

1519 Following trench excavation, a thin layer of stabilised cement bound sand will be packed around the ducts in order to aid heat dissipation. Subsoil and topsoil previously removed will then be backfilled.

1620 Generally, any surplus subsoil material from trench excavation will be spread and compacted across the working width prior to topsoil reinstatement on a field-by-field basis provided this will not impede achievement of restoration objectives and provided the materials are compatible, in consultation with the relevant landowner.

1721 Offsite disposal of surplus soil material shall only be considered where use on-site is not feasible. The landowner/occupier will be consulted before any off-site disposal is planned. In such instances disposal will be undertaken in accordance with the Waste (England and Wales) Regulations 2011 and the Site Waste Management Plan (an outline Site Waste Management Plan is provided as Appendix 5 (application ref: 8.13.5) of the outline CoCP).

### 3.1.5 Reinstatement

22 The final SMP will include an appropriate restoration methodology based on the results of the site investigation and soil resource survey reports.

23 The main objectives for the reinstatement of the land will be to restore it to its pre-development quality as far as is reasonably practicable, as determined by the information obtained during the pre-construction soils survey and to leave the topsoil of any agricultural land in a loose and friable and workable condition to its whole depth. Land will be reinstated as soon as reasonably practical after completion of the construction works.

24 Material will be re-used on site and replaced in its original location and correct depositional sequence in accordance with the SMP and the soil resource survey reports. Material sent offsite for re-use or appropriate soil treatment/disposal will be minimised.

1825 Disturbed ground will be reinstated with the stored topsoil and subsoil following trenching. If necessary, the subsoil will be ripped prior to topsoil placement if compaction has occurred. Topsoil will be spread in such a way as to ensure that it does not become compacted.

## 3.2 Substation

1926 Construction of the substation and establishment of a temporary construction compound (TCC) will initially affect approximately 87,500 m<sup>2</sup> of land comprising a substation footprint of approximately 50,000 m<sup>2</sup> and TCC area of approximately 37,500 m<sup>2</sup>. In addition, construction access and a new permanent access will also be required.

### 3.2.1 Topsoil stripping and earthworks

2027 Once the substation compound has been cleared of vegetation, existing topsoil will be stripped. Stripped topsoil will be stored within the works area.

### 3.2.2 Reinstatement

28 Given the volume of soil being stripped, there may be a requirement to remove soil off-site. Where possible, stripped topsoil will be re-used in landscaping and excavated material will be used in landscaping screening bunds (if required).

29 Wherever possible, material will be re-used on site and replaced in its original location and correct depositional sequence in accordance with the SMP and the soil resource survey reports. Material sent offsite for re-use or appropriate soil treatment/disposal will be minimised.

# 4 Soil Management

## 4.1 General

2130 All soil handling, placing, compaction and management will be undertaken in accordance with best practice (DEFRA, 2009). Mitigation measures will comprise the following:

2231 Topsoil from areas currently in agricultural use will be stripped before the start of general construction works, with priority focussed on those areas of highest grade Best and Most Versatile (BMV) land;

a. Soils shall be categorised on the basis of their origin, and stockpiled/stored accordingly;

b. Transportation of soils to be kept to the absolute minimum to reduce the risk of contamination between fields;

c. Soils suitable for reuse as part of wider mitigation (e.g. planting areas) to be reused in a broadly similar location to their origin, and stored for the shortest amount of time permissible; ~~and~~

d. Any surplus soils to be re-used for landscaping or disposed of in an appropriate manner off-site; ~~and~~.

e. Tracked vehicle movements will be limited on waterlogged soils and will be subject to an assessment of ground conditions which will be undertaken on a site by-site basis to avoid compaction and damage

32 The Final SMP will be developed based on the results of a pre-construction condition survey, which will specify the detail of the existing soil characteristics and the depths and properties of topsoil and subsoil horizons. The final SMP will include details of the methods of working, proposed site machinery and tillage equipment, materials and ~~H~~health ~~&~~and ~~S~~safety requirements.

33 As part of the SMP, soils will be segregated into stockpiles (typically of no more than 5,000m<sup>3</sup>) based on their origin and type (e.g., topsoil, subsoil and Made Ground). Each stockpile will be labelled with appropriate signage and a unique identifier if required.

34 If export of excess topsoil and subsoil associated with the OnSS is proposed following detailed design, material will be tested in accordance with the appropriate British Standard guidance (e.g. BS 3882:2015 and BS8601:2013) to assess the quality of the soils and determine if they meet the required standards for re-use. Copies of any laboratory certificates, if obtained will also be held on record within the site file.

35 Best practice measures will be implemented to prevent accidental mixing during all phases of soil handling, and this will include the following measures:

- a. Use of a soil resource plan, informed by the condition survey showing soil units to be stripped with information provided to operatives to distinguish types and layers, and ranges of thickness
- b. Determination of stripping depths to allow segregation of topsoil and subsoil
- c. Use of clear signage to identify the content of stockpiles where appropriate.

36 The following measures will be used to protect stored soils:

- a. No trafficking of vehicles/plant or storage of materials to take place outside designated working areas. Heavy plant and vehicles to be restricted to specific routes;
- b. No trafficking of vehicles or plant on stockpiled or reinstated soils (topsoil or subsoil);
- c. Stripping areas are to be protected from in flow of water and ponding. Wet areas will be drained in advance of stripping;
- d. Where practicable, soils will only be moved when they are in a dry and friable condition, based on field assessment of the soils' wetness in relation to its lower plastic limit;
- e. No mixing of topsoil with subsoil, or of soil with other materials.
- f. Spraying and dust suppression measures will be used if required.

37 Details of the soil management works will be recorded as part of the daily record/site diary, and these records will be checked on a weekly basis for compliance with the SMP, and these details recorded.

38 The plasticity of the stored soils will be assessed at regular intervals (at least one test per 1000m<sup>3</sup> of soil) in the field using a Soil Consistency Test comprising two stages:

a. Step A - Attempt to roll a soil sample into a ball by hand

b. Step B - Attempt to roll ball into a 3mm diameter thread by hand

39 If it is not possible to roll the soil into a ball or a 3mm diameter thread the soil will be determined to be below the plastic limit.

40 ~~each~~ The most appropriate methodology for handling and storage of the soils will then be determined and agreed via the final SMP based on the plasticity and the moisture content of the soils.

★41 Most inappropriate handling can be prevented by a detailed soils assessment combined with a set of construction rules which control timings of machinery handling in relation to winter wet (field capacity) periods and heavy rain at other times of year.

## 4.2 Construction Mitigation

42 All site operatives who will be involved in the excavation or movement of soils will be briefed on the final SMP as part of the initial site induction process, and each site operative will sign copies of the appropriate method statements held within the site register to confirm acknowledgement of this information.

43 This information will be refreshed throughout the project as part of the daily toolbox talks, and key works relating the SMP will be recorded in the daily record/site diary maintained by the site manager (e.g. material movements/stockpiling, soil sampling/testing, etc).

44 Communication and understanding of the information relating to the SMP will be assessed as part of weekly review and regular site audits.

2345 Before commencing work on site, where soils are to be disturbed, the Contractor will be required to ensure that the construction plant being proposed is appropriate to the size of the site, the volume of soil and haul distances. The selection of appropriate equipment and work practices is important as mishandling of soil can have an adverse effect on its fertility, permeability, ecological diversity, and the performance and visual quality of vegetated areas. Mishandling can also increase the risk of flooding and off-site discharges. Multiple handling of soil materials will be minimised.

## 4.3 Drainage

2446 Existing land drains, where encountered during construction, will be appropriately marked. Temporary drainage will be installed within the working width to intercept existing field drains and ditches in order to maintain the integrity of the existing field-drainage system. Such measures will also assist in reducing the potential for wet areas to form during the works, with a consequential impact on soil structure and fertility. Where necessary, existing land drains will be replaced to ensure continued agricultural use.

2547 Particular care will be taken to ensure that the existing land drainage regime is not compromised as a result of construction. Land drainage systems will be maintained during construction and reinstated on completion. Where required along the cable route, temporary cut-off drains will be installed parallel to the trench-line to intercept soil and surface water before it reaches the trench. A temporary ditch will also be installed along the relevant boundary of the substation site which will catch runoff from the substation platform during the construction period.

## 4.4 Compaction

2648 Plant and traffic movements will be confined to designated routes to minimise the potential for soil disturbance, compaction and indirect contamination. Tracked equipment will be used wherever possible to reduce compaction.

## 4.5 Stripping

### 4.5.1 Topsoil

49 Topsoil stripping will be undertaken along the working width for the cable route and at the substation site. Appropriate soil handling machinery will be used and where possible, stripping will be programmed to reduce potential soil damage from handling in unsuitable weather conditions. Where topsoils are stripped best practice guidance and methods will be followed (such as the MAFF Soil Handling Guide (MAFF 2000)).



50 Stripping will generally be undertaken by an excavator positioned on the surface of the topsoil, excavating to the maximum topsoil depth without disturbing or removing the subsoil. Alternatively a dozer can be used to strip the topsoil by pushing the topsoil into a bund or to an excavator.

2751 The initial topsoil strip will be subject to monitoring to ensure that the handling method is implemented correctly.

## 4.5.2 Subsoil

52 Following the topsoil strip, subsoil will be excavated to the required depth from the trenches. Excavation will be undertaken by an excavator positioned on the surface of the subsoil.

2853 No maximum height has been set out for subsoil stockpiles within this outline document, however, the height of stockpiles will depend on several factors, including the amount of space available, the nature and composition of the soil, the prevailing weather conditions at the time of stripping and will be agreed via the final SMP.

## 4.6 Storage

### 4.6.1 Locating soil stores

2954 The stripped topsoil and excavation subsoil will be stored within the working width. The ground where the soil stores will be located will be free from vegetation and waste, and positioned away from tree crowns, root protection zones, watercourses and ditches. To ensure soil stores are located away from runoff, cut off ditches and swales will be used to divert water to a suitable drainage system. All designated soil storage areas would be a minimum of 10 m from any open watercourse features, where practicable.

### 4.6.2 Timing of soil storage

55 Effective programming will ensure soil is stored for the minimum time possible. Where soil is to be stored for over 6 months it will be covered to minimise erosion or allowed to re-vegetate naturally to minimise soil runoff.

56 Where it is not possible to re-vegetate stored soil, use of hessian, mulches or trackifiers to cover stored soil will be considered, should this be required for dust management or stabilisation purposes.

57 Consideration will also be given to re-vegetating, seeding, or covering soil that is being stored less than 6 months if this is required for dust management or stabilisation purposes.

#### 4.6.3 Formation of soil stores

3058 Topsoil and subsoil will be stored separately and once stored, appropriately demarcated with signage to clearly identify the type of soil contained within each store.

#### 4.6.4 Reinstatement

3159 Following installation of the cable, all areas of disturbed ground will be restored to their original levels and profiles using the stored subsoil followed by the topsoil. The working area will be reinstated to pre-existing condition as far as reasonably practical in line with Defra Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (Defra 2009).

3260 Subsoils will be placed and 'naturally' consolidated (to the same as the surroundings) within the trench excavations and in reverse order to its removal. Where there is excess subsoil within an area, soils will be spread over the working width and in consultation with the relevant landowner. Agricultural fields will be restored, as far as possible, to their previous condition. Topsoil will be prepared and seeded using an appropriate seed mix or returned to arable cultivation. If required, loosening operations will be undertaken within the TCC areas.

## 5 Monitoring and Review

61 Details of the soil management works will be inspected and recorded as part of the daily record/site diary, and these records will be checked on a weekly basis for compliance with the SMP, and these details recorded.

62 In addition, the SMP will be reviewed, periodically, with any required updates communicated to and approved by DCC.

## 56 References

Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (Department for Environment, Food and Rural Affairs (DEFRA)), 2009



RWE Renewables UK Swindon Limited

Windmill Hill Business Park

Whitehill Way

Swindon

Wiltshire SN5 6PB

T +44 (0)8456 720 090

**[www.rwe.com](http://www.rwe.com)**

Registered office:

RWE Renewables UK Swindon Limited

Windmill Hill Business Park

Whitehill Way

Swindon