

RWE Renewables UK Dogger Bank South (West) Limited

RWE Renewables UK Dogger Bank South (East) Limited

Dogger Bank South Offshore Wind Farms


Outline Landscape Management Plan Volume 8

June 2024

Application Reference: 8.11

APFP Regulation: 5(2)(q)

Revision: 01



Company:	RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited	Asset:	Development
Project:	Dogger Bank South Offshore Wind Farms	Sub Project/Package:	Consents
Document Title or Description:	Outline Landscape Management Plan		
Document Number:	005028833-01	Contractor Reference Number:	PC2340-RHD-ON-ZZ-AX-Z-0073

COPYRIGHT © RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited, 2024. All rights reserved.

This document is supplied on and subject to the terms and conditions of the Contractual Agreement relating to this work, under which this document has been supplied, in particular:

LIABILITY


In preparation of this document RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited has made reasonable efforts to ensure that the content is accurate, up to date and complete for the purpose for which it was contracted. RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited makes no warranty as to the accuracy or completeness of material supplied by the client or their agent.

Other than any liability on RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited detailed in the contracts between the parties for this work RWE Renewables UK Dogger Bank South (West) Limited and RWE Renewables UK Dogger Bank South (East) Limited shall have no liability for any loss, damage, injury, claim, expense, cost or other consequence arising as a result of use or reliance upon any information contained in or omitted from this document.

Any persons intending to use this document should satisfy themselves as to its applicability for their intended purpose.

The user of this document has the obligation to employ safe working practices for any activities referred to and to adopt specific practices appropriate to local conditions.

Rev No.	Date	Status/Reason for Issue	Author	Checked by	Approved by
01	June 2024	Final for DCO Application	RHDHV	RWE	RWE




Contents

1	Outline Landscape Management Plan	8
1.1	Introduction.....	8
1.2	Purpose of the OLMP.....	8
1.3	Existing Landscape Context.....	10
1.4	Predicted Landscape and Visual Effects	10
1.5	Illustrative Landscape Proposals.....	11
1.5.1	Landfall Zone, Onshore Export Cable Corridor and Onward Cable Connection to Proposed Birkhill Wood National Grid Substation	11
1.5.2	Onshore Substation Zone	12
1.5.3	Early Establishment	15
1.5.4	Biodiversity Net Gain.....	15
1.6	Indicative Species Mixes.....	16
1.7	Landscape Maintenance Recommendations.....	18
1.7.1	Establishment.....	18
1.7.2	Longer Term Management.....	19


Tables

Table 1-1	Indicative Hedgerow Species	16
Table 1-2	Indicative Boundary Tree Species.....	17
Table 1-3	Indicative Woodland Species Mix	17
Table 1-4	Indicative Scrub Mix.....	18
Table 1-5	Indicative Maintenance Schedule.....	20




Glossary

Term	Definition
Development Consent Order (DCO)	An order made under the Planning Act 2008 granting development consent for one or more Nationally Significant Infrastructure Projects (NSIP).
Horizontal Directional Drilling (HDD)	HDD is a trenchless technique to bring the offshore cables ashore at the landfall and can be used for crossings other obstacles such as roads, railways and watercourses onshore.
Landscape Character Type	Distinct types of landscape that are relatively homogenous in character.
Landfall	The point on the coastline at which the Offshore Export Cables are brought onshore, connecting to the onshore cables at the Transition Joint Bay (TJB) above mean high water.
Landfall Zone	The generic term applied to the entire landfall area between Mean Low Water Spring (MLWS) and the Transition Joint Bays (TJBs) inclusive of all construction works, including the landfall compounds, Onshore Export Cable Corridor and intertidal working area including the Offshore Export Cables.
Onshore Converter Stations	A compound containing electrical equipment required to transform HVDC and stabilise electricity generated by the Projects so that it can be connected to the electricity transmission network as HVAC. There will be one Onshore Converter Station for each Project.
Onshore Development Area	The Onshore Development Area for ES is the boundary within which all onshore infrastructure required for the Projects would be located including Landfall Zone, Onshore Export Cable Corridor, accesses, Temporary Construction Compounds and Onshore Converter Stations.




Term	Definition
Onshore Export Cable Corridor	This is the area which includes cable trenches, haul roads, spoil storage areas, and limits of deviation for micro-siting. For assessment purposes, the cable corridor does not include the Onshore Converter Stations, Transition Joint Bays or temporary access routes; but includes Temporary Construction Compounds (purely for the cable route).
Onshore Export Cables	Onshore Export Cables take the electric from the Transition Joint Bay to the Onshore Converter Stations.
Onshore Substation Zone	Parcel of land within the Onshore Development Area where the Onshore Converter Station infrastructure (including the haul roads, Temporary Construction Compounds and associated cable routeing) would be located.
Onward Cable Connection	The cable corridor between the Onshore Substation Zone and the Proposed Birkhill Wood National Grid Substation.
The Applicants	The Applicants for the Projects are RWE Renewables UK Dogger Bank South (East) Limited and RWE Renewables UK Dogger Bank South (West) Limited. The Applicants are themselves jointly owned by the RWE Group of companies (51% stake) and Masdar (49% stake).
Trenching	Open cut method for cable or duct installation.




Acronyms

Term	Definition
AONB	Area of Outstanding Natural Beauty
DCO	Development Consent Order
EPP	Evidence Plan Process
ES	Environmental Statement
ETG	Expert Topic Group
GLVIA3	Guidelines for Landscape and Visual Impact Assessment, 3rd Edition (Landscape Institute and Institute of Environmental Management and Assessment, 2013)
HDD	Horizontal Directional Drilling
ILA	Important Landscape Area
LCA	Landscape Character Area
LCT	Landscape Character Type
LMP	Landscape Management Plan
LVIA	Landscape and Visual Impact Assessment
NCA	National Character Area
NPS	National Policy Statement
PEIR	Preliminary Environmental Information Report
PRoW	Public Right of Way
SLVIA	Seascape, Landscape and Visual Impact Assessment
SSSI	Site of Special Scientific Interest
TJB	Transition Joint Bay



Term	Definition
ZTV	Zone of Theoretical Visibility



1 Outline Landscape Management Plan

1.1 Introduction

1. This document presents the Outline Landscape Management Plan (OLMP), which has been developed for the Projects, which comprises DBS East and DBS West (collectively referred to as the Dogger Bank South Offshore Wind Farms).

1.2 Purpose of the OLMP

2. The OLMP will form the basis for a final Landscape Management Plan (LMP), which will be prepared by the Principal Contractor, at the direction of the Applicants, and submitted prior to the commencement of the Projects for approval by the relevant planning authority (East Riding of Yorkshire Council).
3. The **draft Development Consent Order (DCO) (Volume 3, application ref: 3.1)** includes the following requirements:
 - 10.— (1)** *No phase of the onshore works may commence until a written landscape management plan (which accords with the outline landscape management plan) for that phase has been submitted to, and approved by, the relevant planning authority.*
 - (2)** *Each landscaping scheme must include details of all proposed hard and soft landscaping works, including—*
 - (a) surveys, assessments and method statements;*
 - (b) location, number, species, size and planting density of any proposed planting;*
 - (c) cultivation, treatment of materials and other operations to ensure plant establishment;*
 - (d) proposed finished ground levels;*
 - (e) details of existing trees and hedges to be removed and details of existing trees and hedges to be retained, with measures for their protection during the construction period where applicable and the details provided should be in accordance with British Standard 5837:2012 “Trees in relation to design, demolition and construction” and the Hedgerow Regulations 1997; and*
 - (f) implementation timetables for all landscaping works, including proposals for reinstatement.*

(3) A landscape management plan submitted under sub-paragraph (1) may cover one or more phase of the onshore works.

(4) Each landscape management plan must be implemented as approved.

11.— (1) All landscaping works must be carried out in accordance with a landscape management plan approved under requirement 10 (provision of landscaping) and in accordance with the relevant recommendations of appropriate British Standards.

(2) Any tree or shrub planted as part of an approved landscape management plan that, within five years after planting, is removed, dies or becomes, in the opinion of the relevant planning authority, seriously damaged or diseased, must be replaced in the next planting season with a specimen of the same species and size as that originally planted, unless otherwise agreed by the relevant planning authority.

(3) Any landscape management plan submitted under sub-paragraph (1) may cover one or more phase of the onshore works.

4. The draft DCO requirement allows for each phase or stage of development to be accompanied by a different LMP, so that one single LMP covering all the works is not required before any onshore works can commence. The 'final LMP' referred to in this OLMP may therefore be developed as one or more documents.
5. Much of the detail set out in the above Requirements 10 and 11, such as method statements, number and location of plants, and timetables, will be included in the final LMP and are therefore not covered in this OLMP. This OLMP provides the framework to agree these details. It covers:
 - the soft landscape proposals (planting and seeding) around the substation; and
 - the replacement hedgerows and trees along the Onshore Export Cable Corridor.
6. This OLMP references the following documents:
 - **Volume 7, Chapter 23 Landscape and Visual Impact Assessment (application ref: 7.23);**
 - **Volume 7, Chapter 18 Terrestrial Ecology and Ornithology (application ref: 7.18);**
 - **Volume 8, Design and Access Statement (application ref: 8.8);**
 - **Volume 7, Appendix 5-2 Obstacle Crossing Register (application ref: 7.5.5.2);**

- **Volume 2, Tree Preservation Order and Hedgerow Plan (application ref: 2.18);** and
- **Volume 8, Outline Ecological Management Plan (application ref: 8.10).**

1.3 Existing Landscape Context

7. The landscape context of the onshore works is set out in **Volume 7, Chapter 23 Landscape and Visual Impact Assessment (application ref: 7.23).**
8. The landscape of the Onshore Development Area is mainly arable (83.14%), with some areas of grassland (6.7%) and smaller areas of woodland (0.85%). Arable land in the Onshore Development Area is well defined by hedgerow field boundaries which provide habitat connectivity. The Onshore Development Area features a total of 14,811m of hedgerow, of which approximately 27% qualifies as “important” under the Hedgerow Regulations 1997.
9. The land is generally flat or very gently undulating, rising gradually in the west towards the Yorkshire Wolds. Broadleaved woodland within the area typically consists of a mix of ash (*Fraxinus excelsior*), sycamore (*Acer pseudoplatanus*) and oak (*Quercus robur*). Plantation woodlands additionally contain sweet chestnut (*Castanea sativa*), Scots pine (*Pinus sylvestris*) and hazel (*Corylus avellana*).

1.4 Predicted Landscape and Visual Effects


10. **Volume 7, Chapter 23 Landscape and Visual Impact Assessment (application ref: 7.23)** predicts significant effects on landscape character (moderate and major) during the operational phase of the Onshore Converter Stations due to the loss of landscape features and the change in character from open arable fields to two Onshore Converter Stations. Hedgerows that intersect with Onshore Converter Stations and access road will be permanently lost. This is expected to total 400m of native hedgerow within the Onshore Converter Station footprint and 31m of native hedgerow within the permanent access road to the Onshore Converter Stations. These effects will be localised, and effects on wider landscape character will reduce with distance, falling below the threshold of significance at no more than 1km from the footprints of the Onshore Converter Stations.
11. In terms of visual effects of the operational Onshore Converter Stations, significant visual effects are predicted for sensitive receptors at four viewpoints, viewpoints 1 to 4 (**Volume 7, application ref: 7.23.1**), during the operational phase. These viewpoints represent higher sensitivity receptors within 1km of the Onshore Converter Stations.

12. These landscape and visual effects are assessed based on mitigation planting at year 1, when it is least effective. Once more matured (year 10), the mitigation planting will help provide additional screening of the Projects and the residual effect will be moderate (significant) for viewpoints 1, 2 and 3. The residual effect for viewpoint 4 will reduce to minor (not significant).

1.5 Illustrative Landscape Proposals

1.5.1 Landfall Zone, Onshore Export Cable Corridor and Onward Cable Connection to Proposed Birkhill Wood National Grid Substation

13. Where removal of trees and hedgerows is necessary to facilitate construction, these will be replaced. Replacement will take place as soon as is practicable after installation of the cables, and the Projects commit to reinstating the landscape along the Onshore Export Cable Corridor within two years.
14. Hedgerows will be replaced in-situ. Replacement planting will comprise native shallow-rooting hedgerow species typical of the local area and existing landscape, planted as 40 – 60 cm high whips (or larger), with suitable protection from grazing.
15. To prevent future root damage to cables, no trees will be planted within the cable easement of the Onshore Export Cable Corridor. Locations for tree planting will be identified in the final LMP. Trees which are removed will be replaced with locally native species to match those removed, where feasible.
16. Indicative lists of locally appropriate native species that may be used are included in section 1.6. Species mixes will be developed further along with the detailed landscape proposals as part of the final LMP. Placement and selection of each species will depend on existing site-specific species, conditions and also livestock around the hedgerow such as horses.
17. All species mixes will be subject to approval by East Riding of Yorkshire Council prior to construction through the agreement of the final LMP. This will include a requirement for the appointed planting contractors to consider the source and plant stock where feasible and subject to supply chain.
18. Where possible, the LMP will incorporate enhancement measures including:
 - Replacement of hedgerows to an improved ecological standard;
 - Inclusion of ground flora planting designed to encourage insect biomass;
 - Re-seeding of disturbed ground with native species rich seed mixes, pollen and nectar strips, and clover leys; and



- Removed hedgerows and trees will be replaced with hedgerows of a more diverse and locally native species composition than that which was removed.

1.5.2 Onshore Substation Zone

19. **Volume 7, Chapter 23 Landscape and Visual Impact Assessment (application ref: 7.23)** of the ES recommends that woodland and hedgerow planting be incorporated around the perimeter of the Onshore Substation Zone, in so far as service, access and maintenance restrictions allow. This will help screen or filter views of the substations and will help integrate it into the existing landscape. This is particularly important in relation to views from Bentley village to the south and Butt Farm to the north.
20. The LVIA also highlights the importance of retaining and protecting the existing woodland cover. This includes Bentley Moor Wood, which is within the Onshore Substation Zone and is Ancient Woodland. It also includes protection of Eleven Acre Plantation and Johnson's Pit, which are outside but directly adjacent to the Onshore Substation Zone.
21. **Volume 7, Figure 23-6 (application ref: 7.23.1)** shows the indicative landscape mitigation plan for the Onshore Substation Zone. The following sections set out the key elements of the landscape proposals.
22. The Onshore Substation Zone mainly comprises arable fields. There will be some loss of hedges and a small number of field boundary trees.
23. The proposals for soft landscaping focus on the area around the substation compound. Retention of existing trees and vegetation is proposed wherever possible, including the hedgerow south of Butt Farm caravan site, and the whole of Bentley Moor Wood. This area of Ancient Woodland will be protected throughout the construction works. Together with Eleven Acre Plantation and the woodland at Johnson's Pit, which are outside the Development Area, these features will form the basis of a landscape framework around the substation.
24. The following general principles have been applied in developing illustrative landscape proposals for the Onshore Substation Zone:
 - Landscape planting will provide visual mitigation around the periphery of the Onshore Substation Zone; Minimum clearance distances from fence lines, overhead power lines, and buried cables have been applied in accordance with relevant technical guidance;
 - Where feasible, land will be returned to agricultural use to maintain the predominantly farmland character of the landscape;

- Native woodland planting will follow an organic layout, incorporating a mix of herb, shrub and tree species to form canopy layers and woodland edge;
 - The landscape proposals and planting mixes are informed by the trees and vegetation already present in the local area;
 - Evergreen tree species will be minimised and kept to the outer edges of woodland blocks, with the rest of the woodland a mix of UK native species; and
 - Hedgerows will comprise a species-rich mix of native plants.
25. Key constraints on the landscape plan include:
- A high-pressure gas pipeline that runs east-west to the south of the Onshore Converter Stations;
 - A high-pressure ethylene pipeline that runs parallel to the gas main;
 - A water main that runs north-south to the east of the Onshore Converter Stations, which is likely to be diverted as part of the works;
 - The proposed onshore cables that will run along the west and south sides of the Onshore Converter Stations; and
 - The proposed 400 kV connection, that will run along the north side of the Onshore Converter Stations.
26. Planting of trees has been avoided within the indicative areas for the onshore cables and 400kV connection. Planting of trees within 6m of the pipelines has also been avoided. It is assumed that planting hedges over these features will be acceptable, subject to consultation with the owners of these assets.
27. The main areas of woodland planting are as follows:
- To the north, either side of the existing hedgerow, to provide a substantive area of screening between the Onshore Converter Stations and Butt Farm;
 - To the east, to provide screening between the Onshore Converter Stations and Rose Villa by the A164. The extent of planting along the eastern boundary will be considered further at detailed design stage, once there is a better understanding of the scale and location of the SuDS feature as part of the Drainage Strategy post consent. Currently the SuDS feature is shown as an indicative area. Further details on the SuDs design is included in **Volume 7, Outline Drainage Strategy (application ref: 8.12)**;

- To the south, along the southern boundary, to provide a substantive area of screening between the Onshore Converter Stations and Bentley village. Due to presence of high pressure gas pipelines, the location of the planting is removed from the Onshore Converter Station, but this means it will be closer to the receptors, thereby becoming more effective at an earlier stage. Illustrative sections are provided in **Volume 8, Design and Access Statement (application ref: 8.8)**; and
 - Where practical, advance landscape mitigation planting would be established as early as reasonably practicable in the construction stage. This will allow planting to become more effective at an earlier stage (see section 1.5.3).
28. Along these and other boundaries, new hedges will be established to define woodland edges, and to provide further visual containment and integration. The western boundary of the Onshore Substation Zone will comprise a double hedgerow to maximise biodiversity net gain as outlined in the Biodiversity Net Gain Strategy (**Volume 7, Appendix 18-10 (application ref: 7.18.18.10)**).
29. In addition, opportunities will be explored to deliver offsite planting within the wider area (e.g., 2km). This could include additional hedgerow or tree planting to help strengthen the landscape structure of the area, as well as to deliver wider biodiversity net gain. Planting would need to be delivered by voluntary agreement with landowners. The Projects will seek opportunities to partner with relevant organisations, such as the Humber Forest, in delivering offsite landscaping.
30. The landscape plan also seeks to integrate landscape treatment with the proposed drainage attenuation basin to the south-east of the substation. The detail of the landscape treatment in this area will be developed in the final LMP based on the final design of the drainage works. This will help further inform the planting design along the eastern boundary.
31. An area to the south of the Onshore Converter Stations, within the proposed screen planting, and areas to the north and east of Bentley Moor Wood, will be returned to agricultural use following completion of the works. Agricultural accesses to these areas will be maintained.
32. Other areas within the Onshore Substation Zone where no planting is proposed will be seeded with species-rich grassland mixes or will be retained under agricultural use with appropriate access provided.



33. Indicative species mixes have been developed that are locally appropriate and that will deliver the necessary screening function in order to mitigate the effects as predicted in the LVIA (**Volume 7, Chapter 23 Landscape and Visual Impact Assessment (application ref: 7.23)**). Indicative mixes have also benefited from input by the project ecologists. These mixes will be developed along with the detailed landscape proposals as part of the final LMP. All species mixes will be subject to approval by East Riding of Yorkshire Council prior to construction of the connection works.

1.5.3 Early Establishment

34. Where practical, landscape mitigation planting will be established as early as possible in the construction phase. It is proposed that the area of planting along the south boundary of the Onshore Substation Zone will be established at the commencement of construction works. This will ensure that planting delivers effective mitigation for receptors in Bentley as early as possible.
35. Other opportunities for early landscape planting will be subject to the extent and timings of construction works, and will be explored and agreed with East Riding of Yorkshire Council before commencement of construction.

1.5.4 Biodiversity Net Gain

36. Biodiversity net gain opportunities will be incorporated into the landscape mitigation measures where possible as outlined in the Biodiversity Net Gain Strategy (**Volume 7, Appendix 18-10 (application ref: 7.18.18.10)**).
37. Enhancement and/or biodiversity net gain measures include, where appropriate, the incorporation of native planting species for hedgerows and woodland planting. Native woodland planting will follow an organic layout, incorporating a mix of shrub and tree species to form canopy layers and woodland edge which will maximise diversity structurally and for biodiversity.
38. Landscape treatments around the Onshore Substation Zone boundaries will be designed to provide visual mitigation and integration of the structures into the landscape as well as contributing towards the biodiversity net gain opportunities. New woodland planting to the north and south of the Onshore Converter Stations, and the expansion of existing woodland to the east will involve an organic layout which mimics canopy layers found in the wider countryside. This will help integrate the planting into the wider landscape and contribute towards improving the ecological quality of the area. Although evergreen species are required for screening purposes, such species (e.g., Scots pine) will be minimised and focussed along the outer edges of the woodland, with native species forming the majority of the interior woodland.

- 39. The new hedgerow along the western boundary of the Onshore Substation Zone will be double width, allowing the canopies to interlink and create a sheltered corridor of habitat to benefit biodiversity. This corridor will provide an important connection between the existing blocks of woodland to the west of the Onshore Substation Zone.
- 40. A sustainable urban drainage system attenuation feature will be located in the east of the Onshore Substation Zone. It will be designed to mimic a natural water feature in the landscape, and incorporate species and habitats to maximise biodiversity net gain, such as reeds.

1.6 Indicative Species Mixes

- 41. This section presents indicative species mixes for the different landscape planting types being proposed.
- 42. Species mixes will be developed along with the detailed landscape proposals as part of the final LMP. All species mixes will be subject to approval by East Riding of Yorkshire Council prior to construction of the works.
- 43. The size and maturity of planting stock will be considered in terms of availability, reliability and the level of screening provided, noting that whips tend to establish better than larger specimens. There may be potential for hedgerow trees to be planted at larger sizes. Detail will be provided in the final LMP.

Table 1-1 Indicative Hedgerow Species

Latin name	Common name
<i>Crataegus monogyna</i>	Hawthorn
<i>Corylus avellana</i>	Hazel
<i>Ilex aquifolium</i>	Holly
<i>Lonicera periclymenum</i>	Honeysuckle
<i>Prunus spinosa</i>	Blackthorn
<i>Rosa arvensis</i>	Field rose
<i>Rosa canina</i>	Dog rose
<i>Viburnum opulus</i>	Guelder rose




Table 1-2 Indicative Boundary Tree Species

Latin name	Common name
<i>Acer campestre</i>	Field maple
<i>Alnus glutinosa</i>	Alder
<i>Tilia cordata</i>	Small-leaved lime
<i>Quercus robur</i>	Oak

Table 1-3 Indicative Woodland Species Mix

Latin name	Common name
<i>Acer campestre</i>	Field maple
<i>Alnus glutinosa</i>	Alder
<i>Betula pendula</i>	Silver birch
<i>Corylus avellana</i>	Hazel
<i>Euonymus europaeus</i>	Spindle
<i>Ilex aquifolium</i>	Holly
<i>Malus sylvestris</i>	Crab apple
<i>Pinus sylvestris</i>	Scots pine
<i>Prunus avium</i>	Wild cherry
<i>Quercus robur</i>	Oak
<i>Sorbus torminalis</i>	Wild Service Tree
<i>Viburnum opulus</i>	Guelder Rose




Table 1-4 Indicative Scrub Mix

Latin name	Common name
<i>Corylus avellana</i>	Hazel
<i>Euonymus europaeus</i>	Spindle
<i>Malus sylvestris</i>	Crab apple
<i>Prunus padus</i>	Bird cherry
<i>Viburnum opulus</i>	Guelder Rose

1.7 Landscape Maintenance Recommendations

1.7.1 Establishment

44. Requirement 11 of the **draft DCO (Volume 3, application ref: 3.1)** requires that the success of planting will be monitored for five years after planting. During this period any plants which fail, die, are removed, or become seriously damaged or diseased, in the opinion of East Riding of Yorkshire Council, shall be replaced in the first available planting season with a specimen of the same species and size as that originally planted.
45. The purpose of the planting is to reinstate hedgerows removed to facilitate construction works, and to provide visual mitigation at the substation, as well as to deliver biodiversity net gain and benefit to the landscape of the area more generally. Maintenance activities will be undertaken in accordance with these purposes and will aim towards the establishment of dense, diverse hedgerows and naturalistic, species-rich woodland.
46. During the five-year maintenance period, activities will be carried out in accordance with the Maintenance Schedule provided in **Table 1-5**.
47. Maintenance activities will be undertaken in accordance with the following, subject to any updates:
 - BS4428: 1989 Code of practice for general landscape operations (excluding hard landscapes); and
 - BS8545: 2014 Trees: from Nursery to independence in the landscape – Recommendations.

48. In addition to the activities detailed in the Indicative Maintenance Schedule (**Table 1-5**), progress in vegetation establishment will also be monitored to make sure that an appropriate mosaic of woodland, grassland and scrub habitats develop. Litter, refuse and debris will be removed from site after every site visit.
49. At the end of the five-year maintenance period, all stakes, ties and plant shelters will be removed from the planting area.

1.7.2 Longer Term Management

50. In the longer term, woodland within the Onshore Substation Zone will require management and regular maintenance to ensure its effectiveness as screening, and to ensure that trees do not interfere with the operation and maintenance of the project.
51. Beyond the five-year management period described in section 1.7.1, regular inspections (at least annually) will be required for signs of diseased trees, dangerous limbs or rot requiring removal.
52. Future management could include selectively thinning woodland, ground flora management measures, and potentially starting a coppicing process. Under a coppicing regime, cuts would be made on a cyclical rotation to ensure that the screening benefits are not compromised.
53. As the woodland matures it is important to identify and develop a plan of succession. The age structure will be diversified to benefit the widest range of wildlife, the highest level of resilience, and long-term effectiveness of screening.
54. Before completion of the five-year management period described in section 1.7.1, a scheme regarding the measures to be implemented during the longer-term maintenance period will be developed and agreed with East Riding of Yorkshire Council.






Table 1-5 Indicative Maintenance Schedule

Activity	Months	Number of visits
Year 1		
Watering and monitoring to ensure soil is constantly moist during the growing season, particularly during the first month after planting/seeding	First month after planting and continuing through growing season	As required
Check and repair guards, stakes and ties	May and October	2
Weed control maintaining weed-free ground around the base of new plants	July and October	2
Replacing failed planting if necessary	October or November	1
Cutting of grassland areas	Every 6-8 weeks	4
Year 2		
Check and repair guards, stakes and ties	May and October	2
Weed control maintaining weed-free ground around the base of new plants	May and August	2
Removal of undesirable species	May	1
Overseeding (If necessary)	April or September	2
Replacement of failed planting	October or November	1
Cutting of grassland areas	March and August	2
Year 3		
Weed control maintaining weed-free ground around the base of new plants	May and August	2
Removal of undesirable species	May	1
Replacement of failed planting	October or November	1
Cutting of grassland areas	March and August	2



Activity	Months	Number of visits
Cut hedgerow down to 2m height	October or November	1
Year 4		
Weed control maintaining weed-free ground around the base of new plants	May and August	2
Removal of undesirable species	May	1
Overseeding (If necessary)	April or September	2
Replacement of failed planting	October or November	1
Cutting of grassland areas	March and August	2
Cut hedgerows down to 2m height	October or November	1
Year 5		
Weed control maintaining weed-free ground around the base of new plants	May and August	2
Removal of undesirable species	May	1
Restocking of failed planting if required	October or November	1
Thinning if required	October or November	1
Cut hedgerows down to 2m height	October or November	1
Removal of guards, stakes and ties	October or November	1
Cutting of grassland areas	March and August	2



**RWE Renewables UK Dogger
Bank South (West) Limited**

**RWE Renewables UK Dogger
Bank South (East) Limited**

**Windmill Hill Business Park
Whitehill Way
Swindon
Wiltshire, SN5 6PB**

