

# Stonestreet Green Solar

## Outline Decommissioning Environmental Management Plan

PINS Ref: EN010135

Doc Ref. 7.12

Version 1

June 2024

APFP Regulation 5(2)(q)

Planning Act 2008

The Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009



## Table of Contents

1	Introduction	3
2	Decommissioning Programme and Activities	6
3	General Decommissioning Management Measures	7
4	Environmental Control Measures By Topic	11
5	Outline Air Quality and Dust Management Plan	27
6	Outline Soil Management Plan	33
7	Outline Site Waste Management Plan	38
8	Implementation	40
	Annex 1: Figures	43
	Annex 2: Indicative Decommissioning Plant and Equipment	44
	References	46

# 1 Introduction

## 1.1 Introduction

- 1.1.1 EPL 001 Limited (hereafter referred to as the 'Applicant') has prepared this Outline Decommissioning Environmental Management Plan ('Outline DEMP') in relation to an application for a Development Consent Order ('DCO') for the construction, operation and maintenance, and decommissioning of the Stonestreet Green Solar Farm (hereafter referred to as the 'Project').
- 1.1.2 The Site is within the administrative boundaries of Ashford Borough Council ('ABC') and Kent County Council ('KCC').

## 1.2 The Project

- 1.2.1 The Project comprises the construction, operation, maintenance, and decommissioning of solar photovoltaic ('PV') arrays and energy storage, together with associated infrastructure and an underground cable connection to the existing National Grid Sellindge Substation.
- 1.2.2 The Project will include a generating station (incorporating solar arrays) with a total capacity exceeding 50 megawatts ('MW'). The agreed grid connection for the Project will allow the export and import of up to 99.9 MW of electricity to the grid. The Project will connect to the existing National Grid Sellindge Substation via a new 132 kilovolt ('kV') substation constructed as part of the Project and cable connection under the Network Rail and High Speed 1 ('HS1') railway.
- 1.2.3 The location of the Project is shown on **Environmental Statement ('ES') Volume 3, Figure 1.1: Site Location Plan (Doc Ref. 5.3)**. The Project will be located within the Order limits (the land shown on the **Works Plans (Doc Ref. 2.3)** within which the Project can be carried out). The Order limits plan is provided as **ES Volume 3, Figure 1.2: Order Limits (Doc Ref. 5.3)**. Land within the Order limits is known as the 'Site'.

## 1.3 Purpose of this Outline DEMP

- 1.3.1 The purpose of this Outline DEMP is to define the overarching principles for minimising, managing and / or mitigating the environmental effects of decommissioning the Project. It has been prepared to enable the Secretary of State and interested parties such as KCC, ABC and the local community to understand the nature of the standard environmental management, control measures and safety procedures to be implemented during the decommissioning phase of the Project. It thereby provides a tool to ensure the successful management of the environmental effects resulting from the decommissioning activities.
- 1.3.2 This Outline DEMP provides the overarching principles to ensure that all works associated with the decommissioning of the Project are mitigated appropriately

to minimise local disruption and to reduce environmental impacts. More specifically, this Outline DEMP:

- Secures that the relevant mitigation measures set out in the **Environmental Statement ('ES') (Doc Ref. 5.1-5.4)** submitted as part of the DCO application are secured and implemented during decommissioning activities; and
  - Identifies the relevant legislation, government and industry standards, and construction industry codes of practice and good practice standards that will be complied with.
- 1.3.3 Schedule 2 of the **Draft Development Consent Order (Doc Ref. 3.1)** includes a requirement that prior to commencement of any decommissioning works for any part of the authorised development, the following plans for that part must be submitted to and approved by the local planning authority for its approval, such approval to be in consultation with the relevant highway authority—
- a DEMP (or multiple DEMPs for different parts of the authorised development) that is in accordance with this outline DEMP ('detailed DEMP(s)'); and
  - a DTMP (or multiple DTMPs for different parts of the authorised development) that is in accordance with the outline DTMP.
- 1.3.4 A detailed DEMP (or DEMPs) and a detailed DTMP (or DTMPs) will be submitted to the local planning authority for approval prior to the commencement of decommissioning. The approved DEMP(s) and approved DTMP(s) must be implemented as approved for the relevant part of the authorised development.
- 1.3.5 The detailed DEMP(s) will incorporate topic-specific mitigation measures identified as necessary to mitigate potentially adverse significant effects during the decommissioning phase.
- 1.3.6 This Outline DEMP will form part of the Employers' Requirements between the undertaker and any principal contractor ('Principal Contractor'). A Principal Contractor is the contractor with overall control and responsibility over the decommissioning phase of a Project involving more than one contractor. The Principal Contractor will be responsible for production of and working in accordance with the detailed DEMP(s) but the undertaker remains ultimately responsible for compliance.
- 1.3.7 This Outline DEMP and subsequent detailed DEMP(s) demonstrate the Applicants commitment to the decommissioning of the Project in such a way as to avoid or minimise environmental effects and disruption and provide a mechanism for the implementation of recommended mitigation measures and monitoring throughout the works.

## 1.4 Document Structure

- 1.4.1 Following this introduction, this Outline DEMP includes the following:



- **Section 2:** Decommissioning Programme and Activities;
- **Section 3:** General Decommissioning Management Measures;
- **Section 4:** Environmental Control Measures By Topic;
- **Section 5:** Outline Air Quality and Dust Management Plan;
- **Section 6:** Outline Soil Management Plan;
- **Section 7:** Outline Site Waste Management Plan; and
- **Section 8:** Implementation.

## 1.5 Basis of this Outline DEMP

1.5.1 This Outline DEMP is based on the following documents, legislation, Government and industry standards, and construction industry codes of practice and good practice standards:

- **Environmental Statement ('ES') (Doc Ref. 5.1-5.4)** – submitted with the DCO application and which includes assessments of the environmental effects of the Project during the construction works, operation / maintenance and decommissioning of the Project, and includes relevant mitigation measures to eliminate, reduce or offset any effects;
- Environment Agency Guidance for Pollution Prevention (GPP) notes (i.e. GPP13: Vehicle Washing and Cleaning<sup>1</sup> and GPP22: Dealing with Spills and others<sup>2</sup>);
- Construction Industry Research and Information Association (CIRIA) – Control of Pollution from Construction Activities and other documents such as the SuDS Manual and Environmental Good Practice on Site Guidance (fifth edition)<sup>3</sup>;
- Construction (Design and Management) Regulations 2015 ('CDM Regulations 2015')<sup>4</sup>
- Environmental Permitting (England and Wales) Regulations 2016<sup>5</sup>
- Control of Pollution (Oil Storage) (England) Regulations 2001<sup>6</sup>
- Defra's Construction Code of Practice for the Sustainable Use of Soils on Construction Sites, 2009<sup>7</sup>;
- UK Forestry Standard and UK Woodland Assurance Standard<sup>8</sup>; and
- Relevant British Standards including:
  - BS 5228-1:2009, BS 5228-2:2009 'Code of practice for noise and vibration control on construction and open sites'<sup>9</sup>;
  - BS 42020: 2013 'Biodiversity: Code of Practice for Development'<sup>10</sup>;
  - BS 5837: 2012 'Trees in relation to design, demolition and construction. Recommendations'<sup>11</sup>;
  - BS 3882: 2015 'Specification for topsoil and requirements for use'<sup>12</sup>;
  - BS 3998:2010 'Tree work. Recommendations'<sup>13</sup>;
  - BS 6031:2009 'Code of Practice for Earthworks'<sup>14</sup>,
  - BS 8601:2013 'Specification for Subsoil and requirements for use'<sup>15</sup>
  - BS EN 12464-2:2014 'Lighting of Outdoor Workplaces'<sup>16</sup>.

## 2 Decommissioning Programme and Activities

---

### 2.1 Overview

2.1.1 A full overview of the Project, as well as indicative decommissioning programme and activities can be found in **ES Volume 2, Chapter 3: Project Description (Doc Ref. 5.2)**. This section provides a high-level overview of the decommissioning programme and activities.

### 2.2 Decommissioning Programme

2.2.1 Schedule 2 of the **Draft Development Consent Order (Doc Ref. 3.1)** includes a requirement that limits the operation of the Project to 40 years and therefore the Project is time limited.

2.2.2 The decommissioning stage is anticipated to last approximately 12 months. The anticipated decommission activities associated with the Project are as follows:

- Enabling and site preparation;
- Removal of key infrastructure;
- Project substation de-construction; and
- Site restoration / landscaping.

2.2.3 The above decommissioning activities would overlap over the anticipated 12-month decommissioning period. Specific detail on the decommissioning programme will be provided within the detailed DEMP(s), with phasing information secured by Requirement in the **Draft DCO (Doc Ref. 3.1)**.

2.2.4 The main decommissioning activities for each of the above stages for the Project are outlined in Section 3.14 of **ES Volume 2, Chapter 3: Project Description (Doc Ref. 5.2)**.

2.2.5 The **Outline Landscape and Ecological Management Plan (Doc Ref. 7.10)** ('Outline LEMP') provides the landscape and ecology impact avoidance measures and mitigation, as well as habitat improvement, management and monitoring to be implemented for the Project. The Outline LEMP provides details of the specific habitat and species surveys that will be required across the Site.

# 3 General Decommissioning Management Measures

---

## 3.1 General Site Arrangements

3.1.1 The following general Site arrangements will be implemented:

- All unaccompanied personnel visiting or working on-Site must complete induction training;
- All plant / equipment used during the decommissioning activities must be compliant with the relevant regulatory requirements;
- Site workers must wear appropriate Personal Protective Equipment ('PPE'), as well as additional Protective Equipment as required for specific works;
- All work areas must have clear, well maintained signage;
- All staff members must work to their safety method statements and abide by all safety signs at all times;
- A qualified First Aider / Emergency First Aider must be present on-Site at all times;
- Smoking is prohibited on-Site, except in designated areas, and the possession or use of alcohol or drugs is prohibited;
- Staff members must maintain the Site welfare facilities for the duration of the works;
- Use of audio equipment is not permitted on-Site, except in designated areas;
- Acts of threat or violence will not be tolerated and any offender will be removed and permanently excluded from the Site;
- The Principal Contractor and all Sub-contractors on-Site must co-operate in the interest of health and safety and perform their duties in a safe manner;
- All work areas must have clear, well maintained signage;
- The Principal Contractor must have appropriate regard to the HSE Guidance Note GS6 'Avoiding danger from overhead power lines' (HSE, 2013) (or such equivalent guidance which is applicable at the time of decommissioning);
- Appropriate firefighting equipment must be maintained on-Site;
- No fires are permitted on-Site; and
- All waste materials must be collected and removed from Site at regular intervals.

## 3.2 Decommissioning Method Statements

3.2.1 The detailed DEMP(s) will contain detailed Decommissioning Method Statements ('DMS') outlining specific activities and procedures necessary for completing decommissioning works. The DMS will cover the following main elements:

- Comprehensive decommissioning programme delineating various stages and their contextual significance within the Project. This includes a breakdown of materials, manpower resources, and necessary plant and equipment.
- Detailed Site layout arrangements incorporating temporary works requirements.
- Identification of prohibited or restricted operations, areas of Site.
- Description of operations likely to cause disturbance, including expected duration with key dates.
- A procedure for prior notification to relevant authorities and neighbours for activities likely to cause disturbance.

### 3.3 Working Hours

3.3.1 Decommissioning activities will be carried out during the following core hours:

- 08:00 – 18:00 hours on weekdays;
- 08:00 – 13:00 hours on Saturdays; and
- No working on Sundays or Bank Holidays.

3.3.2 Start-up and shut-down works will be undertaken before and after normal working hours (i.e. 07:00 to 08:00 and 18:00 to 19:00 on weekdays and 07:00 to 08:00 and 13:00 to 14:00 on Saturdays) including:

- Arrival and departure of workforce on-Site;
- Deliveries and unloading;
- Site inspections, plant maintenance and safety checks; and
- Site clean-up.

3.3.3 The hours of work as set out above will be secured through the detailed DEMP(s) and will be strictly adhered to with the exception of abnormal load deliveries.

### 3.4 Decommissioning Plant and Equipment

3.4.1 An indicative list of plant and equipment that are likely to be used during the various stages has been assumed for construction stage. For the decommissioning stage the list of plant and equipment needed will be provided within the detailed DEMP(s).

### 3.5 Decommissioning Compound and Material Storage

3.5.1 Two Primary Decommissioning Compounds will be located within Fields 25 and 26 and will include temporary Site offices/welfare facilities, turning and loading areas for incoming heavy goods vehicles ('HGVs'), containerised storage areas, waste storage area, PV panel testing area, bunded area for storage of fuels and hydrocarbons, parking, and security infrastructure (hoarding, fencing, CCTV).



- 3.5.2 Locations for the Secondary Decommissioning Compounds are shown on the **Works Plans (Doc Ref. 2.3)** in Fields 8/9, 19, 20 and 23. Secondary Decommissioning Compounds will provide additional temporary welfare facilities and areas for the temporary storage space of materials / waste, and plant and equipment (when not in use). Secondary Decommissioning Compounds will be unsurfaced and fuel will not be stored within them.
- 3.5.3 Tertiary decommissioning laydown areas will be located within the Site on a shorter-term basis and will move as the decommissioning progresses. They will be used as temporary storage and distribution locations for decommissioning materials. Inverter Stations within the Site, prior to the removal of any infrastructure, are ideal locations as these are typically centrally placed and will have areas of open space around them large enough for the temporary storage of decommissioning materials.

### 3.6 Decommissioning Traffic and Site Access

- 3.6.1 The **Outline DTMP (Doc Ref. 7.13)** confirms the proposed decommissioning traffic route and worker transport. Decommissioning traffic will not be routed through the centre of Aldington village or surrounding villages.
- 3.6.2 Access to the Aldington Flood Storage for the Environment Agency will be maintained at all times.
- 3.6.3 The Primary Site Access to the Project from the public highway will be located via access off Station Road and is shown as Work No. 6 on the **Works Plans (Doc Ref 2.3)**. This provides access to the Primary Decommissioning Compounds within Fields 25 and 26.
- 3.6.4 With the exception of the South Eastern Area and the Sellindge Substation decommissioning related traffic will not use the public highway (save for crossing at defined points) after entering the Primary Site Access, with all movements being on the internal haulage road. Access to the South Western Area (Fields 1-9) into Field 9 will be via the existing Bank Farm access track off Roman/Bank Road.
- 3.6.5 Access to the South Eastern Area will be via an existing access from Goldwell Lane with escort vehicles used as required. A limited amount of decommissioning traffic will need to use Goldwell Lane to reach this access as no other route is possible.

### 3.7 Security and Visitors

- 3.7.1 Site security during decommissioning will be managed by the Principal Contractor. The Site security fencing will remain in place throughout the duration of the decommissioning period and removed following decommissioning. Any storage of materials will be kept secure to prevent theft or vandalism. A safe system for accessing the materials storage areas will be implemented by the Principal Contractor.

- 3.7.2 Designated security staff during decommissioning will manage the Order limits and patrol as necessary, including during periods where decommissioning activities are not taking place.
- 3.7.3 Only authorised personnel will be permitted on-Site. All visitors will be required to enter through the main entrance gate to the Site and report to the Decommissioning Manager/Site Manager and will be required to sign in and out to ensure that Site management are aware of the number of people on-site in the event of an emergency. Visitors will be required to undergo induction training, wear necessary PPE i.e. safety helmet, hi-visibility attire and safety footwear.

### 3.8 Emergency Procedures

- 3.8.1 The Principal Contractor will prepare a detailed Emergency Preparedness Plan ('EPP') which will include an Emergency Flood Response Plan ('EFRP') in relation to responding to flood warnings and events.
- 3.8.2 The EPP will outline the process for responding to any incidents or emergencies on Site, including reporting requirements. In the event of a serious incident on Site ABC's Environmental Health Officer ('EHO') and any other relevant bodies will be notified, as required.

### 3.9 Utilities

- 3.9.1 Precautionary measures will be taken during the decommissioning phase to avoid any damage to unidentified utilities during excavation and engineering activities.
- 3.9.2 The risk of damage to utilities during the decommissioning phase would be avoided through consultation and agreement of decommissioning methods with statutory undertakers prior to works commencing, with the use of micro-siting and suitable structures and decommissioning methods.

### 3.10 Considerate Constructors Scheme

- 3.10.1 The Principal Contractor will register the Project under the Considerate Constructors Scheme. This will ensure that good practices are adopted that exceed statutory compliance and will result in a reduction in pollution and nuisance impacts.

## 4 Environmental Control Measures By Topic

### 4.1 Introduction

- 4.1.1 The following section of this Outline DEMP describes the mitigation control measures to be implemented in the detailed DEMP(s), to ensure the protection of the environment from potential significant adverse effects from the Project as identified within the **ES (Volumes 1 to 4) (Doc Ref. 5.1-5.4)**.
- 4.1.2 Each topic is dealt with independently. However, there is overlap between topics and therefore they must be read in conjunction with each other.
- 4.1.3 Activities that require a 'Management Plan', namely the Air Quality and Dust Management Plan ('AQDMP'), the Soil Management Plan ('SMP') and the Site Waste Management Plan ('SWMP'), are discussed in detail within **Sections 5 to 7** below.

### 4.2 Cultural Heritage

#### Built Heritage

- 4.2.1 Designated heritage assets outside the Site will be protected from harm through the management of decommissioning traffic as detailed in the **Outline DTMP (Doc Ref. 7.13)** and the implementation of mitigation measures outlined within **Section 4** (i.e. control noise and vibration, site lighting, dust and decommissioning traffic etc.) of this Outline DEMP.

#### Archaeology

- 4.2.2 Direct effects to archaeological remains will be mitigated through the implementation of a programme of archaeological works during the earlier construction phase of the Project such as targeted watching brief(s) of ground disturbance, as part of the **Archaeological Management Strategy ('AMS') (Doc Ref. 7.17)**. This is secured by Requirement within the **Draft DCO (Doc Ref. 3.1)**.
- 4.2.3 Decommissioning will not have any impact beyond the already disturbed footprint of the Scheme; therefore, it is not anticipated that decommissioning activities will have a direct physical impact upon archaeological remains. **ES Volume 4, Appendix 1.2: EIA Scoping Opinion (Doc Ref. 5.4)** confirmed that an assessment of the direct physical effects on below ground assets (i.e., archaeological remains) during operation and decommissioning phases could be scoped out of the ES as direct physical effects will only occur during construction phase of the Project.
- 4.2.4 An article contained within the **Draft DCO (Doc Ref. 3.1)** makes provision for the event of the discovery of human remains.

### 4.3 Transport and Access

4.3.1 An **Outline DTMP (Doc Ref. 7.13)** has been produced which outlines the mitigation in relation to decommissioning traffic and includes the following:

- Delivery management to minimise impact on the highway network;
- Traffic signage to warn motorists of decommissioning traffic access;
- Traffic management in the form of temporary traffic lights, 'stop / go' boards and / or temporary warning signage will be used at locations where the internal haulage road crosses public highways and the Byway Open to All Traffic ('BOAT');
- Escort vehicles and / or designated banksmen / lookouts to be used where the decommissioning traffic crosses PRow within the Site to ensure PRow user safety;
- The use of escort vehicles for the navigation of the bend on Goldwell Lane; and
- The use of wheel and underbody vehicle cleaning facilities, mechanised street sweepers and local damping and dust suppression measures.

4.3.2 An **Outline Rights of Way and Access Strategy (Doc Ref. 7.15)** has been produced which details mitigation measures associated with Public Rights of Way and vehicle movements to and within the Site. It also outlines how the PRow will be managed to ensure they remain accessible and PRow user safety is maintained during decommissioning.

#### Decommissioning Mitigation Measures

4.3.3 General decommissioning measures to be adopted to reduce traffic and transportation effects include:

- Fire and emergency access routes will be kept free from obstruction at all times;
- Footpaths and roads (excluding public highways) that are within the Order limits to be kept clear of obstructions, including parked cars;
- Footpaths and local roads that are impacted by decommissioning traffic will be protected and maintained in a condition suitable for vehicular and pedestrian traffic;
- Materials will not be stored in areas where they may constitute a hazard;
- Safety signs will be clearly posted to make personnel on site aware of traffic hazards;
- Pedestrian accesses which lead onto any traffic route will be sufficiently separated to enable pedestrians to see approaching plant and vehicles;
- Adequate separation between vehicles and pedestrians will be established to ensure safety or, where not reasonably practicable, other means of protecting pedestrians and effective arrangements for warning; and

- Every traffic route within the Order limits, where necessary for reasons of health or safety, will be clearly indicated by suitable signs regularly checked and properly maintained .

#### 4.4 Noise and Vibration

- 4.4.1 All works will comply with BS 5228 (Parts 1 and 2) Code of practice for noise and vibration control on construction and open sites (or such equivalent standards as are applicable at the time of decommissioning).
- 4.4.2 To ensure compliance with BS 5228 (or any applicable equivalent in place at the time that decommissioning occurs) the following monitoring will be conducted:
- A regime of noise monitoring will be defined in the detailed DEMP(s), including the consideration of alternative techniques and / or other means of controlling noise levels.
  - Additional bespoke monitoring of noise and vibration will be undertaken in response to specific complaints if reasonably requested by ABC.
- 4.4.3 A Section 61 agreement under the Control of Pollution Act 1974 (or equivalent at the time of decommissioning) will be secured and agreed with ABC if required.
- 4.4.4 The majority of works are anticipated to take place within the core working hours detailed in Section 3.3.

#### Mitigation Measures

- 4.4.5 Best practicable means (BPM) will be applied during decommissioning works at all times to minimise noise (including vibration) at neighbouring residential properties and other sensitive receptors. BPM are defined in Section 72 of the Control of Pollution Act 1974 and Section 79 of the Environmental Protection Act 1990 as those measures which are *“reasonably practicable having regard among other things to local conditions and circumstances, to the current state of technical knowledge and to financial implications”*.
- 4.4.6 The following measures will be adopted to reduce noise and vibration during the works:

#### Pre-Decommissioning measures:

- Implementing pre-decommissioning processes and procedures to minimise noise throughout the Project duration.
- Ensuring contractors' familiarity with current legislation and BS:5228 guidelines (or any applicable equivalent in place at the time that decommissioning occurs) prior to their appointment.

#### Noise and Vibration Control:

- Controlling noise and vibration at the source through methods like selecting quieter equipment and reviewing decommissioning methodologies. Any



machine capable of noise emissions in the region of 135dB would not be utilised on the Site and any failure of a mechanical nature resulting in a high noise event should be removed from the Site immediately for repair.

- Avoiding unnecessary engine revving and switching off equipment when not in use.
- Using modern, UK noise emission-compliant machinery and preferring hydraulic techniques over percussive ones where feasible.
- Minimising drop heights of materials and sequentially starting plant and vehicles.
- Avoid the use of heavy or vibration generating machinery where practical;
- Hydraulic bursting to be used to remove concrete at any location identified within 30m of a sensitive receptor.

#### Decommissioning Strategies:

- Preferring off-site pre-fabrication when possible.
- Using local screening around noisy equipment and implementing quieter maintenance practices.
- Proper maintenance, silencing, and responsible operation of all machinery.

#### Works Management:

- Conducting vehicle movement and dismantling activities to minimise noise within specified limits.
- Use of reversing warning devices instead of typical tonal alarms on decommissioning vehicles if possible.
- Routing decommissioning traffic on public roads and the internal haulage road as per the **Outline DTMP (Doc Ref. 7.13)**.
- Limits on timing of deliveries to Site, with the exception of the delivery of abnormal loads.
- Prior to decommissioning works being undertaken, liaison will be undertaken with occupiers of sensitive receptors that may be adversely affected by decommissioning noise and vibration.
- All communications will contain contact details to direct any questions or complaints to a Project representative.

#### Monitoring and Compliance:

- Monitoring noise complaints and ensuring investigation and action as soon as practicable.
- Appropriate monitoring and communication to be undertaken where the use of excavators is required within 50m of residential properties.

#### Operational Guidelines:

- Adhering to manufacturers' recommendations while siting equipment away from noise-sensitive areas. Preferentially conducting loading and unloading away from such areas.

## 4.5 Air Quality and Dust

- 4.5.1 An Outline Air Quality and Dust Management Plan ('Outline AQDMP') has been prepared for the Project and included within **Section 5** of this Outline DEMP, its principles will be incorporated into the detailed DEMP(s).

## 4.6 Landscape and Visual Amenity

- 4.6.1 An **Outline LEMP (Doc Ref. 7.10)** has been produced to support the DCO application. Temporary landscape and visual impacts from decommissioning activities within the Site will be managed through the following measures:

- Protection of existing vegetation from damage on and around the Site in accordance with BS 5837: 2012 (or any applicable equivalent in place at the time that decommissioning occurs);
- Limiting of decommissioning activities (including start-up and shut-down works) to limit the extent to which decommissioning activities affect receptors on a daily or weekly basis;
- All unloading or loading of decommissioning materials and equipment is to be undertaken within the Site boundary;
- Local roads will be cleaned regularly where dirt is spread by decommissioning traffic; and
- Litter within and around the Site will be removed and the Site will be kept free from litter throughout decommissioning activities.

## 4.7 Land Contamination and Ground Conditions

- 4.7.1 **ES Volume 2, Chapter 11: Land Contamination (Doc Ref. 5.2)** assessed that the Site does not have a significant potential to be contaminated with chemical compounds which would pose an unacceptable level of risk to controlled waters or human health.
- 4.7.2 Work will be carried out in accordance with relevant CDM Regulations 2015 (or any applicable equivalent regulations in place at the time that decommissioning occurs) to manage the health, safety and welfare of site workers during the decommissioning of the Project.
- 4.7.3 Site workers will be required to wear appropriate PPE that are suitable for the activities undertaken. All workers on-site will be made aware of potential contamination issues on the Site during the induction and will use best practice techniques during all decommissioning activities.

## Mitigation Measures

- 4.7.4 The operation of decommissioning vehicles and the handling, use and storage of hazardous materials will be undertaken as follows:
- Vehicles and plant will be well maintained and routinely checked to prevent accidental pollution from leaks. Static machinery and plant will include drip trays

beneath oil tanks / engines / gearboxes / hydraulics, which will be checked and emptied regularly via a licensed waste disposal operator;

- Refuelling will be undertaken in specified areas. Drip trays will be installed to collect leaks from diesel pumps;
- Any tanks and associated pipe work containing oils and fuels will be double skinned and be provided with intermediate leak detection equipment;
- The handling, use and storage of hazardous materials will be undertaken in line with the current best practice;
- All hazardous materials including chemicals, cleaning agents and solvent containing products to be properly sealed in sealed containers at the end of each day prior to storage in appropriately protected and bunded storage areas;
- Adequate bunded and secure areas with impervious walls and floors, with a capacity of 110% of substance volume, will be provided for the temporary storage of fuel, oil and chemicals onsite during decommissioning. Valves and trigger guns will be protected from vandalism and kept locked up when not in use;
- Provision of spill containment equipment such as absorbent material onsite, to be kept in the vicinity of potentially hazardous materials storage areas. A spill procedure will be documented and all staff trained on the use of spill kits;
- The appropriate sewerage undertaker will be consulted on the potential requirement for an oil interceptor and sediment trap at the point where Site surface water runoff enters the sewerage network;
- All decommissioning, oil, fuel and diesel materials will be stored as far from the nearby water bodies and drainage as reasonably possible;
- Installation of ground gas protection measures across areas or structures deemed to be at risk; and
- Onsite provisions will be made to contain an accidental spill or leak through the use of booms, bunding and absorbent material.

4.7.5 A member of staff will be nominated to control and monitor the Control of Substances Hazardous to Health ('COSHH') system (or any applicable equivalent in place at the time that decommissioning occurs). A COSHH/fuel inventory will be maintained, and key contacts listed to be notified in the event of a significant pollution incident. Suppliers must send data sheets for every hazardous substance held onsite. Supervisors and Safety Managers will brief staff members who will be using hazardous materials, on its safe use, disposal and any emergency procedures. Written records of these briefings will be kept in the COSHH file held on the Site.

4.7.6 Tanks and dispensing pumps will be locked when not in use to prevent unauthorised access. Information regarding spill prevention and disposal of COSHH items will be provided as part of the standard site induction presentations and during regular toolbox talks and the works progress.

## Asbestos

- 4.7.7 In the event that asbestos is discovered on Site a competent / licensed contractor will remove asbestos containing materials and other materials and structures contaminated with asbestos fibres.
- 4.7.8 All excavation work will be carried in accordance with the Control of Asbestos Regulations 2012 (or any applicable equivalent regulations in place at the time that decommissioning occurs) and agreed safety measures (such as damping down during periods of dry weather and sheeting of stockpile and haulage) will be in place during any works across areas where asbestos may be encountered, although not considered likely given the greenfield nature of the Site.
- 4.7.9 Excavated materials will be segregated to ensure no cross-contamination of any potentially contaminated and clean excavated materials, and to minimise the long-term storage and management of excavated materials.

### Unanticipated Ground Conditions

- 4.7.10 A general watching brief for evidence of contamination will be undertaken during decommissioning works. If visual / olfactory evidence of contamination is encountered, works in the area will cease and a suitably qualified and experienced environmental consultant / engineer will be contacted. The assigned environmental consultant / engineer will be responsible for liaising with ABC Environmental Protection Team ('EPT') as appropriate throughout this protocol.
- 4.7.11 Under the direction of the environmental consultant / engineer, the area of concern will be examined. If required, samples of potentially contaminated material will be taken and analysed at an accredited laboratory to determine if the material meets the required criteria to be protective of human health and the environment.
- 4.7.12 Pending the laboratory results of the samples, the extent of the potential contamination will be delineated where practicable. It may be appropriate to separately stockpile arisings of potentially contaminated material on low permeability membrane to prevent leaching.
- 4.7.13 Upon receipt of the laboratory results, the results will be screened against suitable generic assessment criteria and assessed in accordance with the Land Contamination Risk Management guidance (or any applicable equivalent guidance in place at the time that decommissioning occurs). If concentrations above the criteria are encountered, the findings of the assessment will be used to determine the risks and the appropriate course action. If required a remediation strategy will be submitted to and approved by ABC EPT. Any of necessary remedial works will be undertaken as part of, and allowed for by the Site Wide Works paragraph (c) "remediation of contamination" detailed in Schedule 1 of the **Draft Development Consent Order (Doc Ref. 3.1)**.

- 4.7.14 Relevant information should be included within the Principal Contractor's, and any other relevant contractor's, Health and Safety risk assessment and method statement for the decommissioning works. This will include instruction to maintain a watching brief during the works for evidence of contamination and measures such as appropriate use of PPE and dampening stockpiles of excavated material to prevent dust generation.

## 4.8 Water Environment

- 4.8.1 Good practice measures contained within this Outline DEMP will prevent significant adverse effects in relation to flood risk, surface water drainage and pollution control of oils, sediments, cements and other polluting sources which may be hazardous to the environment.

### Monitoring

- 4.8.2 All operatives will be made aware of the need to protect the East Stour River and Ordinary Watercourses from contamination, including Environment Agency guidance and legal obligations applicable at the time of decommissioning.
- 4.8.3 Water quality surveys will be undertaken prior to the commencement of decommissioning to establish a baseline position, and regular monitoring of water quality in the East Stour River and Ordinary Watercourses on and downstream of the Site undertaken during the decommissioning period. Details of the sampling regime, including the monitoring suite and sampling frequencies, will form part of the detailed DEMP(s) with records of the laboratory analysis documented to demonstrate compliance.
- 4.8.4 In the event that adverse changes in water quality are identified, the cause would be investigated in coordination with other development projects and remedial measures implemented, where appropriate.

### Flood Risk

- 4.8.5 In relation to flood risk mitigation, this Outline DEMP secures the following measures:
- The Principal Contractor will monitor weather forecasts and plan works accordingly.
  - An Emergency Flood Response Plan ('EFRP') will be provided through the detailed DEMP(s) and will set out actions that will be implemented in the event of flooding (fluvial or extreme rainfall) or the issue of a flood alert or warning during the decommissioning phase. The EFRP will include (1) Details of roles and responsibility for maintaining, updating and implementing the plan; (2) Overview of the local flood risk; (3) Details of the local environment Agency flood warning service (or relevant equivalent at the time of decommissioning); (4) Specific action that will be undertaken in response to the issuing of a flood alert or flood warning; and (5) Details of access and egress routes onto the Site for the period in advance of and during a flood event. The EFRP will include procedures for securing or relocating materials stored in bulk from the floodplain and safe access and escape routes for personnel on-site.



- Stockpiling and ground raising will be avoided within the fluvial floodplain (Flood Zone 3), within the Aldington Flood Storage Area and in any other areas known to be at risk of surface water flooding;
- Stockpiles used during the decommissioning stage will be kept to the minimum reasonably possible size with gaps to allow surface water runoff to pass through;
- The proposed Secondary Decommissioning Compound in Field 23 is located in an area shown as a high risk of surface water flooding on EA mapping. However, in reality, the FRA concludes this risk is predominantly fluvial (**ES Volume 4, Appendix 10.2: Flood Risk Assessment (Doc Ref. 5.4)**). This compound will only be used to store PV panels and associated frames;
- Potentially polluting materials will be located on decommissioning compounds not at risk of flooding;
- Drainage will be provided across the Site as decommissioning works progress which will ensure that the flood risk to PRowS is not exacerbated through the Project; and
- If field underdrainage is encountered, measures to avoid damage or disruption to the underdrainage system will be implemented, by micro-siting excavations. Where this is not practicable, field underdrainage would, in consultation with the landowner, be diverted or replaced.

### Surface Water Drainage

- 4.8.6 Implementation of appropriate temporary drainage measures will be required to minimise the potential risk of silt-laden runoff arising from activities and erosion of exposed soils reaching the existing drains and watercourses within and in the vicinity of the Site, and to mitigate flood risk and sediment loading.
- 4.8.7 Temporary management (attenuation) of surface water is likely to be required in any areas where earthworks are required. This will include the Project Substation, Inverter Stations and Intermediate Substations. For each of these areas a decommissioning surface water drainage scheme will be developed and provided as part of the surface water management measures and provided in the detailed DEMP(s).

### General Measures

- 4.8.8 The following mitigation measures will be implemented to protect the water environment and surface water quality during all decommissioning activities:
- Additional drainage or reworking of the soil will be implemented where compaction of soils is considered a significant risk or if significant compaction is noted along any of the traffic routes;
  - Secondary Decommissioning Compounds will be unsurfaced and fuel / oil will not be stored in these areas. Decommissioning laydown areas will generally be unsurfaced. Laydown areas may also be used as temporary storage and distribution locations for decommissioning materials, but no fuel or oil will be stored in these areas unless they are surfaced (e.g. Inverter Stations);
  - The internal haulage road will comprise ground protection mats and will be permeable to avoid changes to the current flow of surface water;

- The time excavations are left open will be kept to a minimum to avoid ingress and removal of water. Excavations will be reinstated as soon as practicable once decommissioning works are complete;
- Where appropriate, temporary cutoff drains will be installed to prevent surface water and shallow throughflow entering excavations. Treated / clean water would be discharged downstream of the excavation and encouraged to infiltrate into the ground mimicking natural flow patterns; and
- No stormwater outfalls are proposed into the East Stour River. Stormwater outfalls to Ordinary Watercourses will be set back from the channel and instead will have a diffuse outfall via a vegetation buffer, reducing the risk of scour.

### Pollution Control: Oils

- Areas at risk of pollutant spillage, including decommissioning compounds, vehicle maintenance areas and hazardous substance stores (including fuel, oils and chemicals) will be bunded and carefully sited to minimise the risk of hazardous substances entering drainage systems or local watercourses;
- Primary decommissioning compounds will have impermeable bases to limit the potential for migration of contaminants into groundwater following any leakage/spillage. Primary decommissioning compounds will include bunded areas used to store fuel, oil etc. which will have a 110% capacity;
- All fuel, oils and other polluting substances will be securely stored in suitably bunded containers on impermeable surfaces in accordance with GPP2 and GPP8. The total quantity and range of potential pollutants to be used on-Site is anticipated to be small;
- Static machinery and plant will, where practicable, have integral drip trays of 110% of the capacity of the fuel tank;
- The use of biodegradable oils and lubricants will also be used, where practicable;
- Refuelling will be undertaken in a designated and lined refuelling area;
- Machinery will be routinely checked to ensure it is in good working condition to reduce the risk of leaks;
- Any tanks and associated pipe work containing oils and fuels will be double skinned and be provided with intermediate leak detection equipment; and
- Any visual/olfactory signs of contamination encountered during excavation will be reported and investigated.

### Pollution Control: Sediment

- Excavated material will not be placed or stored within the standoff zones along watercourses. Material will be placed in such a way as to avoid any disturbance of areas close to the banks of watercourses and to prevent spillage into water features;
- Installation of temporary surface water drainage to mitigate flood risk and sediment loading;

- Appropriate measures will be adopted to prevent and control the release of sediment depending on the circumstances and nature of the works. These measures include surface water being directed across vegetated zones, or through mesh fencing, to capture sediment, as appropriate. Alternatives, such as sediment traps or settlement lagoons, may also be considered if the quantity of sediment laden water is anticipated to be large;
- Sediment control measures, drains and potholes will be regularly inspected and cleared / infilled / repaired;
- Sediment fences will be installed along watercourses when unavoidably working in close proximity to prevent sediment being washed into watercourses;
- Covers will be used by lorries transporting materials to or from the Site to prevent releases of dust / sediment to watercourses or drains;
- Subject to the nature of the material stockpiled materials should be on an impermeable surface to prevent leaching of contaminants and covered when not in use to prevent materials being dispersed by wind or rainfall runoff;
- Strip soils and vegetation clearance to only occur during dry conditions with scheduling of significant earthworks to avoid extreme wet periods;
- Use of track mats to prevent unnecessary soils compaction, damage to vegetation, and/or erosion; and
- Plant and wheel washing facilities will be provided as required. These will be located within the designated hard standings at least 10m from the nearest watercourse or surface water drain. Runoff from the facilities will be captured within a purpose designed system for recycling and re-use where possible within the Site. Settled solids will be regularly removed and disposed of by an appropriately licensed contractor.

#### Pollution Control: Other

- All flows from facilities will be collected and tankered from the Site for treatment and disposal at a suitably licenced facility outwith the Stour catchment;
- Welfare facilities will not be provided in the Secondary Decommissioning Compound that is at risk of flooding (Field 23); and
- All welfare facilities will be sited out of the floodplain and away from watercourses.

#### Management of Spillage Risk

4.8.9 The detailed DEMP(s) will provide information regarding pollution incident response plans which will identify the type and location of on-site resources (e.g. spill kits, absorbent materials, oil booms etc.) available for the control of accidental releases of pollution and other environmental incidents.

4.8.10 A spill procedure will be documented, and spill kits kept in the vicinity of potentially hazardous materials storage areas. All staff will be trained on the use of these spill kits as part of the Site induction, highlighting the important of water quality, the location of watercourses and pollution prevention measures.

## 4.9 Biodiversity

- 4.9.1 This Outline DEMP describes the general mitigation measures for mitigation of impacts on biodiversity where they relate to best practice decommissioning measures or specific decommissioning activities, where associated with dust deposition, air pollution, pollution incidents, water quality, light, noise and vibration.
- 4.9.2 An **Outline LEMP (Doc Ref. 7.10)** has been provided alongside this Outline DEMP in support of the DCO application. The **Outline LEMP (Doc Ref. 7.10)** sets out the details in relation to habitat management and enhancement.

### General Mitigation Measures

- 4.9.3 The following general measures will be implemented.
- Pollution prevention measures;
  - Retention and protection of ecological features and habitats, including vegetation;
  - Avoidance of retained woodland areas and root protection areas ('RPAs') where possible;
  - Pre-decommissioning surveys, to validate and update baseline findings, as secured in the **Outline LEMP (Doc Ref. 7.10)**;
  - Adjusting the timing of works to avoid significant adverse effects on protected species;
  - Implementation of precautionary ecological watching briefs when clearing vegetation or piles of debris;
  - Watercourse pollution prevention measures;
  - No trenches or pits to be left open overnight unless fitted with a means of escape for mammals;
  - Measures to prevent and control the spread of invasive non-native species;
  - Staff to receive toolbox talks on ecological risks present, legal requirements and working arrangements necessary to comply with legislation, with talks repeated as necessary over the duration of the relevant works;
  - Installation of temporary surface water drainage to mitigate flood risk and sediment loading; and
  - Following good practice guidelines.
- 4.9.4 Any relevant Natural England mitigation licences required at the time that decommissioning takes place will be adhered to.
- 4.9.5 As a precautionary approach, all foul or waste water arising from all stages of the Project will be removed off-Site and disposed of outwith the Stour catchment, to avoid any nutrient effects upon the Stodmarsh site complex.

## Protection of Existing Vegetation

4.9.6 The following measures will be implemented to protect existing vegetation:

- Tree protective fencing, or similar, will be installed as required in an area before any vegetation removal, ground works or soil stripping are carried out in that area. This will include root protection areas for veteran trees with no decommissioning activity allowed within the enclosed areas.
- A minimum buffer zone of 15 times the stem diameter or 5m beyond the trees crown spreads (whichever is greater) for veteran trees and of 15m from the canopy spread for ancient woodland will be maintained.
- Protection zones will be established around identified hedgerows to prevent encroachment and damage, and clearly demarcate these zones using physical barriers, fencing or signage to ensure they are easily identifiable by decommissioning personnel.

4.9.7 Detailed measures to protect existing trees will be included within an Arboricultural Method Statement within the detailed DEMP(s) to detail the final tree protective measures.

## Protection of Existing Ecological Features and Habitats

4.9.8 The following measures will be implemented to protect existing ecological features and habitats:

- Biodiversity Protection Zones ('BPZs') will be created and maintained by the erection of exclusion fencing and debris netting (if needed) to protect retained habitats (including watercourses), and newly created habitats from the incursion of vehicles and machinery. Signage will be erected to identify these areas. Any works within BPZs would be approved by and supervised by an Ecological Clerk of Works;
- The EPP will include reference to the Environment Agency's Pollution Prevention Guidelines (or any applicable equivalent in place at the time that decommissioning occurs) to protect any aquatic environments. Control of the potential from pollution as a result of material storage, refuelling and machinery operation will be as specified within the detailed DEMP(s) and include use of spill kits, interception boards / bunds, wheel washers as appropriate; and
- All temporary external lighting will be designed to minimise the risk of light spill outside the area it is desired to illuminate; and particular care will be taken to minimise light spill on hedgerows or other linear features that can be used by nocturnal wildlife including bats.

### 4.10 Soil

4.10.1 An Outline Soil Management Plan is included within this Outline DEMP as **Section 6** with a summary of soil-related activities set out below. The principles of the Outline Soil Management Plan will be incorporated into the detailed DEMP(s).

4.10.2 Reprofilling will be required to de-construct the Project Substation platform. No further Site-wide reprofilling is anticipated however there may be a need to level



limited areas within the Site. In some locations to intercept surface water runoff, scrapes and swales are proposed within low lying areas. This is unlikely to create excess topsoil, subsoil and spoil and it is not expected that this would need to be removed from the Site.

4.10.3 During decommissioning any topsoil, subsoil and spoil will be stored within designated areas to be agreed in the detailed DEMP(s). Topsoil, subsoil and spoil will be stored outside of the 1 in 100-year floodplain extent.

4.10.4 Where soil stripping is to occur, topsoil and subsoil would be stripped, stored, and replaced separately to minimise soil damage and to provide optimal conditions for site restoration. Topsoil, subsoil and spoil will be used to backfill and reinstate the soil profile in the cable trenches or used within the landscaping, and will be tested prior to reinstatement. Any excess topsoil, subsoil and spoil will be utilised across the Site.

4.10.5 Any topsoil and other materials brought onto the site will be free from contamination by such plants as Japanese knotweed and giant hogweed, i.e. material that adheres to British Standards (or any applicable equivalent in place at the time that decommissioning occurs).

#### 4.11 Lighting

4.11.1 Full details on temporary decommissioning lighting requirements and positions will be outlined within the detailed DEMP(s). In determining any temporary decommissioning lighting arrangements for the Site, due consideration will be given by the Principal Contractor to residents and other sensitive receptors that may experience disturbance from the light.

4.11.2 General control measures for the use of lighting onsite are outlined below:

- As far as is practical, lighting will be directed away from residential and ecological sensitive areas;
- Lighting will always be positioned to prevent glare;
- Luminaires used around the perimeter of the Site will be mounted within the Site boundary, so that the main photometric distribution of the luminaire is towards Site works, thereby keeping all light within the boundary and preventing artificial light spill;
- Wherever possible consideration will be given to minimising the need for lighting in areas of ecology habitat or in areas situated directly adjacent to ecology habitat. Should health and safety require artificial lighting to these areas all luminaires will be directed away from the habitat area;
- Wherever possible and subject to landscape design, natural and solid screen perimeters will be included to reduce obtrusive light to adjacent sensitive areas and light will be extinguished when not in use;
- Wherever possible, all artificial lighting used during the decommissioning phase will be directed below the horizontal to prevent unwanted upward light;

- When not in use all artificial lighting used for decommissioning will be extinguished;
- Modern, high efficiency lamps and luminaires will be employed to ensure energy efficient; and
- Illuminance levels will be designed in accordance with BS EN 12464-2<sup>17</sup>: 2014 and CIE 129<sup>18</sup> (or any applicable equivalent standards in place at the time that decommissioning occurs). No area will be over lit.

#### 4.12 Waste and Materials

- 4.12.1 Solid waste materials generated during decommissioning will be segregated and stored within the two Primary Decommissioning Compounds in containers prior to transport to an approved, licensed third party landfill and recycling facilities.
- 4.12.2 The decommissioning stage will not involve any reprofiling of land, with the exception of localised levelling of land required to de-construct the Project Subsection and scrapes and swales. Small amounts of topsoil, subsoil and spoil materials generated from cable trench excavation, drilling, temporary and permanent compounds, other infrastructure works and landscaping, will be re-used within the Site.
- 4.12.3 The anticipated waste streams from the decommissioning stage of the Project are as follows:
- Wastewater from welfare facilities – effluent and waste from decommissioning workers will be removed off-Site by tanker for treatment and disposal beyond the Stour catchment;
  - Waste chemicals, fuel and oils – these materials will be removed offsite for disposal as appropriate;
  - Packaging materials, including cardboard, plastic, timber etc. – these materials will be separated, re-used or recycled as appropriate; and
  - Waste metals – excess steel and other metals will be recycled.
- 4.12.4 No long-term on-Site storage of materials is required during the decommissioning phase. Materials will be removed via HGVs at regular intervals to the Primary Decommissioning Compounds and then transported directly to where it is required within the Site.
- 4.12.5 An Outline Site Waste Management Plan is included as Section 7 of this Outline DEMP. Its principles will be incorporated into the detailed DEMP(s).

#### 4.13 Climate Change

- 4.13.1 Decommissioning best practice measures will be adopted to reduce environmental impacts, including those set out in the Considerate Constructors Scheme and its Code of Considerate Practice (or any applicable equivalent in place at the time that decommissioning occurs), as well as measures to

minimise the create of waste and the use of energy. This includes, where practicable, the use of low-carbon decommissioning materials and practices.

4.13.2 All contractors will be required to investigate opportunities to minimise and reduce the use of energy and water, such as:

- Use of alternatives to diesel / petrol powered equipment, where possible;
- The incorporation of sources of renewable energy to offset the use of main utilities will be considered;
- Selection and specification of energy efficient plant and equipment, wherever viable; and
- Use of recycling water systems such as wheel washes.

4.13.3 Details of measures to address climate resilience in the event of extreme weather events will be set out in detailed Emergency Flood Risk Response Plans, to be provided within detailed DEMP(s).

# 5 Outline Air Quality and Dust Management Plan

---

## 5.1 Overview

5.1.1 The main sources of potential adverse air quality and dust impacts from the Project decommissioning works are nitrogen dioxide (NO<sub>2</sub>), particulate matter (PM<sub>10</sub> and PM<sub>2.5</sub>), dust and fine particle emissions due decommissioning activities.

5.1.2 The measures for air quality control are set out within this Outline AQDMP with general provisions and specific mitigation measures to reduce potential impacts on local air quality and dust from decommissioning activities. It provides information on the monitoring to be undertaken during decommissioning to ensure that mitigation measures are suitable and effective. This Outline AQDMP secures measures in line with the Institute of Air Quality Management (IAQM) 'Assessment of dust from demolition and construction' guidance<sup>19</sup>.

5.1.3 Particulates are referred to within this document as follows:

- Dust – Defined as all particulates up to 75 µm in diameter (according to BS6069<sup>20</sup>) and comprising both suspended and deposited dust;
- PM<sub>10</sub> – Comprising coarse particles (2.5 -10 µm in diameter) which are primarily from non-combustion sources;
- PM<sub>2.5</sub> – Fine particles (<2.5 µm) from both non-combustion and combustion sources; and
- PM<sub>1</sub> – Ultrafine particles (<1 µm) primarily from combustion processes.

5.1.4 This Outline AQDMP provides a mechanism to judge the effectiveness of any air quality control techniques and should be reviewed regularly. The detailed DEMP(s) will outline the following components:

- Potential air quality impacts;
- Mitigation measures; and
- Management, reporting and review.

## 5.2 Potential Air Quality Impacts

5.2.1 Decommissioning activities that have the potential to generate air quality impacts include:

- Preparation of temporary access / egress to the Site and haulage internal access roads;
- Removal of foundations;
- Materials handling, storage, stockpiling, spillage and disposal;

- Movement of vehicles and decommissioning traffic to, from and within the Order limits including excavators and dumper trucks); and
- Site landscaping after completion.

5.2.2 The main potential air quality effects that may arise from those activities are:

- An increase in NO<sub>2</sub> emissions on Site and on surrounding areas;
- An increase in PM<sub>2.5</sub> and PM<sub>10</sub> emissions on Site and on surrounding areas;
- Dust deposition, resulting in the soiling of surfaces; and
- Dust plumes, affecting visibility and amenity.

### Dust Impacts

5.2.3 Dust generation is site specific with the level and distribution of decommissioning dust emissions varying according to factors including the type of dust, duration and location of dust-generating activity, weather conditions and the effectiveness of suppression measures. Dust nuisance is normally experienced as a result of dust deposition upon clean surfaces e.g. windows, car, laundry and environmental receptors. The following sections outline specific, dust-causing decommissioning activities.

### Earthworks

5.2.4 Earthwork activities will be required for the decommissioning of the Project. Earthworks can include soil-stripping, and excavation all of which can potentially generate dust. The movement of vehicles and plant around the Site which are involved in earthworks can lead to dust emissions and re-suspension of dust during movements.

### Decommissioning Activities

5.2.5 Decommissioning activities required will vary from each activity undertaken during works. Numerous decommissioning works can potentially generate dust, examples include; vehicle and plant movement, reprofiling and stockpiling activities.

### Track-out

5.2.6 Decommissioning vehicles moving to and from the Site over unpaved ground can transport and deposit dust and dirt onto the public road network. Once deposited on the public road network it can then be re-suspended by other vehicles using the network and transferred further afield.

## 5.3 Air Quality Mitigation Measures

5.3.1 The decommissioning of the Project is not expected to give rise to significant effects with standard mitigation in place, and specific mitigation measures are not included within this Outline AQDMP. This Outline AQDMP provides details of the standard mitigation measures to ensure that significant effects would not arise.

5.3.2 A number of mitigation methods will be implemented to minimise air quality effects and the nuisance and impact arising from dust and maintain air quality levels, which are outlined below. All works will be undertaken in accordance with IAQM guidance (or any applicable equivalent guidance in place at the time that decommissioning occurs).

## 5.4 General Measures

### Site management

5.4.1 Contractors will be instructed to use all reasonable means available to keep dust to a minimum;

- Avoid dry sweeping of large areas;
- All staff will receive appropriate training on the AQDMP;
- Wind speed and direction must be taken into account when organising on-site operations;
- The use of damping down equipment must be employed where dust may be generated to control dust at source. Water runoff from dust suppression activities will be controlled;
- Materials with the potential to produce dust will be stored away from the Site boundaries;
- Undertake regular on-site visual inspection to monitor dust, record inspection results;
- Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner and record the measures taken;
- Make the complaints log and / or daily logs available to the local authority, when asked;
- Take appropriate remedial action in a timely manner with a record kept of actions taken;
- Dust Site inspections must be increased in particularly hot and windy conditions; and
- Record any exceptional incidents that cause dust and / or air emissions, both on- or offsite and action taken to resolve the situation in the log book.

### Site maintenance

- As far as practicable, plan the decommissioning layout so that polluting machinery and dust causing activities will be located away from sensitive receptors;
- Where practicable, erect solid screens or barriers around dusty activities near to the Order limits that are at least as high as any stockpiles onsite;
- Fully enclose site activities or specific operations where there is a high potential for dust production;
- Keep site fencing, barriers and scaffolding clean using wet methods;



- Avoid Site runoff of water or mud;
- Burning of any material is prohibited anywhere on-Site;
- Remove materials that have a potential to produce dust from Site as soon as possible, unless being re-used onsite; and
- Cover, seed or fence stockpiles to prevent wind erosion of materials.

### Transportation

- Select suitable haul routes away from sensitive areas, if possible;
- Reduce the width of haul roads (while still allowing two-way traffic) to minimise surface area from which dust may be produced;
- All vehicles will switch off engines when stationary and not involved in decommissioning activities;
- Material deliveries and vehicle access to the Site will be timed to avoid the need to queue outside the Site prior to opening or whilst other deliveries are completed;
- Vehicles onsite will use hard standing areas for deliveries and removal of material(s) from the Site. These surfaces will be kept clean to avoid the build up of dust and regularly damped down;
- All vehicles carrying loose or potentially dusty materials to and from the Site will be covered;
- All vehicles and plant will be well maintained and serviced with accurate records available for inspection;
- All vehicles must comply with current emission standards; and
- Impose and signpost a maximum speed limit of 10mph for Project vehicles within the Site.

### Decommissioning

- Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques, e.g. water sprays or local extraction;
- An adequate water supply will be provided on-Site for effective dust suppression, using non-potable water where possible and appropriate; and
- Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.

## 5.5 Specialized Measures

### Earthworks

- Minimise drop heights when unloading and loading material into vehicles;
- Re-vegetate earthworks and exposed areas / soil stockpiles to stabilise surfaces as soon as practicable; and
- Use hessian or mulches where it is not possible to re-vegetate or cover topsoil as soon as practicable.

## Decommissioning

- Avoid scabbling (roughening of concrete surfaces) if reasonably possible;
- Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place ;
- Locate stockpiles of fine grained material out of the wind (or provide wind breaks) to minimise the potential for dust generation;
- Stockpiles and mounds must be at an angle no greater than the natural angle of repose of the material, and stockpiles / mounds must not have sharp changes in shape;
- Prevention of wind-borne dust from stockpiles / mounds will be achieved through suitable and sufficient use of water sprays, wind barriers, and protective fences of a similar size and height to the stockpile / mound;
- Short-term storage of stockpiles / mounds will be enclosed or kept under sheeting;
- Bulk cement and other fine powder materials will be delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery; and
- Smaller supplies of fine power materials will be sealed after use and store appropriately to prevent dust.

## Plant and Machinery

- All Site plant will have upward facing exhaust and radiator cowls to reduce the generation of dust;
- Minimise on-Site transportation distances;
- Install hard surfaced haul routes, where practicable;
- Water sprays to moisten unpaved and water-assisted dust sweepers on paved on-site haulage routes to be implemented;
- Low emission vehicles will be used where reasonably possible, with plant fitted with catalyts filters or similar devices;
- The discharge from screens onto conveyors or into other equipment will be enclosed as far as is practicable;
- Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use the fine water sprays on such equipment wherever appropriate; and
- Deposits of dust on external parts of the plant will be cleaned off at the end of each working day to minimise the potential for wind entrainment.

## Track-out

- Use water-assisted dust sweeper on the entrance / exit points and access / local roads to remove, as necessary, any material tracked out of the Site;
- Avoid dry sweeping of large areas ;
- Vehicles entering and leaving the Site with materials will be covered to prevent escape of materials during transport;

- Inspect internal haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable;
- Record all inspections of internal haul routes;
- Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the Primary Site Access); and
- Provide an adequate area of hard surfaced road between the wheel wash facility and the Site exit, wherever Site layout permits.

5.5.1 This Outline AQDMP is intended to be used by staff and contractors on a day-to-day basis. The nominated person, normally the Works Manager, in conjunction with the Environmental Manager / Representative will be responsible for the management, control and implementation of the detailed AQDMP onsite.

5.5.2 Scheduled monitoring of environmental performance and formal compliance auditing will be conducted throughout decommissioning activities. The frequency of Site inspections will be increased when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.

## 6 Outline Soil Management Plan

### 6.1 Overview

- 6.1.1 This Outline Soil Management Plan (Outline SMP) sets out the principles and procedures for general good practice for the handling, storage and reinstatement of soil to be used on the Project. The National Policy Statement for Renewable Energy Infrastructure (EN-3)<sup>21</sup> NPS EN-3 paragraph 2.10.34 states, “*Applicants are encouraged to develop and implement a Soil Resources and Management Plan which could help to use and manage soils sustainably and minimise adverse impacts on soil health and potential land contamination*”.
- 6.1.2 It is the intention to recover, store and re-use the existing topsoil and subsoil reserves for landscaping and to maintain the quality of the soil by implementing appropriate techniques for stripping, storing and re-use. This Outline SMP therefore focuses on minimising damage to soil that remains in place, and to soil being excavated and stockpiled, in accordance with NPS EN-3.
- 6.1.3 This Outline SMP has been prepared in line with the Construction Code of Practice for the Sustainable Use of Soils on Construction Sites<sup>22</sup> (Defra, 2009) (CoCP), which is the overarching guidance governing the management of soil in construction and decommissioning. The aim of the CoCP is to assist everyone involved in the construction sector with the protection and enhancement of the soil resource. Additional consideration has been given to British Standard: Specification for Topsoil (BS 3882:2015) and British Standard: Specification for subsoil and requirements for use (BS 8601:2013).
- 6.1.4 Mitigation has also been identified with reference to the Good Practice Guide for Handling Soils (MAFF, 2000)<sup>23</sup>, the British Standard: Specification for Topsoil and Requirements for Use (BS 3882: 2015) and the British Standard: Specification for Subsoil and Requirements for Use (BS 8601:2013).

### 6.2 Potential Impact on Soils

- 6.2.1 Many general decommissioning activities have the potential to damage soils. These include:
- Compacting soils through trafficking of plant or vehicles; and
  - Earthworks, particularly those associated with decommissioning compounds, access roads and cable trenching;
  - Mixing soil with decommissioning materials such as cement, aggregate and, lime-stabilisation; and
  - Mixing different qualities of soil during handling and storage, including subsoil with topsoil.
- 6.2.2 Failure to protect soils during disturbance can lead to their degradation with consequential environmental impacts both on-Site and off-Site, such as:

- Soil erosion;
- Loss of soil organic matter leading to loss of nutrients and a decline in soil fertility;
- Soil compaction leading to loss of soil structure and permeability to water (waterlogging) and restricted aeration and rooting potential;
- Loss of soil biological activity;
- Poor re-establishment of vegetation; and
- Visual impact of slope failure or soil erosion (bare soil surfaces).

▪

### 6.3 Soil Management Operations

#### General Principles for Soil Handling

6.3.1 To minimise the risk of damage to soil structure, the following main rules must be observed during all soil handling tasks:

- No trafficking of vehicles/plant or materials storage to occur outside demarcated working areas;
- No trafficking of vehicles/plant on reinstated soil (topsoil or subsoil);
- Use of ground protection mats, low-pressure tyres on wheeled vehicles and breaking up areas of compacted ground;
- Only direct movement of soil from donor to receptor areas (no triple handling and/or ad hoc storage);
- Soil handling methodology to be determined based upon soil moisture content. Where practicable soil handling when soil moisture content is above the lower plastic limit (the moisture content at which soil begins to behave as a plastic material and the soil is deemed too wet to handle without causing damage to the soil structure), should be avoided;
- Where soils are wet or damp, to minimise compaction, soils will be handled using excavators rather than dozers;
- No handling of soils to be carried out during periods of prolonged, heavy rainfall, where possible;
- No mixing of topsoil with subsoil, or of soil with other materials;
- Soil only to be stored in designated soil storage areas;
- Where possible, operate plant and machinery only when ground or soil surface conditions mean it can be operated efficiently (i.e. when machinery is not at risk of being bogged down or skidding causing compaction or smearing);
- All plant and machinery must be maintained in good working condition to ensure that the soil is stripped correctly;
- Low ground pressure and tracked vehicles will be used where possible when working directly on bare or vegetated soils; and
- Daily records of operations undertaken, and Site and soil conditions will be maintained during soil handling activities.

## Pre-Decommissioning Site Preparation

- 6.3.2 Pre-decommissioning Site preparation includes the removal of vegetation; minimising working areas and vegetation clearance within designated sites and areas of protected habitat to only that essential for works as discussed within this Outline DEMP; and the clear marking and signposting of access tracks and all areas to remain undisturbed during decommissioning activities.
- 6.3.3 Soil storage areas for different types of topsoil and subsoil will be identified prior to decommissioning activities to avoid the mixing of these resources. In some locations, the excavated soil profile may contain more than one distinct subsoil horizon (i.e. upper and lower subsoil). Where excavations are required to extend below the upper subsoil, due to the different properties of the horizons, they must be excavated and stored separately.
- 6.3.4 To reduce the likelihood of anaerobic conditions developing within the topsoil stockpile prior to the soil strip commencing, the topsoil surface will either be bare, under stubble, or have only short surface vegetation. To achieve short surface the area will be mown with all cuttings disposed of off-site to a suitably licensed facility. Cuttings must not be added to or mixed with the stripped soil, as the presence of excessive amounts of plant material in the stockpile will be detrimental to its quality due to its putrefaction (rotting) in anaerobic conditions.

## Soil Stripping

- 6.3.5 The soil stripping method will follow the guidance set out in Defra's Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (or such equivalent standards as are applicable at the time of decommissioning). This method uses back-acting excavators, generally fitted with toothed buckets, in combination with dump trucks to strip the topsoil and subsoil (upper and lower where identified) progressively down to the sub-base (basal layer).
- 6.3.6 During the strip, the excavator will stand on the surface of the topsoil, digging the topsoil to the required depth and forming the stockpile or loading it into the transport vehicle (dump truck). Following topsoil removal to the full width of the strip the subsoil can be excavated (if required).
- 6.3.7 Where soils are to be stored away from the excavation area, it is expected that multiple excavators and transport vehicles will be required for soil stripping operations. The size of the earthmoving plant to be used will be tailored to the size of the area to be stripped and the space available within the working area. The use of a long reach excavator, which will minimise the need for movement across the soil surface, and the use of tracked vehicles will further reduce soil compaction.

## Stockpiling

- 6.3.8 Soil stockpiling will be required during decommissioning activities in order to enable the reuse of the soil resource, limit soil damage from weather and other decommissioning activities and soil loss.



- 6.3.9 Pre-determined stockpile areas will be selected prior to the start of decommissioning. Topsoil and subsoil will be stockpiled separately. Soils will not be stockpiled within 10m of surface water features and will not block surface runoff of flood flow pathways.
- 6.3.10 The area that is to be used for storing the topsoil should be cleared of vegetation, in-situ topsoil and any waste arising from the development e.g. building rubble and fill materials. Stockpiles must be appropriately marked out and clearly signed to ensure that they are easily identifiable for reinstatement.
- 6.3.11 Stockpiled soil must not be vulnerable to compaction nor erosion; must not cause pollution to surrounding watercourses; and must not increase flood risk to the surrounding area.
- 6.3.12 Topsoil will be stored temporarily prior to re-spreading into landscape areas when they become available. Topsoil will be stored in an area of the Site where they should not interfere with other Site operations so that they can be left undisturbed during other decommissioning activities. Topsoil stockpiles will not exceed 4m in height and subsoil stockpiles will not exceed 4m in height

### Stockpile Maintenance

- 6.3.13 It is expected that the soil will be stored for a period of more than three months. Therefore, the stockpiles should be seeded with an appropriate low maintenance grass/clover mixture. Seeding of stockpiles is required to protect the soil against erosion, minimise soil nutrient loss, and maintain soil biological activity. Appropriate seeding will also help prevent colonisation of the stockpile by weeds, including noxious / injurious weeds, that could spread seed onto adjacent land.
- 6.3.14 In the period when grass cover is establishing on the stockpiles, and where required during dry weather, the stockpiles will be sprayed with water to prevent wind erosion (generation of dust) and to ensure that the seeds establish.
- 6.3.15 The stockpile vegetation cover is to be managed to prevent the spread of seeds from the stockpile onto adjacent land.
- 6.3.16 The condition of the stockpiles will be regularly monitored. If rainwater gathers on the stockpile surface or in areas directly adjacent to them, drainage pathways to soakaway areas away from the stockpile should be provided.

### Reinstatement

- 6.3.17 Soil reinstatement is the reverse of soil stripping with topsoil being replaced over subsoil. The specifications for reinstated soil profiles are to be determined on a location-by-location basis. Care must be taken to ensure that soil horizons are replaced to the correct thickness (with an allowance of up to 20% to allow for settlement).

- 6.3.18 Soil reinstatement will follow the methodology set out by Defra's Construction Code of Practice for the Sustainable Use of Soils on Construction Sites or such equivalent standards as are applicable at the time of decommissioning).
- 6.3.19 In most locations reinstatement of the soil from the stockpiles using a long-reach back-acting excavator will be possible. In this method, the subsoil will be replaced first, with the excavator travelling on the subsoil and gradually taking the topsoil from the stockpile, and depositing it on the subsoil. The deposition is to be carried out by loose tipping and a toothed digger bucket is to be used.
- 6.3.20 Prior to topsoil placement, subsoil decompaction may be required. For the decompaction to be effective, the moisture content of the soil must be below the lower plastic limit, so that the soil is dry enough to shatter and for fissures to be created.

#### **6.4 Management, Reporting & Review**

- 6.4.1 This Outline SMP is intended to be used by operational staff and contractors on a day-to-day basis. The nominated person, normally the Works Manager, in conjunction with the Environmental Manager/Representative will be responsible for the management, control and implementation of the SMP on Site.
- 6.4.2 Scheduled monitoring of environmental performance and formal compliance auditing will be conducted throughout decommissioning activities. The principles of this Outline SMP are to be included within the detailed DEMP(s), which will also establish the frequency of monitoring and inspections.

# 7 Outline Site Waste Management Plan

## 7.1 Overview

7.1.1 This Outline Site Waste Management Plan ('Outline SWMP') has been developed to enable the control of waste throughout the decommissioning phases of the Project. A detailed SWMP will be prepared before the commencement of decommissioning and will support the identification of actions to minimise decommissioning waste from the Project being sent to landfills. Accordingly, the outline SWMP will be implemented by the Principal Contractor, once appointed as an internal waste management and monitoring tool, and as a means of implementing best practice.

7.1.2 This Outline SWMP uses the legal definition of waste as defined in the 2008 Waste Framework Directive (2008/98/EC);

*“Any substance or object which the producer discards or intends or is required to discard”.*

7.1.3 This definition of waste also covers substances and objects that fall outside of the commercial cycle, in particular, items that are sold or taken off-Site for recycling are wastes, as they require treatment before they can be resold or reused. Therefore, waste includes, but is not limited to, surplus spoil, scrap, recovered spills, unwanted surplus materials, packaging, office waste, wastewater, broken, worn-out, contaminated or otherwise spoiled plant, equipment and materials, and general waste.

## 7.2 Waste Management Principles

### General

7.2.1 The contractor(s) will consider the objectives of sustainable resource and waste management and seek to use material resources efficiently, reduce waste at source, reduce waste that requires final disposal to landfill and apply the principles of the waste hierarchy. This includes, where reasonably practical, working towards a cut and fill balance for excavations; segregation of decommissioning materials on-site for appropriate reuse, recycling and recovery, with landfill as a last resort.

7.2.2 This will be achieved by a combination of measures, including:

- The contractor(s) will prepare and implement a detailed SWMP(s);
- All waste transported off Site will be delivered to appropriately licenced receivers of such materials;
- Contractor(s) will segregate decommissioning waste to be reused and recycled where reasonably practicable;

- Use of off-Site pre-fabrication will be used, where reasonably practical, including the use of prefabricated structural elements, cladding units, mechanical and electrical risers and packaged plant rooms;
- Burning of waste or unwanted materials will not be permitted on-Site; and
- Materials requiring removal from the Order limits will be transported using licensed carriers and records kept, detailing the types and quantities of waste moved and the destinations of this waste, in accordance with the relevant regulations.

7.2.3 The types, quantities and final destination of waste generated during the decommissioning phase will be identified, measured and recorded through the detailed SWMP(s).

7.2.4 Wastewater and firewater from welfare facilities will be removed off-site via tanker to an approved wastewater and treatment facility.

## 8 Implementation

### 8.1 Roles and Responsibilities

- 8.1.1 This Outline DEMP provides an overview of the key roles and responsibilities of the parties expected to be involved in the decommissioning the Project. The specific roles and responsibilities of relevant parties will be confirmed in the detailed DEMP(s).
- 8.1.2 Responsibility for all environmental issues relating to the decommissioning of the Project rests collectively with the Applicant, and the Principal Contractor. Individual responsibilities will be delegated to these parties and will relate to the implementation of environmental management measures and the co-ordination of training; communication and community engagement; and monitoring and reporting.
- 8.1.3 An indicative organogram of the proposed management and reporting structure to be implemented is provided in **Annex 1** of this Outline DEMP.

### 8.2 Monitoring

- 8.2.1 Scheduled monitoring of environmental performance and formal compliance auditing will be conducted throughout to ensure decommissioning compliance with the detailed DEMP(s). This will enable the overall effectiveness of established environmental measures and compliance procedures to be assessed and allow areas of underperformance to be identified so corrective actions can be taken to strengthen environmental safeguards or improve outcomes.
- 8.2.2 This monitoring will include:
- Regular inspections to ensure compliance with the detailed DEMP(s); and
  - Event-based inspections such as following extreme weather events or events of non-compliance.
- 8.2.3 As part of the monitoring process the Principal Contractor is expected to appoint an Environmental Manager who will be present on-Site during the decommissioning phase, to observe and report on compliance with the detailed DEMP(s). The Environmental Manager is also expected to be the liaison with the relevant planning authorities, the Site Manager and any appointed Community Liaison Officer.
- 8.2.4 The Environmental Manager is to retain records of environmental monitoring and implementation the detailed DEMP(s). These records will include:
- Any necessary licences or further approvals;
  - Results of inspections by the Environmental Manager;
  - Environmental surveys and investigations during the decommissioning phase;

- Equipment test records;
- Incident reports.

### 8.3 Community Liaison

- 8.3.1 The Construction Manager in conjunction with the undertaker and with the support of the Environmental Manager / Representative or any appointed specialists will be responsible for the liaison on environmental matters with statutory and non-statutory authorities. Consultation will be established and maintained with relevant regulatory bodies on the environmental aspects of this Project as required.
- 8.3.2 The Principal Contractor will commit to providing community relations personnel, who will be the first line of response to resolve issues of concern or complaints. Reasonable steps will be taken to engage with the local community and those in proximity to the Site. Occupiers of neighbouring properties and businesses will be informed in advance of works taking place. Site boards outlining information on the Project and forthcoming works will be erected at the entrance to the Site. Site contact numbers will be displayed as appropriate, along with the complaint's procedure.

### 8.4 Framework for detailed DEMP(s)


- 8.4.1 The detailed DEMP(s) will set out all roles, responsibilities and actions required in relation to implementation of the measures described in this Outline DEMP:
- An organogram showing team roles, names and responsibilities;
  - Training requirements for relevant personnel on environmental topics;
  - Information for on-Site briefings and toolbox talks to equip staff with the necessary knowledge for decommissioning procedures;
  - Measures to advise employees of changing circumstances as work progresses;
  - Communication methods;
  - Document control; and
  - Environmental emergency procedures.
- 8.4.2 Detailed DEMP(s) are also to include details of the following measures:
- Decommissioning Method Statements;
  - Hours of work;
  - EPP, including an EFRP;
  - Information regarding procedures for the release of potential pollutants including fuel/oil spillage and surface water release, including pollution incident response plans;



- Details regarding water quality monitoring, including sampling regime and frequencies;
- Implementation of temporary drainage measures;
- Arboricultural Method Statement including tree protection measures;
- Precautionary ecological watching briefs for vegetation/debris clearance;
- Details of accordance with the Outline Soil Management Plan and of inspections and monitoring;
- Details of decommissioning lighting;
- Details of accordance with the Outline Site Waste Management Plan.

# Annex 1: Figures

Figure 1: Hierarchy of Roles and Responsibilities



## Annex 2: Indicative Decommissioning Plant and Equipment

Plant and Equipment	Stage of Works								Notes
	PV Panels removal	Framing removal	Fence removal	Inverter Station/ Intermediate Substation	Substation and cable removal	Trench Restoration	Waste removal	Land Restoration	
Digger/Slew	✓	✓	✓	✓	✓	✓		✓	
Dumper Truck	✓	✓	✓	✓	✓	✓		✓	
Tracked Excavators		✓		✓	✓	✓	✓	✓	
Tractor Trailer	✓	✓	✓	✓	✓	✓	✓	✓	
Compactor						✓		✓	
4 x 4 Vehicle	✓	✓		✓	✓	✓	✓	✓	
4 x 4 Vehicle with cable trailer	✓	✓	✓	✓	✓	✓	✓	✓	

Application Document Ref: 7.12

Planning Inspectorate Scheme Ref: EN010135

Plant and Equipment	Stage of Works								Notes
	PV Panels removal	Framing removal	Fence removal	Inverter Station/ Intermediate Substation	Substation and cable removal	Trench Restoration	Waste removal	Land Restoration	
Mobile Crane				✓	✓				
Mini Differ / Auger	✓	✓		✓	✓	✓		✓	
Telehandler with bucket		✓		✓	✓	✓	✓	✓	
Small tracked excavators with pneumatic vibration hammers		✓	✓	✓	✓	✓			For removal of concrete such as bases and bunds
Soil turning ploughs								✓	

## References

- <sup>1</sup> Environment Agency (2021) *Guidance for Pollution Prevention Vehicle Washing and Cleaning GPP 13 Version 1.2* Available at: [REDACTED] (Accessed 16 May 2024).
- <sup>2</sup> Environment Agency (2018). *Guidance for Pollution Prevention Dealing with spills*. Available at: [REDACTED]
- <sup>3</sup> Kwan, J., Dickinson, C. and MacLeod, C. (2023). *Environmental Good Practice on Site Guide*.
- <sup>4</sup> Legislation.gov.uk. (2015). *The Construction (Design and Management) Regulations 2015*. [online] Available at: <https://www.legislation.gov.uk/ukxi/2015/51/contents/made>. (Accessed 28<sup>th</sup> May 2024).
- <sup>5</sup> Legislation.gov.uk. (2016). *The Environmental Permitting (England and Wales) Regulations 2016*. [online] Available at: <https://www.legislation.gov.uk/ukxi/2016/1154/contents>. (Accessed 28<sup>th</sup> May 2024).
- <sup>6</sup> Legislation.gov.uk. (2022). *The Control of Pollution (Oil Storage) (England) Regulations 2001*. [online] Available at: <https://www.legislation.gov.uk/ukxi/2001/2954/contents/made>. (Accessed 28<sup>th</sup> May 2024).
- <sup>7</sup> Defra, (2009); 'Construction Code of Practice for the Sustainable Use of Soils on Construction Sites'. Accessed on 14/05/2018. Available at: [https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment\\_data/file/707134/pb13298-code-of-practice-090910.pdf](https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment_data/file/707134/pb13298-code-of-practice-090910.pdf)
- <sup>8</sup> Commission, F. (2023) *The UK forestry standard*, GOV.UK. Available at: <https://www.gov.uk/government/publications/the-uk-forestry-standard> (Accessed: 31 May 2024).
- <sup>9</sup> British Standards Institution (2009). *Noise and vibration control on construction and open sites*. London: Bsi.
- <sup>10</sup> British Standards Institution (2013) *Biodiversity : Code of Practice for Planning and Development*. Available at: [REDACTED] 16 May 2024].
- <sup>11</sup> British Standards Institution (2012). *Trees in relation to design, demolition and construction : recommendations*. London, Eng.: B.S.I.
- <sup>12</sup> British Standards Institute (2015). *Specification for topsoil*. London. BSI
- <sup>13</sup> British Standards Institution (2010). *Tree work : recommendations*. London: British Standards Institution.
- <sup>14</sup> British Standards Institution (2010). *Code of practice for earthworks*. London: British Standards Institution.
- <sup>15</sup> British Standards Institution (2013) *Specification for subsoil and requirements for use*, Available at: <https://knowledge.bsigroup.com/products/specification-for-subsoil-and-requirements-for-use?version=standard> (Accessed: 31 May 2024).
- <sup>16</sup> British Standards Institution (2014) *Light and lighting. Lighting of work places - Outdoor work places*, Available at: [REDACTED] (Accessed: 31 May 2024).
- <sup>17</sup> *Light and lighting. Lighting of work places - Outdoor work places* (2014) *Loading...* Available at: [REDACTED] (Accessed: 31 May 2024).
- <sup>18</sup> *Guide for lighting exterior work areas* (1998) CIE. [REDACTED]
- <sup>19</sup> IAQM (2024). *Guidance on the assessment of dust from demolition and construction*. Available at: [REDACTED]
- <sup>20</sup> *Characterisation of air quality - Glossary* (1994), Available at: [REDACTED] (Accessed: 31 May 2024).
- <sup>21</sup> Department for Energy Security and Net Zero (2024) *National policy statement for Renewable Energy Infrastructure (EN-3)*, GOV.UK. Available at: <https://www.gov.uk/government/publications/national-policy-statement-for-renewable-energy-infrastructure-en-3> (Accessed: 31 May 2024).

---

<sup>22</sup> Defra, (2009); 'Construction Code of Practice for the Sustainable Use of Soils on Construction Sites'. Accessed on 14/05/2018. Available at:  
[https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment\\_data/file/707134/pb13298-code-of-practice-090910.pdf](https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment_data/file/707134/pb13298-code-of-practice-090910.pdf)

<sup>23</sup> *A good practice for handling soils - April 2000* (2000) Viking Link Interconnector. Available at:

