



Botley West Solar Farm

Environmental Statement

Volume 3

**Appendix 12.6: Construction vehicle trip generation
assumptions**

November 2024

PINS Ref: EN010147

Document Ref: EN010147/APP/6.5

Revision P0

APFP Regulation 5(2)(a); Planning Act 2008; and Infrastructure Planning (Applications:
Prescribed Forms and Procedure) Regulations

Approval for issue

Jonathan Alsop

15 November 2024

The report has been prepared for the exclusive use and benefit of the Applicant and solely for the purpose for which it is provided. Unless otherwise agreed in writing by RPS Group Plc, any of its subsidiaries, or a related entity (collectively 'RPS') no part of this report should be reproduced, distributed or communicated to any third party. RPS does not accept any liability if this report is used for an alternative purpose from which it is intended, nor to any third party in respect of this report. The report does not account for any changes relating to the subject matter of the report, or any legislative or regulatory changes that have occurred since the report was produced and that may affect the report.

The report has been prepared using the information provided to RPS by its client, or others on behalf of its client. To the fullest extent permitted by law, RPS shall not be liable for any loss or damage suffered by the client arising from fraud, misrepresentation, withholding of information material relevant to the report or required by RPS, or other default relating to such information, whether on the client's part or that of the other information sources, unless such fraud, misrepresentation, withholding or such other default is evident to RPS without further enquiry. It is expressly stated that no independent verification of any documents or information supplied by the client or others on behalf of the client has been made. The report shall be used for general information only.

Prepared by:

RPS
20 Western Avenue,
Milton Park, Abingdon,
Oxfordshire, OX14 4SH
United Kingdom

Prepared for:

Photovolt Development Partners GmbH,
on behalf of SolarFive Ltd.

Contents

1	CONSTRUCTION VEHICLE TRIP GENERATION ASSUMPTIONS.....	1
1.1	Introduction	1
1.2	Construction metrics and trip generation	1
1.3	Origin of construction staff movements.....	1
1.4	Origin of construction HGV movements.....	2
1.5	Assignment of construction staff minibus movements	2
1.6	Assignment of construction staff management movements	2
1.7	Assignment of construction staff NGET substation movements.....	3
1.8	Assignment of construction HGVs to four main temporary construction compounds.....	3
1.9	Assignment of construction movements to the HDD compounds.....	3
1.10	Assignment of construction movements to the existing gated field accesses	4
1.11	Peak daily construction traffic flows	4
1.12	Construction vehicle movements during the peak hour	4

Appendices

A1:	Construction access routes	6
A2:	Construction metrics	7
A3:	Construction vehicle assignment diagrams and tables.....	8
A4:	Peak hourly construction traffic flows.....	9

Glossary

Term	Meaning
Environmental Statement	The document presenting the results of the Environmental Impact Assessment process.
Maximum design scenario	The realistic worst case scenario, selected on a topic-specific and impact specific basis, from a range of potential parameters for the Project.
Outline Construction Traffic Management Plan (OCTMP)	A plan managing all construction traffic, including protocols for delivery of Abnormal Indivisible Loads to site, personnel travel, measures for road cleaning and sustainable site travel measures.
Study Area	This is an area which is defined for each environmental topic which includes the Order Limits as well as potential spatial and temporal considerations of the impacts on relevant receptors. The study area for each topic is intended to cover the area within which an impact can be reasonably expected.
The Applicant	SolarFive Ltd
The Project	The Botley West Solar Farm
The Site or Order Limits	The area of land encompassing the Project development and shown on the Site Location and Order Limits Overview (Volume 2, Figure 1.1 of the ES [EN010147/APP/6.4]).

Abbreviations

Abbreviation	Meaning
ES	Environmental Statement
HGV	Heavy Goods Vehicles
HV	Heavy Vehicle
LGV	Light Goods Vehicle
NGET	National Grid Electricity Transmission
OCTMP	Outline Construction Traffic Management Plan
PVDP	Photovoltaic Development Partners GmbH

1 Construction vehicle trip generation assumptions

1.1 Introduction

Overview

- 1.1.1 This Appendix of the Environmental Statement (ES) has been prepared by RPS on behalf of Photovolt Development Partners GmbH. (PVDP) for the Applicant, SolarFive Ltd. (SolarFive). This Appendix supports Volume 1, Chapter 12: Traffic and transport of the ES.
- 1.1.2 This Appendix presents the construction vehicle assumptions that have been used to estimate vehicle movements for the construction of the Project.
- 1.1.3 These construction vehicle movements have been used to assess the traffic and transport impact of the Project presented in Volume 1, Chapter 12: Traffic and transport of the ES.
- 1.1.4 **Appendix A1** presents the access routes to each of the four main temporary construction compounds, the access routes associated with the delivery of the PCS units and the access routes to each existing gated field access.

1.2 Construction metrics and trip generation

- 1.2.1 The construction metrics and construction trip generations that were used to assess the traffic and transport impact of the Project, as set out in **Section 12.7** of Volume 1, Chapter 12: Traffic and transport of the ES, are presented at **Appendix A2**.
- 1.2.2 The construction vehicle trip assumptions set out at **Appendix A2** are in line with the traffic and transport maximum design scenario set out in **Section 12.7** of Volume 1, Chapter 12: Traffic and transport of the ES.

1.3 Origin of construction staff movements

- 1.3.1 The origin of construction staff movements is set out in **Section 12.7** of Volume 1, Chapter 12: Traffic and transport of the ES.
- 1.3.2 For assessment purposes, to maximise the number of construction staff vehicle movements within the traffic and transport study area, it is assumed that up to 100% of all construction staff minibuses could arrive from (and then depart to) both the A34 northeast of Peartree Roundabout (highway link 12) and the A34 southeast of Botley Interchange (highway link 24).
- 1.3.3 It is also assumed that 50% of construction staff minibus vehicles will enter the traffic and transport study area via the A4095 Main Road and 50% via Lower Road, to allow for any staff travelling via rail at Hanborough Railway Station and picked up by minibus who would not enter the study area via the A34.
- 1.3.4 The aggregation of the above equates to 300%, however, to ensure the assessment remains reasonable, the proportion of construction HGVs on any one highway link is capped at 100%.

1.4 Origin of construction HGV movements

- 1.4.1 The origin of construction HGV movements is set out in **Section 12.7** of Volume 1, Chapter 12: Traffic and transport of the ES.
- 1.4.2 The Outline Construction Traffic Management Plan (OCTMP) **[EN010147/APP/7.6.1]** will control all HGVs to arrive from and depart to the A34. It is assumed that up to 100% of all construction HGVs could arrive from (and then depart to) both the A34 northeast of Peartree Roundabout (highway link 12) and the A34 southeast of Botley Interchange (highway link 24).
- 1.4.3 When these construction HGVs leave the A34 and enter onto the LRN, their origin (A34 northeast of Peartree Roundabout or A34 southeast of Botley Interchange) does not affect the number of construction HGVs that are on the LRN.
- 1.4.4 The aggregation of the above equates to 200%, however, to ensure the assessment remains reasonable, the proportion of construction HGVs on any one highway link is capped at 100%, however, the proportion on each would change on a day-by-day basis and the above assumptions therefore allow for this.

1.5 Assignment of construction staff minibus movements

- 1.5.1 The assignment of construction staff minibus movements onto the highway network to the four main temporary construction compounds is presented at **Appendix A3**.
- 1.5.2 Access routes follow the most direct suitable route for staff minibus movements (considering road layout and geometries).
- 1.5.3 Staff will be spread across the four main temporary construction compounds, therefore 25% of the total staff minibus movements have been assigned to each of the four main temporary construction compounds.

1.6 Assignment of construction staff management movements

- 1.6.1 The assignment of construction staff management vehicle movements on the highway network is presented at **Appendix A3**. Staff management movements have been assigned to the four main temporary construction compounds and then onwards to each existing gated field access.
- 1.6.2 Access routes follow the most direct suitable route for staff management movements (considering road layout and geometries).
- 1.6.3 The total staff management movements are assigned to each of the four main temporary construction compounds. Staff management movements are then assigned between the main temporary construction compound and their respective existing gated field accesses. For robustness at least 10 two-way staff management movements have been assigned to each existing gated field access to account for such daily movements between the compounds and the other fields.

1.7 Assignment of construction staff NGET substation movements

- 1.7.1 The assignment of construction staff vehicle movements associated with the National Grid Electricity Transmission (NGET) substation on the highway network is presented at **Appendix A3**. Staff movements associated with the NGET substation have been assigned from the A34 to the NGET substation via the A420, B4044 Eynsham Road and the B4017 Cumnor Road.
- 1.7.2 Access routes follow the most direct suitable route for staff movements (considering road layout and geometries).

1.8 Assignment of construction HGVs to four main temporary construction compounds

- 1.8.1 The assignment of construction HGV movements on the highway network to the four main temporary construction compounds is presented at **Appendix A3**.
- 1.8.2 Access routes follow the most direct suitable route for HGV movements (considering road layout, geometries and any regulatory restrictions) using a road hierarchy of using A classification roads, then B classification roads and then local roads to reach the four main temporary construction compound accesses. The access routes therefore maximise the use of higher classification roads and minimise the use of local roads.

1.9 Assignment of construction movements to the HDD compounds

- 1.9.1 The assignment of construction vehicle movements (Staff and HGVs) on the highway network to the HDD compounds is presented at **Appendix A3**.
- 1.9.2 Access routes follow the most direct suitable route for construction movements (considering road layout, geometries and any regulatory restrictions) using a road hierarchy of using A classification roads, then B classification roads and then local roads to reach the HDD compound accesses. The access routes therefore maximise the use of higher classification roads and minimise the use of local roads.
- 1.9.3 Staff and HGV movements associated with the HDD compounds have been assigned directly to each HDD compound.
- 1.9.4 The HGV movements to the HDD compounds located on Cassington Road / Burleigh Road have been assigned via the A44 and the A4095 as they are unable to route under the low bridge on Lower Road.
- 1.9.5 Construction movements associated with the HDD compounds will occur for the approximate duration as presented at **Appendix A3**.

1.10 Assignment of construction movements to the existing gated field accesses

- 1.10.1 The assignment of construction movements (HGVs associated with the delivery of PCS units, and tractor and trailers) on the highway network to the relevant existing gated field accesses is presented at **Appendix A3**.
- 1.10.2 Access routes follow the most direct suitable route for construction movements (considering road layout, geometries and any regulatory restrictions) using a road hierarchy of using A classification roads, then B classification roads and then local roads to reach the required existing gated field accesses. The access routes therefore maximise the use of higher classification roads and minimise the use of local roads.
- 1.10.3 Tractor and trailer movements have been assigned from one of the four main temporary construction compounds to the relevant existing gated field access.
- 1.10.4 HGV movements delivering the PCS units have been assigned directly to the relevant existing gated field access. They will not route to one of the four main temporary construction compounds first.
- 1.10.5 Due to a low bridge on the northern section of Lower Road, construction HGVs delivering PCS units:
- Must arrive at accesses along Cassington Road / Burleigh Road / Yarnton Road via the A44 and the A4095 as they are unable to route under the low bridge.
 - Must depart accesses along Cassington Road / Burleigh Road / Yarnton Road via Lower Road as they are able to route under the low bridge.
- 1.10.6 Therefore, 50% of HGV movements associated with the delivery of the PCS units to Cassington Road / Burleigh Road have been assigned via the A44 and the A4095 as they are unable to route under the low bridge on Lower Road. However, once they have unloaded the PCS units, they are able to route under the low bridge on Lower Road.

1.11 Peak daily construction traffic flows

- 1.11.1 The HGVs, staff and tractor and trailer movements have been totalled to identify the peak daily vehicle movements on each link as attached at **Appendix A3**. From this the peak daily construction vehicle movements for each link is identified.


1.12 Construction vehicle movements during the peak hour

- 1.12.1 For the assessment of driver delay set out in **Section 12.9** of Volume 1, Chapter 12: Traffic and transport of the ES, construction vehicle movements during the highway network peak hours were considered.
- 1.12.2 Based on the construction hours of 07:00-19:00, staff will arrive before the AM peak hour (typically 08:00 to 09:00) and would depart after the PM peak hour (typically 17:00 to 18:00). Therefore, the construction vehicles travelling along

the highway during the AM and PM peak hours will be Heavy Vehicles (HVs) and construction staff management vehicle movements.

- 1.12.3 These would travel to/from the traffic and transport study area throughout the construction working day. Notwithstanding, the movements during the AM and PM peak hours have been calculated from the traffic flows on the basis of only 10 hours; this allows for any hourly variations (albeit any such variations would even themselves out over the whole construction duration) and a reasonable assessment.
- 1.12.4 The AM and PM peak hour vehicle movements along each link for each month of the construction duration has been calculated. The construction vehicle movements during the peak hours are attached at **Appendix A4**.

A1: Construction access routes




Legend

- Order Limits
- General Inset Plan

Project		Status			
Botley West Solar Farm		Final			
Id.	Changes	Date	Name	Date	Name
			Edit	01.11.2024	K. Lueken
			Check	01.11.2024	H. Trabelsi
			Approval	01.11.2024	D. Archibald
			Drawing No	prj-01-0420	
A	Created	01.11.2024	KL		

Scale: 1:65000 at A3

Title
Traffic routes to Construction Compounds Overview




Legend

- Fence
- Construction Compound
- Transport route

Project		Status	
Botley West Solar Farm		Final	
Id.	Changes	Date	Name
		01.11.2024	K. Lueken
		01.11.2024	H. Trabelsi
		01.11.2024	D. Archibald
		Drawing No	prj-01-0421
A	Created	01.11.2024	KL

Scale: 1:40000 at A3

Title
**Traffic routes to Construction Compounds
 Northern Site Area**



Legend


- Fence
- Construction Compound
- Transport route

Project			Status		
Botley West Solar Farm			Final		
Id.	Changes	Date	Name	Date	Name
				01.11.2024	K. Lueken
				01.11.2024	H. Trabelsi
				01.11.2024	D. Archibald
			Drawing No	prj-01-0422	
A	Created	01.11.2024	KL		

Scale: 1:25000 at A3

Title

**Traffic routes to Construction Compounds
Central Site Area**



Legend


- Fence
- Construction Compound
- Transport route

Project			Status		
Botley West Solar Farm			Final		
Id.	Changes	Date	Name	Date	Name
				01.11.2024	K. Lueken
				01.11.2024	H. Trabelsi
				01.11.2024	D. Archibald
			Drawing No	prj-01-0423	
A	Created	01.11.2024	KL		

Scale: 1:20000 at A3

Title

**Traffic routes to Construction Compounds
Southern Site Area**




Legend

- Order Limits
- General Inset Plan

Project		Status			
Botley West Solar Farm		Final			
Id.	Changes	Date	Name	Date	Name
			Edit	01.11.2024	K. Lueken
			Check	01.11.2024	H. Trabelsi
			Approval	01.11.2024	D. Archibald
			Drawing No	prj-01-0410	
A	Created	01.11.2024	KL		

Scale: 1:65000 at A3

Title
PCS Transport Traffic Overview



Legend


- Fence
- PCS
- Transport route

Project		Status	
Botley West Solar Farm		Final	
Id.	Changes	Date	Name
			Edit 01.11.2024 K. Lueken
			Check 01.11.2024 H. Trabelsi
			Approval 01.11.2024 D. Archibald
		Drawing No	prj-01-0411
A	Created	01.11.2024	KL

Scale: 1:40000 at A3

Title

**PCS Transport Traffic
Northern Site Area**



Legend


- Fence
- PCS
- Transport route

Project		Status	
Botley West Solar Farm		Final	
Id.	Changes	Date	Name
		01.11.2024	K. Lueken
		01.11.2024	H. Trabelsi
		01.11.2024	D. Archibald
Drawing No		prj-01-0412	
A	Created	01.11.2024	KL

Scale: 1:25000 at A3

Title
PCS Transport Traffic
Central Site Area

Photovoltaic Development Partners GmbH
Kurfürstendamm 52
10707 Berlin, Germany



Legend

- Fence
- PCS
- Transport route


Project		Status	
Botley West Solar Farm		Final	

Id.	Changes	Date	Name	Date	Name
				01.11.2024	K. Lueken
				01.11.2024	H. Trabelsi
				01.11.2024	D. Archibald

Drawing No		prj-01-0413	
A	Created	01.11.2024	KL

Scale: 1:20000 at A3

Title
 PCS Transport Traffic
 Southern Site Area




Legend

- Order Limits
- General Inset Plan

Project		Status			
Botley West Solar Farm					
Id.	Changes	Date	Name	Date	Name
			Edit	16.07.2024	K. Lueken
			Check	16.07.2024	H. Trabelsi
			Approval		
		Project-No			
B	Edited	16.07.2024	KL	Drawing No	
A	Created	24.04.2024	MT	prj-01-0400	
CAD-data name: 240716 Botley West Construction compound traffic drawing.dwg					
Scale: 1:65000			at A3		DIM: m

Construction compound traffic drawing
Figure 6.0
 Overview



Legend

Proposed Infrastructure and Land Use Elements

- Fence
- Construction compound
- Access route north

Project	Status
Botley West Solar Farm	Illustrative

Id.	Changes	Date	Name	Date	Name
				16.07.2024	K. Lueken
				16.07.2024	H. Trabelsi


Project-No: _____
 Drawing No: prj-01-0401

CAD-data name: 240716 Botley West Construction compound traffic drawing.dwg
 Scale: 1:20000 at A3 DIM: m

Plan

Construction compound traffic drawing
Figure 6.1
Northern Site Area

Photovoltaic Development Partners GmbH
 Kurfürstendamm 52
 10707 Berlin, Germany



Legend

Proposed Infrastructure and Land Use Elements

- Fence:
- Construction compound:
- Access route center 1:
- Access route center 2:

Project	Botley West Solar Farm		Status	Illustrative	
---------	------------------------	--	--------	--------------	--

Id.	Changes	Date	Name	Date	Name
				16.07.2024	K. Lueken
				16.07.2024	H. Trabelsi

B	Edited	16.07.2024	KL	Project-No	
A	Created	24.04.2024	MT	Drawing No	prj-01-0401


CAD-data name: 240716 Botley West Construction compound traffic drawing.dwg

Scale: 1:20000 at A3 DIM: m

Plan

Construction compound traffic drawing
Figure 6.2
 Center Site Area

Photovoltaic Development Partners GmbH
 Kurfürstendamm 52
 10707 Berlin, Germany



Legend

Proposed Infrastructure and Land Use Elements

- Fence
- Construction compound
- Access route south

Southern site access through gate 1 of Solar Park

Project	Status
Botley West Solar Farm	Illustrative

Id.	Changes	Date	Name	Date	Name
	Edit	16.07.2024	K. Lueken		
	Check	16.07.2024	H. Trabelsi		
	Approval				

Project-No: _____
 Drawing No: prj-01-0401

CAD-data name: 240716 Botley West Construction compound traffic drawing.dwg
 Scale: 1:20000 at A3 DIM: m

Plan
Construction compound traffic drawing
Figure 6.3
 Southern Site Area

A2: Construction metrics

Main parameters			
Truck: payload with stone & sand	20 t		
Truck: payload with concrete	26 t		
Truck: payload with other	12 t		
Specific Weight	Cable DC		
	6mm ² Cu, single-pole	0.082	kg/m
	150mm ² , CU, Single conductor	1.55	kg/m
	Cable AC		
	240 mm ² , 33 KV, Cu, Single core, 275 KV, Cross-section dependent on our selection, Cu, single conductor, XLPE	3.53	kg/m
Strip steel ground	Stainless steel V4	0.85	kg/m

78,283

Truck needed for Modules/Cables	Value	Unit	Weight in kg	Weight in t	Weight copper	Weight insulation	No. of trucks
Total number of strings	78,283	pcs.					
Average string length in meters (back and forth)	200	m					
Length of DC cable 6mm ²	15,656,600	m	1283841.2	1,284 t	847 t	415 t	214
Number of modules per string	26	pcs.					
Number of strings per PCS	502						
Number of combiner boxes	1,871						94
Number of DC cables 150 mm ²	1,871						
Average length of collective cable 150 mm ² (back and forth)	800						
Length of DC cable 150mm ²	1,497,045	m	2320420.398	2,320 t	2,000 t	304 t	388
Length of strip steel grounding	3,742,614	m	3181221.514	3,181 t		Stainless steel V4A	532
Total length of 33 KV cable 3-phase system	76,616 229,848	m m		811 t	433 t	359 t	115
Total length of 275 KV cable 3-phase system	40,372 121,116	m m	2058972	2,059 t	1,010 t	997 t	122
Number of tables	78,283						
Number of modules	2,035,358	pcs.					
DC power	1,363,690	kWp					
Number of 40" container	4,241						4241

Truck needed for Fences/Gates	Value	Unit	Total value	No. of trucks
Length of Solar insulation fences (ordinary fences)	105578	m		
Weight of ordinary fence Double-rod, 2m high, 2.5m wide	36	kg/2.5m	1,520,323 kg	1,520 t
Length of Security fence (around substation)	1500	m		
Weight of Security fences 2m high 3m wide	14.28	kg/3m	7,140 kg	7.14 t
Number of ordinary gates	160	pcs.		
Number of Security gates (6 in Sec-Sub - 1 in Main-Sub)	7	pcs.		
Weight of ordinary gate	200	kg	32,000 kg	32 t
Weight of security gate	400	kg	2,800 kg	2.80 t

Power Converter Stations	Value	Unit	Number of trucks needed
PCS stations	156	pcs.	468
Weight a single PCS station	26	t	
Total weight of PCS	4056	t	

Mounting structures	Value	Unit	Total value	No. of trucks
Pile or screw foundation + Mounting structure	28	t/MWp	38,183 t	3182

Soil, Material, Construction facilities	Value	Unit	Total value	No. of trucks
Soil excavation			61,981 t	
Recycled Composite (RC) material (soil replacement and cycling path ***)			175,347 matts	
Concrete for substation			1,500 t	58
Concrete for PCS			281.60 t	11
Type 1 for temporary construction compound			60,000 t	
Access entrance type 1 material			375 t	76
Metal access roads			17,177 t	
Construction site facilities	4			
Temporary pipes, conduits				
Temporary power supply (local connection or via emergency power supply to be determined)	5			40
Fence, gates	5			40
Lighting	15			120
Container, accommodation	2			16
Container, office	50			400
Container, workshop	10			80
Container, break room	10			80
Waste containers, waste compactors	10			80
Fuel station equipment	3			24
Transporting excavators, construction machinery, cranes	200			1600
Sand for cable trenches (0,1 m x 0,5m *1m)	2,000 kg/m ³	28,782 m ³	57,563 t	2879
Protective tubes				200
Steel structures				100
Rebar for foundations				50
Construction site lighting				50
Switchgear				50
HDD System	13			130
Water, wastewater, waste, fuels, tools, consumables, equipment	4			3666,66667
Auxiliary structures, fasteners, screws, nuts, cable ties				200
Landscaping				500

Summary			
Trucks total	19938.66667		
Construction time at the power plant without preparation and commissioning			
Months	22		
Working weeks per year	50		
Working days per week	6		
Total working days	550	37	Trucks/day

Personnel transport (minibuses)	4	4400
Minibus arrivals per day		8

Supervisor, Controlling etc. (4x4, Pickup, Jeep etc)	4	11000
4x4 arrivals per day		20

No. of truck arrivals per day = 37
No. of total truck movements per day = 74
Miscellaneous traffic movements = 7
81

No. of minibus arrivals per day = 8
No. of total minibus movements per day = 16

No. of 4x4 arrivals per day = 20
No. of total 4x4 movements per day = 40

Summary

Movements to 4 Construction Compounds

Item	Nr Trucks Needed
Modules/Cables	
Length of DC cable 6mm ²	214
Number of combiner boxes	94
Length of DC cable 150mm ²	388
Length of strip steel grounding	532
3-phase system	115
3-phase system	122
Number of 40" container	4241
Truck needed for Fences/Gates	
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pane	127
Number of gates	5
Power Converter Stations	
PCS stations	468
Mounting structures	
Pile or screw foundation + Mounting structure	3182
Soil, Material, Construction facilities	
Soil excavation	-
Rubber matting	1,464
Concrete	58
Construction site facilities	11
Access entrance type 1 material	76
Metal access roads	860
Temporary power supply (local connection or via emergency power supply)	40
Fence, gates	40
Lighting	120
Container, accommodation	16
Container, office	400
Container, workshop	80
Container, break room	80
Waste containers, waste compactors	80
Fuel station equipment	24
Transporting excavators, construction machinery, cranes	1600
Sand for cable trenches	2879
Protective tubes	200
Steel structures	100
Rebar for foundations	50
Construction site lighting	50
Switchgear	50
HDD System	130
Water, wastewater, waste, fuels, tools, consumables, equipment	3666.666667
Auxiliary structures, fasteners, screws, nuts, cable ties	200
Landscaping	500
TOTAL LOADS	22262.66667

Construction time at the power plant without preparation and commissioning	24	Months
	50	Working weeks per year
	6	Working days per week
	600	Total working days

No. of truck arrivals per day = 37 Per Day
 No. of total truck movements per day = 74 Per Day
 Miscelanium traffic movements = 7 Per Day
81 Per Day

Movements from Construction Compound t to Access Points	Gate / Access Name	Additional Movements
Number 1	Gate_1	66.05
Number 2	Gate_2	0.00
Number 3	Gate_3 / HDD Access 4.1 / HDD Access 3.2	403.32
Number 4	Gate_4	0.00
Number 5	Gate_5 / 66	738.10
Number 6	Gate_6 / HDD Access 1.1	20.00
Number 7	Gate_7	0.00
Number 8	Gate_8	0.00
Number 9	To Gate_18/ Gate 138/ Access 5.2	0.00
Number 10	Gate_23	101.87
Number 11	Gate_24 / Gate_25	87.79
Number 12	Gate 26	17.50
Number 13	Gate 29	159.68
Number 14	Gate_34	1504.70
Number 15	Gate_35	0.00
Number 16	Gate_36	25.59
Number 17	Gate_37	135.28
Number 18	Gate_38 / HDD Access 3.1	308.55
Number 19	Gate_40	128.53
Number 20	Gate_43	319.13
Number 21	To Gate_47-52	543.04
Number 22	Gate_65	150.63
Number 23	Gate_69	192.54
Number 24	Gate_70	78.48
Number 25	Gate_72	24.55
Number 26	Gate_95 / Gate_96	602.79
Number 27	Gate 113	0.00
Number 28	Gate_134	420.07
Number 29	HDD Access 1.2	20.00
Number 30	HDD Access 2.1	20.00
Number 31	HDD Access 2.2	20.00
Number 32	To Gate_94, Gate_97/ HDD Access 4.2 / Access 5.1	587.61
Number 33	HDD Access 6.1 A	20.00
Number 34	To HDD Access 6.2 A/ 6.2 B	20.00
Number 35	HDD Access 6.1 B	20.00
TOTAL		6735.80

Personnel transport (buses)	4	4800	16 Per Day
-----------------------------	---	------	------------

#REF!	4	12000	40 Pickup truck trips per day
-------	---	-------	-------------------------------

Number: 1
 Access to: PCS Distribution
 Area: 5.3566 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	1.49
Number of combiner boxes	0.11	1.090909091	0.65
Length of DC cable 150mm ²	0.46	1.090909091	2.70
Length of strip steel grounding	0.63	1.090909091	3.70
3-phase system	0.14	1.090909091	0.80
3-phase system	0.15	1.090909091	0.85
Number of 40" container	5.05	1.090909091	29.52
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence panel	0.15	1.090909091	0.88
Number of gates	0.01	1.090909091	0.03
Power Converter Stations			
PCS stations	0.56	1.090909091	3.26
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	22.15
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			66.05

Construction time at the power plant without preparation and commissio	2	Months		
	50	Working weeks per year		
	6	Working days per week		
	50	Total working days	1.321015135	Trucks/day

1.255855451 TT Loads/day
 0.065159684 PCS Loads/day

2.5117109 Two-way TT Movements
 0.1303194 Two-way HGV Movements

Number: 2
 Access to: Secondary Substation 2
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 3
 Access to: PCS Distribution, HDD Compound
 Area: 31.0864 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	8.65
Number of combiner boxes	0.11	1.090909091	3.80
Length of DC cable 150mm ²	0.46	1.090909091	15.68
Length of strip steel grounding	0.63	1.090909091	21.49
3-phase system	0.14	1.090909091	4.65
3-phase system	0.15	1.090909091	4.93
Number of 40" container	5.05	1.090909091	171.34
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	5.13
Number of gates	0.01	1.090909091	0.20
Power Converter Stations			
PCS stations	0.56	1.090909091	18.91
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	128.55
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			403.32

Construction time at the power plant without preparation and commis	4	Months	
	50	Working weeks per year	
	6	Working days per week	
	100	Total working days	4.033178219 Trucks/day

3.644104926 TT Loads/day
 0.189073293 PCS Loads/day
 0.200000000 HDD Loads/day

7.2882099 Two-way TT Movements
 0.3781466 Two-way HGV Movements
 0.4000000 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 4
 Access to: Secondary Substation 4, Construction Compound, PCS Distribution
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	9	Months	
	50	Working weeks per year	
	6	Working days per week	
	225	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 5
 Access to: PCS Distribution
 Area: 59.8589 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	16.65
Number of combiner boxes	0.11	1.090909091	7.31
Length of DC cable 150mm ²	0.46	1.090909091	30.18
Length of strip steel grounding	0.63	1.090909091	41.39
3-phase system	0.14	1.090909091	8.95
3-phase system	0.15	1.090909091	9.49
Number of 40" container	5.05	1.090909091	329.92
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	9.88
Number of gates	0.01	1.090909091	0.39
Power Converter Stations			
PCS stations	0.56	1.090909091	36.41
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	247.54
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			738.10

Construction time at the power plant without preparation and commis	6	Months	
	50	Working weeks per year	
	6	Working days per week	
	150	Total working days	4.920690542 Trucks/day

4.677975199 TT Loads/day
 0.242715343 PCS Loads/day

9.3559504 Two-way TT Movements
 0.4854307 Two-way HGV Movements

Number: 6
 Access to: Secondary Substation 6, Construction Compound, PCS Distribution, HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	10	Months	
	50	Working weeks per year	
	6	Working days per week	
	250	Total working days	0.08 Trucks/day

0.08 HDD Loads/day

0.16 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 7
 Access to: Construction Compound, PCS Distribution
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	10	Months	
	50	Working weeks per year	
	6	Working days per week	
	250	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 8
 Access to: PVDP Main Substation, Secondary Substaion 1
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	10	Months	
	50	Working weeks per year	
	6	Working days per week	
	250	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 9
 Access to: Construction Compound, PCS Distribution
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	4	Months	
	50	Working weeks per year	
	6	Working days per week	
	100	Total working days	0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 10
 Access to: PCS Distribution
 Area: 8.2614 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	2.30
Number of combiner boxes	0.11	1.090909091	1.01
Length of DC cable 150mm ²	0.46	1.090909091	4.17
Length of strip steel grounding	0.63	1.090909091	5.71
3-phase system	0.14	1.090909091	1.23
3-phase system	0.15	1.090909091	1.31
Number of 40" container	5.05	1.090909091	45.53
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	1.36
Number of gates	0.01	1.090909091	0.05
Power Converter Stations			
PCS stations	0.56	1.090909091	5.02
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	34.16
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			101.87

Construction time at the power plant without preparation and commis	3	Months	
	50	Working weeks per year	
	6	Working days per week	
	75	Total working days	1.358253922 Trucks/day

1.291257417 TT Loads/day
 0.066996505 PCS Loads/day

2.5825148 Two-way TT Movements
 0.133993 Two-way HGV Movements

Number: 11
 Access to: PCS Distribution
 Area: 7.12 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	1.98
Number of combiner boxes	0.11	1.090909091	0.87
Length of DC cable 150mm ²	0.46	1.090909091	3.59
Length of strip steel grounding	0.63	1.090909091	4.92
3-phase system	0.14	1.090909091	1.06
3-phase system	0.15	1.090909091	1.13
Number of 40" container	5.05	1.090909091	39.24
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	1.18
Number of gates	0.01	1.090909091	0.05
Power Converter Stations			
PCS stations	0.56	1.090909091	4.33
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	29.44
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			87.79

Construction time at the power plant without preparation and commis	2	Months	
	50	Working weeks per year	
	6	Working days per week	
	50	Total working days	1.755895113 Trucks/day

1.669284772 TT Loads/day
 0.086610341 PCS Loads/day

3.3385695 Two-way TT Movements
 0.1732207 Two-way HGV Movements

Number: 12
 Access to: Solar field
 Area: 1.4196 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.39
Number of combiner boxes	0.11	1.090909091	0.17
Length of DC cable 150mm ²	0.46	1.090909091	0.72
Length of strip steel grounding	0.63	1.090909091	0.98
3-phase system	0.14	1.090909091	0.21
3-phase system	0.15	1.090909091	0.23
Number of 40" container	5.05	1.090909091	7.82
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.23
Number of gates	0.01	1.090909091	0.01
Power Converter Stations			
PCS stations	0.56	1.090909091	0.86
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	5.87
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			17.50

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.700187838 Trucks/day

0.665650748 TT Loads/day
 0.03453709 PCS Loads/day

1.3313015 Two-way TT Movements
 0.0690742 Two-way HGV Movements

Number: 13
 Access to: PCS Distribution
 Area: 12.9497 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	3.60
Number of combiner boxes	0.11	1.090909091	1.58
Length of DC cable 150mm ²	0.46	1.090909091	6.53
Length of strip steel grounding	0.63	1.090909091	8.95
3-phase system	0.14	1.090909091	1.94
3-phase system	0.15	1.090909091	2.05
Number of 40" container	5.05	1.090909091	71.37
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	2.14
Number of gates	0.01	1.090909091	0.08
Power Converter Stations			
PCS stations	0.56	1.090909091	7.88
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	53.55
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			159.68

Construction time at the power plant without preparation and commis	3	Months		
	50	Working weeks per year		
	6	Working days per week		
	75	Total working days	2.129055706	Trucks/day

2.024039046 TT Loads/day
 0.10501666 PCS Loads/day

4.0480781 Two-way TT Movements
 0.2100333 Two-way HGV Movements

Number: 14
 Access to: PCS Distribution
 Area: 122.0283 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	33.94
Number of combiner boxes	0.11	1.090909091	14.91
Length of DC cable 150mm ²	0.46	1.090909091	61.53
Length of strip steel grounding	0.63	1.090909091	84.37
3-phase system	0.14	1.090909091	18.24
3-phase system	0.15	1.090909091	19.35
Number of 40" container	5.05	1.090909091	672.58
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	20.14
Number of gates	0.01	1.090909091	0.79
Power Converter Stations			
PCS stations	0.56	1.090909091	74.22
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	504.63
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			1504.70

Construction time at the power plant without preparation and commis	10	Months	
	50	Working weeks per year	
	6	Working days per week	
	250	Total working days	6.018789203 Loads/day

5.721909634 TT Loads/day
 0.296879569 PCS Loads/day

11.443819 Two-way TT Movements
 0.5937591 Two-way HGV Movements

Number: 15
 Access to: Secondary substation 3
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	3	Months	
	50	Working weeks per year	
	6	Working days per week	
	75	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 16
 Access to: PCS Distribution
 Area: 2.0755 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.58
Number of combiner boxes	0.11	1.090909091	0.25
Length of DC cable 150mm ²	0.46	1.090909091	1.05
Length of strip steel grounding	0.63	1.090909091	1.43
3-phase system	0.14	1.090909091	0.31
3-phase system	0.15	1.090909091	0.33
Number of 40" container	5.05	1.090909091	11.44
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.34
Number of gates	0.01	1.090909091	0.01
Power Converter Stations			
PCS stations	0.56	1.090909091	1.26
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	8.58
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			25.59

Construction time at the power plant without preparation and commis	2	Months		
	50	Working weeks per year		
	6	Working days per week		
	50	Total working days	0.511848358	Trucks/day

0.4866012 TT Loads/day
 0.025247158 PCS Loads/day

0.9732024 Two-way TT Movements
 0.0504943 Two-way HGV Movements

Number: 17
 Access to: PCS Distribution
 Area: 10.9713 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	3.05
Number of combiner boxes	0.11	1.090909091	1.34
Length of DC cable 150mm ²	0.46	1.090909091	5.53
Length of strip steel grounding	0.63	1.090909091	7.59
3-phase system	0.14	1.090909091	1.64
3-phase system	0.15	1.090909091	1.74
Number of 40" container	5.05	1.090909091	60.47
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	1.81
Number of gates	0.01	1.090909091	0.07
Power Converter Stations			
PCS stations	0.56	1.090909091	6.67
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	45.37
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			135.28

Construction time at the power plant without preparation and commis	2	Months	
	50	Working weeks per year	
	6	Working days per week	
	50	Total working days	2.705681468 Trucks/day

2.572222475 TT Loads/day
 0.133458993 PCS Loads/day

5.144445 Two-way TT Movements
 0.266918 Two-way HGV Movements

Number: 18
 Access to: PCS Distribution
 Area: 25.0232 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	6.96
Number of combiner boxes	0.11	1.090909091	3.06
Length of DC cable 150mm ²	0.46	1.090909091	12.62
Length of strip steel grounding	0.63	1.090909091	17.30
3-phase system	0.14	1.090909091	3.74
3-phase system	0.15	1.090909091	3.97
Number of 40" container	5.05	1.090909091	137.92
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	4.13
Number of gates	0.01	1.090909091	0.16
Power Converter Stations			
PCS stations	0.56	1.090909091	15.22
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	103.48
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			308.55

Construction time at the power plant without preparation and commis	4	Months		
	50	Working weeks per year		
	6	Working days per week		
	100	Total working days	3.085541755	Trucks/day

2.933345977 TT Loads/day
 0.152195778 PCS Loads/day

5.866692 Two-way TT Movements
 0.3043916 Two-way HGV Movements

Number: 19
 Access to: PCS Distribution
 Area: 10.4232 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	2.90
Number of combiner boxes	0.11	1.090909091	1.27
Length of DC cable 150mm ²	0.46	1.090909091	5.26
Length of strip steel grounding	0.63	1.090909091	7.21
3-phase system	0.14	1.090909091	1.56
3-phase system	0.15	1.090909091	1.65
Number of 40" container	5.05	1.090909091	57.45
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	1.72
Number of gates	0.01	1.090909091	0.07
Power Converter Stations			
PCS stations	0.56	1.090909091	6.34
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	43.10
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			128.53

Construction time at the power plant without preparation and commis	2	Months		
	50	Working weeks per year		
	6	Working days per week		
	50	Total working days	2.570512071	Trucks/day

2.443720371 TT Loads/day
 0.1267917 PCS Loads/day

4.8874407 Two-way TT Movements
 0.2535834 Two-way HGV Movements

Number: 20
 Access to: PCS Distribution
 Area: 25.8811 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	7.20
Number of combiner boxes	0.11	1.090909091	3.16
Length of DC cable 150mm ²	0.46	1.090909091	13.05
Length of strip steel grounding	0.63	1.090909091	17.89
3-phase system	0.14	1.090909091	3.87
3-phase system	0.15	1.090909091	4.10
Number of 40" container	5.05	1.090909091	142.65
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	4.27
Number of gates	0.01	1.090909091	0.17
Power Converter Stations			
PCS stations	0.56	1.090909091	15.74
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	107.03
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			319.13

Construction time at the power plant without preparation and commis	4	Months		
	50	Working weeks per year		
	6	Working days per week		
	100	Total working days	3.191327037	Trucks/day

3.033913351 TT Loads/day
 0.157413686 PCS Loads/day

6.0678267 Two-way TT Movements
 0.3148274 Two-way HGV Movements

Number: 21
 Access to: PCS Distribution
 Area: 44.0393 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	12.25
Number of combiner boxes	0.11	1.090909091	5.38
Length of DC cable 150mm ²	0.46	1.090909091	22.21
Length of strip steel grounding	0.63	1.090909091	30.45
3-phase system	0.14	1.090909091	6.58
3-phase system	0.15	1.090909091	6.98
Number of 40" container	5.05	1.090909091	242.73
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	7.27
Number of gates	0.01	1.090909091	0.29
Power Converter Stations			
PCS stations	0.56	1.090909091	26.79
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	182.12
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			543.04

Construction time at the power plant without preparation and commis	5	Months	
	50	Working weeks per year	
	6	Working days per week	
	125	Total working days	4.344291666 Trucks/day

4.130007465 TT Loads/day
 0.214284201 PCS Loads/day

8.2600149 Two-way TT Movements
 0.4285684 Two-way HGV Movements

Number: 22
 Access to: 0
 Area: 12.2157 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	3.40
Number of combiner boxes	0.11	1.090909091	1.49
Length of DC cable 150mm ²	0.46	1.090909091	6.16
Length of strip steel grounding	0.63	1.090909091	8.45
3-phase system	0.14	1.090909091	1.83
3-phase system	0.15	1.090909091	1.94
Number of 40" container	5.05	1.090909091	67.33
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	2.02
Number of gates	0.01	1.090909091	0.08
Power Converter Stations			
PCS stations	0.56	1.090909091	7.43
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	50.52
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			150.63

Construction time at the power plant without preparation and commis	2	Months	
	50	Working weeks per year	
	6	Working days per week	
	50	Total working days	3,01256853 Trucks/day

2.86397219 TT Loads/day
 0.14859634 PCS Loads/day

5.7279444 Two-way TT Movements
 0.2971927 Two-way HGV Movements

Number: 23
 Access to: PCS Distribution
 Area: 15.6146 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	4.34
Number of combiner boxes	0.11	1.090909091	1.91
Length of DC cable 150mm ²	0.46	1.090909091	7.87
Length of strip steel grounding	0.63	1.090909091	10.80
3-phase system	0.14	1.090909091	2.33
3-phase system	0.15	1.090909091	2.48
Number of 40" container	5.05	1.090909091	86.06
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	2.58
Number of gates	0.01	1.090909091	0.10
Power Converter Stations			
PCS stations	0.56	1.090909091	9.50
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	64.57
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			192.54

Construction time at the power plant without preparation and commis	3	Months	
	50	Working weeks per year	
	6	Working days per week	
	75	Total working days	2.567190996 Trucks/day

2.440563109 TT Loads/day
 0.126627886 PCS Loads/day

4.8811262 Two-way TT Movements
 0.2532558 Two-way HGV Movements

Number: 24
 Access to: PCS Distribution
 Area: 6.3644 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	1.77
Number of combiner boxes	0.11	1.090909091	0.78
Length of DC cable 150mm ²	0.46	1.090909091	3.21
Length of strip steel grounding	0.63	1.090909091	4.40
3-phase system	0.14	1.090909091	0.95
3-phase system	0.15	1.090909091	1.01
Number of 40" container	5.05	1.090909091	35.08
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	1.05
Number of gates	0.01	1.090909091	0.04
Power Converter Stations			
PCS stations	0.56	1.090909091	3.87
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	26.32
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			78.48

Construction time at the power plant without preparation and commis	2	Months	
	50	Working weeks per year	
	6	Working days per week	
	50	Total working days	1,569,532.1 Trucks/day

1.49213427 TT Loads/day
 0.07741894 PCS Loads/day

2.9842685 Two-way TT Movements
 0.1548379 Two-way HGV Movements

Number: 25
 Access to: PCS Distribution
 Area: 1.9906 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.55
Number of combiner boxes	0.11	1.090909091	0.24
Length of DC cable 150mm ²	0.46	1.090909091	1.00
Length of strip steel grounding	0.63	1.090909091	1.38
3-phase system	0.14	1.090909091	0.30
3-phase system	0.15	1.090909091	0.32
Number of 40" container	5.05	1.090909091	10.97
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.33
Number of gates	0.01	1.090909091	0.01
Power Converter Stations			
PCS stations	0.56	1.090909091	1.21
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	8.23
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			24.55

Construction time at the power plant without preparation and commis	0.5	Months	
	50	Working weeks per year	
	6	Working days per week	
	12.5	Total working days	1.963643153 Trucks/day

1.866785544 TT Loads/day
 0.096857609 PCS Loads/day

3.7335711 Two-way TT Movements
 0.1937152 Two-way HGV Movements

Number: 26
 Access to: PCS Distribution
 Area: 48.8851 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	13.60
Number of combiner boxes	0.11	1.090909091	5.97
Length of DC cable 150mm ²	0.46	1.090909091	24.65
Length of strip steel grounding	0.63	1.090909091	33.80
3-phase system	0.14	1.090909091	7.31
3-phase system	0.15	1.090909091	7.75
Number of 40" container	5.05	1.090909091	269.44
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	8.07
Number of gates	0.01	1.090909091	0.32
Power Converter Stations			
PCS stations	0.56	1.090909091	29.73
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	202.16
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			602.79

Construction time at the power plant without preparation and commis	6	Months	
	50	Working weeks per year	
	6	Working days per week	
	150	Total working days	4.018591207 Trucks/day

3.820372333 TT Loads/day
 0.198218875 PCS Loads/day

7.6407447 Two-way TT Movements
 0.3964377 Two-way HGV Movements

Number: 27
 Access to: Secondary substation 5
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			0.00

Construction time at the power plant without preparation and commis	0.5	Months	
	50	Working weeks per year	
	6	Working days per week	
	12.5	Total working days	
			0 Trucks/day

0 TT Loads/day
 0 PCS Loads/day

0 Two-way TT Movements
 0 Two-way HGV Movements

Number: 28
 Access to: PCS Distribution
 Area: 34.0673 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	9.47
Number of combiner boxes	0.11	1.090909091	4.16
Length of DC cable 150mm ²	0.46	1.090909091	17.18
Length of strip steel grounding	0.63	1.090909091	23.55
3-phase system	0.14	1.090909091	5.09
3-phase system	0.15	1.090909091	5.40
Number of 40" container	5.05	1.090909091	187.77
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	5.62
Number of gates	0.01	1.090909091	0.22
Power Converter Stations			
PCS stations	0.56	1.090909091	20.72
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	140.88
HDD			
Loads for HDD compound/materials	0	0	0.00
Personel movements	0	0	0.00
TOTAL LOADS			420.07

Construction time at the power plant without preparation and commis	5	Months	
	50	Working weeks per year	
	6	Working days per week	
	125	Total working days	3.360595819 Trucks/day

3.194832872 TT Loads/day
 0.165762947 PCS Loads/day

6.3896657 Two-way TT Movements
 0.3315259 Two-way HGV Movements

Number: 29
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20.00 Two-way Staff Movements

Number: 30
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 31
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 32
 Access to: PCS Distribution, HDD Compound
 Area: 46.0319 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	12.80
Number of combiner boxes	0.11	1.090909091	5.62
Length of DC cable 150mm ²	0.46	1.090909091	23.21
Length of strip steel grounding	0.63	1.090909091	31.83
3-phase system	0.14	1.090909091	6.88
3-phase system	0.15	1.090909091	7.30
Number of 40" container	5.05	1.090909091	253.71
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	7.60
Number of gates	0.01	1.090909091	0.30
Power Converter Stations			
PCS stations	0.56	1.090909091	28.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	190.36
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			587.61

Construction time at the power plant without preparation and commis	6	Months	
	50	Working weeks per year	
	6	Working days per week	
	150	Total working days	3.91737727 Trucks/day

3.597394649 TT Loads/day
 0.186649745 PCS Loads/day
 0.133333333 HDD Loads/day

7.1947893 Two-way TT Movements
 0.3732995 Two-way HGV Movements
 0.266667 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 33
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 34
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20 Two-way Staff Movements

Number: 35
 Access to: HDD Compound
 Area: 0 ha
 Traffic movement: Tractor/Trailer
 Weight limit of load: 11 tonne

Item	Unit/ha	Trailer load conversion	Nr based on Area
Modules/Cables			
Length of DC cable 6mm ²	0.25	1.090909091	0.00
Number of combiner boxes	0.11	1.090909091	0.00
Length of DC cable 150mm ²	0.46	1.090909091	0.00
Length of strip steel grounding	0.63	1.090909091	0.00
3-phase system	0.14	1.090909091	0.00
3-phase system	0.15	1.090909091	0.00
Number of 40" container	5.05	1.090909091	0.00
Truck needed for Fences/Gates			
Double-rod fence, 2 meters high, 2.5 meters wide, weight per fence pa	0.15	1.090909091	0.00
Number of gates	0.01	1.090909091	0.00
Power Converter Stations			
PCS stations	0.56	1.090909091	0.00
Mounting structures			
Pile or screw foundation + Mounting structure	3.79	1.090909091	0.00
HDD			
Loads for HDD compound/materials	0	0	20.00
Personel movements	0	0	20.00
TOTAL LOADS			20.00

Construction time at the power plant without preparation and commis	1	Months	
	50	Working weeks per year	
	6	Working days per week	
	25	Total working days	0.8 Trucks/day

0.8 HDD Loads/day

1.6 Two-way HGV Movements
 20 Two-way Staff Movements

A3: Construction vehicle assignment diagrams and tables


Construction Vehicle Generation

	HGVs (Incl NGET and matting; excl internal movements)		HGVs (Incl matting; excl NGET and internal movements)		Staff (Bus Movements Total)		Staff (Bus Movements to Compound)		Staff (Management Total)		Staff (Management to Each Gate)		Staff (NGET)
	Average	Peak	Average	Peak	Average	Peak	Average	Peak	Average	Peak	Average	Peak	Peak
Construction Compound	103	177	86	145	15	16	4	4	37	40	9	10	29

*All vehicle movements are two-way vehicle movements


2026 Peak Daily Construction Flows (Staff - Minibus Movements)

Key
 123 Staff Vehicle Movements
 (12) HGV Movements
 (12) Tractor and Trailer Movements
 *All vehicle movements are two-way movements




2026 Peak Daily Construction Flows (Staff - Management Movements)

Key
 123 Staff Vehicle Movements
 (12) HGV Movements
 (12) Tractor and Trailer Movements
 *All vehicle movements are two-way movements




2026 Peak Daily Construction Flows (Staff - NGET Movements)

Key
 123 Staff Vehicle Movements
 (12) HGV Movements
 (12) Tractor and Trailer Movements
 *All vehicle movements are two-way vehicle movements




2026 Peak Daily Construction Flows (Tractor and Trailer and PCS HGV Movements)

Key
 123 Staff Vehicle Movements
 (12) HGV Movements
 (12) Tractor and Trailer Movements
 *All vehicle movements are two-way vehicle movements




Peak Daily Construction Vehicle Generation (Staff, HGVs, Tractors and Trailers)

Key
 123 Total Staff Vehicle Movements
 (12) Total HGV Movements
 [12] Total Tractor and Trailer Movements
 *All vehicle movements are two-way vehicle movements



Peak Daily Construction Vehicle Generation (Total Vehicles, HGVs, Tractors and Trailers)

Key
 123 Total Vehicle Movements
 (12) Total HGV Movements
 [12] Total Tractor and Trailer Movements
 *All vehicle movements are two-way vehicle movements




Peak Daily Construction Traffic Flows and Duration

Link Reference	Description	Peak Daily Construction Traffic Flows				
		Total Vehicles	Staff	HGVs	TTs	Duration of Peak HGV Movements
L1	A4260 Banbury Road between Gate 6 / HDD Access 1.1 and B4027 (West)	189	44	145	0	4 months
L2a	B4027 between A4260 Banbury Road and Banbury Road	71	60	2	9	Approx. 6 months
L2b	B4027 between Banbury Road and Gate 134 / 76	58	50	2	6	Approx. 5 months
L3	A4260 Banbury Road between B4027 (East) and A4095 Bunkers Hill	159	14	145	0	4 months
L4	A4260 Banbury Road between A4095 Bunkers Hill and A4095 Upper Campsfield Road	159	14	145	0	4 months
L5	A4095 Upper Campsfield Road between A4260 Banbury Road and A44 Woodstock Road	159	14	145	0	4 months
L6a	A4095 Bladon Road between A44 Woodstock Road and Orchard Field Lane	62	60	2	0	Approx. 1 month
L6b	A4095 between Orchard Field Lane and Manor Road	61	60	1	0	Approx. 4 months
L6c	A4095 Main Road between Manor Road and Cassington Road	61	60	1	0	Approx. 4 months
L6d	A4095 Main Road between Cassington Road and Lower Road	81	60	1	20	Approx. 4 months
L7	Cassington Road / Burleigh Road between A4095 Main Street and Yarnton Road	81	60	1	20	Approx. 5 months
L8	A44 Woodstock Road between A4095 and Langford Lane	193	48	145	0	4 months
L10	A44 Woodstock Road between Langford Lane and A4260 Frieze Way	173	28	145	0	4 months
L11	A44 between A4260 Frieze Way and A34	173	28	145	0	4 months
L12	A34 Northeast of A44 Woodstock Road	262	85	177	0	4 months
L13	A44 Woodstock Road between A34 and A40 Northern By Pass Road	163	18	145	0	4 months
L14	A40 between A44 Woodstock Road and Eynsham Road	163	18	145	0	4 months
L15	A40 to the West of Eynsham Road	163	18	145	0	4 months
L16a	Lower Road between A40 and Gate 18 / 138 / Access 5.2	173	28	145	0	4 months
L16b	Lower Road between Gate 18 / 138 / Access 5.2 and Church Road	89	60	1	27	Approx. 5 months
L16c	Lower Road between Church Road and A4095 Main Road	88	60	1	26	Approx. 5 months
L17	B4449 between A40 and Cassington Road / HDD Access 6.1A	22	20	2	0	Approx 2. months
L18	B4449 between Cassington Road / HDD Access 6.1A and B4044 / Wharf Road	22	20	2	0	Approx 1. month
L19	Wharf Road between B4044 Oxford Road / HDD Access 6.1B	22	20	2	0	Approx 1. month
L20	B4044 Oxford Road between HDD Access 6.2A / 6.2B and B4017 Cumnor Road	22	20	2	0	Approx. 1 month
L21	B4017 Cumnor Road between B4044 and Gate 1	220	43	177	0	4 months
L22	B4044 Eynsham Road between B4017 Cumnor Road and A420	220	43	177	0	4 months
L23	A420 between B4044 Eynsham Road and A34	220	43	177	0	4 months
L24	A34 Southeast of A420	262	85	177	0	4 months
L25	A34 between A420 and A44 Woodstock Road	262	85	177	0	4 months
L27	Langford Lane between A44 Woodstock Road and The Boulevard	16	10	0	6	Approx. 2 months
L28	Banbury Road between the B4027 and Gate 5 / 66	40	30	0	9	Approx. 6 months
L29	Stratford Lane between the B4027 and Gate 70	24	20	0	4	Approx. 2 months
L30	Yarnton Road between Burleigh Road and Gate 47 - Gate 52	19	10	0	8	Approx. 5 months

Peak Daily Construction Vehicle Generation (HVs and Construction Staff Management Vehicles Only) (Total Vehicles, HGVs, Tractors and Trailers)

Key
 123 Total Vehicle Movements
 (12) Total HGV Movements
 [12] Total Tractor and Trailer Movements
 *All vehicle movements are two-way vehicle movements



Peak Daily Construction Traffic Flows (HVs and Construction Staff Management Vehicles Only) and Duration

Link Reference	Description	Peak Daily Construction Traffic Flows (HVs and Construction Staff Management Vehicles Only)				
		Total Vehicles	Staff	HGVs	TTs	Duration
L1	A4260 Banbury Road between Gate 6 / HDD Access 1.1 and B4027 (West)	185	40	145	0	4 months
L2a	B4027 between A4260 Banbury Road and Banbury Road	51	40	2	9	Approx. 6 months
L2b	B4027 between Banbury Road and Gate 134 / 76	38	30	2	6	Approx. 5 months
L3	A4260 Banbury Road between B4027 (East) and A4095 Bunkers Hill	155	10	145	0	4 months
L4	A4260 Banbury Road between A4095 Bunkers Hill and A4095 Upper Campsfield Road	155	10	145	0	4 months
L5	A4095 Upper Campsfield Road between A4260 Banbury Road and A44 Woodstock Road	155	10	145	0	4 months
L6a	A4095 Bladon Road between A44 Woodstock Road and Orchard Field Lane	42	40	2	0	Approx. 1 month
L6b	A4095 between Orchard Field Lane and Manor Road	41	40	1	0	Approx. 4 months
L6c	A4095 Main Road between Manor Road and Cassington Road	41	40	1	0	Approx. 4 months
L6d	A4095 Main Road between Cassington Road and Lower Road	61	40	1	20	Approx. 4 months
L7	Cassington Road / Burleigh Road between A4095 Main Street and Yarnton Road	61	40	1	20	Approx. 5 months
L8	A44 Woodstock Road between A4095 and Langford Lane	185	40	145	0	4 months
L10	A44 Woodstock Road between Langford Lane and A4260 Frieze Way	165	20	145	0	4 months
L11	A44 between A4260 Frieze Way and A34	165	20	145	0	4 months
L12	A34 Northeast of A44 Woodstock Road	217	40	177	0	4 months
L13	A44 Woodstock Road between A34 and A40 Northern By Pass Road	155	10	145	0	4 months
L14	A40 between A44 Woodstock Road and Eynsham Road	155	10	145	0	4 months
L15	A40 to the West of Eynsham Road	155	10	145	0	4 months
L16a	Lower Road between A40 and Gate 18 / 138 / Access 5.2	165	20	145	0	4 months
L16b	Lower Road between Gate 18 / 138 / Access 5.2 and Church Road	69	40	1	27	Approx. 5 months
L16c	Lower Road between Church Road and A4095 Main Road	68	40	1	26	Approx. 5 months
L17	B4449 between A40 and Cassington Road / HDD Access 6.1A	2	0	2	0	Approx 2. months
L18	B4449 between Cassington Road / HDD Access 6.1A and B4044 / Wharf Road	2	0	2	0	Approx 1. month
L19	Wharf Road between B4044 Oxford Road / HDD Access 6.1B	2	0	2	0	Approx 1. month
L20	B4044 Oxford Road between HDD Access 6.2A / 6.2B and B4017 Cumnor Road	2	0	2	0	Approx. 1 month
L21	B4017 Cumnor Road between B4044 and Gate 1	187	10	177	0	4 months
L22	B4044 Eynsham Road between B4017 Cumnor Road and A420	187	10	177	0	4 months
L23	A420 between B4044 Eynsham Road and A34	187	10	177	0	4 months
L24	A34 Southeast of A420	217	40	177	0	4 months
L25	A34 between A420 and A44 Woodstock Road	217	40	177	0	4 months
L27	Langford Lane between A44 Woodstock Road and The Boulevard	16	10	0	6	Approx. 2 months
L28	Banbury Road between the B4027 and Gate 5 / 66	40	30	0	9	Approx. 6 months
L29	Stratford Lane between the B4027 and Gate 70	24	20	0	4	Approx. 2 months
L30	Yarnton Road between Burleigh Road and Gate 47 - Gate 52	19	10	0	8	Approx. 5 months

A4: Peak hourly construction traffic flows

Link Reference	Daily Construction Traffic Flows (Excluding Staff)*	Peak Hour Construction Traffic Flows	>30?
	Total Vehicles	Total Vehicles	
L1	185	19	No
L2a	51	5	No
L2b	38	4	No
L3	155	16	No
L4	155	16	No
L5	155	16	No
L6a	42	4	No
L6b	41	4	No
L6c	41	4	No
L6d	61	6	No
L7	61	6	No
L8	185	19	No
L10	165	17	No
L11	165	17	No
L12	217	22	No
L13	155	16	No
L14	155	16	No
L15	155	16	No
L16a	165	17	No
L16b	69	7	No
L16c	68	7	No
L17	2	0	No
L18	2	0	No
L19	2	0	No
L20	2	0	No
L21	187	19	No
L22	187	19	No
L23	187	19	No
L24	217	22	No
L25	217	22	No
L27	16	2	No
L28	40	4	No
L29	24	2	No
L30	19	2	No

*Excludes minibus movements and staff movements associated with the HDD Compounds