

Norfolk Boreas Offshore Wind Farm

Appendix 24.4

Scenario 1 - GHD Assumed Construction Materials and Associated HGV Delivery Derivation

Environmental Statement

Volume 3

Applicant: Norfolk Boreas Limited
Document Reference: 6.3.24.4
RHDHV Reference: PB5640-006-2404
Pursuant to APFP Regulation: 5(2)(a)

Date: June 2019
Revision: Version 1
Author: Royal HaskoningDHV

Photo: Ormonde Offshore Wind Farm

This page is intentionally blank.

GHD Assumed Construction Materials and Associated HGV Delivery Derivation

Note: Materials in Bold/Italic are to be both delivered and removed from site

Note: The following assumptions are for the purposes of indicative worst case traffic and transport assessments, based on high level consideration for typical construction practices.

Location	Material	Assumption	Dimensions	HGV Deliveries	Comment
Landfall HDD	Mobilisation/Demobilisation	40	HGV Loads	40	Mobilisation and Demobilisation generally consist of 20 HGV loads delivered over 2 days with a crane on site (150t-300t) to position equipment.
	Stone (Aggregate)	900	m3	90	50mx60m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal).
	Water	25,000	L	3	Used to generate drilling slurry (bentonite). If mains water supply not available, utilise 10,000L water tankers.
	Geotextiles	6,000	m2	4	50mx60m compound dimensions (TEMPORARY, will require removal)
	Drilling Rig	100	T	2	1 for each parallel site
	Fencing	440	m	2	Perimeter fencing (60m x 50m) (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
Transition Pit	Excavated material (landfall)	1,325	m3	213	assumed up to 1000m drill length, 3x drills (allowance for failed drill on each site), 0.65m diameter bore - to be removed from site
	Concrete	90	m3	12	2 transition pits, each 10mx15m, assumed concrete slab depth of 0.3m
	Excavated Material	90	m3	15	Equivalent to concreted floor - to be removed from site (displaced by concrete slab)
Totals				381	
Onshore Trenchless (17 No. locations)	Mobilisation/Demobilisation	-	HGV Loads	0	Installed by NV
	Stone (Aggregate)	-	m3	0	Installed by NV
	Water	-	L	0	Installed by NV
	Geotextiles	-	m2	0	Installed by NV
	Drilling Rig	-	T	0	Installed by NV
	Fencing	-	m	0	Installed by NV
	Excavated material (crossings)	-	m3	0	Installed by NV
Totals				0	
Mobilisation Areas	Stone (Aggregate)	-	m3	0	N/A
	Fencing	-	m	0	N/A
	Welfare facilities and associated infrastructure	-		0	N/A
Totals				0	
Cable Route	CBS	-	m3	0	Installed by NV
	Trench Excavated Material	-	m3	0	Installed by NV
	Running track stone (aggregate)	-	m3	0	Installed by NV
	Fencing	-	m	0	Installed by NV
	Ducts	-	Deliveries	0	Installed by NV
	Cable Tiles	-	Deliveries	0	Installed by NV
	Fibres	-	Deliveries	0	Refer to Appendix 24.6
	Cable Drums	-	Deliveries	0	Refer to Appendix 24.6
Totals				0	
Joint Pits	Concrete	-	m3	0	Refer to Appendix 24.6
	Excavated Material	-	m3	0	Refer to Appendix 24.6
	CBS	-	m3	0	Refer to Appendix 24.6
	Cable Joints	-	No.	0	Refer to Appendix 24.6
Totals				0	
HVDC Onshore Substation	Concrete	14,625	m3	1,829	250mx300m HVDC dimensions with assumed concrete depth of 0.3m and coverage of 65% of site.
	Stone (Aggregate)	7,875	m3	788	250mx300m HVDC dimensions with assumed hardcore depth of 0.3m and coverage of 35% of site.
	Fencing	1,100	m	3	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Supergrid Transformer	8	No.	8	15m x 5m x 5.5m ~250T
	Converter Building	2	No.	50	Likely steel frame clad. 110m x 70m x 19m each
	Associated Electrical Equipment	-		50	Refer to Chapter 5 - Project Description for further details of additional electrical assets
	Access Road	-	m3	0	Installed by NV
	Excavated Material	4,050	m3	648	Attenuation pond displaced material, to be removed.
Totals				3376	
Onshore Substation (Temp Compound)	Stone (Aggregate)	6,000	m3	600	100mx200m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	1,200	m	3	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
	Access Road	1,800	m3	180	0.5 km route length x 6m width x 0.3 depth x 1 haul road (TEMPORARY) - worst case assumption, bog mats or other geotextile could be used
Totals				799	
NGET Substation	Concrete	1,697	m3	213	145mx130m extension with assumed concrete depth of 0.3m and coverage of 30% of site.
	Stone (Aggregate)	3,959	m3	396	145mx130m extension dimensions with assumed hardcore depth of 0.3m and coverage of 70% of site.
	Fencing	260	m	3	Palisade Perimeter extension (2x130m length - assumed existing 145m fence is removed and reused at new boundary)
	Busbar steelwork and gantrys	330	m	33	1x130m extension to busbar and associated metalwork
	Excavated Material	2,100	m3	336	Attenuation pond displaced material, to be removed.
Totals				980	
NGET Substation (Temp Compound)	Stone (Aggregate)	9,000	m3	900	200mx150m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	1,400	m	4	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
	Access Road	1,800	m3	180	0.5 km route length x 6m width x 0.3 depth x 1 haul road (TEMPORARY) - worst case assumption, bog mats or other geotextile could be used
	Temporary OHL	260		0	Installed by NV
Totals				1100	
A47 Highways Works with mobilisation area*	Concrete/Asphalt	-	m3	0	Installed by NV
	Stone (Aggregate)	3,000	m3	300	100mx100m compound dimensions with assumed hard standing (aggregate stone) depth of 0.3m and coverage of 50% of site. (TEMPORARY, will require removal)
	Fencing	800	m	2	perimeter (utilising Harris Fencing - 2m(h) x 3.5m(l)). 120 (420m) panels per truck. 180 (420m) foot blocks per truck. 2x two-way movement (Installation & Removal)
	Welfare facilities and associated infrastructure	16		16	
Totals				318	

*13 Mobilisation areas associated cable corridor with 1 mobilisation area associated with the A47 highway works detailed separately within Appendix table