

# Hornsea Project Four: Additional Application Information

PINS Document Reference: F2.7

APFP Regulation: 5(2)(q)

# F2.7: Outline Marine Monitoring Plan

Prepared GoBe Consultants Ltd. October 2020
Checked GoBe Consultants Ltd. September 2021
Accepted David King, Orsted. September 2021
Approved Julian Carolan, Orsted. September 2021

Doc. no. F2.7 Version A



### **Table of Contents**

1	Introdu	ction	5
	1.1	Overview of the Outline Marine Monitoring Plan (OMMP)	5
2	Genero	ıl Principles and Guidance	6
	2.1	Guidance	6
	2.2	Commitments and Mitigation	6
	2.3	Principles	7
	2.4	Consultation	8
3	Outline	Proposals for Monitoring	9
	3.1	Approach	9
	3.2	Engineering and Design Related Studies	9
	3.3	Marine Geology, Oceanography and Physical Processes	11
	3.3.1	Conclusions of the Environmental Statement	11
	3.3.2	In-principle Monitoring Proposals	11
	3.4	Benthic Subtidal and Intertidal Ecology	12
	3.4.1	Conclusions of the Environmental Statement	12
	3.4.2	In-principle Monitoring Proposals	12
	3.5	Fish and Shellfish Ecology	15
	3.5.1	Conclusions of the Environmental Statement	15
	3.5.2	In-principle Monitoring Proposals	15
	3.6	Marine Mammals	16
	3.6.1	Conclusions of the Environmental Statement	16
	3.6.2	In-principle Monitoring Proposals	16
	3.7	Offshore Ornithology	17
	3.7.1	Conclusions of the Environmental Statement	17
	3.7.2	In-principle Monitoring Proposals	17
	3.8	Commercial Fisheries	19
	3.8.1	Conclusions of the Environmental Statement	19
	3.8.2	In-principle Monitoring Proposals	19
	3.9	Shipping and Navigation	19
	3.9.1	Conclusions of the Environmental Statement	19
	3.9.2	In-principle Monitoring Proposals	19
	3.10	Marine Archaeology	20
	3.10.1	Conclusions of the Environmental Statement	20
	3.10.2	In-principle Monitoring Proposals	20



### **List of Tables**

Table 1: Anticipated review and revision process for the OMMP	8
Table 2: Indicative engineering and design studies	9
Table 3: Relevant monitoring benthic subtidal and intertidal ecology commitments	12
Table 4: Outline monitoring – benthic subtidal and intertidal ecology	13
Table 5: Outline monitoring – fish and shellfish ecology	15
Table 6: Outline monitoring – marine mammals	16
Table 7: Outline monitoring – offshore ornithology	18
Table 8: Outline monitoring – shipping and navigation	20
Table 9: Relevant marine archaeology commitments	21
Table 10: Outline monitoring – marine archaeology	22



### Glossary

Term	Definition
Environmental Impact	A statutory process by which certain planned projects must be assessed
Assessment (EIA)	before a formal decision to proceed can be made. It involves the collection
	and consideration of environmental information, which fulfils the assessment
	requirements of the EIA Directive and EIA Regulations, including the
	publication of an Environmental Statement (ES).
Hornsea Project Four	The term covers all elements of the project (i.e. both the offshore and
Offshore Wind Farm	onshore). Hornsea Four infrastructure will include offshore generating
	stations (wind turbines), electrical export cables to landfall, and connection
	to the electricity transmission network. Hereafter referred to as Hornsea
	Four.
Mean High Water Spring	The height of MHWS is the average throughout the year (when the average
(MHWS)	maximum declination of the moon is 23.5°) of two successive high waters
	during those periods of 24 hours when the range of the tide is at its greatest.
Mitigation	A term used interchangeably with Commitment(s) by Hornsea Four.
	Mitigation measures (Commitments) are embedded within the assessment at
	the relevant point in the EIA (e.g. at Scoping, Preliminary Environmental
	Information Report (PEIR), or ES).
National Policy Statement	A document setting out national policy against which proposals for
(NPS)	Nationally Significant Infrastructure Projects (NSIPs) will be assessed and
	decided upon.
Orsted Hornsea Project Four	The Applicant for the proposed Hornsea Project Four Offshore Wind Farm
Ltd	Development Consent Order (DCO).

### **Acronyms**

Acronym	Definition
AEol	Adverse Effect on Integrity
AfL	Agreement for Lease
AIS	Automatic Identification System
Cefas	Centre for Environment, Fisheries and Aquaculture Science
CfD	Contracts for Difference
CPT	Cone Penetration Test
DCO	Development Consent Order
DDV	Drop Down Video
DEPONS	Disturbance Effects on the Harbour Porpoise Population in the North Sea
DML	Deemed Marine Licence
EIA	Environmental Impact Assessment
ES	Environmental Statement
FID	Final Investment Decision
HDD	Horizontal Directional Drilling
LSE	Likely Significant Effects
MBES	Multibeam Echosounder
MCA	Maritime and Coastguard Agency
MGN	Marine Guidance Note



Acronym	Definition	
MHWS	Mean High Water Springs	
MMMP	Marine Mammal Mitigation Protocol	
MMO	Marine Management Organisation	
NPS	National Policy Statement	
NRA	Navigational Risk Assessment	
OMMP	Outline Monitoring Plan	
OOMP	Outline Ornithological Monitoring Plan	
OSS	Offshore Substation	
PAD	Protocol for Archaeological Discoveries	
PEIR	Preliminary Environmental Information Report	
ROV	Remotely Operated Vehicle	
SAC	Special Area of Conservation	
SBP	Sub-Bottom Profiler	
SIP	Site Integrity Plan	
SPA	Special Protection Area	
SSS	Side Scan Sonar	
UXO	Unexploded Ordnance	
WSI	Witten Scheme of Investigation	
WTG	Wind Turbine Generator	

### **Units**

Unit	Definition
km	Kilometre



#### 1 Introduction

### 1.1 Overview of the Outline Marine Monitoring Plan (OMMP)

- 1.1.1.1 Orsted Hornsea Project Four Limited (hereafter the 'Applicant') is proposing to develop the Hornsea Project Four Offshore Wind Farm (hereafter 'Hornsea Four') which will be located approximately 69 km from the East Riding of Yorkshire in the Southern North Sea and will be the fourth project to be developed in the former Hornsea Zone. Hornsea Four will include both offshore and onshore infrastructure including an offshore generating station (wind farm), export cables to landfall, and connection to the electricity transmission network (see Volume A1, Chapter 4: Project Description for full details on the Project Design).
- 1.1.1.2 The Hornsea Four Agreement for Lease (AfL) area was 846 km² at the Scoping phase of project development. In the spirit of keeping with Hornsea Four's approach to Proportionate Environmental Impact Assessment (EIA), the project has given due consideration to the size and location (within the existing AfL area) of the final project that is being taken forward to Development Consent Order (DCO) application. This consideration is captured internally as the "Developable Area Process", which includes Physical, Biological and Human constraints in refining the developable area, balancing consenting and commercial considerations with technical feasibility for construction.
- 1.1.1.3 The combination of Hornsea Four's Proportionality in EIA and Developable Area process has resulted in a marked reduction in the array area taken forward at the point of DCO application. Hornsea Four adopted a major site reduction from the array area presented at Scoping (846 km²) to the Preliminary Environmental Information Report (PEIR) boundary (600 km²), with a further reduction adopted for the Environmental Statement (ES) and DCO application (468 km²) due to the results of the PEIR, technical considerations and stakeholder feedback. The evolution of the Hornsea Four Order Limits is detailed in Volume A1, Chapter 3: Site Selection and Consideration of Alternatives and Volume A4, Annex 3.2: Selection and Refinement of the Offshore Infrastructure.
- 1.1.1.4 Hornsea Four has produced this Outline Marine Monitoring Plan (OMMP) in order to outline the proposed approach and objectives of any monitoring required by conditions of the Deemed Marine Licences (DMLs) prior to the granting of development consent. In doing so, it is the intention that this will enable all relevant parties to have clarity on the rationale associated with relevant monitoring requirements and focus from the outset and provide greater certainty on the limitations and deliverability of any monitoring. It is important to note that this OMMP relates to EIA-related monitoring only. Any monitoring related to the potential compensation associated with a Regulation 64 derogation under the provisions of the Habitats Regulations will be considered separately.
- 1.1.1.5 It is the intention of the Applicant to consult on this OMMP with the Marine Management Organisation (MMO) and its scientific advisors (the Centre for Environment, Fisheries and Aquaculture Science (Cefas)), and its statutory nature conservation advisor (Natural England) prior to the completion of the examination phase of the DCO application. This document therefore represents an outline plan intended to form the basis of discussion during the pre-and post-application phases and the examination phase of the DCO application.
- 1.1.1.6 The OMMP sets out the outline monitoring proposals for the offshore environment only, encompassing the DMLs for both the generation assets, which is contained in Schedule 11 of C1.1 Draft Development Consent Order, and transmission assets, which is contained in Schedule 12 of



**C1.1 Draft DCO**). For the purposes of this OMMP, 'offshore' refers to areas seaward of Mean High-Water Springs (MHWS).

- 1.1.1.7 The primary aims of this document are to:
  - Identify relevant offshore monitoring as required by the conditions of the draft DMLs;
  - Establish the objectives of such monitoring, noting the limitations and deliverability of any monitoring; and
  - Set out the guiding principles and framework for delivering any monitoring measures as secured by the conditions within the draft DMLs.
- 1.1.1.8 It is intended that this document will provide the basis for further discussions with the MMO and the relevant statutory advisors to agree the exact detail (timings, methodologies etc.) of any offshore monitoring that is required by the conditions of the DMLs during the post-consent phase. It should be noted that the final detailed plans for monitoring work will not be produced until closer to the time that the actual works will be undertaken (following detailed scheme design). These final monitoring plans, in turn, will subsequently be provided for approval by the MMO (as required by the conditions of the draft DMLs), in consultation where necessary with their statutory advisors, in order to discharge the conditions of the corresponding final DML.

### 2 General Principles and Guidance

### 2.1 Guidance

- 2.1.1.1 There are a number of guidance documents and reviews to draw on when considering overarching principles in marine environmental monitoring. Of particular relevance to offshore wind farms is the independent review of post-consent environmental monitoring data undertaken by Fugro EMU Ltd on behalf of the MMO (MMO 2014a) and the MMO's subsequent recommendations (MMO 2014b) see Section 2.3 for further detail on the recommendations.
- 2.1.1.2 The MMO (2014b) note that the purpose of monitoring requirements that are incorporated into licence conditions are to:
  - a) Validate, or reduce uncertainty in predictions on environmental impacts recorded in supporting  $FI\Delta s$ .
  - b) Provide evidence on the effectiveness of mitigation measures; and
  - c) Allow identification of any unforeseen impacts.

### 2.2 Commitments and Mitigation

2.2.1.1 Hornsea Four has adopted commitments (primary design principles inherent as part of Hornsea Four, installation techniques and engineering designs/modifications) as part of the pre-application phase, to eliminate and/or reduce the Likely Significant Effects (LSEs) arising from a number of potential impacts. Further commitments (adoption of best practice guidance), referred to as tertiary commitments are embedded as an inherent aspect of the EIA process. Secondary commitments are incorporated to reduce LSE, to environmentally acceptable levels following initial assessment i.e. so that residual effects are reduced, so far as possible, to environmentally acceptable levels. These commitments are outlined in Volume A4, Annex 5.2 Commitments Register.



2.2.1.2 Options for monitoring are appropriate to consider where significant residual effects (following mitigation) have been identified through the EIA process, or where there is a significant degree of uncertainty in the assessment conclusions relating to a particularly sensitive feature.

### 2.3 Principles

- 2.3.1.1 The guiding principles which apply to the outline monitoring approaches in this document are as follows:
  - All consent conditions (including those for monitoring) should be "necessary, relevant to
    planning and to the development to be permitted, enforceable, precise and reasonable in all
    other respects" (set out in paragraph 56 of the National Planning Policy Framework, Ministry
    of Housing, Communities and Local Government 2021;
  - Monitoring should have a clear purpose and be designed to provide answers to specific
    questions where significant environmental impacts have been identified (Cefas 2012; Glasson
    et al. 2011; OSPAR 2008). As such (and in-line with the MMO's recommendations for targeted
    monitoring (MMO 2014b)), monitoring proposals should have an identified frequency (and/ or
    duration) and confirmed outputs, which provide statistically robust datasets designed to
    address the hypothesis being tested;
  - The presence of a significant effect identified in the EIA (whilst necessitating mitigation) should not, in itself, necessarily lead to a requirement for monitoring. Monitoring should address significant evidence gaps or uncertainty relevant to Hornsea Four, where it is realistic for those gaps to be filled or uncertainty reduced significantly. Monitoring should also be targeted at those features considered to be particularly sensitive to the impacts of the development, especially where these features are of economic or environmental importance. MMO (2014b) advise that the greatest focus should be placed on impacts of concern for which the highest uncertainty remains. Such targeted monitoring is more likely to answer key uncertainties than broad scale / generic monitoring approaches;
  - Proposals for monitoring should be based, where relevant, on the best practice and outcomes
    of the latest review of environmental data (i.e. best available evidence) associated with postconsent monitoring of licence conditions of offshore wind farms (MMO 2014b);
  - An iterative approach should be taken whereby the scope and design of any new monitoring
    work should be based on a review of the findings of any preceding phases of monitoring or
    relevant survey work, including surveys carried out in support of the EIA for Hornsea Four. It is
    acknowledged that the MMO may require amendments to individual monitoring
    programmes if the evidence indicates the existing monitoring programme is not fit for purpose
    and/or impacts are not as predicted;
  - Where site-specific monitoring is undertaken pre- and post-construction it may be relevant to consider undertaking monitoring over non-consecutive years (for example post construction monitoring at years one, three and five following completion, or years one, five and ten) to explore the potential for longer term trends; and
  - Under certain circumstances for addressing specific uncertainties it may be more appropriate to adopt a strategic approach to the monitoring (for example the strategic programme of tracking of kittiwake and gannet at the Flamborough and Filey Coast Special Protection Area (SPA) through the Flamborough and Filey Coast Seabird Monitoring Group, or the consequence of harbour porpoise disturbance that Disturbance Effects on the Harbour Porpoise Population in the North Sea (DEPONS¹) is addressing). Strategic work (potentially outside the boundary of Hornsea Four) may be considered where contributing to the answering of a broader question (that is still linked to the relevant Hornsea Four receptors) is

<sup>&</sup>lt;sup>1</sup> DEPONS is a collaborative project between industry and academia to enhance the knowledge of the consequence of disturbance to harbour porpoise when exposed to underwater noise.



likely to offer a greater ability to address key questions than any site-specific monitoring may achieve. Such strategic work may need to be de-coupled from any specific phase of the development (i.e. not specifically related to a comparison between pre-construction and post-construction data).

### 2.4 Consultation

- 2.4.1.1 Consultation with statutory consultees, including Natural England and the MMO, is fundamental to agreeing that the monitoring adopted for Hornsea Four is proportionate, effective and secured. As previously described, this document is intended to form a framework for engagement going forward following the submission of the Hornsea Four DCO Application and during the Examination phase.
- 2.4.1.2 The exact dates for agreement and refinement of the OMMP cannot be determined at this stage since this relies on detailed consent, procurement and construction timescales; however, key milestones have been outlined in **Table 1** to signpost the likely development of the OMMP from the point of the DCO Application through to the start of offshore construction.

Table 1: Anticipated review and revision process for the OMMP.

Development Stage	Indicative Date(s)	Applicant Actions	Relevant Statutory Authority/Advisor(s)
Pre-application review of the OMMP by the MMO and Natural England	January 2021	Provide consultees with OMMP prior to DCO Application submission. A follow up meeting was held to discuss comments in August 2021.	MMO and its scientific advisors (Cefas), in consultation with Natural England and The Wildlife Trusts.
Post-application review of the OMMP through Relevant Representations and DCO Examination	Q4 2021 – Q4 2022	Review OMMP and identify (where necessary) any areas for revisions/updates.	The Examining Authority. Consultation with Natural England, MMO and its scientific advisors (Cefas), and any other relevant interested parties.
Consent decision and Appropriate Assessment	Q1-Q2 2023	Review final DCO requirements relating to monitoring.	N/A
Design optimisation	Pre- construction	Review the Outline OMMP and agreed monitoring approaches in light of the refined project design information and scheduling, taking into account any refinements that may be required as a result of the confirmation of design details.	N/A
First draft of the final monitoring plan (or plans)	Following Contracts for Difference (CfD) award/Final Investment Decision (FID)	Based on the final design optimisation, the Applicant will draft the final monitoring plan (or plans) and submit to the MMO for approval.	MMO and its scientific advisors (Cefas), in consultation with Natural England.
Finalisation and sign- off of the final	Prior to commencement of the relevant	Update monitoring detail having regard to consultee comments.	MMO to approve the final monitoring plan (or plans).



Development Stage	Indicative Date(s)	Applicant Actions	Relevant Statutory Authority/Advisor(s)
monitoring plan (or	licensed		- Additioney / Advisor (c)
plans)	activities		

### 3 Outline Proposals for Monitoring

### 3.1 Approach

- 3.1.1.1 The following sections set out the outline monitoring proposals for implementing the DML conditions related to monitoring for Hornsea Four, grouped by topic. For each topic where monitoring is proposed, a table is presented which details the potential effects (alongside the Impact ID that is used in Volume A4, Annex 5.1: Impacts Register and within each topic-specific ES chapter) and relevant receptor(s) for which monitoring is considered necessary. Links are also provided to the relevant DML conditions that set out monitoring requirements (C1.1 Draft DCO including Draft DML) and, where relevant, requirements for submission of related plans.
- 3.1.1.2 A draft version of this document was submitted to consultees prior to DCO Application submission, with comments received from consultees and updates made to the OMMP based on the feedback received.
- 3.1.1.3 This document outlines the rationale behind the proposed monitoring, with a view to providing a common understanding of the aims, objectives and approaches to guide the drafting of the final detailed monitoring plans for approval by the MMO in the post-consent phase.
- 3.1.1.4 Following an iterative approach, it should be recognised that increased knowledge and understanding based on survey outcomes, but also the final detailed design of Hornsea Four, may influence the detailed design of the subsequent monitoring work. The detailed focus, requirements and methodologies for future monitoring for Hornsea Four may therefore differ, to some extent, from the outline approach presented in this document. Any such future modifications to monitoring approaches will be the subject of consultation between the Applicant, the MMO and Cefas. The MMO has the ability to vary the DML conditions in this regard, in consultation with the Applicant.

### 3.2 Engineering and Design Related Studies

3.2.1.1 In addition to the environmental survey and monitoring programmes required by the conditions set out in C1.1 Draft DCO, additional studies will be undertaken for engineering and design purposes. Some of these surveys, whilst not requirements of the DMLs, can inform specific environmental monitoring requirements where relevant. An indicative list of the engineering and design related studies considered likely to be carried out, and relevant to environmental monitoring requirements, are set out in Table 2.

Table 2: Indicative engineering and design studies.

Study and	Description	Link to environmental	
purpose		monitoring	
Pre-construction	Pre-construction studies		
Site	Geophysical and geotechnical surveys to inform aspects including:	Geophysical and	
investigation	Wind Turbine Generator (WTG) and Offshore Substation (OSS)	geotechnical survey	
for final	foundation design and siting;	outputs may inform	
scheme design	Cable crossing design;	marine processes, benthic,	



Study and purpose	Description	Link to environmental monitoring
purpose and site preparation	<ul> <li>Horizontal Directional Drill (HDD) design and siting;</li> <li>Cable design, burial and protection plans and siting;</li> <li>Scour protection requirements;</li> <li>Boulder clearance requirements;</li> <li>Sandwave clearance requirements; and</li> <li>Initial Unexploded Ordnance (UXO) clearance requirements.</li> <li>Details of the final project design will be provided within the relevant preconstruction plans, including the Scour Protection Management Plan (draft DCO Schedule 11, Part 2 – Condition 13(1)(e) and Schedule 12, Part 2 – Condition 13 (1)(e)) and the Offshore Cable Installation Plan (draft DCO Schedule 11, Part 2 – Condition 13(1)(h) and Schedule 12, Part 2 – Condition 13(1)(h).</li> <li>Geophysical survey techniques may include use of high-resolution Side Scan Sonar (SSS), Multibeam Echosounder (MBES), magnetometer, Sub-Bottom Profiler (SBP), and Remotely Operated Vehicle (ROV).</li> <li>Geotechnical survey techniques may include use of boreholes, Cone Penetration Tests (CPTs), vibro-cores, acoustic corers and grab samples.</li> <li>Survey extents will cover the areas within which construction activity is</li> </ul>	shipping and navigation and archaeological monitoring and mitigation.  Geotechnical survey outputs will inform the archaeological monitoring and mitigation.
Caratanathan	proposed plus appropriate buffers to inform any micro-siting requirements.	
Construction st Footprint	Studies required to ensure the safe placement of jack-up vessel legs on the	Geophysical and
surveys	seabed during construction. Techniques may include: Geophysical surveys using high resolution SSS, MBES, and ROV techniques. Survey extents will cover the areas within which construction activity is proposed.	geotechnical survey outputs may inform benthic and archaeological monitoring and mitigation.
Post-construct	ion studies	and midgation.
As-built	Geophysical surveys (techniques as described under pre-construction	Geophysical and
surveys	phase) to confirm:	geotechnical survey outputs may inform benthic and archaeological monitoring and mitigation.
Operation and	maintenance studies	
Asset protection studies	Periodic geophysical surveys to ensure that assets remain suitably buried and or protected and where necessary, inform the need for any remedial measures (re-burial / further protection etc).  Techniques will be as described under pre-construction phase.  The extent of surveys will be informed by the level of risks associated with the buried and or protected assets as informed by the as-built surveys.	Geophysical and geotechnical survey outputs may inform benthic and archaeological monitoring and mitigation.
Footprint surveys	Studies required to ensure the safe placement of jack-up vessel legs on the seabed during any maintenance activity. Techniques will be as set out under the construction phase.  Survey extents will cover the areas within which construction activity using jack-up vessels is proposed.	Geophysical and geotechnical survey outputs may inform benthic and archaeological monitoring and mitigation.



### 3.3 Marine Geology, Oceanography and Physical Processes

#### 3.3.1 Conclusions of the Environmental Statement

- 3.3.1.1 Changes to marine processes have the potential to indirectly impact other environmental receptors. For example, the creation of sediment plumes may lead to settling of material onto benthic habitats. Similarly, scour around foundations may lead to a loss of, or modification to, seabed habitat.
- 3.3.1.2 Whilst marine processes can largely be considered pathways for effects, some features have been identified as potentially sensitive marine processes receptors, such as offshore sandbanks including the Smithic Bank. All of the assessments of the potential impacts of Hornsea Four set out in Volume A2, Chapter 1: Marine Geology, Oceanography and Physical Processes were concluded to be likely to result in effects of negligible or slight adverse significance (not significant in EIA terms). This is, in part, due to the commitments made as described in Volume A4, Annex 5.2: Commitments Register and the present assumptions in the assessment being considered to offer a conservative assessment to offset uncertainties.

### 3.3.2 In-principle Monitoring Proposals

- 3.3.2.1 When taking account of the precautionary approach to assessment, there are considered to be no significant uncertainties in the assessment conclusions and therefore no monitoring requirements specifically related to marine processes have been identified, beyond the standard geophysical surveys which are outlined within **Table 2**. These surveys will inform a wide range of engineering elements relevant to the marine processes assessment, including changes in seabed topography and scour around foundations. Where these surveys are being undertaken as part of the standard pre-construction geophysical monitoring campaign, the specification of the surveys will be agreed with the MMO and its advisors during consultation in the post-consent phase.
- 3.3.2.2 No monitoring specific to different potential foundation types is proposed as part of the marine processes monitoring. Whilst monitoring of Gravity Base Structures (GBS) has been requested due to a perceived paucity of data due to the lack of data from monitoring in the UK, it is not considered that this represents a data gap due to the applicability of monitoring results from other wind farms within the wider southern North Sea region outside UK waters. Specifically, studies three to four years after the construction of the Thorntonbank Offshore Wind Farm in Belgian waters reported significantly finer sediments (mean grain size) within 15 to 50 m of a GBS compared to sediments farther away from the foundations (>100 m), as well as along transects aligned with the principal tidal water flows (Coates et al., 2014). Within 15 m of the foundation and perpendicular to the principal tidal flow direction, it was reported that sediments were significantly coarser when compared to those further away. These observations were attributed, in part, to the effects of the construction of the offshore wind farm and to modification of the local hydrodynamic conditions as a result of the presence of the foundations. Tidal water flows around a GBS will be accelerated around its edges and reduced within its wake creating depositional and erosional conditions within the locale of the GBS depending on tidal orientation and current speeds (Coates et al., 2014).
- 3.3.2.3 A site specific assessment based on a combination of an evidence-based approach, expert opinion, and project-specific modelling was conducted to evaluate blockage related effects (and scour) from GBS within the Hornsea Four offshore array area (Volume A5, Annex 1.1: Marine Processes Technical Report). The assessment determined that similar magnitudes of scour would be likely around GBSs at Hornsea Four as that which has been studied at Thorntonbank.



3.3.2.4 Notwithstanding the above, as detailed previously, standard surveys which will be carried out preand post-construction irrespective of foundation type (as listed in Table 2) and will provide data on the impacts of GBSs (if used), with various acoustic surveys capable of being interpreted for the purposes of monitoring seabed changes, which would reveal changes in sediment transport associated with the presence of GBSs.

### 3.4 Benthic Subtidal and Intertidal Ecology

#### 3.4.1 Conclusions of the Environmental Statement

- 3.4.1.1 The potential impacts of Hornsea Four on benthic subtidal and intertidal ecology are set out in Volume A2, Chapter 2: Benthic and Intertidal Ecology, including those related to temporary habitat loss and disturbance and the long-term presence of the infrastructure on the seabed. It was concluded that, for all of the potential impacts considered, resulting effects will be of neutral or slight adverse significance (not significant in EIA terms), with no significant uncertainties arising.
- 3.4.1.2 Whilst the assessment did not predict any significant effects, it is recognised that there are commitments (as an embedded mitigation measure) to avoid priority habitats under Section 41 of the Natural Environment and Rural Communities Act (2008), such as potential biogenic or geogenic reef, through micro-siting cables and foundations. The relevant commitments (related to monitoring only) are outlined in Table 3, with full details provided in Volume A4, Annex 5.2: Commitments Register.

Table 3: Relevant monitoring benthic subtidal and intertidal ecology commitments.

Commitment	Measure Proposed	How the measure will be secured	
Co48	Primary: Habitats of principal importance (Section 41 of the 2006 Natural Environment and Rural Communities (NERC) Act) will be avoided where possible, informed through the undertaking of survey works pre-construction.	DCO Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets - Part 2 - Condition 13(1)(a); and DCO Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets –	
		Part 2 - Condition 13(1)(a) (Pre-construction plans and documentation)	
Co84	Primary: Presence of habitats of principal importance (Section 41 of the 2006 Natural Environment and Rural Communities (NERC) Act) will be identified through a review of the latest available benthic datasets and pre-construction surveys. Foundations and cables will be micro-sited around habitats of principal importance wherever reasonably practicable (subject to agreement with the MMO) to an extent not resulting in a hazard for marine traffic and Search & Rescue capability.	DCO Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets - Part 2 - Condition 13(1)(a)(v); and DCO Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2 - Condition 13(1)(a)(v) (Pre-construction plans and documentation)	

### 3.4.2 In-principle Monitoring Proposals

3.4.2.1 Table 4 provides information on the outline monitoring proposed for benthic subtidal and intertidal ecology for Hornsea Four. It is anticipated that the methodologies for benthic ecology monitoring will follow established guidance on survey design and data interpretation and will be planned in consultation with the MMO and its statutory advisors.



Table 4: Outline monitoring – benthic subtidal and intertidal ecology.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
Pre-construc	tion monitoring			
Pre-construc BIE-C-1 BIE-C-3	Potential habitats of principle importance (Section 41 of the NERC Act)	Full sea floor coverage swath bathymetry survey within the areas within which construction works are proposed to determine the location, extent and composition of any potential habitats of principle importance (Section 41 of the NERC Act) including biogenic or geogenic reef features (as defined by Irving (2009) and Gubbay (2007) and in Table D1 of Appendix D of Volume A5, Annex 2.1: Benthic Subtidal and Intertidal Ecology Technical Report).  Targeted Drop-Down Video (DDV) survey to confirm the presence, nature and extent of any potential habitats of principle importance (Section 41 of the NERC Act) features identified in the preconstruction geophysical data.  Benthic DDV surveys may be undertaken up to 12 months prior to the commencement of offshore construction works (exact timings to be agreed post-consent with the MMO and its advisors).	Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2, Condition 17(2)(a); and Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2, Condition 17(2)(a) (Pre-construction monitoring and surveys)	Ensure in so far as possible that any areas of habitats of principle importance (Section 41 of the NERC Act) are avoided (where reasonably practicable) from direct disturbance by construction activity
Post-constru	ction monitoring			
BIE-O-8	Potential	Where pre-construction surveys	Schedule 11, Deemed Marine	To record any
BIE-O-11	habitats of	confirm the presence of potential	Licence Under The 2009 Act –	potential changes to
BIE-O-13	principle importance (Section 41 of the NERC Act)	habitats of principle importance (Section 41 of the NERC Act) in the areas surveyed during the preconstruction surveys, targeted swath bathymetry and DDV survey of previously identified habitats of principle importance will be undertaken. The aims of which are to identify any changes to the location, extent and composition of any potential habitats of principle importance (Section 41 of the NERC Act) identified during preconstruction surveys.	Generation Assets – Part 2, Condition 19(2)(a); Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2, Condition 19(2)a) (Post-construction monitoring)	the habitats of principle importance (Section 41 of the NERC Act) identified during the preconstruction surveys arising from the construction of Hornsea Four.



- 3.4.2.2 No monitoring specific to different foundation types is proposed as part of the benthic monitoring. Whilst monitoring of GBS foundations has been requested due to a perceived paucity of data from monitoring in the UK, it is not considered that this represents a data gap due to the applicability of monitoring results from other wind farms where GBS foundations have been installed within the wider southern North Sea biogeographic region. The application of GBS within UK windfarms has, to date, been limited to the Blyth Demonstrator site where five turbines were installed using GBS. Benthic monitoring was not undertaken at this site.
- 3.4.2.3 However, GBS have been installed and their effects on the benthos monitored at Thorntonbank Offshore Wind Farm, a Belgian site in the southern North Sea. Studies three to four years after the construction of Thorntonbank reported significantly finer sediments (mean grain size) within 15 to 50 m of a GBF compared to sediments sampled farther away (>100 m), as well as along transects aligned with the principal tidal water flows (Coates et al., 2014). Within 15 m of the foundation and perpendicular to the principal tidal flow direction, it was reported that sediments were significantly coarser when compared to those further away. These observations were attributed, in part, to the effects of the construction of the offshore wind farm and to modification to the local hydrodynamic conditions as a result of the presence of the foundation. Tidal water flows around a GBS will be accelerated around its edges and reduced within its wake creating depositional and erosional conditions within the locale of the GBS depending on tidal orientation and current speeds (Coates et al., 2014).
- 3.4.2.4 Increased organic matter content within the seabed sediments sampled at sites within 15 to 50 m of a GBS compared to sediments sampled at greater distances (>100 m) were attributed to sinking detritus and faeces from the epibenthic communities colonising the GBS (Coates et al., 2014). The changes in sediment character (grain size and organic content) resulted in the macrobenthic community in the vicinity of the GBS evolving away from the original (Nephtys cirrosa) community (Coates et al., 2014). At 1 m and 7 m from the foundation, high densities of juvenile common starfish (Asterias rubens) and two hard substrate amphipods (Monocorophium acherusicum and Jassa herdmani) were sampled, highlighting the direct effect of the presence of the hard substrate provided by the GBS. Alongside these hard substrate species, two polychaete worms (Lanice conchilega and Spiophanes bombyx), common to soft substrate, dominated the community but in high abundances. Strong spatial and annual variability of the macrofaunal densities suggests that benthic communities in the immediate vicinity of the GBS during the monitoring period were unstable and had not yet established.
- 3.4.2.5 The results from the study at Thorntonbank show a strong similarity to a study carried out around a GBS within a Danish offshore wind turbine where the biomass and abundance of fauna also enriched the sediments along one gradient due to the depositional flow from Blue mussel (*Mytilus edulis*) colonies which accounted for 97-99% of the hard substrate epifauna in the infralittoral zone of the GBS (Maar et al., 2009).
- 3.4.2.6 For Hornsea Four, a site specific assessment based on a combination of an evidence-based approach, expert opinion, and project-specific modelling was conducted to evaluate blockage related effects (and scour) from GBS within the Hornsea Four offshore array area (Volume A5, Annex 1.1: Marine Processes Technical Report). The assessment determined that similar magnitudes of scour would be likely around GBSs at Hornsea Four as that which has been studied at Thorntonbank. Therefore, the results from the benthic monitoring conducted at Thorntonbank are considered to provide a reasonable indication of the effects on the benthic communities that might be expected at Hornsea Four in the event that GBS are deployed, noting that the effects recorded at Thorntonbank were spatially highly localised to each structure.



3.4.2.7 Notwithstanding the above, standard surveys which will be carried out pre- and post-construction, irrespective of foundation type, and as summarised in Table 2, will provide data on the impacts of GBSs on the seabed environment (if used), with various acoustic surveys capable of being interpreted for the purposes of monitoring seabed changes, which would reveal changes in sediment transport associated with the presence of GBSs which may be interpreted to predict associated changes in the benthic communities.

### 3.5 Fish and Shellfish Ecology

#### 3.5.1 Conclusions of the Environmental Statement

- 3.5.1.1 The characterisation of the baseline environment conducted to inform the EIA process, using both the results of surveys from the former Hornsea Zone and a desk-based literature review identified that the species assemblage of the Hornsea Four fish and shellfish ecology study area can be considered typical of this region of the southern North Sea (see Volume A5, Annex 3.1: Fish and Shellfish Ecology Technical Report).
- 3.5.1.2 The potential impacts on fish and shellfish receptors from all stages of Hornsea Four were assessed, and with relevant commitments and embedded mitigation considered, all resulting effects were concluded to be of neutral or slight adverse significance (not significant in EIA terms) (see also Volume A2, Chapter 3: Fish and Shellfish Ecology).

### 3.5.2 In-principle Monitoring Proposals

3.5.2.1 Whilst the assessment did not predict any significant effects, following a request from Cefas, the Applicant has committed to sediment monitoring in relation to herring and sandeel spawning habitat, as detailed in Table 5.

Table 5: Outline monitoring – fish and shellfish ecology.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rational
Pre-constru	ction monitorin	g		
FSE-C-2	Herring and	Targeted Particle Size Analysis (PSA)	This monitoring will be secured	To provide a
	Sandeel	survey within the export cable	by the final Marine Monitoring	baseline of the
		corridor along planned cable routes	Plan.	suitability of the
		and adjacent areas – focused on	Schedule 11, Deemed Marine	sediment in these
		cable sections where it is thought	Licence Under The 2009 Act –	areas for herring and
		that flow tools may be required (e.g.	Generation Assets – Part 2,	sandeel spawning.
		sandwaves or more challenging	Condition 17;	
		ground conditions) to provide a	Schedule 12, Deemed Marine	
		baseline of the sediment suitability	Licence Under The 2009 Act –	
		within the cable corridor for herring	Transmission Assets – Part 2,	
		and sandeel spawning (as defined by	Condition 17	
		Reach et al. (2013) and Latto et al.	(Pre-construction monitoring	
		(2013) for herring and sandeel,	and surveys)	
		respectively).		
Post-constr	uction monitori	ng		
FSE-C-2	Herring and	Where flow tools have been used	This monitoring will be secured	To enable
FSE-O-18	Sandeel	along pre-surveyed areas, a targeted	by the final Marine Monitoring	identification of any
		PSA survey using the same survey	Plan.	areas where
		locations as for the pre-construction		construction



Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
		survey to enable any changes in	Schedule 11, Deemed Marine	activities have
		sediment suitability for spawning for	Licence Under The 2009 Act –	altered the sediment
		herring and sandeel to be	Generation Assets – Part 2,	characteristics and
		determined.	Condition 19;	to allow an
			Schedule 12, Deemed Marine	assessment of
			Licence Under The 2009 Act –	suitability for
			Transmission Assets – Part 2,	continued spawning
			Condition 19	activity.
			(Post-construction monitoring)	

### 3.6 Marine Mammals

### 3.6.1 Conclusions of the Environmental Statement

- 3.6.1.1 Underwater noise from foundation piling and clearance of UXO has the potential to cause injury or disturbance to marine mammals. The most sensitive marine mammal species across the Hornsea Four marine mammals study area is considered to be harbour porpoise (Volume A2, Chapter 4: Marine Mammals). Appropriate commitments have been made as part of the project design to prevent significant impacts for injurious and lethal effects through the adoption of a Marine Mammal Mitigation Protocol (MMMP Collo)) (see F2.5: Outline Marine Mammal Mitigation Protocol). Specifically in relation to the Southern North Sea Special Area of Conservation (SAC) designated for harbour porpoise, the Applicant has also committed to the submission of a Site Integrity Plan (SIP) for approval prior to commencement, an outline of which has been provided with the DCO Application (F2.11: Outline Southern North Sea Special Area of Conservation Site Integrity Plan) to ensure that the conclusion of no Adverse Effect on Integrity (no AEol) on the conservation objectives of the site, remains valid.
- 3.6.1.2 With the implementation of the plans described in the paragraphs above, and the commitments made in Volume A4, Annex 5.2: Commitments Register, all effects on marine mammals were concluded to be of neutral or slight adverse significance (not significant in EIA terms), taking into account the precautionary approach to assessment regarding any uncertainties.

### 3.6.2 In-principle Monitoring Proposals

3.6.2.1 Table 6 below provides information on the outline monitoring for marine mammals.

Table 6: Outline monitoring – marine mammals.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale	
Construction	Construction monitoring				
MM-C-1	All marine	Monitoring to validate the	Schedule 11, Deemed Marine	To validate the	
MM-C-3	mammals	underwater noise modelling that	Licence Under The 2009 Act –	underwater noise	
		underpins the impact assessment.	Generation Assets – Part 2,	propagation	
		Measurements of noise generated by	Condition 18)(2)(a); and	modelling and	
		the installation of first 4 foundations	Schedule 12, Deemed Marine	thereby ensure that	
		of each driven or part-driven pile	Licence Under The 2009 Act –	the mitigation	
		foundations to be constructed	Transmission Assets – Part 2,	measures as detailed	
		collectively under the Generation and	Condition 18(2)(b).	within the Marine	
		Transmission DMLs. The transects	(Construction monitoring)	Mammal Mitigation	
		monitored in the survey will be		Protocol (in line with	



Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
		informed by the predictions for noise		F2.5 Outline Marine
		propagation within the ES, with		Mammal Mitigation
		transects planned to ensure		Protocol) are
		validation of the underwater noise		sufficient to ensure
		towards or over deeper water around		no risk of injury to
		the monitored turbines.		marine mammals.
	All marine	Monitoring by marine mammal	Schedule 11, Deemed Marine	To provide visual
	mammals	observers prior to start of piling as	Licence Under The 2009 Act –	confirmation by a
		part of the Marine Mammal	Generation Assets – Part 2 –	trained marine
		Mitigation Protocol (F2.5 Outline	Condition 13(1)(g); and	mammal observer
		Marine Mammal Mitigation Protocol).	Schedule 12, Deemed Marine	that no marine
		Monitoring will be undertaken for at	Licence Under The 2009 Act –	mammals are
		least 30 minutes prior to the	Transmission Assets – Part 2 –	present within the
		commencement of the soft-start of	Condition 13(1)(g).	immediate vicinity of
		piling.	(Pre-construction plans and	the planned piling
			documentation)	activity.

- 3.6.2.2 In addition to the above monitoring proposals, through consultation it is recognised that additional monitoring may be required for marine mammals within the Southern North Sea SAC, depending on the further assessments provided during the development of the SIP for the Southern North Sea SAC, as detailed within F2.11: Outline Southern North Sea Special Area of Conservation Site Integrity Plan.
- 3.6.2.3 Finally, in addition data on the distribution, abundance and diversity of marine mammals will be provided as a result of the pre- and-post construction digital aerial surveys where these are undertaken as part of the ornithological monitoring within the Hornsea Four site and across an appropriate buffer area (see Table 7 below for further details).

### 3.7 Offshore Ornithology

### 3.7.1 Conclusions of the Environmental Statement

3.7.1.1 A number of potential impacts on offshore ornithology have been identified, as detailed in Volume A2, Chapter 5: Offshore and Intertidal Ornithology, including those related to disturbance and displacement, and collision risk. It was concluded that, for all of the potential impacts considered, resulting effects will be of neutral or slight adverse significance (not significant in EIA terms).

#### 3.7.2 In-principle Monitoring Proposals

- 3.7.2.1 Whilst the assessment did not predict any significant effects, it is recognised that uncertainties exist, generically, within the ornithological assessment process relating to, for example, flight heights, demographics, apportioning of populations from SPAs, foraging ranges and avoidance rates<sup>2</sup>. In order to address these uncertainties, precautionary approaches have been taken to assessments with a range of parameters often used (e.g. within the Collision Risk Modelling) to account for these uncertainties.
- 3.7.2.2 An Outline Ornithological Monitoring Plan (OOMP) has been submitted as part of the DCO Application (F2.19: Outline Ornithological Monitoring Plan) which contains details of the

Doc. no. F2.7 Version A

<sup>&</sup>lt;sup>2</sup> It is also recognised that at project and strategic levels, there are and will be a number of studies underway aimed at addressing aspects of these generic uncertainties and that the outcomes of these studies and the resulting body of evidence will need to be taken into account when designing the final Hornsea Four OMMP.



proposed outline monitoring approach and associated justification, and as such, only a high-level summary of these proposals is presented in **Table 7**. It is important to note that the OOMP relates to EIA-related monitoring only. Any monitoring associated with a Regulation 64 derogation under the provisions of the Habitats Regulations will be considered separately.

3.7.2.3 The OOMP will be updated in the post-consent phase, prior to the commencement of offshore construction (in consultation with the MMO and the relevant statutory nature conservation body, Natural England) to ensure that the final OOMP submitted for approval remains appropriate to the final design of the scheme and the relevant uncertainties. The final OMMP will be based on the principles adopted in the OOMP, with the aim of addressing uncertainty, where it is possible and reasonable for those uncertainties to be monitored at Hornsea Four (it is, for the avoidance of doubt, not the intention of the DML condition or the outline proposals to provide an exhaustive monitoring exercise to address all of the uncertainties alluded to in paragraph 3.7.2).

Table 7: Outline monitoring – offshore ornithology.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
Pre-constru	ction and const	ruction monitoring		
ORN-O-5 ORN-O-6	Guillemots, razorbills and puffins	Monitoring to determine the at-sea distribution of the relevant species prior to and during construction.  Digital aerial surveys will be undertaken between Hornsea Four and the Flamborough and Filey Coast SPA during the extended breeding season. The survey parameters will be informed by a power analysis.	Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2 – Condition 17(2)(b). (Pre-construction monitoring and surveys)	Establish important sea areas relative to Hornsea Four for these species, provide a baseline for post-construction monitoring and support data being collected for other Hornsea projects.
Post-constr	uction monitorii	ng	ı	22.2.10.00000
ORN-O-5 ORN-O-6	Guillemots, razorbills and puffins	Monitoring to determine the at-sea distribution of the relevant species post-construction.  Digital aerial surveys will be undertaken between Hornsea Four and the Flamborough and Filey Coast SPA during the extended breeding season, for up to five years post-construction.	Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2 – Condition 19(2)(c). Post-construction monitoring and surveys)	Establish important sea areas relative to Hornsea Four for these species, determine if predicted effects on these species were valid and support data being collected for other Hornsea projects.
ORN-O-6	Gannets and kittiwakes	Monitoring to determine avoidance of turbines by these species.  Multi-sensor systems could be explored to determine suitability for use to validate avoidance rates used within the assessment or determination of flight heights within and around Hornsea Four.		Enable determination of the suitability of the avoidance rates and flight heights assumed within the assessment and whether the predicted effects on these species were valid.



Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
N/A	Gannets,	A variety of surveys to monitoring		Enable
	kittiwakes	whether individuals at or around		determination of the
	and	Hornsea Four are attributable to the		suitability of
	guillemots,	Flamborough and Filey Coast SPA,		attribution rate of
	razorbills	age structure of individuals at the		each species
	and puffins	SPA, undertake colony counts at the		
		SPA, long-term ring-resighting and		
		productivity studies at the SPA.		

### 3.8 Commercial Fisheries

#### 3.8.1 Conclusions of the Environmental Statement

3.8.1.1 The potential impacts of Hornsea Four on commercial fisheries have been assessed within Volume A2, Chapter 6: Commercial Fisheries and all resulting effects were concluded to be of negligible or slight adverse significance (not significant in EIA terms).

### 3.8.2 In-principle Monitoring Proposals

- 3.8.2.1 In line with Co95 (Volume A4, Annex 5.2: Commitments Register), a Fisheries Co-existence and Liaison Plan will be developed in accordance with the principles set out in the Outline Fisheries Co-existence and Liaison Plan submitted as part of the DCO Application (F2.9: Outline Fisheries Co-existence and Liaison Plan), prior to the commencement of offshore construction.
- 3.8.2.2 Given the lack of significant effects on commercial fisheries receptors attributable to Hornsea Four alone, and lack of any significant uncertainty, no monitoring has been proposed, noting that a post-construction survey will be undertaken to identify and where necessary, remove any construction related debris that may present a risk to fishing activity. In line with Part 2, Condition 11(10) of Schedules 11 and 12 of C1.1 Draft DCO indulging Draft DML, the Applicant has committed to following a Dropped Objects Procedure, requiring the removal of obstructions from the seabed, if reasonable to do so.

### 3.9 Shipping and Navigation

#### 3.9.1 Conclusions of the Environmental Statement

3.9.1.1 The potential impacts of Hornsea Four on shipping and navigation have been considered and are described in Volume A2, Chapter 7: Shipping and Navigation and Volume A5, Annex 7.1: Navigational Risk Assessment (NRA). All residual effects were concluded to be of neutral or slight adverse significance (not significant in EIA terms), with no significant uncertainties identified.

#### 3.9.2 In-principle Monitoring Proposals

3.9.2.1 Whilst the assessment did not predict any significant effects, the project will comply with the requirements of Marine Guidance Note (MGN) 654 (Maritime and Coastguard Agency (MCA) 2021), which contains standard requirements for pre- and post-construction monitoring (Co99) to ensure that commitments (embedded mitigation) are deployed effectively and are managing navigation safety including that routeing patterns around the site have aligned with the predictions of the Navigational Risk Assessment. Table 8 provides information on the outline monitoring proposed for shipping and navigation.



Table 8: Outline monitoring – shipping and navigation.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring
Pre-const	ruction monitor	ing and surveys	
SN-O-7	All shipping traffic	High resolution swathe bathymetric surveys as described in Table 3 will be undertaken to provide a baseline of bathymetry in those areas within which construction activity will take place, and to inform future navigation risk assessments as part of the cable specification and installation plan. All hydrographic surveys will fulfil the requirements of the MCA's 'Hydrography Guidelines for Offshore Developers' and 'Post-Construction Hydrographic Guidelines for Offshore Developers'.	Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2, Condition 17(2)(a); and Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2, Condition 17(2)(a). (Pre-construction monitoring and surveys)
Construct	ion monitoring		
SN-C-1	All shipping traffic	Vessel traffic monitoring by use of Automatic Identification System (AIS) data will be undertaken for the duration of the construction period to monitor any changes in pre-construction vessel routes and to validate the predictions made in the Application (including those of the NRA).	Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2, Condition 18(2)(b); and Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2, Condition 18(2)(a). (Construction monitoring)
Post-cons	truction monito	pring	
SN-O-7	All shipping traffic	Post construction geophysical surveys (see Table 2) will be used to ensure cables or indeed other subsea elements are not left exposed and/or unmarked in order to, amongst other things; reduce snagging risk to anchors and fishing gear. All hydrographic surveys will fulfil the requirements of the MCA's 'Hydrography Guidelines for Offshore Developers' and 'Post-Construction Hydrographic Guidelines for Offshore Developers'.	Schedule 11, Deemed Marine Licence Under The 2009 Act  – Generation Assets – Part 2, Condition 19(2)(b); and Schedule 12, Deemed Marine Licence Under The 2009 Act  – Transmission Assets – Part 2, Condition 19(2)b) (Post-construction

### 3.10 Marine Archaeology

### 3.10.1 Conclusions of the Environmental Statement

3.10.1.1 The potential impacts of Hornsea Four on marine archaeology have been considered and are described in Volume A2, Chapter 9: Marine Archaeology. All residual effects were concluded to be of neutral or slight adverse significance (not significant in EIA terms), with no significant uncertainties identified.

### 3.10.2 In-principle Monitoring Proposals

3.10.2.1 Whilst the assessment did not predict any significant effects, it is recognised that there are commitments (as an embedded mitigation measure) to identify any marine archaeological features that require mitigation, and secondary monitoring post-construction to establish the



effectiveness of Archaeological Exclusion Zones (AEZs) implemented prior to construction (Co46 and Co140). The relevant commitments are outlined in Table 9, with further details provided in Volume A4, Annex 5.2: Commitments Register.

Table 9: Relevant marine archaeology commitments.

Commitment ID	Measure Proposed	How the measure will be secured
Co140	Tertiary: A Marine Written Scheme of Archaeological Investigation (WSI) will be developed in accordance with the Outline Marine WSI. The Marine WSI will include the	DCO Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2 - Condition 13(2) & 13(3); and
	requirement for Archaeological Exclusion Zones (AEZs) to be established to protect any known / identified marine archaeological receptors and the implementation of a Protocol for Archaeological Discoveries (PAD) in accordance with 'Protocol for Archaeological Discoveries: Offshore Renewables Projects' (The Crown Estate 2014).	DCO Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2 - Condition 13(2) &13(3) (Marine Written Scheme of Archaeological Investigation)
Co166	Secondary: An offshore geophysical survey (including an Unexploded Ordnance (UXO) survey) will be undertaken prior to construction and will be subject to a full archaeological review in consultation with Historic England.	DCO Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2 - Condition 13(2) and 13(3); and DCO Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2 - Condition 13(2) and 13(3) (Marine Written Scheme of Archaeological Investigation)
Co167	Secondary: An offshore geotechnical survey will be undertaken prior to construction, including a staged geoarchaeological assessment and analysis of geotechnical data inclusive of publication, in consultation with Historic England.	DCO Schedule 11, Deemed Marine Licence Under The 2009 Act – Generation Assets – Part 2 - Condition 13(2) and 13(3); and DCO Schedule 12, Deemed Marine Licence Under The 2009 Act – Transmission Assets – Part 2 - Condition 13(2) and 13(3) (Marine Written Scheme of Archaeological Investigation)

3.10.2.2 The need for and scope of monitoring associated with the historic environment will be set out within the Marine Written Scheme of Investigation (WSI), including an appended Protocol for Archaeological Discoveries (PAD). An Outline Marine WSI (F2.4: Outline Marine Written Scheme of Investigation) has been submitted as part of the DCO application. The document will be monitored and updated throughout the post-consent process, prior to the commencement of offshore construction (in consultation with Historic England) to ensure that the WSI remains appropriate to the final design of the scheme and to incorporate the results of any relevant preconstruction monitoring surveys (such as, for example, high resolution swath bathymetric preconstruction surveys). Prior to construction, the Marine WSI will be finalised and submitted to the MMO for approval in consultation with Historic England.



Table 10: Outline monitoring — marine archaeology.

Impact ID	Receptor(s)	Monitoring approach and objectives	Method of securing monitoring	Monitoring rationale
	uction monitoring			
MA-O-7	Archaeological	Full coverage bathymetry surveys	DCO Schedule 11, Deemed	Ensure the
MA-O-8	features	(as described in <b>Table 4</b> ) within	Marine Licence Under The	identification of any
		which construction activity will	2009 Act – Generation Assets	items of
		take place. Survey scopes and	– Part 2 - Condition 17(2)(a);	archaeological
		data will be reviewed by an	and	interest to facilitate
		accredited archaeologist.	DCO Schedule 12, Deemed	micrositing of
			Marine Licence Under The	infrastructure or
		Baseline identification of marine	2009 Act – Transmission	other mitigation
		archaeological features to inform	Assets – Part 2 - Condition	strategies. In
		the WSI will provide for the	17(2)(a).	compliance with the
		establishment of AEZs, where	(Pre-construction monitoring	WSI.
		required.	and surveys)	
Post-const	ruction monitoring			
MA-O-7	Archaeological	Following review of construction	DCO Schedule 11, Deemed	Enable confirmation
MA-O-8	features	activity, post-construction	Marine Licence Under The	of mitigation
		bathymetric monitoring (Table 2)	2009 Act – Generation Assets	measures being
		of AEZs will be undertaken to	– Part 2 - Condition 19(2)(b);	successful.
		ensure that there are no negative	and	
		impacts to AEZs from construction	DCO Schedule 12, Deemed	
		activities.	Marine Licence Under The	
			2009 Act – Transmission	
			Assets – Part 2 - Condition	
			19(2)(b).	
			(Post-construction monitoring)	



### 4 References

Cefas. 2012. Guidelines for data acquisition to support marine environmental assessments of offshore renewable energy projects. Cefas contract report: ME5403 – Module 15.

Coates, D.A., Deschutter, Y., Vincx, M and Vanaverbele, J. 2014. Enrichment and shifts in microbenthic assemblages in an offshore wind farm in the Belgium part of the North Sea. Mar. Env. Res. 95; 1-12.

Glasson J, Therivel R and Chadwick A. 2011. Introduction to Environmental Impact Assessment. 4th edition. The Natural and Built Environment Series.

Irving R 2009 The identification of the main characteristics of stony reef habitats under the Habitats Directive. JNCC Rep No 432:44.

Latto, P. L. Reach, I.S. Alexander, D. Armstrong, S. Backstrom, J. Beagley E. Murphy, K. Piper, R. and Seiderer, L.J. 2013 Screening spatial interactions between marine aggregate application areas and sandeel habitat. A Method Statement produced for BMAPA.

Maar, M., Bolding, K., Petersen, J., Hansen, J. and Timmermann, K. 2009. Local effects of blue mussels around turbine foundations in an ecosystem model of Nysted off-shore wind farm, Denmark. Journal of Sea Research. 62. 159-174. 10.1016/j.seares.2009.01.008.

MMO 2014a. Review of Post-Consent Offshore Wind Farm Monitoring Data Associated with Licence Conditions MMO Project No: 1031.

MMO 2014b. The Marine Management Organisation (MMO) Response to an Independent Review of Environmental Data Collected at UK and European Offshore Wind Farms and 22 Recommendations for Future Post-Consent Monitoring.

Ministry of Housing, Communities and Local Government, 2019. National Planning Policy Framework [online]. Available at:

https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment\_data/file/810 197/NPPF\_Feb\_2019\_revised.pdf [Accessed: October 2020].

OSPAR. 2008. Guidance on Environmental Considerations for Offshore Wind Farm Development. Available at:

http://www.ospar.org/v\_measures/get\_page.asp?v0=0803e\_Consolidated%20Guidance%20for%20Offs hore%20Windfarms.doc&v1=5 [Accessed October 2020].

Reach, I.S., Latto, P., Alexander, D., Armstrong, S., Backstrom, J., Beagley, E., Murphy, K., Piper, R. and Seiderer, L.J., 2013. Screening spatial interactions between marine aggregate application areas and atlantic herring potential spawning areas. A Method Statement produced for BMAPA.