

Lower Thames Crossing

7.9 Transport Assessment
Appendix E – Construction
Traffic Assessment Supporting
Information

APFP Regulation 5(2)(q)

Infrastructure Planning (Applications: Prescribed Forms and Procedure)
Regulations 2009

Volume 7

DATE: October 2022

Planning Inspectorate Scheme Ref: TR010032 Application Document Ref: TR010032/APP/7.9

VERSION: 1.0

Lower Thames Crossing

7.9 Transport Assessment Appendix E – Construction Traffic Assessment Supporting Information

List of contents

			Page number
1	Con	struction Traffic Assessment Supporting Information	1
	1.1	Compound and ULHs access arrangements	1
	1.2	Traffic Management Measures	20
	1.3	Network changes	70

List of plates

F	Page number
Plate 1.1 Marling Cross, A2, A2 East and A2 West access and egress arranged Plate 1.2 Southern Tunnel Entrance Compound and Shornefield Road Utility Hand agrees arrangements	lub access
and egress arrangements	
Plate 1.3 A226 Gravesend Road Compound access and egress arrangements	
Plate 1.4 Milton Compound access and egress arrangements	
Plate 1.5 Northern Tunnel Entrance Compound and Station Road Compound a egress arrangements	
Plate 1.6 Brentwood Road Compound, Hornsby Lane Utility Hub and Brentwood	
Utility Hub access and egress arrangements	
Plate 1.7 Stanford Road Compound and Hornsby Lane Utility Hub access and	
arrangements	•
Plate 1.8 Long Lane (A&B) and Long Lane Utility Hub access and egress arrar	
Plate 1.9 Stifford Clays Road Compound West, Stifford Clays Road Compound Green Lane Utility Hub and Stifford Clays Road Utility Hub access	d East,
and egress arrangements	
Plate 1.10 Mardyke Compound access and egress arrangements	
Plate 1.11 Medebridge Compound, Medebridge Utility Hub and M25 Compoun	
and egress arrangements	
Plate 1.12 Ockenden Road compound Access and Egress Arrangements	Egress
Arrangements	
Plate 1.14 Beredens Lane Utility Hub and Folkes Lane Utility Hub Access and	•
Arrangements	
Plate 1.15 Stanford Road Utility Hub Access and Egress Arrangements	
Plate 1.16 Muckingford Road Utility Hub and Low Street Lane Utility Hub Acces	
Egress Arrangements	
Plate 1.17 Park Pale Lane Utility Hub Access and Egress Arrangements	
Plate 1.18 Changes to HGV restrictions in Thurrock	
Plate 1.19 Changes to HGV restrictions in Gravesham	69
List of tables	
F	Page number
Table 1.1 RNTM24a – A13EB Narrow Lanes	21
Table 1.2 RNTM24b – A13WB Narrow Lane	22
Table 1.3 RNTM20 – Rectory Road Closure	23
Table 1.4 RNTM38 – Baker Street Closure	
Table 1.5 RNTM52 – Fen Lane/Green Lane Closure	25
Table 1.6 RNTM27 – Hornsby Lane Permanent Closure	26
Table 1.7 RNTM13 – Medebridge Road Lane Restriction	27

Table 1.8 RNTM15 – Orsett Cock Roundabout Lane Restriction	28
Table 1.9 RNTM01 – Muckingford Road Contraflow (300m sections)	29
Table 1.10 RNTM23 – A1013 Contraflow	
Table 1.11 RNTM05 – Marshfoot Road/Chadwell Hill/Brentwood Road Contraflow	31
Table 1.12 RNTM12 – Brentwood Road Contraflow	32
Table 1.13 RNTM41 – High Road Contraflow	33
Table 1.14 RNTM43 – Stifford Clays Road Contraflow	34
Table 1.15 RNTM80 – Baker Street Contraflow	35
Table 1.16 TUTM11 - Love Lane/ Princess Margaret Road/ Station Road Contraflow.	36
Table 1.17 RNTM02 – Muckingford Road Crossing Point	37
Table 1.18 RNTM11 – Brentwood Road Crossing Point	38
Table 1.19 RNTM19 – Rectory Road Crossing Point	39
Table 1.20 RNTM39 – Baker Street Crossing Point	40
Table 1.21 RNTM48 – Stifford Clays Road Crossing Point	41
Table 1.22 RNTM51 – Green Lane Crossing Point	42
Table 1.23 RNTM54 – B186 North Road Crossing Point	43
Table 1.24 RNTM107 – Baker Street Crossing Point	44
Table 1.25 RNTM108 - A1030 Crossing Point	45
Table 1.26 RNTM56 – B186 Contraflow	47
Table 1.27 RNTM61 – M25 SB Narrow Lanes	48
Table 1.28 RNTM62 – M25 NB Narrow Lanes	49
Table 1.29 RNTM64 – M25 SB Narrow Lane	50
Table 1.30 RNTM65 – M25 NB Narrow Lanes	51
Table 1.31 RNTM58 – Ockendon Road Closure	52
Table 1.32 RNTM60 – Ockendon Road Contraflow	53
Table 1.33 RNTM68 – St Marys Lane Contraflow	54
Table 1.34 RNTM57 – Ockendon Road Crossing Point	55
Table 1.35 RNTM66 – St Marys Lane Crossing Point	56
Table 1.36 RNTM67 – St Marys Lane Crossing Point	57
Table 1.37 RNTM74 – A127 Narrow Lane	58
Table 1.38 RNTM105- M25 Narrow Lanes	59
Table 1.39 RSTM15 – A2 Narrow Lanes	60
Table 1.40 RSTM25 – Brewers Road Closure	61
Table 1.41 RSTM02 – Gravesend East junction Lane Restriction	62
Table 1.42 RSTM03 – Gravesend East junction Lane Restriction	
Table 1.43 RSTM09 – Valley Drive Contraflow	64
Table 1.44 RSTM28 – Brewers Road & Park Pale Contraflow	65
Table 1.45 RSTM24 – Halfpence Lane Contraflow	66
Table 1.46 TUTM02 – A226 Contraflow	
Table 1.47 RSTM33 – Thong Lane Crossing Point	68
Table 1.48 RNTM81 – Muckingford Road Switchover	
Table 1.49 RNTM83 – Brentwood Road Switchover	
Table 1.50 RNTM84 – A1013 Switchover	72
Table 1.51 RNTM85 – Baker Street Switchover	73

Table 1.53 RNTM87 – Rectory Road Switchover 75 Table 1.54 RNTM88 – A13 WB On-Slip Switchover 76 Table 1.55 RNTM89 – Stifford Clays Road Switchover 77 Table 1.56 RNTM90 – Green Lane Switchover 78 Table 1.57 RNTM91 – B186 North Road Switchover 79 Table 1.58 RNTM92 – Ockendon Road Switchover 80 Table 1.59 RNTM97 – Baker Street Switchover 81 Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover 82 Table 1.61 RSTM34 – Gravesend East junction Switchover 83 Table 1.62 RSTM35 – A2 EB Switchover 84 Table 1.63 RSTM36 – A2 WB Switchover 85 Table 1.64 RSTM37 – Thong Lane Switchover 86 Table 1.65 RSTM39 – Thong Lane Switchover 87 Table 1.66 RSTM40 – Thong Lane Switchover 88	Table 1.52 RNTM86 – A13 WB to A1089 SB Switchover	74
Table 1.55 RNTM89 – Stifford Clays Road Switchover77Table 1.56 RNTM90 – Green Lane Switchover78Table 1.57 RNTM91 – B186 North Road Switchover79Table 1.58 RNTM92 – Ockendon Road Switchover80Table 1.59 RNTM97 – Baker Street Switchover81Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.53 RNTM87 – Rectory Road Switchover	75
Table 1.56 RNTM90 – Green Lane Switchover78Table 1.57 RNTM91 – B186 North Road Switchover79Table 1.58 RNTM92 – Ockendon Road Switchover80Table 1.59 RNTM97 – Baker Street Switchover81Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.54 RNTM88 – A13 WB On-Slip Switchover	76
Table 1.57 RNTM91 – B186 North Road Switchover79Table 1.58 RNTM92 – Ockendon Road Switchover80Table 1.59 RNTM97 – Baker Street Switchover81Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.55 RNTM89 – Stifford Clays Road Switchover	77
Table 1.58 RNTM92 – Ockendon Road Switchover80Table 1.59 RNTM97 – Baker Street Switchover81Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.56 RNTM90 – Green Lane Switchover	78
Table 1.59 RNTM97 – Baker Street Switchover81Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.57 RNTM91 – B186 North Road Switchover	79
Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover82Table 1.61 RSTM34 – Gravesend East junction Switchover83Table 1.62 RSTM35 – A2 EB Switchover84Table 1.63 RSTM36 – A2 WB Switchover85Table 1.64 RSTM37 – Thong Lane Switchover86Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.58 RNTM92 – Ockendon Road Switchover	80
Table 1.61 RSTM34 – Gravesend East junction Switchover	Table 1.59 RNTM97 – Baker Street Switchover	81
Table 1.62 RSTM35 – A2 EB Switchover	Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover	82
Table 1.63 RSTM36 – A2 WB Switchover	Table 1.61 RSTM34 – Gravesend East junction Switchover	83
Table 1.64 RSTM37 – Thong Lane Switchover86 Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.62 RSTM35 – A2 EB Switchover	84
Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.63 RSTM36 – A2 WB Switchover	85
Table 1.65 RSTM39 – Thong Lane Switchover87	Table 1.64 RSTM37 – Thong Lane Switchover	86

1 Construction Traffic Assessment Supporting Information


1.1 Compound and ULHs access arrangements

- 1.1.1 Each construction compound would be provided with a preliminary access and egress arrangement. These are described in the following sections.
- 1.1.2 Where traffic signals or similar would be required to facilitate construction movements, such as access to compounds and construction vehicle crossing points, they would be locally controlled to ensure that traffic on the local road network has priority in terms of traffic movements. In addition, when the traffic signals are not required operationally, they would be turned off. For the purposes of the traffic modelling, most compound access points have been coded with a signalised junction and the remainder have been coded as priority-controlled junctions. All ULH access points are coded as priority-controlled junctions.

Marling Cross, A2, A2 East and A2 West

1.1.3 Access and egress arrangements for the Marling Cross and A2 and utility logistics hubs A2 East and A2 West are presented in Plate 1.1.

Plate 1.1 Marling Cross, A2, A2 East and A2 West access and egress arrangements




- 1.1.4 Access and egress to and from Marling Cross for both staff and HGVs would be via Valley Drive for the full construction programme.
- 1.1.5 Access and egress to and from A2, A2 East, and A2 West for HGVs in all phases would be via new slip roads. To access the compound and ULH a new slip road would bear off the A2 Eastbound on-slip at the Gravesend East junction. To egress the compound and ULH a new slip road would be provided directly on to the A2 Eastbound. In Phase 1 staff would use the same access and egress locations as the HGV traffic. In phases 2 to 11 staff would also be able to use a new compound access located on Thong Lane.

Southern Tunnel Entrance Compound and Shornefield Road Utility Hub

1.1.6 Access and egress arrangements for Southern Tunnel Entrance Compound and Shornefield Road Utility Hub are shown in Plate 1.2.

Plate 1.2 Southern Tunnel Entrance Compound and Shornefield Road Utility Hub access and egress arrangements




1.1.7 Access to Southern Tunnel Entrance Compound and Shornefield Road Utility Hub for both HGVs and staff would be via a new signalised junction on the A226. There would then be a one-way system through the compound. Egress for both HGVs and staff would be via a new signalised junction on the A226. There would be no left turn allowed at the egress location for HGVs so these would need to turn right onto the A226. Staff would be allowed to turn left onto the A226.

A226 Gravesend Road compound

- 1.1.8 Access and egress arrangements for the A226 Gravesend Road compound are shown in Plate 1.3.
- 1.1.9 Access and egress to/from A226 Gravesend Road Compound for HGVs would be via the A226 in all phases. Staff access and egress would be via a new signalised junction on Lower Higham Road in all phases.


Plate 1.3 A226 Gravesend Road Compound access and egress arrangements



Milton Compound

1.1.10 Access and egress arrangements for the Milton compound are shown in Plate 1.4. Access and egress to/from the Milton compound would be via the lane adjacent to the Thames and Medway Canal in all phases.


Plate 1.4 Milton Compound access and egress arrangements



Northern Tunnel Entrance Compound and Station Road Compound

- 1.1.11 Access and egress arrangements for the Northern Tunnel Entrance and Station Road compounds are shown in Plate 1.5.
- 1.1.12 All HGV movements to both would be via Fort Road and Substation Road. HGVs travelling to and from the Station Road compound would use the haul road to travel through the Northern Tunnel Entrance compound to the Station Road compound. Staff would use Station Road to access/egress both Northern Tunnel Entrance Compound and Station Road Compound. Staff travelling to Northern Tunnel Entrance compound would use the haul road to travel through the Station Road compound to the Northern Tunnel Entrance compound.


Plate 1.5 Northern Tunnel Entrance Compound and Station Road Compound access and egress arrangements



Brentwood Road Compound and Brentwood Road Utility Hub

- 1.1.13 Access and egress arrangements for the Brentwood Road compound and Brentwood Road Utility Hub are shown in Plate 1.6.
- 1.1.14 Access and egress to/from both would be via Brentwood Road in all phases. This would require the relaxation of an existing HGV ban on Brentwood Road, south of the Orsett Cock junction. Project construction related HGVs would be allowed to use Brentwood Road to access the compound and ULHs but would not be allowed to travel further south on Brentwood Road.


Plate 1.6 Brentwood Road Compound, Hornsby Lane Utility Hub and Brentwood Road Utility Hub access and egress arrangements



Stanford Road Compound and Hornsby Land Utility Hub

1.1.15 Access and egress arrangements for the Stanford Road compound and Hornsby Lane Utility Hub are shown in Plate 1.7. In phase 1 access and egress for both for all vehicles would be via Hornsby Lane, which would be closed after that phase. In phases 2-11, the haul road between Brentwood Road and the Stanford Road compound would be available and HGVs would use a direct access onto the haul road and then Brentwood Road. Staff would continue to use Hornsby Lane throughout the entire construction programme.

Plate 1.7 Stanford Road Compound and Hornsby Lane Utility Hub access and egress arrangements



Long Lane Compound (a and b) and Long Lane Utility Hub

1.1.16 Access and egress arrangements for the Long Lane (a and b) and Long Lane Utility Hub are shown in Plate 1.8. Access and egress for the Long Lane compound (a and b) and Long Lane Utility Hub for all vehicles would be via Long Lane via Stanford Road for the entire construction programme.

Phase 1 - 11

Legend

Haul Road

Access/Egress - HGV & Staff

DR3.3 Order Limits

Main Works Construction Compounds

Utility Logistic Hubs

Long Lane Compound A

Long Lane Utility Hub

Plate 1.8 Long Lane (A&B) and Long Lane Utility Hub access and egress arrangements


Stifford Clays Road Compound West, Stifford Clays Road Compound East, Green Lane Utility Hub and Stifford Clays Road Utility Hub

- 1.1.17 Access and egress arrangements for the Stifford Clays Road compound West and Stifford Clays Road compound East and Green Lane Utility Hub and Stifford Clays Road Utility Hub are shown in Plate 1.9.
- 1.1.18 In phase 1 access and egress for all vehicles would be via Stifford Clays Road. In phases 2-11, after the haul road between Green Lane and Stifford Lane would be available, all traffic would switch to the haul road. Staff would be allowed to use Stifford Clays Road to access Stifford Clays Road compound West and Stifford Clays Road compound East for the entire construction programme.

Ref MLP TA 010/023

Contains Ordnance Survey data © Crown copyright and database right 2022 OS 100030649


Plate 1.9 Stifford Clays Road Compound West, Stifford Clays Road Compound East, Green Lane Utility Hub and Stifford Clays Road Utility Hub access and egress arrangements



Mardyke Compound

1.1.19 Access and egress arrangements for the Mardyke Compound are shown in Plate 1.10. The Mardyke Compound would not be in use until phase 2, and so access would not be required in phase 1. In phases 2-11, the haul road connecting the Stifford Clays Road Compound East and the M25 would be available, and all vehicles would use the haul road to access and egress the Mardyke Compound.


Plate 1.10 Mardyke Compound access and egress arrangements




Medebridge Compound, Medebridge Utility Hub and M25 Compound

- 1.1.20 Access and egress arrangements for the Medebridge Compound, Medebridge Utility Hub and M25 Compound are shown in Plate 1.11.
- 1.1.21 In phase 1 access and egress for Medebridge Compound and Medebridge Utility Hub, and M25 Compound would be via the B186 for all vehicles. In Phases 2 to 4, the haul road between Stifford Clays Road Compound East and the M25 would be available for use for HGVs. In phase 5 new slip roads on the M25 southbound and M25 northbound would open. Staff would have a choice as to whether to continue to use the B186 or to use the slip roads to access the M25. Supplier and Earthworks vehicles would use the new slip roads for access to both Medebridge Compound and M25 Compound.

Plate 1.11 Medebridge Compound, Medebridge Utility Hub and M25 Compound access and egress arrangements







Ockenden Road Compound

- 1.1.22 Access and egress arrangements for Ockenden Road Compound are shown in Plate 1.12.
- 1.1.23 In phases 1-3 access and egress to compound Ockenden Road Compound for all vehicles would be via Ockendon Road. Once the new slip roads on the M25 northbound have opened in phase 4, supplier HGVs would have to use the new slip roads. Staff would have the choice of whether to use the slip roads or continue to access via Ockendon Road, whilst earthworks HGVs could continue to use Ockenden Road to access the haul road.

Plate 1.12 Ockenden Road compound Access and Egress Arrangements






Warley Street Compound and Warley Street Utility Hub

- 1.1.24 Access and egress arrangements for the Warley Street Compound and Warley Street Utility Hub are shown in Plate 1.13.
- 1.1.25 Access and egress for Warley Street Compound and Warley Street Utility Hub would be via the B186 throughout the construction programme.


Plate 1.13 Warley Street Compound and Warley Street Utility Hub Access and Egress Arrangements



Beredens Lane Utility Hub and Folkes Lane Utility Hub

- 1.1.26 Access and egress arrangements for the Beredens Lane Utility Hub and Folkes Lane Utility Hub are shown in Plate 1.14.
- 1.1.27 Access and egress to the Beredens Lane Utility Hub would be via Beredens Lane throughout the construction programme. Access and egress to Folkes Lane Utility Hub would be via Folkes Lane throughout the construction programme.


Plate 1.14 Beredens Lane Utility Hub and Folkes Lane Utility Hub Access and Egress Arrangements



Stanford Road Utility Hub

- 1.1.28 Access and egress arrangements for the Stanford Road Utility Hub are shown in Plate 1.15.
- 1.1.29 Access and egress for the Stanford Road Utility Hub would be via the A1013 throughout the construction programme.


Plate 1.15 Stanford Road Utility Hub Access and Egress Arrangements



Muckingford Road Utility Hub and Low Street Lane Utility Hub

- 1.1.30 Access and egress arrangements for the Muckingford Road Utility Hub and Low Street Lane Utility Hub are shown in Plate 1.16.
- 1.1.31 Access and egress for Muckingford Road Utility Hub would be via Muckingford Road throughout the construction programme and access and egress for the Low Street Lane Utility Hub would be via Street Lane throughout the construction programme.


Plate 1.16 Muckingford Road Utility Hub and Low Street Lane Utility Hub Access and Egress Arrangements



Park Pale Lane Utility Hub

- 1.1.32 Access and egress arrangements for the Park Pale Lane Utility Hub are shown in Plate 1.17.
- 1.1.33 Access and egress for the Park Pale Lane Utility Hub would be via Park Pale throughout the construction programme.

Plate 1.17 Park Pale Lane Utility Hub Access and Egress Arrangements



1.2 Traffic Management Measures

- This section provides a description of each of the individual traffic management measures associated with the construction of the Project. For ease of reference, each element of Traffic Management has been allocated a unique identifying code (RTM01, RTM02 etc, where RNTM codes are Roads North Traffic Measures, RSTM codes are Roads South Traffic Measures and TUTM codes are (near) Tunnel Traffic Measures).
- 1.2.2 The following sections describe the different traffic management measures associated with the utility works and main construction works for the Project that are included in the traffic model. The figures are schematic in nature and show the general principle of the proposed traffic management. The locations shown are not precise.


Thurrock

A13 EB - Narrow Lane (RNTM24a)

- 1.2.3 This traffic management measure is required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the eastbound carriageway. The location of the traffic management measure is shown in Table 1.1.
- 1.2.4 The table also shows the schedule for this traffic management measure. In reality the measure would be in place between April 2029 and June 2029, a total of three months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between April 2029 and July 2029, a total of four months.

Table 1.1 RNTM24a - A13EB Narrow Lanes

Traffic measure:	A13EB (ID: RNTM24a)					
Location:	Orsett, Thurrock (N: 51.504143 E: 0.370146)					
Type:	Narrow lanes, 60mph					
Description:	Carry out nearby works					



	2025		2026			2027		2028		2029		9	2030
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11
	JFMAMJJA	SOND	JFMAM	JJASON	DJFN	AMJ J A	SOND	JFM	AMJ J ASON	DJFM	AMJJ	ASOND	J F M A M J J A S O N E
Actual													
Modelled													

A13WB - Narrow Lane (RNTM24b)

1.2.5 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the westbound carriageway. The location of the traffic management measure is shown in Table 1.2. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between December 2028 and February 2029, a total of three months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between December 2028 and March 2029, a total of four months.


Table 1.2 RNTM24b - A13WB Narrow Lane

Traffic measure:	A13WB (II	D: RNTM24	b)		
Location:	Orsett, Th	urrock (N: 5	1.503907 E: 0	.369804)	
Type:	Narrow lai	nes, 60mph			
Description:	Carry out	nearby work	(S		
Diker Street The street of th	SLEENER BLOCK	The state of the s	A TANK AND STATE OF THE PARTY O	The state of the s	Court Court
2025	2026	2027	2028	2029	2030
P1 P2 P		P6 P7		P9 P10	P11
J FMAMJ J AS OND J FMA	MJJASONDJFM	IAMJ J ASOND	JFMAMJJASON	DJFMAMJJASON	DJFMAMJJASOND
Actual Modelled					
INIOGEIIEG					

Rectory Road - Closure (RNTM20)

1.2.6 This traffic management measure would be required to carry out nearby bridge works. The traffic management would involve closing the southern section of Rectory Road. The location of the traffic management measure is shown in Table 1.3. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2028 and March 2029, a total of seven months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between December 2028 and March 2029, a total of four months.

Table 1.3 RNTM20 - Rectory Road Closure



Baker Street - Closure (RNTM38)

1.2.7 This traffic management measure would be required to carry out nearby works. The traffic management would involve closing the southern section of Baker Street. The location of the traffic management measure is shown in Table 1.4. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between February 2026 and November 2026, a total of 10 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and October 2026, a total of 8 months.

Table 1.4 RNTM38 – Baker Street Closure

	Table 1.4 RNTM38 – Baker Street Closure
Traffic measure:	Baker Street (ID: RNTM38)
Location:	Orsett, Thurrock (N: 51.502018 E: 0.355424)
Type:	Closure
Description:	Carry out nearby works. Construction traffic can use during the closure
State Charles Ro	Baker Streetung Road Streetun




	2025		2026			2027		2028		2029		9	2030
	P1	P2	P3	P4	P5	P6	P7	,	P8	P9	P10		P11
	JFMAMJJA	SOND	JFMAM	JJASON	DJFM	AMJJA	SOND	JFM	AMJ J ASON	DJFM	AMJ J	ASOND	J F M A M J J A S O N D
Actual													
Modelled													

Fen Lane/Green Lane - Closure (RNTM52)

1.2.8 This traffic management measure would be required to carry out the installation of temporary connections to the Mardyke compound. The traffic management would involve closing parts of Fen Lane and Green Lane. The location of the traffic management measure is shown in Table 1.5. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between March 2025 and November 2025, a total of nine months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and February 2026, a total of 14 months. Within this period, the modelling assumed that Green Lane only would be closed in construction phase 1, and Fen Lane only would be closed in phase 2.

Table	e 1.5 RNTM52 – Fen Lane/Green Lane Closure
Traffic measure:	Fen Lane/Green Lane (ID: RNTM52)
Location:	Orsett, Thurrock (N: 51.517324 E: 0.347803)
Type:	Closure (in sections)
Description:	Installation of temporary connections to the Mardyke compound. Note, Green Lane closed in P1, Fen Lane in P2
	Mardyke Compound



	2025			2026		2027		2028		2029		2030
	P1	P2	P3	P4	P5	P6	P7		P8	P9	P10	P11
	JFMAMJJA	SOND	JFMAN	JJASO	NDJFI	МАМЈЈА	SONDJ	JFM	AMJ J ASON	DJFN	AMJ J ASONE) J FMAMJ J ASOND
Actual												
Modelled												

Hornsby Lane – Permanent Closure (RNTM27)

1.2.9 This traffic management measure would be required to accommodate the new alignment and to carry out modifications to local utility networks. The permanent closure would be of the southern end of the north to south running section of Hornsby Lane. The location of the closure is shown in Table 1.6. The closure would take effect from the start of the construction programme.

Table 1.6 RNTM27 - Hornsby Lane Permanent Closure

Table '	1.6 RNTM27 – Hornsby Lane Permanent Closure
Traffic measure:	Hornsby Lane (ID: RNTM27)
Location:	Orsett, Thurrock (N: 51.496678 E: 0.36732)
Type:	Perm closure
Description:	Perm closure to new alignment & modifications to local utility networks

	2025		2026			2027			2028		2029	9	20	30
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SOND	JFMAN	JJASON	DJFN	AMJJA	SOND	JFM	AMJ J ASON	DJFN	IAMJ J	ASOND	JFMAMJ	JASOND
Estimate														
Modelled														

Medebridge Road – Lane Restriction (RNTM13)

1.2.10 This traffic management measure would be required to install traffic measures for construction vehicles. The traffic management would involve lane restrictions on Medebridge Road. The location of the traffic management measure is shown in Table 1.7. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between January 2025 and April 2025, a total of four months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.

Table 1.7 RNTM13 - Medebridge Road Lane Restriction

	S					
Traffic measure:	Medebridge Rd (ID: RNTM13)					
Location:	Chafford and North Stifford, Stifford Clays, Thurrock (N: 51.499759 E: 0.3131)					
Type:	Lane restrictions					
Description:	Install traffic measures for construction vehicles					
	Silver Cost Raid AB					



	2025		2	2026		2027			2028		202	9	2030
	P1	P2	P3	P4	P5	P6	P7	,	P8	P9	P10		P11
	JFMAMJJA	SOND	JFMAM	JJASONE	JFM	IAMJ J A	SOND	J F M	AMJJASON	DJFM	AMJ J	ASOND	JFMAMJJASOND
Estimate													
Modelled													

Orsett Cock Roundabout – Lane Restriction (RNTM15)

1.2.11 This traffic management measure would be required to carry out temporary modifications to local utility networks. The traffic management would involve lane restrictions at the Orsett Cock junction. The location of the traffic management measure is shown in Table 1.8. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place for one month in April 2026 and one month in May 2028, a total of two months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and May 2026, a total of three months. Under normal circumstances the short duration of the measure would mean that it would not be included in the traffic model but because this location would be sensitive to lane restrictions it has been included to understand the impacts.

Table 1	1.8 RNTM15 – Orsett Cock Roundabout Lane Restriction											
Traffic measure:	Orsett Cock Rbt (ID: RNTM15)											
Location:	Orsett, Thurrock (N: 51.506536 E: 0.37984)											
Type:	Lane restrictions											
Description:	Temporary modifications to local utility networks											
Daver Street												
2025	2026 2027 2028 2029 2030											
	P2 P3 P4 P5 P6 P7 P8 P9 P10 P11 NDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJ											
Estimate J F M A M J J A S O	VDJ FIMAMJ J AS OND J F MAMJ J AS OND J F MAMJ J AS OND J F MAMJ J AS OND											
Modelled												

Muckingford Road – Contraflow (RNTM01)


1.2.12 This traffic management measure would be required to carry out nearby works and modifications to local utility networks. The traffic management would involve a contraflow system on Muckingford Road. The length of road affected is 2,000m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.9, and the locations where the contraflow is represented in the model in Phase 3 and Phase 4 is also shown. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between March 2026 and August 2025, a total of six months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and October 2026, a total of eight months.

Traffic measure:	Muckingford Rd (ID: RNTM01)
Location:	East Tilbury, Thurrock (N: 51.48237 E: 0.39384301)
Type:	Contraflow (300m sections)
Description:	Carry out nearby works & modifications to local utility networks
Wokington (Card Land Company Cond Cond Cond Cond Cond Cond Cond Cond	Phase 3 and Phase 4 Phase 4 and Phase 4 Phase 4 and Phase 4 Phase 5 and Phase 5 and Phase 4 Phase 5 and Pha
2025	2026 2027 2028 2029 2030
P1	P2 P3 P4 P5 P6 P7 P8 P9 P10 P11

A1013 - Contraflow (RNTM23)


1.2.13 This traffic management measure would be required to carry out nearby works and modifications to local utility networks. The traffic management would involve a contraflow system on the A1013. The length of road affected is 2,400m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.10, and the locations where the contraflow is represented in the model in Phase 4 and Phase 5 is also shown. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between July 2026 and February 2026, a total of eight months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between June 2026 and March 2027, a total of 10 months.

Table 1.10 RNTM23 - A1013 Contraflow



Marshfoot Road/Chadwell Hill/Brentwood Road – Contraflow (RNTM05)

1.2.14 This traffic management measure would be required to carry out the installation of new electricity network for the Brentwood Road, Stanford Road, Long Lane (A&B), Stifford Clavs Road (West and East) and the Mardyke compounds. The traffic management would involve a contraflow system on Marshfoot Road. Chadwell Hill and Brentwood Road. The length of road affected would be 2,300m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.11, and the locations where the contraflow is represented in the model in Phase 1 and Phase 2 is also shown. The table also shows the schedule for this traffic management measure. The measure is 12 months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and February 2026, a total of 13 months.



Brentwood Road - Contraflow (RNTM12)

1.2.15 This traffic management measure would be required to carry out modifications to local utility networks and installation of temporary compound connections. The traffic management would involve a contraflow system on Brentwood Road. The length of road affected is 700m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.12, and the location where the contraflow is represented in the model in Phase 1 is also shown. The table also shows the schedule for this traffic management measure. The measure is six months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.

	ble 1.12 RNTM12 – Brentwood Road Contraflow										
Traffic measure:	Brentwood Rd (ID: RNTM12)										
Location:	Chadwell St Mary, Orsett, Thurrock (N: 51.502079 E: 0.381802)										
Type:	Contraflow (300m sections)										
Description:	Modifications to local utility networks & installation of temporary compound connections										
Stanfor Com											
2025	2026 2027 2028 2029 2030										
P1 P	<u>' , , , , , , , , , , , , , , , , , , ,</u>										
JFMAMJJASON	J FMAMJ J ASOND J FMAMJ J ASOND J FMAMJ J ASOND J FMAMJ J ASOND J FMAMJ J ASON										
Estimate											
Modelled											

High Road - Contraflow (RNTM41)

- 1.2.16 This traffic management measure would be required to carry out modifications to local utility networks and installation of temporary connections to the Stifford Clays Road East and West compounds. The traffic management would involve a contraflow system on High Road. The length of road affected is 857m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.13, and the location where the contraflow is represented in the model in Phase 1 is also shown.
- 1.2.17 The table also shows the schedule for this traffic management measure. The measure is 6 months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.

Table 1.13 RNTM41 – High Road Contraflow

Traffic measure:	High Road (ID: RNTM41)
Location:	Orsett, Thurrock (N: 51.5095 E: 0.358679)
Type:	Contraflow (300m sections)
Description:	Modifications to local utility networks & installation of temporary connections to the Stifford Clays Road (East and West) compounds



	2025				2026		2027			2028		2029	9	2030
		P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11
		JFMAMJJA	SOND	JFMAN	JJASON	DJFN	AMJJA	SOND	JFM	AMJJASON	DJFN	IAMJ J	ASOND	JFMAMJJASON
Es	timate													
Mo	odelled													

Stifford Clays Road – Contraflow (RNTM43)

1.2.18 This traffic management measure would be required to carry out modifications to local utility networks and installation of temporary connections to the Stifford Clays Road (East and West) compounds. The traffic management would involve a contraflow system on Stifford Clays Road. The length of road affected would be 1,000m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.14, and the location where the contraflow is represented in the model in Phase is also shown. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between January 2025 and April 2025, a total of four months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.


Table 1.14 RNTM43 - Stifford Clays Road Contraflow

l able 1	.14 RNTM43 – Stifford Clays Road Contraflow
Traffic measure:	Stifford Clays Rd (ID: RNTM43)
Location:	Orsett, Thurrock (N: 51.507894 E: 0.345813)
Type:	Contraflow (300m sections)
Description:	Modifications to local utility networks & installation of temporary connections to the Stifford Clays Road (East and West) compounds
White Made of the Control of the Con	Clays Road Compound East Stifford Clays Road Clays Road Clays Road Clays Road Clays Road Clays Road Utility Hub
J F M A M J J A S O N D J F M	2026 2027 2028 2029 2030 P3 P4 P5 P6 P7 P8 P9 P10 P11 AMJ J AS OND J FMAMJ J AS O
Modelled Modelled	

Baker Street - Contraflow (RNTM80)

- 1.2.19 This traffic management measure would be required to carry out modifications to local utility networks. The traffic management would involve a contraflow system on Baker Street. The length of road affected would be approximately 350m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.15, and the locations where the contraflow is represented in the model in Phase 1 and Phase 2 is also shown.
- 1.2.20 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place for two months between January 2025 and February 2025 and five months between July 2025 and November 2025, a total of seven months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months. While the measure would be in place for half of Phase 2 it has not been included in the traffic model as it would be an intermittent traffic measure for road crossings opposed to one that is in place for the whole 3-month period.

Table 1.15 RNTM80 - Baker Street Contraflow




Love Lane/ Princess Margaret Road/ Station Road - Contraflow (TUTM11)

- 1.2.21 This traffic management measure would be required to carry out the installation of temporary connections to the northern tunnel entrance compound. The traffic management would involve a contraflow system on Love Lane, Princess Margaret Road and Station Road. The length of road affected would be 500m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.16, and the location where the contraflow is represented in the model in Phase 3 is also shown.
- 1.2.22 The table also shows the schedule for this traffic management measure. The measure would be for two months and is planned to occur one year into the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and May 2026, a total of three months.

Table 1.16 TUTM11 - Love Lane/ Princess Margaret Road/ Station Road Contraflow

	entrance compound
Description:	Installation of temporary connections to the northern tunnel
Type:	Contraflow (300m sections)
Location:	East Tilbury, Thurrock (N: 51.473284 E: 0.417723)
Traffic measure:	Love Lane/Princess Margaret Rd/Station Rd (ID: TUTM11)



Modelled

Muckingford Road - Crossing Point (RNTM02)

1.2.23 This traffic management measure would be required to allow construction vehicles to cross Muckingford Road. The traffic management would involve a crossing point on Muckingford Road. The location of the traffic management measure is shown in Table 1.17. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and August 2026, a total of 12 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and October 2026, a total of 14 months.

Table 1.17 RNTM02 - Muckingford Road Crossing Point

	: 1.17 KN TWOZ - WICKINGTOTO ROAD Crossing Point
Traffic measure:	Muckingford Rd (ID: RNTM02)
Location:	East Tilbury, Thurrock (N: 51.483906 E: 0.405341)
Type:	Crossing Point
Description:	Allow construction vehicles to cross
The state of the s	RNTM02 Haul Road Listerd Lis
2025 P1 P2 J FMAMJ J AS OND Actual Modelled	2026 2027 2028 2029 2030 P3 P4 P5 P6 P7 P8 P9 P10 P11 J FMAMJ J ASOND J FMAMJ J ASO

Brentwood Road - Crossing Point (RNTM11)

1.2.24 This traffic management measure would be required to allow construction vehicles to cross Brentwood Road. The traffic management would involve a crossing point on Brentwood Road. The location of the traffic management measure is shown in Table 1.18. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and October 2027, a total of 26 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and August 2027, a total of 24 months.

Table 1.18 RNTM11 - Brentwood Road Crossing Point

	c 1.10 Kittimiti – Bichtwood Road Olossing i oliit
Traffic measure:	Brentwood Rd (ID: RNTM11)
Location:	Chadwell St Mary, Orsett, Thurrock (N: 51.497906 E: 0.380537)
Type:	Crossing Point
Description:	Allow construction vehicles to cross
Congress of the Congress of th	RNTM11 Haul Road Single State
2025 P1 P2	2026 2027 2028 2029 2030 P3 P4 P5 P6 P7 P8 P9 P10 P11
	J FMAMJ J AS OND
Modelled	

Rectory Road - Crossing Point (RNTM19)

1.2.25 This traffic management measure would be required to allow construction vehicles to cross Rectory Road. The traffic management would involve a crossing point on Rectory Road. The location of the traffic management measure is shown in Table 1.19. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and March 2029, a total of 43 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and March 2029, a total of 43 months.

Table 1.19 RNTM19 - Rectory Road Crossing Point

	l					oau Cios						
Traffic measure:	Rector	ry Rd (ID:	RNTM	119)								
Location:	Orsett	Orsett, Thurrock (N: 51.506847 E: 0.372032)										
Type:	Crossi	Crossing Point										
Description:	Allow	construction	on veh	icles to	cross							
Baker Street Hotel Road School Lane Stantor & Road Stantor & Road Stantor & Road Orsell Columns Orsell Columns Orsell Columns Orsell Columns												
2025		2026		2027		2028		029	2030			
P1		P3 P4	P5	P6	P7	P8	P9 P1		P11			
Actual	SONDJF	MAMJJASO	NDJFM	AMJ J AS	ONDJF	MAMJ J ASON	DJFMAM	JASOND	J FMAMJ J ASONE			
Modelled												

Baker Street - Crossing Point (RNTM39)

1.2.26 This traffic management measure would be required to allow construction vehicles to cross Baker Street. The traffic management would involve a crossing point on Baker Street. The location of the traffic management measure is shown in Table 1.20. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and July 2029, a total of 47 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and July 2029, a total of 47 months.


Table 1.20 RNTM39 - Baker Street Crossing Point

Traffic measure:	Baker Street (ID: RNTM39)										
Location:	Orsett, Thurrock (N: 51.503529 E: 0.354851)										
Type:											
Description:	Allow construction vehicles to cross										
Account to the same of the sam	THE TOTAL STATE TO SERVICE TO SER										
2025 2026	2027 2028 2029 2030										
P1 P2 P3 P4											
Actual Actual	SOND J FMAMJ J ASOND J FMAMJ J ASOND J FMAMJ J ASOND J FMAMJ J ASOND										
Modelled											

Stifford Clays Road – Crossing Point (RNTM48)

1.2.27 This traffic management measure would be required to allow construction vehicles to cross Stifford Clays Road. The traffic management would involve a crossing point on Stifford Clays Road. The location of the traffic management measure is shown in Table 1.21. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and December 2027, a total of 28 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and March 2028, a total of 31 months.


Table 1.21 RNTM48 - Stifford Clays Road Crossing Point



Green Lane - Crossing Point (RNTM51)

1.2.28 This traffic management measure would be required to allow construction vehicles to cross Green Lane. The traffic management would involve a crossing point on Green Lane. The location of the traffic management measure is shown in Table 1.22. The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and March 2030, a total of 55 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and December 2030, a total of 64 months.


Table 1.22 RNTM51 - Green Lane Crossing Point



B186 North Road – Crossing Point (RNTM54)

- 1.2.29 This traffic management measure would be required to allow construction vehicles to cross the B186. The traffic management would involve a crossing point on the B186 North Road. The location of the traffic management measure is shown in Table 1.23.
- 1.2.30 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and June 2028, a total of 34 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and March 2028, a total of 31 months.


Table 1.23 RNTM54 – B186 North Road Crossing Point



Baker Street - Crossing Point (RNTM107)

- 1.2.31 This traffic management measure would be required to allow construction vehicles to cross Baker Street. The traffic management would involve a crossing point on Baker Street. The location of the traffic management measure is shown in Table 1.24.
- 1.2.32 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between November 2026 and March 2029, a total of 29 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between November 2026 and March 2029, matching reality.

Table 1.24 RNTM107 - Baker Street Crossing Point



A1013 – Crossing Point (RNTM108)

- 1.2.33 This traffic management measure would be required to allow construction vehicles to cross the A1013. The traffic management would involve a crossing point on the A1013. The location of the traffic management measure is shown in Table 1.25.
- 1.2.34 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between November 2026 and March 2029, a total of 29 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between November 2026 and March 2029, matching reality.

Table 1.25 RNTM108 - A1030 Crossing Point

1 4.5	ie 1.25 Nit i Wildo - A 1030 Glossing i Onit
Traffic measure:	A1013 (ID: RNTM108)
Location:	Chadwell St Mary, Thurrock (N: 51.4986571 E:0.3574837)
Type:	Crossing Point
Description:	Allow construction vehicles to cross
Stifford Clays Road Compound West Stifford Clays Road Utility Hub Long Lane Compound B Long Lane Utility Hub	Long Lane Compound A Stanford Road Compound Brentwood Road Compound Homsby Lane Utility Hub
P1 P2 P3 J FMAMJ J AS OND J FMA Actual Modelled	2026

HGV bans

- 1.2.35 Project HGV bans are planned on Rectory Road from School Lane to Prince Charles Avenue, on School Lane from Mill Lane to Rectory Road, on the B188 High Road from Mill Lane to Rectory Road, and on Prince Charles Avenue from Rectory Road to the A128 Brentwood Road.
- An existing 7.5 tonne ban at the north end of Brentwood Road would be moved south by 950m to provide access to the Brentwood Road compound. This change would be applied throughout the construction period. South of the Brentwood Road compound, the HGV ban would remain in place. An existing 7.5 tonne ban on Stifford Clays Road would also be removed, but only in phase 1, effectively moving the HGV ban in this area east by 3km to provide access to the Stifford Clays Road (East and West) compounds. When the Veolia Track is introduced in phase 2, this becomes the access point to those compounds thus the 7.5 tonne ban can be reinstated. Plate 1.18 illustrates the location of the Project HGV bans and the changes of existing 7.5 tonne bans.

LTC HGV ban Mardyke HGV ban lifted Compound HGV ban lifted for phase 1 only Main Works Construction Compounds Prince Charles Utility Logistic Hubs Avenue B188 High Road Stifford Clays Road Compound Stanford Road East School Ln Utility Hub Green Lane **Rectory Road** Utility Hub Stifford Clays Road Compound Stifford West Clays Road Utility Hub Stifford Clays Road North end of Long Lane Brentwood Long Lane **Brentwood Road** Road Compound B Compound A Compound Stanford Road Compound Hornsby Lane Utility Hub Brentwood Road **Utility Hub** Utility Hub

Plate 1.18 Changes to HGV restrictions in Thurrock

Note that School Road is not in the LTAM.

Thurrock / Havering

B186 - Contraflow (RNTM56)

- 1.2.37 This traffic management measure would be required to carry out the installation of temporary connections to the Medebridge and M25 compounds. The traffic management would involve a contraflow system on the B186. The length of road affected would be 2,000m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.26, and the locations where the contraflow is represented in the model in Phase 1 and Phase 2 is also shown.
- 1.2.38 The table also shows the schedule for this traffic management measure. The measure is 12 months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and February 2026, a total of 14 months.

Table 1.26 RNTM56 - B186 Contraflow

Traffic measure:	B186 (ID: RNTM56)
Location:	Ockendon, Upminster, Thurrock, Havering (N: 51.538637 E: 0.297387)
Type:	Contraflow (300m sections)
Description:	Installation of temporary connections to the Medebridge and M25 compounds. Utilities.



	2025		2	2026		2027			2028		2029	9	2030	
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SOND	JFMAM	JJASON	DJFN	1AMJJA	SOND	JFM	AMJ J ASON	DJFM	IAMJ J	ASOND	JFMAMJJAS	OND
Estimate														
Modelled														

Havering

M25 southbound - Narrow Lanes (RNTM61)

- 1.2.39 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the southbound carriageway. The location of the traffic management measure is shown in Table 1.27.
- 1.2.40 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between February 2026 and August 2026, a total of seven months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and October 2026, a total of eight months.

Table 1.27 RNTM61 - M25 SB Narrow Lanes

Traffic measure:	M25SB ((ID: RNTM6)		
Location:	Upminst	er, Havering	(N: 51.54526	64 E: 0.282985)	
Type:	Narrow I	anes, 60mpl	1		
Description:	Construc	ction access	works		
The state of the s	D co-frage	M. Rosa D. Salar J. Market	No Ocke	orth	London Eusox
	2026	2027	2028	2029	2030
2025		T I			
P1 P2	P3 P4 P5	P6 P7		P9 P10	P11
	P3 P4 P5				


M25 NB - Narrow Lanes (RNTM62)

1.2.41 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the northbound carriageway. The location of the traffic management measure is shown in Table 1.28.

1.2.42 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between February 2026 and August 2026, a total of seven months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and October 2026, a total of eight months.

Table 1.28 RNTM62 - M25 NB Narrow Lanes

Traffic measure:	M25NB (ID: RNTM62)
Location:	Upminster, Havering (N: 51.544796 E: 0.282549)
Type:	Narrow lanes, 60mph
Description:	Construction access works




	2025		2	2026		2027			2028		2029	9	2030
	P1	P2	P3	P4	P5	P6	P7	,	P8	P9	P10		P11
	JFMAMJJA	SOND	JFMAM	JJASONI	DJFM	AMJJA	SOND	JFM	AMJ J ASON	DJFN	AMJJ	ASOND	J FMAMJ J ASOND
Actual													
Modelled													

M25 southbound - Narrow Lanes (RNTM64)

- 1.2.43 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the southbound carriageway. The location of the traffic management measure is shown in Table 1.29.
- 1.2.44 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place for 41 months from 2026 and to 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and July 2029, a total of 41 months.

Table 1.29 RNTM64 - M25 SB Narrow Lane

Traffic measure:	M25SB (ID: RNTM64)
Location:	Cranham, Upminster, Havering (N: 51.552744 E: 0.287288)
Type:	Narrow lanes, 60mph
Description:	Carry out nearby works



	2025		2026			2027			2028		2029		2030	
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SONDJ	JFMAM	JJASON	DJFN	AMJJA	SOND	JFM	AMJ J ASON	DJFM	AMJJ	ASOND	JFMAMJJASC	DNC
Estimate														
Modelled														

M25 northbound – Narrow Lanes (RNTM65)

- 1.2.45 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve introducing narrow lanes and a 60mph maximum speed limit on the northbound carriageway. The location of the traffic management measure is shown in Table 1.30.
- 1.2.46 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between January 2027 and May 2029, a total of 29 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between November 2026 and July 2029, a total of 33 months.

Table '	1.30 RNTM65 – M25 NB Narrow Lanes
Traffic measure:	M25NB (ID: RNTM65)
Location:	Cranham, Upminster, Havering (N: 51.552582 E: 0.286768)
Type:	Narrow lanes, 60mph
Description:	Carry out nearby works
Com Park Com Ford Com Park Com Ford Com Fo	LITE TOP OF THE PARTY OF THE PA

1		11	Ê	Here on a	Mcar		Copenson for	72	V	Ocken don	Landon		-14		
		2025		2	2026		2027			2028		202	9	2030	
		P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
		JFMAMJJA	SOND	JFMAM	JJASO	NDJFM	AMJJA	SOND	JFM	AMJJASON	DJFM	AMJ J	ASOND	JFMAMJJASO) N D
A	ctual														
Mod	lelled														

Ockendon Road - Closure (RNTM58)

- 1.2.47 This traffic management measure would be required to carry out nearby bridge works, works to facilitate an earthworks logistics route and to carry out modifications to local utility networks. The traffic management would involve closing a section of Ockendon Road. The location of the traffic management measure is shown in Table 1.31.
- 1.2.48 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between August 2026 and February 2028, a total of 19 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between June 2026 and March 2028, a total of 22 months.

Table 1.31 RNTM58 - Ockendon Road Closure

Traffic measure:	Ockendon Rd (ID: RNTM58)
Location:	Upminster, Havering (N: 51.542384 E: 0.28061)
Type:	Closure
Description:	Bridge works & earthworks logistics route & modifications to local utility networks




	2025		2	2026		2027			2028		2029	9	2030	
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SOND	JFMAM	JJASON	DJFM	IAMJJA	SOND	JFM	AMJ J ASON	DJFN	AMJJ	ASOND	JFMAMJJASON	ΙD
Actual														
Modelled														

Ockendon Road - Contraflow (RNTM60)

- 1.2.49 This traffic management measure would be required to carry out nearby works and to carry out modifications to local utility networks and the installation of temporary connections to the Ockendon Road compound. The traffic management involves a contraflow system on Ockendon Road. The length of road affected is 200m. The location of the traffic management measure is shown in Table 1.32
- 1.2.50 The table also shows the schedule for this traffic management measure. The measure is planned to occur once at the start of the construction programme for six months, and then again in the middle of the construction programme for six months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place in Phase 1 between January 2025 and August 2026 (a total of eight months). The second instance of the traffic measure in the middle of the construction programme occurs at a similar time to the Ockendon Road closure (RNTM58), for this reason it is not represented in the traffic model.

Table 1.32 RNTM60 – Ockendon Road Contraflow



St Marys Lane – Contraflow (RNTM68)


- 1.2.51 This traffic management measure would be required to carry out nearby works and to carry out modifications to local utility networks. The traffic management would involve a contraflow system on St Marys Lane. The length of road affected is approximately 650m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.33.
- 1.2.52 The table also shows the schedule for this traffic management measure. The measure is 9 months in duration and is planned to occur early in the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and May 2026, a total of nine months.

	Table 1.33 RNTM68 – St Marys Lane Contraflow
Traffic measure:	St Marys Lane (ID: RNTM68)
Location:	Upminster, Havering (N: 51.559494 E: 0.286638)
Type:	Contraflow
Description:	Carry out nearby works & modifications to local utility networks
Fedulis Gardens Kings Fedulis Gardens Kings Recibed Barrier Brought Manbergula Barr	Action of a delication of the control of the contro
2025 P1	2026 2027 2028 2029 2030 P2 P3 P4 P5 P6 P7 P8 P9 P10 P11
J F M A M J J A S Estimate Modelled	ONDJ FMAMJ JASOND J

Ockendon Road - Crossing Point (RNTM57)

- 1.2.53 This traffic management measure would be required to allow construction vehicles to cross Ockendon Road. The traffic management would involve a crossing point on Ockendon Road. The location of the traffic management measure is shown in Table 1.34.
- 1.2.54 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and March 2030, a total of 55 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and July 2029, a total of 47 months.


Table 1.34 RNTM57 – Ockendon Road Crossing Point



St Marys Lane - Crossing Point (RNTM66)

- 1.2.55 This traffic management measure would be required to allow construction vehicles to cross St Marys Lane immediately to the east of the M25. The traffic management would involve a crossing point on St Mary Lane. The location of the traffic management measure is shown in Table 1.35.
- 1.2.56 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and March 2030, a total of 55 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and July 2029, a total of 47 months.


Table 1.35 RNTM66 – St Marys Lane Crossing Point



St Marys Lane - Crossing Point (RNTM67)

- 1.2.57 This traffic management measure would be required to allow construction vehicles to cross St Marys Lane immediately to the west of the M25. The traffic management would involve a crossing point on St Mary Lane. The location of the traffic management measure is shown in Table 1.36.
- 1.2.58 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and March 2030, a total of 55 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and July 2030, a total of 47 months.

Table 1.36 RNTM67 – St Marys Lane Crossing Point



Havering / Brentwood

A127 – Narrow Lanes (RNTM74)

- 1.2.59 This traffic management measure would be required to carry out nearby construction works and to carry out modifications to local utility networks. The traffic management would involve introducing narrow lanes and a 50mph maximum speed limit on the A127. The location of the traffic management measure is shown in Table 1.37.
- 1.2.60 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between March 2026 and November 2028, a total of 33 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and November 2028, a total of 33 months.


	Table 1.37 RNTM74 – A127 Narrow Lane
Traffic measure:	A127 (ID: RNTM74)
Location:	Cranham, Warley, Havering, Brentwood (N: 51.57272 E: 0.286898)
Type:	Narrow lanes, 50mph
Description:	Carry out nearby works & modifications to local utility networks
Severn Drive Severn Drive Severn Drive Severn Drive Cryg Primary Cryg C	Codham Hall Woodlands School School Southend Arterial Road Church S EB80

	2025		2	2026		2027			2028		2029	9	2030
	P1	P2	P3	P4	P5	P6	P7	•	P8	P9	P10		P11
	JFMAMJJA	SOND	JFMAM	JJASON	DJFM	AMJJA	SOND	J F M	AMJJASON	DJFM	AMJ J	ASOND	JFMAMJJASONE
Estimate													
Modelled													

M25 - Narrow Lanes (RNTM105)

1.2.61 This traffic management measure would be required to carry out nearby construction works and to carry out modifications to local utility networks. The traffic management would involve introducing narrow lanes and a 50mph maximum speed limit on the M25. The location of the traffic management measure is shown in Table 1.37. In reality the measure is planned to be in place from September 2027 to March 2029, a period of 19 months. In order to fit with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2027 to March 2029, matching reality.

Table 1.38 RNTM105- M25 Narrow Lanes




Gravesham

A2 - Narrow Lane (RSTM15)

- 1.2.62 This traffic management measure would be required to carry out nearby construction works and to carry out modifications to local utility networks. The traffic management would involve introducing narrow lanes and a 50mph maximum speed limit on the A2. The location of the traffic management measure is shown in Table 1.39.
- 1.2.63 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between June 2027 and April 2029, a total of 23 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between April 2027 and March 2029, a total of 24 months.

Table 1.39 RSTM15 - A2 Narrow Lanes



Brewers Road - Closure (RSTM25)

- 1.2.64 This traffic management measure would be required to carry out nearby bridge works and to carry out modifications to local utility networks. The traffic management would involve closing the southern section of Brewers Road. The location of the traffic management measure is shown in Table 1.40.
- 1.2.65 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between May 2027 and November 2028, a total of 19 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between April 2027 and November 2028, a total of 20 months.

Table 1.40 RSTM25 - Brewers Road Closure

-		DIE 1.40		T1 405\							
Traffic measure:	Brewe	ers Road (ID: RS	1M25)							
Location:	Shorn	horne, Cobham and Luddesdown, Gravesham (N: 51.400024 E: 0.416262)									
Type:	Closu	losure									
Description:	Bridge	e works &	modifi	cations	to local	utility netw	orks				
Wanno Steel		Gabian Hall				Watting Street	g et a Road	Pale Park	Wallin Market		
		2026		2027		2028	2029	9			
2025									2030		
P1	P2	P3 P4	P5	P6	P7	P8	P9 P10		P11 JFMAMJJASON		

A2 Gravesend East junction – Lane Restriction (RSTM02)

- 1.2.66 This traffic management measure would be required to carry out nearby construction works and to carry out modifications to local utility networks. The traffic management would involve lane restrictions on the northern part of the A2 Gravesend East junction to reduce the A2 eastbound off-slip from two lanes to one lane. The location of the traffic management measure is shown in Table 1.41.
- 1.2.67 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between January 2025 and September 2025, a total of nine months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.


Table 1.41 RSTM02 - Gravesend East junction Lane Restriction

	1.41 K31WIUZ - GI	avesena Last	janotion i	-and Nestric								
Traffic measure:	Gravesend East jund	ction (North) (ID	: RSTM02)									
Location:	Shorne, Cobham and	Shorne, Cobham and Luddesdown, Gravesham (N: 51.409032 E: 0.382895)										
Type:	Lane restrictions	_ane restrictions										
Description:	Carry out nearby wo	Carry out nearby works & modifications to local utility networks										
2025 2026 2027 2028 2029 2030												
2025	2026	2027	2028	2029	2030							
P1	P2 P3 P4 P5	P6 P7	P8	P9 P10	P11							
J F M A M J J AS	SONDJFMAMJJASONDJF	MAMJJASONDJF	MAMJJASON	DJFMAMJJASON	IDJ FMAMJ J ASOND							
Modelled												

A2 Gravesend East junction – Lane Restriction (RSTM03)

- 1.2.68 This traffic management measure would be required to carry out nearby construction works. The traffic management would involve lane restrictions on the southern part of the A2 Gravesend East junction. The changes involve the A2 westbound on-slip hard shoulder closed, a narrow lane in place with a reduced speed to 50mph and a corresponding reduction in capacity of 20%. The location of the traffic management measure is shown in Table 1.42.
- 1.2.69 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between February 2025 and March 2026 and between July 2029 and September 2029, a total of 14 months. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and February 2026, a total of 14 months. The second three-month period that the measure is in place between July 2029 and September 2029 is not included in the model.

Table 1.42 RSTM03 – Gravesend East junction Lane Restriction



Valley Drive – Contraflow (RSTM09)

- 1.2.70 This traffic management measure would be required to carry out modifications to local utility networks. The traffic management would involve a contraflow system on Valley Drive. The length of road affected is 200m. The location of the traffic management measure is shown in Table 1.43.
- 1.2.71 The table also shows the schedule for this traffic management measure. The measure is six months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.

Table 1.4	3 RSTM09 – Valley Drive Contraflow
Traffic measure:	Valley Drive (ID: RSTM09)
Location:	Singlewell, Gravesham (N: 51.409518 E: 0.387536)
Type:	Contraflow
Description:	Modifications to local utility networks
Cauca Forg	NAME OF THE PARTY

	2025		2	2026		2027			2028		2029	9	2030	
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SONDJ	FMAM	JJASO	NDJFM	AMJJA	SOND	JFM	AMJ J ASON	DJFN	AMJJ	ASOND	JFMAMJJA	SOND
Estimate														
Modelled														

Brewers Road & Park Pale – Contraflow (RSTM28)

- 1.2.72 This traffic management measure would be required to carry out modifications to local utility networks. The traffic management would involve a contraflow system on Brewers Road and Park Pale. The length of road affected is approximately 200m. The location of the traffic management measure is shown in Table 1.44.
- 1.2.73 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between November 2025 and April 2026, a total of six months, 4 weeks of which would be on Brewers Road and the remainder on Park Pale. Park Pale is not in the traffic model, so the four-week period on Brewers Road is the only period that needs to be represented in the traffic model. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between March 2026 and May 2026, a total of three months.

Table 1.44 RSTM28 – Brewers Road & Park Pale Contraflow


	Die 1.44 RSTM26 – Brewers Road & Park Pale Contrallow								
Traffic measure:	Brewers Road & Park Pale (ID: RSTM28)								
Location:	Shorne, Cobham and Luddesdown, Gravesham (N: 51.402756 E: 0.420466)								
Type:	Contraflow								
Description:	Modifications to local utility networks								
WALLING STEED	Walling Street Walling Street Walling Street Cobbins Hall								
2025	2026 2027 2028 2029 2030								
P1	P2 P3 P4 P5 P6 P7 P8 P9 P10 P11								
Actual Modelled	SOND J FMAMJ J ASOND								

Halfpence Lane – Contraflow (RSTM24)

- 1.2.74 This traffic management measure would be required to carry out modifications to local utility networks. The traffic management would involve a contraflow system on Halfpence Lane. The length of road affected is 1,200m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.45.
- 1.2.75 The table also shows the schedule for this traffic management measure. The measure is 6 months in duration and is planned to occur at the start of the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between January 2025 and August 2025, a total of eight months.

Table 1.45 RSTM24 – Halfpence Lane Contraflow

	Table 1.43 KST Wi24 - Hallpelice Lane Contrallow
Traffic measure:	Halfpence Lane (ID: RSTM24)
Location:	Shorne, Cobham and Luddesdown, Gravesham (N: 51.399213 E: 0.411602)
Type:	Contraflow (300m sections)
Description:	Modifications to local utility networks
Church Rosu	Shome Wood Country Park Count




A226 – Contraflow (TUTM02)

- 1.2.76 This traffic management measure would be required to carry out modifications to local utility networks. The traffic management would involve a contraflow system on the A226. The length of road affected is 1,600m but the contraflow section itself would be no more than 300m long at a time. The location of the traffic management measure is shown in Table 1.46 and the locations where the contraflow is represented in the model in Phase 2 and Phase 3 is also shown.
- 1.2.77 The table also shows the schedule for this traffic management measure. The measure is nine months in duration and is planned to occur early in the construction programme. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and May 2026, a total of nine months.

Table 1.46 TUTM02 - A226 Contraflow

Traffic measure:	A226 (ID: TUTM02)
Location:	Chalk, Westcourt, Gravesham (N: 51.426688 E: 0.416842)
Type:	Contraflow (300m sections)
Description:	Modifications to local utility networks




	2025		2	2026		2027			2028		2029	9	2030	
	P1	P2	P3	P4	P5	P6	P7	7	P8	P9	P10		P11	
	JFMAMJJA	SOND	JFMAM	JJASON	IDJ FM	AMJ J A	SOND	JFM	AMJJASON	DJFM	AMJJ	ASOND	JFMAMJJASC	DNC
Estimate														
Modelled														

Thong Lane – Crossing Point (RSTM33)

- 1.2.78 This traffic management measure would be required to allow construction vehicles to cross Thong Lane south of Vigilant Way. The traffic management would involve a crossing point on Thong Lane. The location of the traffic management measure is shown in Table 1.47.
- 1.2.79 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place between September 2025 and December 2027, a total of 28 months. From October 2026 the crossing point is moved to coincide with the temporary realignment of the road (RSTM39). In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between September 2025 and August 2027, a total of 24 months.

Table 1.47 RSTM33 - Thong Lane Crossing Point



HGV bans

1.2.80 An HGV ban for all Lower Thames Crossing HGVs would be in place on Brewers Road (north of Park Pale), The Ridgeway and Peartree Lane. There would also be a ban on project HGVs using The Street, Castle Lane and Lower Higham Road. Only the small number of HGVs needed for the utility works on Halfpence lane would be allowed to use Halfpence Lane. Plate 1.19 illustrates the location of these Project HGV bans.

LTC HGV ban Castle ower Highham Road Lane Main Works Construction Compounds A226 Gravesend Road Compound Utility Logistic Hubs Entrance Shornelfield Road Utility Hub A2 West Utility Hub A2 East Utility Hub **Brewers Road** Marling Cross Compound A2 Compound Park Pale Lane **Utility Hub** The Street

Plate 1.19 Changes to HGV restrictions in Gravesham


1.3 Network changes

Switchovers to new permanent alignment

Muckingford Road - Switchover (RNTM81)

- 1.3.1 This switchover would involve the closure of an existing section of Muckingford Road and the opening of a new permanent alignment of the road as shown in Table 1.48.
- 1.3.2 The table also shows when the switchover is planned to occur in the programme. In reality the switchover is planned to be in place from August 2026. In order to fit in with the construction traffic model phases the modelling has assumed that this switchover would be in place from November 2026, a difference of two months.


Table 1.48 RNTM81 – Muckingford Road Switchover



Brentwood Road – Switchover (RNTM83)

- 1.3.3 This switchover would involve the closure of an existing section of Brentwood and the opening of a new permanent alignment of the road as shown in Table 1.49.
- 1.3.4 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from October 2027. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from September 2027, a difference of one month.


Table 1.49 RNTM83 - Brentwood Road Switchover



A1013 – Switchover (RNTM84)

- 1.3.5 This switchover would involve the closure of an existing section of the A1013 and the opening of a new permanent alignment of the road as shown in Table 1.50.
- 1.3.6 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from November 2026. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from November 2026, matching reality.


Table 1.50 RNTM84 - A1013 Switchover



Baker Street – Switchover (RNTM85)

- 1.3.7 This switchover would involve the closure of an existing section of Baker Street and the opening of a new permanent alignment of the road as shown in Table 1.51.
- 1.3.8 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from April 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2029, matching reality.


Table 1.51 RNTM85 - Baker Street Switchover



A13 WB to A1089 SB – Switchover (RNTM86)

- 1.3.9 This switchover would involve the closure of the existing section of carriageway between A13 westbound to the A1089 southbound and the opening of a new permanent alignment of the link as shown in Table 1.52.
- 1.3.10 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from March 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2029, a difference of one month.

Table 1.52 RNTM86 - A13 WB to A1089 SB Switchover



Rectory Road - Switchover (RNTM87)

- 1.3.11 This switchover would involve the closure of an existing section of Rectory Road and the A1013 (and the Rectory Road / A1013 junction) and the opening of new permanent alignment of the roads and junction as shown in Table 1.53.
- 1.3.12 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from March 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2029, a difference of one month.

Table 1.53 RNTM87 - Rectory Road Switchover

Table 1.55 KNTMO7 – Rectory Road Switchover		
Network change:	Rectory Rd (ID: RNTM87)	
Location:	Orsett, Thurrock (N: 51.504297 E:0.373727)	
Type:	Switchover	
Description:	Switch to permanent alignment	
New permanent alignment Existing road		
2025 2026 P1 P2 P3 P4 P5	2027 2028 2029 2030 5 P6 P7 P8 P9 P10 P11	
	FMAMJJASONDJFMAMJJASONDJFMAMJJASOND	
Actual Modelled		

A13 WB On-Slip – Switchover (RNTM88)

- 1.3.13 This switchover would involve the closure of the existing A13 westbound on-slip and the opening of a new permanent alignment of the road as shown in Table 1.54.
- 1.3.14 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from March 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2029, a difference of one month.


Table 1.54 RNTM88 - A13 WB On-Slip Switchover

Network change:	A13WB On-Slip (ID: RNTM88)
Location:	Orsett, Thurrock (N: 51.505122 E:0.375729)
Type:	Switchover
Description:	Switch to permanent alignment
Description: Switch to permanent alignment New permanent alignment Existing road	
- Existing road	St. Josephone St.
Existing road 2025	2026 2027 2028 2029 2030
Existing road 2025 P1 P2	2026 2027 2028 2029 2030

Stifford Clays Road – Switchover (RNTM89)

- 1.3.15 This switchover would involve the closure of an existing section of Stifford Clays Road and the opening of a new permanent alignment of the road as shown in Table 1.55.
- 1.3.16 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from December 2027. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2028, a difference of four months.


Table 1.55 RNTM89 - Stifford Clays Road Switchover



Green Lane – Switchover (RNTM90)

- 1.3.17 This switchover would involve the closure of an existing section of Green Lane and the opening of a new permanent alignment of the road as shown in Table 1.56.
- 1.3.18 The table also shows the schedule for this traffic management measure. The switchover is planned from September 2028. The modelling has assumed that this measure would be in place from December 2028, a difference of three months.


Table 1.56 RNTM90 - Green Lane Switchover



B186 North Road – Switchover (RNTM91)

- 1.3.19 This switchover would involve the closure of an existing section of B186 North Road and the opening of a new permanent alignment of the road as shown in Table 1.57.
- 1.3.20 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from June 2028. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2028, a difference of two months.


Table 1.57 RNTM91 - B186 North Road Switchover



Ockendon Road – Switchover (RNTM92)

- 1.3.21 This switchover would involve the closure of an existing section of Ockendon Road west of the M25 and the opening of a new permanent alignment of the road as shown in Table 1.58.
- 1.3.22 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from March 2028. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2028, a difference of one month.


Table 1.58 RNTM92 - Ockendon Road Switchover



Baker Street - Switchover (RNTM97)

- 1.3.23 This switchover would involve the closure of an existing section of Baker Street and the opening of a temporary alignment of the road as shown in Table 1.59.
- 1.3.24 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from November 2026 until March 2029 after which the road changes to a new permanent alignment (RNTM85). In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from November 2026 until March 2029, consistent with reality.


Table 1.59 RNTM97 - Baker Street Switchover



A2WB On-Slip and Off-slip – Switchover (RSTM22 and RSTM23)

- 1.3.25 This switchover would involve the closure of the existing A2 westbound on-slip and off-slip roads (where they are currently located) and the opening of a new permanent roadway between Thong Lane and Henhurst Road. The switchover event is likely to require a few night-time or weekend closures. The location of the traffic management measure is shown in Table 1.60.
- 1.3.26 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from September 2026. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from November 2026 a difference of two months.

Table 1.60 RSTM22 – A2WB On-Slip Closure/Switchover



A2 Gravesend East junction – Switchover (RSTM34)

- 1.3.27 This switchover would involve the closure of the existing road alignments that make up the Gravesend East junction and the opening of a new permanent alignment as shown in Table 1.61.
- 1.3.28 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from August 2025. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from September 2025, a difference of one month.


Table 1.61 RSTM34 - Gravesend East junction Switchover

1 5.1010	Tio Tro Tillo 4 Crave Seria Last juriotion Officinover		
Network change:	Gravesend East junction (Northern Section) (ID: RSTM34)		
Location:	Shorne, Cobham and Luddesdown, Gravesham (N: 51.409039 E:0.384611)		
Type:	Switchover		
Description:	Switch to a new permanent alignment		
- Existing Road	New permanent alignment		
2025	2026 2027 2028 2029 2030		
	2 P3 P4 P5 P6 P7 P8 P9 P10 P11 DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASOND		
Actual			
Modelled			

A2 EB – Switchover (RSTM35)

- 1.3.29 This switchover would involve the closure of an existing section of the A2 eastbound and the opening of a new permanent alignment of the road as shown in Table 1.62.
- 1.3.30 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from June 2027. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2027, a difference of two months.

Table 1.62 RSTM35 - A2 EB Switchover



A2 WB – Switchover (RSTM36)

- 1.3.31 This switchover would involve the closure of an existing section of the A2 westbound and the opening of a new permanent alignment of the road as shown in Table 1.63.
- 1.3.32 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from May 2028. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from April 2028, a difference of one month.


Table 1.63 RSTM36 - A2 WB Switchover

N	ACIAID (ID. DOTAIOS)
Network change:	A2WB (ID: RSTM36)
Location:	Shorne, Cobham and Luddesdown, Gravesham (N: 51.404598 E:0.39771565)
Type:	Switchover
Description:	Switch to permanent alignment (maintaining No. of lanes)
New permanent alignm — Existing road	The state of the s
2025	2026 2027 2028 2029 2030
P1 P2	P3 P4 P5 P6 P7 P8 P9 P10 P11 DJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASON
Actual	AND THE PROPERTY OF THE PROPER
Modelled	

Thong Lane – Switchover (RSTM37)

- 1.3.33 This switchover would involve the closure of an existing section of Thong Lane over the A2 and the opening of a new permanent alignment of the road as shown in Table 1.64.
- 1.3.34 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from February 2029. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from December 2028, a difference of two months.


Table 1.64 RSTM37 – Thong Lane Switchover



Thong Lane – Switchover (RSTM39)

- 1.3.35 This switchover would involve the closure of an existing section of Thong Lane and the opening of a new temporary alignment of the road as shown in Table 1.65.
- 1.3.36 The table also shows the schedule for this traffic management measure. In reality the temporary alignment is planned to be in place between October 2026 and October 2027, a total of 13 months, after which the road switches to the new permanent alignment (RSTM40). In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place between November 2022 and August 2027, a total of 10 months.


Table 1.65 RSTM39 - Thong Lane Switchover



Thong Lane – Switchover (RSTM40)

- 1.3.37 This switchover would involve the closure of an existing section of Thong Lane and the opening of a new permanent alignment of the road as shown in Table 1.66.
- 1.3.38 The table also shows the schedule for this traffic management measure. In reality the measure is planned to be in place from November 2027. In order to fit in with the construction traffic model phases the modelling has assumed that this measure would be in place from September 2027, a difference of two months.

Table 1.66 RSTM40 – Thong Lane Switchover



If you need help accessing this or any other National Highways information, please call **0300 123 5000** and we will help you.

© Crown copyright 2022

You may re-use this information (not including logos) free of charge in any format or medium, under the terms of the Open Govemment Licence. To view this licence:

visit www.nationalarchives.gov.uk/doc/opengovernment-licence/

write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or email psi@nationalarchives.gsi.gov.uk.

Mapping (where present): © Crown copyright and database rights 2022 OS 100030649. You are permitted to use this data solely to enable you to respond to, or interact with, the organisation that provided you with the data. You are not permitted to copy, sub-licence, distribute or sell any of this data to third parties in any form.

If you have any enquiries about this publication email info@nationalhighways.co.uk or call 0300 123 5000*.

*Calls to 03 numbers cost no more than a national rate call to an 01 or 02 number and must count towards any inclusive minutes in the same way as 01 and 02 calls.

These rules apply to calls from any type of line including mobile, BT, other fixed line or payphone. Calls may be recorded or monitored

Printed on paper from well-managed forests and other controlled sources when issued directly by National

Registered office Bridge House, 1 Walnut Tree Close, Guildford GU1 4I Z

National Highways Company Limited registered in England and Wales number 09346363