

M60/M62/M66 Simister Island Interchange

TR010064

6.5 FIRST ITERATION ENVIRONMENTAL MANAGEMENT PLAN APPENDIX E: OUTLINE INVASIVE SPECIES MANAGEMENT PLAN

APFP Regulation 5(2)(a)

Planning Act 2008

Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009



Infrastructure Planning

Planning Act 2008

The Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009

M60/M62/M66 Simister Island Interchange

Development Consent Order 202[]

FIRST ITERATION ENVIRONMENTAL MANAGEMENT PLAN APPENDIX E: OUTLINE INVASIVE SPECIES MANAGEMENT PLAN

Regulation Reference	Regulation 5(2)(a)
Planning Inspectorate Scheme Reference	TR010064
Application Document Reference	TR010064/APP/6.5
Author	M60/M62/M66 Simister Island Interchange Project Team

Version	Date	Status of Version
P01	April 2024	DCO Application Issue

M60/M62/M66 Simister Island Interchange FIRST ITERATION ENVIRONMENTAL MANAGEMENT PLAN APPENDIX E: OUTLINE INVASIVE SPECIES MANAGEMENT PLAN



CONTENTS

Outline Invasive Species Management Plan		
E.1	Background to the plan	1
E.2	Survey results	2
E.3	Control measures	2
F 4	References	e



Outline Invasive Species Management Plan

E.1 Background to the plan

- E.1.1 This Outline Invasive Species Management Plan (Outline ISMP) sets out the measures that would be used by the Principal Contractor (PC) to control and prevent the spread of invasive non-native species (INNS). The Outline ISMP describes how non-native plant and animal species would be managed or removed where required to prevent their spread in the terrestrial and aquatic environment during construction of the M60/M62/M66 Simister Island Interchange (the "Scheme").
- E.1.2 An INNS is any non-native animal or plant that can establish and spread, causing damage to the environment, the economy, human health, or wellbeing, as defined by the Great Britain Non-Native Species Secretariat (2020).
- E.1.3 For the purposes of this plan, INNS comprise legally controlled plant species as defined within Schedule 9, Part II, of the Wildlife and Countryside Act 1981 (as amended). Additionally, the Invasive Alien Species (Enforcement and Permitting) Order 2019 (as amended) makes it an offence to release or allow to release into the wild any specimen of an invasive alien species and provides for the permitting of activities relating to invasive alien species. Eleven species are identified under the legislation as being widely spread in England and Wales and requiring management.
- E.1.4 This management plan would be updated by the PC to an Invasive Species Management Plan (ISMP) and included within the Second Iteration Environmental Management Plan (EMP), as appropriate and necessary, prior to commencement of works in accordance with the relevant Requirements in Schedule 2 of the draft Development Consent Order (DCO) (TR010064/APP/3.1) and the requirements of the First Iteration EMP.
- E.1.5 The ISMP would specify in detail the biosecurity measures to be undertaken to ensure that none of the Schedule 9 Wildlife and Countryside Act 1981 (as amended) species are spread off, or within, the Order Limits during construction, and that measures are specified to ensure that no such species are inadvertently brought into the Order Limits during the works.
- E.1.6 All works affecting INNS would be completed in accordance with:



- Department for Environment, Food & Rural Affairs (Defra). Guidance on stopping invasive non-native plants from spreading (2019)
- Environment Agency. Regulatory position statement (RPS) 178 for Treatment and disposal of invasive non-native plants (2019)
- The Waste (England and Wales) Regulations 2011 H.1.8 The movement of materials would also be undertaken in accordance with the Materials Management Plan (Appendix G) and the Soil Handling Management Plan (Appendix F), to be developed by the PC as part of the Second Iteration EMP.

E.2 Survey results

- E.2.1 Ten invasive non-native plant species were identified through desk studies and field surveys found in Chapter 8: Biodiversity, of the Environmental Statement (TR010064/APP/6.1). All of these are invasive plant species listed under Schedule 9 of the Wildlife and Countryside Act 1981 (as amended) and/or the Invasive Alien Species (Enforcement and Permitting) Order 2019.
- E.2.2 Five INNS species were recorded during field surveys: Himalayan balsam (*Impatiens glandulifera*); Japanese knotweed (*Fallopia japonica*); rhododendron; Nuttall's waterweed (*Elodea nuttallii*); and variegated yellow archangel (*Lamium galeobdolon*).
- E.2.3 The following invasive species were found to be present within the Order Limits or in the immediate environment:
 - Japanese knotweed (Fallopia japonica)
 - Nuttall's waterweed (Elodea nuttallii)
- E.2.4 It is an offence to plant, or cause to grow in the wild, any of the species listed in Schedule 9 of the Wildlife and Countryside Act 1981 (as amended). Himalayan (Indian) balsam is also listed in the Invasive Alien Species (Enforcement and Permitting) Order 2019.
- E.2.5 Other INNS listed in Schedule 9 Wildlife and Countryside Act 1981 (as amended) may be encountered within the Order Limits. Should INNS plant species be encountered during the construction of the Scheme, works in the area would stop and the Ecological Clerk of Works (ECoW) of the Scheme project Environmental Manager would be consulted.

E.3 Control measures

E.3.1 All works in the vicinity of/or directly affecting invasive species shall be managed to prevent the spread of such plants. The ISMP would include



the best timing of works, biosecurity procedures and treatments and how to carry out the works to minimise the risk of dispersion of invasive nonnative plant species from, into and within the Scheme and to ensure that they do not cause any delays to the programme.

- E.3.2 Responsibilities will be established in relation to the management and control of INNS and included within the updated ISMP in the Second Iteration EMP.
- E.3.3 The approach to managing INNS would be:
 - Identification (pre-construction survey)
 - Prevention
 - Containment
 - Control
- E.3.4 The ISMP would be updated to ensure that the management applied is appropriate and suits the site-specific needs.
- E.3.5 The following general biosecurity measures would be adopted:
 - Areas highlighted during the pre-construction survey as supporting INNS would be clearly marked and signed to raise awareness to the construction team of the presences of INNS.
 - All staff members would be made aware of the locations of invasive species relevant to their work and would be informed of the necessary precautions required to prevent spread.
 - A toolbox talk would be provided by a suitably qualified ECoW at the onset of works, providing details on identification and the required biosecurity precautions.
 - When working within an identified area, personnel would be reminded
 of biosecurity requirements at the start of each work shift and would
 be updated on any changes to management plans, for example
 information on the locations of any newly identified stands.
 - No plant, equipment or personnel would leave an area with INNS without ensuring that as far as reasonably practicable all mud and/or plant material has been removed from vehicles, equipment, and clothing.
 - Washdown areas would be set up at designated entry/exit points to invasive species demarcated areas and all plant and equipment or personnel shall be cleaned prior to leaving this area. For example, a

Planning Inspectorate Scheme Ref: TR010064 Application Document Ref: TR010064/APP/6.5



jet wash would be available for vehicles and brushes and buckets of water would be available for clothing and equipment.

- When travelling or working between two different watercourses, measures would be employed to reduce the risk of transferring problem species or diseases between watercourses. Such measures would include, but not be limited to, the checking for and cleaning of mud and vegetation from boots, construction equipment and machinery, and allowing such items to dry in sunlight. Where works are carried out within watercourses with invasive species measures would be taken to avoid or minimise the risk of dispersal of fragments of invasive plants downstream.
- The storage and use of topsoil and other excavated materials for landscaping would be carefully managed to ensure that there is no risk of contamination of such materials.
- If soils potentially containing Japanese knotweed rhizome or Himalayan balsam seeds are taken offsite, such soils are classified as controlled waste and there is a duty of care for their proper disposal. The soil must be transported by an appropriately licensed carrier and disposed of at an appropriately licensed waste disposal facility.
- If INNS are in areas where no works are planned or are within a short distance of or are on haul roads, a containment approach may be more effective than attempts to control. The use of fencing suitable for the adjacent works to exclude personnel and machinery (which could increase risk of spread) from areas of INNS in retained areas can be effective in the short-term.
- The INNS identified to date and their location in the works areas indicate that a programme of control is most appropriate. This will be identified in the updated ISMP. Based on the extent of INNS requiring treatment/removal and the timescale required in order to meet the construction programme, the following methods would be applied:
 - Chemical/spraying and/or
 - Excavation and onsite burial or offsite disposal
- It is possible to bury INNS onsite, with approval from landowners, if the conditions of the RPS 178 can be met (Environment Agency, 2019). For Japanese knotweed specifically the Environment Agency must be notified at least one week in advance if material is to be buried.

Planning Inspectorate Scheme Ref: TR010064 Application Document Ref: TR010064/APP/6.5



- Prior to undertaking any herbicide spraying within 8m of a watercourse, consent would be obtained from the Environment Agency.
- E.3.6 Species specific control methods including any required monitoring would be identified in the updated ISMP included within the Second Iteration EMP. The appropriate control measures to be implemented would be agreed with the ECoW following a review of the INNS present and the nature of works to be undertaken.



E.4 References

Great Britain Non-Native Species Secretariat (2020). Available at: Accessed July 2023.

Environment Agency (2019). Treatment and disposal of invasive non-native plants: RPS 178. Available at: https://www.gov.uk/government/publications/treatment-and-disposal-of-invasive-non-native-plants-rps-178/treatment-and-disposal-of-invasive-non-native-plants-rps-178. Accessed July 2023.

Department for Environment, Food & Rural Affairs (2019). Guidance Stop invasive non-native plants from spreading. Available at: https://www.gov.uk/guidance/prevent-the-spread-of-harmful-invasive-and-non-native-plants July 2023.