

November 2023

London Luton Airport Expansion

Planning Inspectorate Scheme Ref: TR020001

Volume 5 Environmental Statement and Related Documents
5.02 Appendix 10.6 Cultural Heritage Management Plan

Application Document Ref: TR020001/APP/5.02

APFP Regulation: 5(2)(a)

The Planning Act 2008

**The Infrastructure Planning (Applications: Prescribed Forms and Procedure)
Regulations 2009**

**London Luton Airport Expansion Development Consent
Order 202x**

**5.02 ENVIRONMENTAL STATEMENT APPENDIX 10.6 CULTURAL
HERITAGE MANAGEMENT PLAN**

| | |
|--|--------------------|
| Regulation number: | Regulation 5(2)(a) |
| Planning Inspectorate Scheme Reference: | TR020001 |
| Document Reference: | TR020001/APP/5.02 |
| Author: | Luton Rising |

| Version | Date | Status of Version |
|----------------|---------------|------------------------------------|
| Issue 01 | February 2023 | Application issue |
| Revision 01 | November 2023 | Additional submission - Deadline 4 |
| | | |
| | | |

Contents

| | Page |
|---|-----------|
| 1 Introduction | 1 |
| 1.1 Overview | 1 |
| 1.2 Relationship to other documents | 1 |
| 2 Roles and Responsibilities | 1 |
| 2.1 The Applicant's responsibilities | 1 |
| 2.2 ACoW and Archaeological Contractor responsibilities | 1 |
| 2.3 Local Planning Authority responsibilities | 2 |
| 3 Consents, Monitoring and Approvals | 3 |
| 3.1 Consents | 3 |
| 3.2 Monitoring | 3 |
| 4 Archaeological Contractor's SSWSI | 5 |
| 5 Outline Public Outreach Strategy | 7 |
| 5.2 Aims and Objectives | 7 |
| 5.3 Methodology | 7 |
| 5.4 Participants | 7 |
| 5.5 Activities | 8 |
| 5.6 Media and Communications | 8 |
| 6 Research Frameworks and Regional Research Agendas | 9 |
| 7 Proposed Development Impacts | 11 |
| 7.1 Areas of No Impact | 11 |
| 8 Scope of Works – Additional Trial Trenching | 13 |
| 8.1 Additional Trial Trenching | 13 |
| 9 Scope of Works – Detailed Archaeological Excavation | 14 |
| 9.1 Detailed Archaeological Excavation of Roman Building | 14 |
| 9.2 Further Detailed Archaeological Excavation | 16 |
| 10 Scope of Works – Archaeological Monitoring | 17 |
| 10.1 Archaeological Watching Brief | 17 |
| 10.2 Air Quality Monitoring at Someries Castle | 17 |
| 11 Unexpected Archaeological Discoveries during Construction Activities | 21 |
| 12 Adverse Ground Conditions | 22 |
| 13 Integrated Environmental Procedures to Protect the Historic Environment | 23 |

| | | |
|-----------|---|-----------|
| 14 | Security for Archaeological Sites | 24 |
| 15 | Induction, Briefing Procedures and Training | 25 |
| 16 | Archaeological Contractor's Deliverables | 26 |
| 16.2 | Interim Report | 26 |
| 16.3 | Fieldwork Reporting Types | 26 |
| 17 | Archiving | 30 |
| 17.2 | Archive Security and Storage | 30 |
| 17.3 | Archive Consolidation | 30 |
| | Glossary and Abbreviations | 32 |
| | ANNEX A: HERITAGE STANDARDS AND GUIDANCE | 35 |
| | ANNEX B: FIGURE 1 – CULTURAL HERITAGE MANAGEMENT PLAN REQUIREMENTS | 38 |

1 INTRODUCTION

1.1 Overview

- 1.1.1 This document has been prepared by Luton Rising (a trading name for London Luton Airport Limited ('the Applicant')) as part of the Environmental Statement (ES) submitted in support of the application for development consent for the expansion of London Luton Airport (the airport) from 18 million passengers per annum (mppa) to accommodate 32 mppa (hereby referred to as the 'Proposed Development').
- 1.1.2 This document presents a Cultural Heritage Management Plan (CHMP), which sets out the protocols and mechanisms for how cultural heritage is to be protected in a consistent and integrated manner. The CHMP also sets out the preliminary scope of additional cultural heritage investigation and mitigation that is to be delivered as a requirement of the Development Consent Order (DCO).
- 1.1.3 Additional investigation and mitigation strategies that will be necessary as a result of the Proposed Development comprise:
- a. Additional trial trench evaluation;
 - b. Detailed archaeological excavation;
 - c. Targeted archaeological monitoring during construction and operation; and
 - d. Protocols to be adopted for dealing with unexpected archaeological discoveries.
- 1.1.4 This CHMP has been prepared in consultation with relevant heritage stakeholders including Historic England; the Archaeologist for Central Bedfordshire Council (CBC), acting as archaeological advisor to Luton Council; the Archaeology Advisor for Hertfordshire County Council (HCC) and the Conservation Officer for CBC.

1.2 Relationship to other documents

Chapter 10 Cultural Heritage of the ES

- 1.2.1 This CHMP details the additional evaluation and mitigation measures that are set out in Section 10.10 Additional mitigation, of **Chapter 10 Cultural Heritage** of the ES [AS-077].

Code of Construction Management

- 1.2.2 The Code of Construction Practice (CoCP) (**Appendix 4.2 [APP-049]** of the ES) is the overarching document for all construction-related activity. It includes control measures and standards to be implemented throughout the construction of the Proposed Development. **Section 11 Cultural heritage** of the CoCP requires the Applicant and the lead contractor to manage the impact of construction works on cultural heritage assets and to undertake works in accordance with the CHMP.

Site Specific Written Schemes of Investigation

- 1.2.3 For each stage of archaeological work specified in this CHMP, the Applicant's Archaeological Contractor will prepare a Site Specific Written Scheme of Investigation (SSWSI) that outlines the specific measures that will apply to deliver the scope of work. Each SSWSI must include the matters set out in **Section 4** of this CHMP. Each SSWSI will be prepared by the Archaeological Contractor in consultation with the relevant local authority Archaeology Advisor for CBC and HCC and, where appropriate, Historic England.

2 ROLES AND RESPONSIBILITIES

2.1 The Applicant's responsibilities

- 2.1.1 The Applicant will appoint an Archaeological Clerk of Works (ACoW) who will manage the programme of archaeological investigation and ensure compliance with this CHMP and each SSWSI.
- 2.1.2 The Applicant, or their lead contractor, will appoint an Archaeological Contractor to deliver the programme of archaeological works.

2.2 ACoW and Archaeological Contractor responsibilities

- 2.2.1 The Archaeological Contractor will prepare a SSWSI for each stage of archaeological work specified in this CHMP.
- 2.2.2 The Archaeological Contractor will have responsibility for the delivery of the programme of archaeological works set out in this CHMP and each SSWSI. The delivery of the works includes:
- a. All on- and off-site works, including the delivery of the Public Outreach Strategy.
 - b. Technical and non-technical publication and dissemination of the results of the archaeological investigations, including those undertaken prior to and after the DCO is made.
 - c. Preparation and deposition of the archaeological project archive with the recipient museum.
- 2.2.3 The ACoW, on behalf of the Applicant, will be responsible for liaising with the relevant Local Authority archaeological advisor and will monitor the relevant contractor's progress and compliance with all archaeological and historic environment consents, including the DCO, CHMP and each SSWSI, and those arising from the CoCP, as applicable, throughout the relevant phases of the Proposed Development.
- 2.2.4 The ACoW's responsibilities are:
- a. To review relevant sections of the CoCP (**Appendix 4.2 [APP-049]** of the ES), when prepared by the Applicant's Lead Contractor.
 - b. To ensure compliance with the DCO.
 - c. To ensure that all archaeological elements of the CoCP are complied with during construction.
- 2.2.5 The ACoW's overall responsibilities are:
- a. To ensure that the Proposed Development complies with all archaeological and historic environment legislation and consents.
 - b. To give Tool Box Talks, where required, to inform all site personnel of the archaeological and historic environment constraints on site, the protection measures that are required, and their obligations under the CoCP (**Appendix 4.2 [APP-049]** of the ES).

- c. To monitor construction works to ensure that the CoCP, the CHMP and the methodologies of each SSWSI are carried out.
- d. To monitor protection measures to ensure these are in place and maintained appropriately throughout the construction period in compliance with the CHMP and lead contractor's Method Statement.
- e. Liaise with and provide guidance for all contractors in relation to the requirements of the CHMP and each approved SSWSI.
- f. Monitor fieldwork at all stages (fieldwork and post-excavation reporting stages) to ensure consistency of approach and compliance with the CHMP and each SSWSI.
- g. Provide monitoring feedback to and liaise with heritage stakeholders during site meetings, including compliance or non-compliance issues and how these are being resolved with respect to the CHMP and each SSWSI.

2.3 Local Planning Authority responsibilities

- 2.3.1 The relevant Local Planning Authority archaeological advisor will be responsible for ensuring that the requirements of the DCO are met, in accordance with any conditions relating to cultural heritage.
- 2.3.2 The relevant Local Planning Authority archaeological advisor is responsible for ensuring that the mitigation measures are correctly implemented, monitored and maintained. The relevant Local Planning Authority archaeological advisor will be responsible for final sign off and approval of all mitigation measures.

3 CONSENTS, MONITORING AND APPROVALS

3.1 Consents

- 3.1.1 The programme of archaeological work set out in this CHMP will be delivered as a requirement of the DCO. Additional consents are not required for the works.

3.2 Monitoring

- 3.2.1 The ACoW will liaise with the Archaeological Contractor to monitor progress and compliance with the requirements of this CHMP and each approved SSWSI. This will include (but not be limited to):

- a. Monitoring of all aspects of fieldwork.
- b. Monitoring of the installation and removal of protective measures.
- c. Co-ordination of access and monitoring arrangements with the relevant Archaeology Advisors for CBC and HCC.
- d. Oversight of engagement between the Archaeological Contractor's specialists and the relevant heritage stakeholders, to ensure the timely provision of on-site advice to the fieldwork team (if applicable), and off-site advice during the post-excavation phase.

Stakeholders and statutory roles

- 3.2.2 Each SSWSI will be agreed with the relevant Archaeology Advisor for CBC and/or HCC, and with Historic England where applicable, and will be approved in writing by the relevant planning authority. Implementation of the CHMP and each SSWSI will be monitored by the Archaeology Advisors for CBC and HCC, as relevant.

- 3.2.3 Site monitoring meetings will be held as necessary throughout the archaeological programme to ensure adherence to the CHMP and each approved SSWSI, to enable effective decision making, where required, and to support timely 'sign-off' of archaeological completion.

Site meetings

- 3.2.4 It is anticipated that monitoring meetings will be held weekly during fieldwork. Attendees will normally include, but not be limited to the following, as required:
- a. ACoW.
 - b. Archaeological Contractor.
 - c. Archaeology Advisors for CBC and HCC.
 - d. The Applicant or their lead contractor.

Progress reports

- 3.2.5 The Archaeological Contractor will prepare weekly progress reports for the duration of each stage of site-specific archaeological works. The reports will be

issued to the ACoW who will distribute them to the Applicant or their Lead Contractor and the Archaeology Advisors for CBC and HCC. The progress reports will include as a minimum:

- a. General progress and current programme.
- b. Programme and resources look-ahead.
- c. Contractor issues/ performance.
- d. Site-specific issues (access/ constraints etc.).
- e. Safety, Health and Environmental (SHE) issues.
- f. AOB.

Approvals and sign-off of archaeological works

- 3.2.6 Site works that have been completed (confirmed as completed during a site meeting and agreed between the ACoW and the relevant Archaeology Advisor for CBC and/or HCC) will be subject to a sign-off procedure. The Archaeological Contractor will submit a completion statement to the ACoW who will distribute it to the Applicant or their lead contractor. The ACoW will also submit the completion statement to the relevant Archaeology Advisor for CBC and/or HCC as confirmation that the relevant works have been completed in compliance with each SSWSI. Construction works can commence only after the sign-off procedure has been confirmed in writing by the relevant Local Planning Authority Archaeology Advisor.

4 ARCHAEOLOGICAL CONTRACTOR'S SSWSI

- 4.1.1 Prior to the start of each stage of archaeological fieldwork, the Archaeological Contractor will prepare a detailed SSWSI for the archaeological works for approval by the Applicant, the ACoW and the relevant Local Planning Authority Archaeology Advisor.
- 4.1.2 Each SSWSI will be prepared in consultation with the relevant Local Planning Authority Archaeology Advisor, the Applicant and the ACoW and will take into account relevant health and safety policies of the Applicant's lead contractor. Each SSWSI will contain as a minimum:
- a. a statement on the technical, research and ethical competencies of the project team, including relevant professional accreditation;
 - b. site location (including map);
 - c. geological and topographical information;
 - d. relevant archaeological and historical background;
 - e. general and specific research aims of the project, with reference to Regional Research Frameworks (refer to Section 6);
 - f. the Archaeological Contractor's methods and approach for undertaking the site-based works and off-site processes to completion;
 - g. the methods for survey and setting out works;
 - h. methodology for machine excavation, soil storage and management;
 - i. details of specific survey methods for on-site recording of stratigraphic profiles and topographic modelling;
 - j. methodology for hand excavation and excavation sample proposals;
 - k. the Archaeological Contractor's strategy for environmental sampling and archaeological science;
 - l. the retention and disposal policies for samples and artefacts recovered during the work;
 - m. the methodology of finds storage including packaging;
 - n. the method for excavating and recording inhumations and cremations in compliance with this CHMP and relevant best practice and guidance (refer to **Annex A** of this CHMP);
 - o. proposals for Public Outreach during the on-site fieldwork and off-site stages of work (refer to **Section 5** of this CHMP);
 - p. arrangements for the immediate conservation of artefacts;
 - q. the method for preparation of the required reports, archive and all associated deliverables;
 - r. the procedures for assessment of potential for analysis (post excavation assessment);
 - s. analysis and dissemination/ publication proposals;

- t. the method for preparation of the digital dataset, digital drawings, and digital report deliverables;
- u. a statement on compliance with relevant professional ethical and technical standards (including data standards);
- v. a Quality Assurance Plan;
- w. a resource plan, programme and CVs of key personnel including post-excavation specialists;
- x. the safe method of working whilst undertaking machine excavation including any temporary works required;
- y. the Health and Safety Plan and Site-Specific Risk Assessment; and
- z. the procedures for on-site and off-site security and emergency response plan (including environmental incidents) in accordance with the Applicant's lead contractor's site rules.

4.1.3 Each SSWSI will be prepared in accordance with the methodologies set out in this CHMP, as well as relevant guidance published by the Chartered Institute for Archaeologists (CIfA) and other current and relevant good practice and standards and guidance, as set out in **Annex A**.

5 OUTLINE PUBLIC OUTREACH STRATEGY

5.1.1 The Archaeological Contractor will discuss and agree a public outreach strategy with the Applicant, the Applicant's lead contractor and heritage stakeholders, including the Archaeology Advisors for HCC, CBC and Historic England, if appropriate. If relevant and appropriate to the specific scope of work, each SSWSI produced by the Archaeological Contractor will set out an agreed Public Outreach Strategy.

5.1.2 The following represents a proposed outline Public Outreach Strategy. It sets out proposals for engagement which can be developed further by the Archaeological Contractor in their final Public Outreach Strategy.

5.2 Aims and Objectives

5.2.1 The aim of the Public Outreach Strategy will be to raise awareness of the significance of heritage assets identified during archaeological investigations within the Main Application Site (as defined in **Chapter 2** of the ES [APP-030]), and to encourage the interaction and engagement with the archaeological process and discoveries arising from the mitigation works.

5.2.2 The objectives of the Public Outreach Strategy will:

- a. encourage engagement with the historic environment;
- b. advance public understanding of the historic environment;
- c. advance public understanding of developer-led archaeology, explain how the Applicant commits to a level of archaeological investigation to comply with planning policy;
- d. create learning opportunities for people to be more involved in archaeology; and
- e. look for opportunities to make the results of archaeological investigation more accessible.

5.2.3 The final agreed Public Outreach Strategy will be set out in each SSWSI, if relevant and appropriate to the specific scope of work, and may include site-based activities, initiatives undertaken during ongoing excavations, and activities throughout the post-excavation phase.

5.3 Methodology

5.3.1 A range of activities will be developed, in consultation with heritage stakeholders, and also influenced by advice from community groups. A schedule of activities will be developed which will reflect the programme for the archaeological works, on site and post-excavation stages, and will be linked, where possible, to local and regional arts, museums, STEM and heritage events programmes.

5.4 Participants

5.4.1 The Public Outreach Strategy will aim to engage with the following:

- a. local communities;
- b. members of local archaeological, history and civic societies;
- c. Young Archaeology Clubs and regional groups of the Council for British Archaeology;
- d. primary and secondary school pupils; and
- e. Higher Education students.

5.5 Activities

5.5.1 It is anticipated that the Public Outreach Strategy will comprise several activities that may comprise some of the following:

- a. site based activities, such as guided tours and site open days. These will be subject to health, safety and access considerations;
- b. participative learning events such as pop-up exhibitions and finds-handling;
- c. display and interpretation such as:
 - i. Provision of information panels on archaeological excavations;
 - ii. Temporary exhibitions, interpretation and displays organised in partnership with local museums;
 - iii. Permanent or semi-permanent displays and information panels, possibly within Luton Airport (subject to permissions) to allow users of the airport an opportunity to learn about the archaeological fieldwork results;
- d. classroom-based archaeology sessions, aimed at involving children and teachers in their local cultural heritage;
- e. public talks with local community organisations and local societies, some of which could be posted online to reach a wider audience.

5.6 Media and Communications

5.6.1 The Public Outreach Strategy programme will be disseminated through a range of media to reach a wide and diverse audience. This may include social media platforms, for example, Twitter, Instagram and Facebook, local radio and TV, notices in local libraries, and parish newsletters. All communication with media channels will be managed by the Applicant's communications team in consultation with relevant heritage stakeholders.

6 RESEARCH FRAMEWORKS AND REGIONAL RESEARCH AGENDAS

- 6.1.1 The Desk Based Assessment (DBA) (**Appendix 10.1** of this ES [**APP-072**]) identified the Main Application Site to have a high potential for archaeological remains dating to the Iron Age, Roman, post-medieval and modern periods. The results of archaeological investigations undertaken for the Proposed Development have confirmed the presence of Late Iron Age / Early Roman and Roman activity within the Order Limits.
- 6.1.2 The broad principles of a number of existing research agendas will be applicable to any future archaeological investigation and will be considered by the Archaeological Contractor in the production of each SSWSI.
- 6.1.3 Key archaeological research agendas include:
- a. Understanding the British Iron Age: an agenda for action (Ref. 1);
 - b. Britons and Romans: advancing an archaeological agenda (Ref. 2); and
 - c. East of England Regional Research Framework (EERRF) Late Iron Age and Roman Research Agenda (Ref. 3).
 - d. Specific research themes identified from the relevant research agendas of particular relevance to the Late Iron Age / Early Roman and Roman activity identified within the Main Application Site include:
 - i. LIA-Rom 05: How can we better understand the Late Iron Age to Roman transition?;
 - ii. LIA-Rom 13: How can we increase our understanding of Late Iron Age and Roman farmsteads?;
 - iii. LIA-Rom 16: Can we better distinguish between Late Iron Age and Early Roman features and sites?;
 - iv. LIA-Rom 20: How can we improve the recovery of Late Iron Age and Roman buildings?;
 - v. Dating and chronology of Iron Age and Roman pottery;
 - vi. Distribution of Iron Age and Roman finds;
 - vii. The Iron Age – Roman transition including change in the use of land or continued occupation of a site but change in building types or agricultural practices;
 - viii. Is there evidence for assimilation of Late Iron Age culture into the Roman period or did acculturation occur?;
 - ix. Consideration of settlement form and type in the Iron Age including distribution, density and dynamics;
 - x. Determining the relationship between settlement and enclosure in both the Iron Age and Roman periods; and
 - xi. The characterisation of rural settlement in the Roman period including patterns of settlement nucleation or dispersal.
- 6.1.4 The research agendas and themes identified here are not exhaustive. Should the additional archaeological evaluations and the mitigation works produce evidence relevant to other themes and objectives identified in the research

agendas, these will be considered by the Archaeological Contractor as the project progresses.

- 6.1.5 Further research themes are outlined in the EERRF (Ref. 4) online resource and will be consulted so that the archaeology can, if possible, be placed within their local, regional and national context.
- 6.1.6 All archaeological works will be carried out in accordance with each approved SSWSI. The works will be undertaken in accordance, as required for that stage, with the guidance provided by the ClfA Code of Conduct (Ref. 5); the Standard and Guidance for archaeological field evaluation (Ref. 6); and other current and relevant good practice and standards and guidance (including those in **Annex A**).

7 PROPOSED DEVELOPMENT IMPACTS

7.1 Areas of No Impact

- 7.1.1 The scope of the further archaeological works set out in this CHMP only targets those parts of the Order limits where there is potential for an impact to arise as a result of the construction of the Proposed Development.
- 7.1.2 The scope of work in this CHMP recognises that some areas within the Order limits will not be physically changed as a result of the Proposed Development, and, in these areas, no impact to below-ground archaeological remains is anticipated.
- 7.1.3 The areas that will not be impacted physically have been included in archaeological geophysical survey investigations, the results of which are submitted with the Environmental Statement **Appendix 10.3 - Geophysical Survey Report (SUMO 2018) [APP-074]** and **Appendix 10.4 - Geophysical Survey Report (TigerGeo 2019) [APP-075]** and it is assumed that any buried archaeological remains present would be undisturbed and preserved in situ.
- 7.1.4 A summary of the areas where no impact is anticipated, with reference to Figure 1 of this CHMP and the relevant Proposed Development Work Plans, is below:

Area 1

- 7.1.5 Area 1 will comprise Replacement Open Space, Work No. 5b(02), as illustrated on Tile 05 and Tile 06 of the **Work Plans (Part 5 of 6) [AS-016]**.
- 7.1.6 As described in Section 4.9 of **Chapter 4: The Proposed Development [AS-074]** of the Environmental Statement, this will comprise soft landscape treatments including the creation of surfaced paths, the provision of new broadleaved woodland, amenity and natural meadow grassland and the planting of additional mixed-species hedgerows and hedgerow trees. There will be no physical impacts to the existing ground levels in Area 1, and potential impacts to buried archaeological remains, if present, would only occur in the areas of proposed planting, located at the field edges. As such, the location of trial trenching in Area 1 (Figure 1) is located in these areas of potential impact. Trial trenches are not located in the central part of Area 1 as the creation of amenity and natural meadow grassland in this part of the field will not result in below-ground impacts.

Area 6

- 7.1.7 The only physical impact from the Proposed Development in Area 6 would be from the construction of the Fuel Pipeline connection, Work No. 4c(02), as illustrated on Tile 06 of the **Work Plans (Part 4 of 6) [AS-015]**. Impacts from the Proposed Development within Area 6 would be limited to the construction of these components which is why the trial trenching, shown on Figure 1 of this CHMP and the results of which are submitted within ES **Appendix 10.7 - Archaeological Trial Trench Evaluation Report (Cotswold 2022) [APP-078]**, only targeted the location of the proposed Fuel Pipeline.

- 7.1.8 The remainder of Area 6 will comprise Habitat Creation, Work No. 5d(02) as illustrated on Tile 06 of the **Work Plans (Part 5 of 6) [AS-016]**, with the existing arable land converted to low-intensity grazed meadow grassland for habitat creation. The creation of the meadow grassland will not result in below-ground impacts and further archaeological works are not therefore required.

8 SCOPE OF WORKS – ADDITIONAL TRIAL TRENCHING

8.1 Additional Trial Trenching

- 8.1.1 A programme of trial trenching has been completed for the Proposed Development to inform the ES. The results of these works are presented in **Appendix 10.5 - Archaeological Trial Trench Evaluation Report (Cotswold 2019) [AS-083]** and **Appendix 10.7 - Archaeological Trial Trench Evaluation Report (Cotswold 2022) [APP-078]** of the ES.
- 8.1.2 Further trial trenching is proposed in areas of the Main Application Site that fall within the administrative area of HCC. The scope of this trial trenching was described in a Written Scheme of Investigation (WSI) and has been agreed with the Archaeology Advisor for HCC (Ref. 7).
- 8.1.3 The additional trial trenching will be undertaken by an Archaeological Contractor appointed by the Applicant or their lead contractor.
- 8.1.4 The additional trial trenching will be undertaken in accordance with the approved WSI and an updated SSWSI, prepared by the Archaeological Contractor, that has been agreed with the Archaeology Advisor for HCC.
- 8.1.5 The additional trial trenching will be undertaken in areas of the Main Application Site where there is a potential for Late Iron Age and Roman archaeological remains to be present. The Archaeological Contractor's SSWSI will, in particular, consider the research aims that are applicable to the scope of work.
- 8.1.6 The results of the additional archaeological trial trenching may result in the requirement for archaeological mitigation, which may comprise detailed archaeological excavation and recording.

9 SCOPE OF WORKS – DETAILED ARCHAEOLOGICAL EXCAVATION

9.1 Detailed Archaeological Excavation of Roman Building

9.1.1 It has been agreed with the Archaeology Advisor for CBC that detailed archaeological excavation will be carried out at a Late Iron Age / Early Roman and Roman occupation site (Historic Environment Record (HER) 10808), located to the east of the Main Application Site as shown in **Figure 1** in **Annex B** of this CHMP.

9.1.2 The following sets out the guiding principles for the excavation of the archaeological remains. The Archaeological Contractor will prepare an updated and detailed excavation methodology in a SSWSI which will be agreed with the Archaeology Advisor for CBC.

Machine Excavation

9.1.3 The spatial extent of the excavation area will be set out by the Archaeological Contractor using electronic survey equipment. The area will be clearly demarcated and secured with appropriate barrier fencing, supplied by the Archaeological Contractor, to ensure that persons or plant cannot inadvertently traverse across the area of investigation whilst archaeological works are in progress. The fencing will be regularly inspected and maintained by the Archaeological Contractor until the archaeological works have been inspected and confirmed as completed, in compliance with the sign-off procedure in **Section 3.2** of this CHMP.

9.1.4 The machine excavation will be undertaken using an appropriate 360° back-actor mechanical excavator fitted with a toothless ditching bucket. Topsoil and any underlying subsoil shall be removed by the mechanical excavator under archaeological supervision until either the top of the first archaeological horizon or undisturbed natural deposits are encountered. The machined surface will be cleaned and inspected for archaeological features.

Hand Excavation

9.1.5 The excavation area will be mapped using suitable electronic surveying equipment, resulting in a digital pre-excavation plan. The plan will be overlaid at an appropriate and recognisable scale onto the Ordnance Survey national grid using digital map data.

9.1.6 A sufficient sample of archaeological features and deposits will be hand excavated and recorded in an archaeologically controlled and stratigraphic manner in order to fulfil the aims and objectives of the approved SSWSI.

Artefact Recovery

9.1.7 All artefacts will be collected, stored and processed in accordance with standard methodologies and guidelines (refer to **Annex A** of this CHMP). The Archaeological Contractor will clarify their selection strategy in the SSWSI and will ensure that it complies with current guidelines and best practice.

- 9.1.8 All recovered artefacts will, where necessary, be stabilised, conserved and stored in accordance with the current conservation guidelines and standards (refer to **Annex A** of this CHMP). If necessary, the Archaeological Contractor will arrange for a conservator to visit the investigation site to undertake 'first aid' conservation treatment.
- 9.1.9 The Archaeological Contractor will be responsible for the safekeeping of all records and artefacts recovered during the fieldwork, from the moment of creation/ discovery, until their delivery to a recipient repository.

Environmental Sampling and Scientific Dating

- 9.1.10 The SSWSI for the detailed excavation will include an appropriate environmental sampling strategy which responds to the range and complexity of the archaeological remains and that is targeted to address relevant research themes and site-specific aims.
- 9.1.11 The Historic England Regional Science Advisor will be notified of the commencement of fieldwork (a minimum of 4 weeks' notice) and will be consulted by the Archaeological Contractor regarding the sampling strategy proposed.

Finds Processing

- 9.1.12 It is anticipated that the initial processing of finds (and bulk environmental samples) will be carried out concurrently with the fieldwork. This is so any initial results can be fed back to the site team and inform and influence the excavation and environmental sampling strategies. The methodology for the treatment, labelling and storage of finds will be set out in the SSWSI for detailed excavation and will comply with national guidelines (refer to **Annex A** of this CHMP) as well as Local Planning Authority and recipient museum guidelines.

Human Remains

- 9.1.13 The SSWSI for detailed excavation will include a methodology for the treatment of human remains. If human remains are discovered during the course of the excavation, the Archaeological Contractor will notify the ACoW and H.M. Coroner immediately. The remains will be covered and protected and left in situ in the first instance, in accordance with current best practice. The removal of human remains will only take place in accordance with a licence from the Ministry of Justice and under the appropriate Environmental Health regulations and the Burial Act 1857.

Treasure Trove

- 9.1.14 The SSWSI for detailed excavation will include a methodology for dealing with items classed as treasure trove. Any recovered artefacts that fall within the scope of the Treasure Act 1996 and Treasure (Designation) Order 2002 will be reported immediately by the Archaeological Contractor to the ACoW and H.M. Coroner.

- 9.1.15 The Archaeological Contractor will ensure that the Treasure regulations are enforced and will maintain a list of finds that have been collected that fall under the Treasure Act. The final list shall be included in the fieldwork report.
- 9.1.16 Artefacts that are classified as treasure will be removed to a safe place by the Archaeological Contractor. Where removal cannot be undertaken on the same working day as the discovery, suitable security measures will be provided by the Applicant or the Applicant's lead contractor to protect the finds from damage or unauthorised removal.

9.2 Further Detailed Archaeological Excavation

- 9.2.1 Areas for further detailed excavation may be identified following the results of the additional trial trench evaluation, or as a result of unexpected archaeological discoveries (refer to **Section 11**). The methodology for further excavation will comply with this CHMP and any further SSWSI prepared by the Archaeological Contractor and will be agreed with the relevant Local Planning Authority Archaeology Advisor.

10 SCOPE OF WORKS – ARCHAEOLOGICAL MONITORING

10.1 Archaeological Watching Brief

- 10.1.1 Archaeological monitoring will be undertaken in areas of the Main Application Site where no specific archaeological remains have been identified but a general potential for dispersed archaeological features or where a residual risk of archaeological discoveries remains.
- 10.1.2 This method of archaeological risk management will be used during construction of the proposed Fuel Pipeline in the area where it connects to the existing fuel pipeline, due to the potential for Roman archaeological remains to be present (see **Figure 1** in **Annex B**). This area could not be evaluated during previous archaeological trial trenching for the Proposed Development due to Health and Safety considerations and the requirement to maintain an exclusion zone around the existing pipeline.
- 10.1.3 The watching brief will target specific construction activities associated with the removal of topsoil associated with the Fuel Pipeline connection. It will comprise a programme of observation, investigation and recording during construction and will allow the Applicant or the Applicant's appointed lead contractor's preferred method of working to be undertaken with minimal disruption whilst providing sufficient access and time for the recording of any archaeology present.
- 10.1.4 Should significant archaeological remains be encountered, such as building remains associated with the location of a possible Roman building, recorded on the HER for HCC (HER ref. 7358), the protocol for unexpected archaeological discoveries (Section 11 of this CHMP) will be implemented which includes preservation in situ as a potential mitigation option.

10.2 Air Quality Monitoring at Someries Castle

- 10.2.1 The air quality assessment in **Chapter 7 Air Quality [AS-076]** of the ES, predicted negligible change to air quality during the operational Proposed Development. As such, it was predicted there would be no impacts resulting in the erosion of the fabric of Someries Castle scheduled monument as a result of the operational Proposed Development, which includes the use of the Fire Training Ground, and significant effects were not predicted.
- 10.2.2 Whilst recognising the prediction of no significant effects, the Applicant has made a commitment to review changes to air pollutant concentrations in the **Green Controlled Growth (GCG) Framework [REP3-17]** which entails monitoring during the operational phase of the Proposed Development. An air quality monitoring location at Someries Castle is included in the proposed monitoring (located at E: 511922, N: 220193).
- 10.2.3 The air quality monitoring as part of the GCG work is detailed in **Appendix D Air Quality Monitoring Plan [REP3-025]** of the GCG Framework and a summary is provided in this CHMP.

Condition Survey

- 10.2.4 In advance of the air quality monitoring, a condition survey of Someries Castle will be undertaken to record its current condition. This will be undertaken by a suitably qualified Archaeological Contractor (with demonstrated experience of undertaking assessments of historic building remains) appointed by the Applicant. Prior to the commencement of the condition survey, the method statement for the work will be submitted to the Archaeological Advisor and Conservation Officer for CBC and Historic England for review and/or comment. The final version of the method statement will then be submitted to and approved in writing by the Local Planning Authority.
- 10.2.5 The condition survey will entail desk-based research followed by a surface-level walkover and photographic survey to complete the following:
- a. In consultation with Historic England, the Archaeologist for CBC and the Conservation Officer for CBC, the collation of existing data relating to the monument, comprising existing site notes and photographs, relating to earlier surveys of the monument;
 - b. A site visit and preparation of site notes describing the general condition of the monument and its immediate environs. This will include information such as the presence of utilities within or in proximity to the scheduled area, plus observations about factors or pathways that may have a detrimental effect on the monument, such as the presence of fly-tipping;
 - c. Site notes of each elevation of the monument, internal and external, including description of architectural detail;
 - d. An accompanying photographic record of each elevation of the monument, internal and external walls, plus general photographs of the structure and its environs;
 - e. Description of any observable defects, including approximate dimensions of defect, accompanied by general and close-up photography of the defect.
- 10.2.6 The resulting report will include the following:
- a. An introduction setting out the parameters of the survey;
 - b. Text setting out the historical context of the monument;
 - c. Summary of previous surveys of the monument, with a copy of the original survey data included as an appendix to the survey report, where possible;
 - d. Descriptive text, comprising the general and detailed descriptions of the monument and its environs, accompanied by illustrative photography;
 - e. Details of the location and direction of photographs included in the report marked on an accompanying plan (refer to 10.2.7);
 - f. Appendices for historical and current site notes, sketches (if any were produced by the Archaeological Contractor) and site photographs.
- 10.2.7 During consultation meetings with CBC, the Archaeologist for CBC confirmed they can provide a base plan of Someries Castle for mark up, so the

Archaeological Contractor should request this information as part of the data gathering exercise, point a. in section 10.2.5 of this CHMP.

- 10.2.8 A drawn and measured survey is not part of this scope of work. The condition survey is non-invasive comprising an observational record only and will not require scheduled monument consent.
- 10.2.9 The condition survey report will be submitted to the Archaeologist for CBC, the Conservation Officer for CBC, and to Historic England for their records.

Methodology

- 10.2.10 The principal pollutants to be monitored during operation comprise different sizes of Particulate Matter (PM₁₀, PM_{2.5}) and Nitrogen Oxides (NO_x) – in particular Nitrogen Dioxide (NO₂). This includes the Fire Training Ground where liquefied petroleum gas and wood would be burned resulting in Nitrogen Dioxide (NO₂) and Particulate Matter (PM₁₀, PM_{2.5}).
- 10.2.11 The monitoring equipment proposed for each site, including Someries Castle, will consist of two NO₂ diffusion tubes and one continuous sensor monitoring system (AQMesh or equivalent) measuring NO₂, PM₁₀ and PM_{2.5}.
- 10.2.12 The AQMesh or equivalent monitoring system will be used to provide ongoing real-time data via an online portal, recognising that the data will be unvalidated so subject to ratification and validation. NO₂ diffusion tubes will be included at each location and changed monthly. Diffusion tubes will be co-located with MCERT¹ monitoring stations to allow for local bias adjustment.
- 10.2.13 The assessment of compliance with the NO₂ annual mean will be assessed based on the annual results from the diffusion tubes. The diffusion tube supplier and analysis method has been agreed with the Local Planning Authority to match the approach taken across Luton and allow for directly comparable bias adjustment and results.

Assessment of monitoring against ES results

- 10.2.14 The air quality modelling results are based on traffic modelling and future year predictions of emission factors and as such there is an inherent level of uncertainty in the results. This uncertainty is managed, as detailed in **Chapter 7 Air Quality [AS-076]** of the ES through the conservative use of background concentrations and model verification. The GCG Framework proposes an initial review in 2027 to assess if the annual concentrations measured are higher than the modelled concentrations in that location. This review process is then repeated every five years. Should it be identified that there is an increase in actual emissions compared to modelled emissions, the **Outline Operational Air Quality Plan (Appendix 7.5 [APP-065]** of the ES) will be revisited and, where practicable, strengthened to help drive emission reductions.

¹ MCERT is the Environment Agency's monitoring Certification Scheme for equipment.

Air Quality Reporting

- 10.2.15 Monitoring data for each location and each pollutant will be made available to the Local Planning Authority (LPA) along with details of the quality assurance process, any bias adjustment or annualisation (if required).
- 10.2.16 Where further detailed analysis of results is required (for example to determine the cause of an exceedance) this will be detailed in a technical report for review by the Environmental Scrutiny Group, as defined under the **GCG Explanatory Note [REP3-015]**.
- 10.2.17 The airport operator will make underlying air quality data available on a confidential basis at the reasonable request of the Environmental Scrutiny Group.

11 UNEXPECTED ARCHAEOLOGICAL DISCOVERIES DURING CONSTRUCTION ACTIVITIES

- 11.1.1 In the event of unexpected significant archaeological discoveries being made during construction activities, where no archaeological mitigation works are being undertaken in accordance with this CHMP or SSWSI, the archaeological remains must be retained in situ and reported by the ACoW to the relevant planning authority as soon as reasonably practicable from the date they are identified.
- 11.1.2 No construction operations are to take place within 10 metres of the remains for a period of 14 days from the date of any notice served unless otherwise agreed in writing by the relevant Local Planning Authority Archaeology Advisor in consultation with Historic England, as applicable.
- 11.1.3 If the Local Planning Authority Archaeology Advisor determines in writing that the archaeological remains require further investigation, or preservation in situ, no construction operations are to take place within 10 metres of the remains until provision has been made for the mitigation detail to be set out in a SSWSI which will be submitted to the relevant Local Planning Authority Archaeology Advisor in consultation with Historic England, as applicable, for review and/or comment, and the final version will be approved in writing by the Local Planning Authority Archaeology Advisor.
- 11.1.4 The SSWSI will be prepared by the ACoW or the Archaeological Contractor. It will set out the methodology for the detailed recording of the archaeological remains, or the measures required to ensure their preservation in situ during construction. Under these circumstances, the remains will be protected from damage and the Applicant or the Applicant's lead contractor and the ACoW will liaise with the Archaeological Contractor to estimate and agree the additional time and resources needed to complete the scope of archaeological mitigation.
- 11.1.5 Should human remains be discovered during construction activities where no archaeological mitigation works are being undertaken, the remains will be covered and protected and left in-situ in the first instance, in accordance with current best practice. All works within the vicinity of the relevant area will stop until the remains have been removed. The Applicant or the Applicant's lead contractor will notify the H.M. Coroner with details of the remains immediately. The Applicant or the Applicant's lead contractor and the ACoW will liaise with the appointed Archaeological Contractor in order to determine the appropriate mitigation strategy and to estimate the additional time and resources needed. The strategy will be agreed with the relevant Archaeology Advisor for CBC and/or HCC. The removal of any human remains will take place in accordance with the requirements set out in Schedule 2 of the **Draft DCO [REP3-003]**.

12 ADVERSE GROUND CONDITIONS

- 12.1.1 Ground conditions at archaeological sites will be reviewed daily and monitored by the ACoW and the Archaeological Contractor. During adverse conditions, such as prolonged wet weather, it may be necessary to suspend temporarily archaeological work or activities, in order to preserve archaeological remains or to prevent potential damage until conditions improve.
- 12.1.2 The Applicant or the Applicant's lead contractor will be informed by the ACoW of which sites are affected, the reason(s) and likely duration of the interruption and delay, and whether any remedial actions are necessary or are planned (e.g. use of protective shelters or covers to protect exposed archaeological remains during episodes of wet weather, frost etc.). Resumption of work will be agreed between the ACoW, the Applicant's lead contractor and the Archaeological Contractor. The ACoW will notify the Archaeology Advisor for CBC and/ or HCC of any delay and revisions to programme.

13 INTEGRATED ENVIRONMENTAL PROCEDURES TO PROTECT THE HISTORIC ENVIRONMENT

- 13.1.1 The Applicant's lead contractor will minimise construction dust and fumes, noise and vibration by complying with the embedded mitigation measures set out in **Chapter 7 Air Quality [AS-076]** and **Chapter 16 [REP1-003] Noise and Vibration** of the ES and the control measures for construction air quality and construction noise and vibration set out in the CoCP provided as **Appendix 4.2 [APP-049]** of the ES.

14 SECURITY FOR ARCHAEOLOGICAL SITES

- 14.1.1 During the detailed excavation of the Roman building remains (HER 10808), and for any other important archaeological site that may be identified as a result of additional trial trenching and unexpected archaeological discoveries, the Applicant or the Applicant's lead contractor will provide adequate security measures to prevent out of hours unauthorised access to sites that may result in damage or theft.

15 INDUCTION, BRIEFING PROCEDURES AND TRAINING

- 15.1.1 The Archaeological Contractor's staff involved in the project are required to have Construction Skills Certification Scheme cards appropriate to the relevant trade/ position, with all site supervisors having Site Supervisors Safety Training Scheme (or EU equivalent) certification.
- 15.1.2 For those roles where no suitably recognised competence standards exist, the Archaeological Contractor will provide information on the selection criteria and method used to provide assurance of an individual's competence. These may include appraisals of performance or competence and any relevant training and experience.
- 15.1.3 The Applicant's lead contractor will provide a site induction for the Archaeological Contractor's staff and their sub-contractors.
- 15.1.4 Notwithstanding the briefings provided by the ACoW, the Applicant's lead contractor will also provide Tool Box Talks to inform all site personnel of the archaeological and historic environment constraints on site, the protection measures that are required and their obligations under the CoCP.
- 15.1.5 The Applicant's lead contractor will develop, deliver and document a specific training programme for their staff and sub-contractors in order to:
- a. Ensure all staff and sub-contractors are aware of and adhere to their obligations under the CoCP; and
 - b. Provide training and briefing procedures to ensure all staff and sub-contractors receive an adequate introduction to the environmental aspects of the project in order to avoid environmental damage.

16 ARCHAEOLOGICAL CONTRACTOR'S DELIVERABLES

- 16.1.1 Following the completion of each stage of archaeological works, the Archaeological Contractor will prepare a level of fieldwork reporting that is commensurate with the fieldwork results. The types of archaeological fieldwork reporting are set out below and will be detailed, along with a delivery programme that has been agreed with the relevant Local Planning Authority Archaeology Advisor, in the Archaeological Contractor's approved SSWSI.
- 16.1.2 The Archaeological Contractor will ensure that the results of all stages of archaeological investigation are made publicly available in an appropriate format for dissemination. This will include uploading deliverables to the Online Access to the Index of Archaeological Investigations (OASIS).

16.2 Interim Report

- 16.2.1 Within four weeks of the completion of a programme of archaeological fieldwork, an interim report will be submitted by the Archaeological Contractor to the relevant Local Planning Authority Archaeology Advisor, the Applicant and the ACoW. The interim report will include as a minimum:
- a. a summary of the fieldwork results;
 - b. a site location plan; and
 - c. a quantification of the primary archive including contexts used, finds and samples.

16.3 Fieldwork Reporting Types

- 16.3.1 The results of the fieldwork, depending on the importance, may require either a fieldwork report or a more detailed stage of post-excavation assessment, analysis and publication.

Fieldwork Report

- 16.3.2 If the Archaeological Contractor, ACoW and the relevant Local Planning Authority Archaeology Advisor decide that the fieldwork results are not important enough to warrant detailed analysis and publication, then a Fieldwork Report will be produced.
- 16.3.3 The content and scope of the Fieldwork Report shall be undertaken in accordance with this CHMP and current good practice and guidance and will contain the following information:
- a. title page or cover sheet giving key project details;
 - b. a signed Quality Assurance sheet detailing as a minimum - title, author, version, date, checked by, approved by;
 - c. a non-technical summary;
 - d. a site location drawing;
 - e. the archaeological and historical background (including the results of previous phases of fieldwork);

- f. the methodology employed for the mitigation works;
- g. the aims and objectives of the mitigation works;
- h. the results of the mitigation works (to include full description, assessment of condition, quality and significance of the remains);
- i. if human remains are encountered the report will include a statement that addresses the future retention of the material, including if appropriate, options for reburial;
- j. an appendix containing specialist artefact reports, palaeoenvironmental reports or their equivalent;
- k. an appendix illustrating specific finds and general working shots or portraits of specific features or structures as appropriate;
- l. a list of all finds that fall within the scope of the Treasure Act and associated legislation;
- m. a stratigraphic matrix for each area (as appropriate);
- n. a statement of the significance of the results in their local, regional and national context cross-referenced to the Regional Research Framework;
- o. the proposed arrangements for long-term conservation and archive storage (including details of the accredited repository details);
- p. general and detailed plans showing the location of the survey area accurately positioned on an Ordnance Survey base map (at an appropriate and recognised scale);
- q. detailed plans and sections illustrating archaeological features and relationships between features (at an appropriate and recognised scale);
- r. colour photographic plates illustrating the site setting, work in progress and archaeological discoveries; and
- s. a cross-referenced index of the project archive.

16.3.4 The Archaeological Contractor will submit a copy of the draft report to the relevant Local Planning Authority Archaeology Advisor, the Applicant and the ACoW for comment. In finalising the report, the comments received will be taken into account.

16.3.5 The draft Fieldwork Report will be submitted for comment within six weeks of the completion of the archaeological fieldwork. The final Fieldwork Report will be submitted for approval to the relevant Local Planning Authority Archaeology Advisor, the Applicant and the ACoW within ten weeks of the completion of the archaeological fieldwork.

Post-Excavation Assessment Report, Updated Project Design and Publication

16.3.6 If the results of the fieldwork are of sufficient significance to warrant publication, the deliverable, following on from the interim report, may take the form of a Post-excavation Assessment Report and will include an Updated Project Design (UPD) in accordance with the guidance and standards set out in Historic

England's Management of Research Projects in the Historic Environment (Ref. 8). The report will incorporate and reference all the results from all other phases of archaeological work that have been undertaken for the Proposed Development.

- 16.3.7 The Post-excavation Assessment Report and UPD will be submitted for approval to the relevant Local Planning Authority Archaeology Advisor, the Applicant and the ACoW within twelve months of the completion of the archaeological fieldwork. As a minimum the Post-excavation Assessment Report and UPD will present:
- a. a summary of the project background, original aims and objectives;
 - b. an integrated description of the results by period for each area of archaeological mitigation;
 - c. a quantification of each artefact and ecofact type recovered during the mitigation works;
 - d. an assessment of how the results of the archaeological mitigation address the original and any new research objectives;
 - e. a proposal for a revised set of research objectives;
 - f. recommendations for further analysis and publication (if relevant to the investigation results); and
 - g. a detailed task list and programme for analysis and publication (if relevant to the investigation results).
- 16.3.8 If detailed analysis and publication are recommended by the UPD, a stage of post-excavation analysis and publication will be required. The post-excavation analysis stage of the project will comprise the detailed quantification, analysis and reporting of the recorded archaeological remains (contextual records), artefacts and ecofacts² recovered during the programme of archaeological mitigation. The post-excavation analysis will be undertaken by the Archaeological Contractor supported by external specialists as appropriate.
- 16.3.9 The programme for analysis and publication, which is recommended should not exceed three years from the date of fieldwork completion, will be agreed with the ACoW, the Applicant and the relevant Local Planning Authority Archaeology Advisor.
- 16.3.10 The format of any publication shall be commensurate with the heritage significance of the archaeological results and will be agreed with the ACoW, the Applicant and the relevant Local Planning Authority Archaeology Advisor. Online publication formats as well as traditional publication formats will be considered.
- 16.3.11 If the results merit it, a popular publication report and illustrated document explaining the results in layman's terms should be produced. The popular report should inform the non-expert audience about the discoveries and their

² Ecofacts are naturally organic or inorganic remains found in an archaeological site.

significance in an accessible manner. Popular booklets may be produced both for children and for adult audiences.

17 ARCHIVING

17.1.1 The requirements for archiving will be set out by the Archaeological Contractor in the SSWSI prepared for each stage of archaeological works and will be agreed with the relevant Local Planning Authority Archaeology Advisor. Notwithstanding this requirement, the following is provided as guidance and should be viewed as the minimum requirements for archaeological works.

17.2 Archive Security and Storage

17.2.1 Archaeological material recovered from fieldwork is irreplaceable. The finds, records and data generated by the fieldwork will be removed from site at the end of each working day and will be kept secure at all stages of the project. The Archaeological Contractor will be responsible for the care of the site archive (records and finds) in their possession and should ensure that adequate resources are in place at the start of the fieldwork, including the materials necessary for long-term storage and access to an archaeological conservator. Arrangements should be made for the proper cataloguing and storage of the archive during the project life-cycle (it may be appropriate to liaise with an archive specialist). Specialist data and reports will clearly state the research potential of the collections, highlighting these for the accessioning museum, as this will ensure that the potential of the collections can be promoted to researchers following deposition.

17.3 Archive Consolidation

17.3.1 The Archaeological Contractor should compile a Data Management Plan (DMP) in line with ClfA guidelines and include details within their SSWSIs. As part of the development of the DMP, the Archaeological Contractor should refer to the Work Digital / Think Archive project (DigVentures 2019, Ref. 9) and confirm within their DMP that the digital data will be deposited with a Trusted Digital Repository (or repositories) that has (or have) Core Trust Seal accreditation. The relevant recipient repositories are stakeholders in this process and should be consulted during the creation of the DMP.

17.3.2 The archaeological fieldwork records and assemblages (list of fieldwork interventions, notebooks/ diaries, context records (including digital records), feature records, structure records, site geomatics (drawings), photographs and films, finds records and associated data files) will constitute the primary fieldwork archive. This is the key archive of the fieldwork project and the raw data upon which all subsequent assessment and analysis and future interpretation will be based. The archive will therefore not be altered or compromised, and the Archaeological Contractor will show due diligence and compliance with the digitisation of data.

17.3.3 The archaeological fieldwork archive should be quantified, ordered, indexed and made internally consistent, and in line with current good practice (Annex A). All finds and coarse-sieved, and flotation samples will have been processed and stored under appropriate conditions. The archive will also contain a site matrix, a summary of key findings and descriptions of artefactual and environmental assemblages. The content of an outline structure for a fieldwork archive is

presented in Management of Research Projects in the Historic Environment (MoRPHE) Project Managers' Guide, Appendix 1, Product P1 and Product P3 (Ref. 8).

- 17.3.4 The Archaeological Contractor will, prior to the start of fieldwork, liaise with the recipient repositories to obtain agreement in principle to accept the physical, documentary, digital and photographic archive for long-term storage. This will include the agreement of a retention and disposal policy that is consistent and compliant with both archives. The Archaeological Contractor will be responsible for identifying any specific requirements, archiving costs or policies of the recipient repositories in respect of the archive, and for adhering to those requirements. A unique accession number will be obtained by the Archaeological Contractor in advance of the fieldwork, to ensure that the project is recorded in accordance with the requirements of the LPA and the relevant Local Planning Authority Archaeology Advisor. The unique accession number will be recorded in the Archaeological Contractor's SSWSIs.
- 17.3.5 The archive of finds and records generated during the fieldwork will be removed from the site at the end of each day and kept secure at all stages of the fieldwork project until it is deposited with the relevant recipient repositories. The archive will be produced to current national standards (refer to Annex A).
- 17.3.6 The deposition of the archive forms the final stage of the project. The Archaeological Contractor shall provide the Applicant and the ACoW with copies of communication with the accredited repositories and written confirmation of the deposition of the archive. This will include providing the unique Digital Object Identifier for the digital archive once it has been accepted.

GLOSSARY AND ABBREVIATIONS

| Term | Definition |
|-------------|---|
| ACoW | Archaeological Clerk of Works |
| CBC | Central Bedfordshire Council |
| CHMP | Cultural Heritage Management Plan |
| CIfA | Chartered Institute for Archaeologists |
| CoCP | Code of Construction Practice |
| DMP | Data Management Plan |
| GCG | Green Controlled Growth |
| HCC | Hertfordshire County Council |
| OASIS | Online Access to the Index of Archaeological Investigations |
| SSWSI | Site-specific Written Scheme of Investigation |
| STEM | Science, Technology, Engineering and Mathematics |
| UPD | Updated Project Design |
| WSI | Written Scheme of Investigation |

REFERENCES

- Ref. 1 Champion, T.C., Haselgrove, C., Armit, I., Creighton, J. and Gwilt, A. (2001) Understanding the British Iron Age: an agenda for action. A Report for the Iron Age Research Seminar and the Council of the Prehistoric Society, Salisbury, UK, Wessex Archaeology
- Ref. 2 James, S and Millett, M (eds) (2001) Britons and Romans: advancing a research agenda. Council for British Archaeology Research Report 125
- Ref. 3 EERRF (2021) East of England Regional Research Framework online resource.
- Ref. 4 EERRF (2021) East of England Regional Research Framework online resource.
- Ref. 5 Chartered Institute for Archaeologists (2019) Code of Conduct. Chartered Institute for Archaeologists, Reading, October 2019.
- Ref. 6 Chartered Institute for Archaeologists (2020) Standard and guidance for archaeological field evaluation. Chartered Institute for Archaeologists, Reading, October 2020
- Ref. 7 AECOM (2022) Written Scheme of Investigation for Trial Trench Evaluation in Hertfordshire, London Luton Airport Expansion, Luton Rising, Revision 3, June 2022.
- Ref. 8 Historic England (2015b) Management of Research Projects in the Historic Environment. The MoRPHE Project Manager's Guide. Historic England, Swindon. Available online.
- Ref. 9 DigVentures (2019) Work Digital / Think Archive. A guide to managing digital data generated from archaeological investigations. Prepared by DigVentures for the Archaeological Archives Forum, on behalf of Historic England. Available online.

ANNEX A: HERITAGE STANDARDS AND GUIDANCE

AAF 2011 Archaeological Archives. A guide to best practice in creation, compilation, transfer and curation. Archaeological Archives Forum

ACBMG 2002 Ceramic Building Material. Minimum Standards for Recovery, Analysis and Publication. Archaeological Ceramic Building Materials Group

ACBMG 2004 Draft Minimum Standards for the Recovery, Analysis and Publication of Ceramic Building Material. 3rd edition. Archaeological Ceramic Building Materials Group

Archaeology Data Service and Digital Antiquity Guides to Good Practice: Niven, K. (ed.) 2013 Caring for Digital Data in Archaeology. Archaeology Data Service /Digital Antiquity Guides to Good Practice, Oxbow Books

ADS 2011 Guides to good practice. Archaeology Data Service, University of York

ADS 2014 Data Management and sharing Plans. Version 2.0 August 2014 Archaeology Data Service, University of York

ADS 2020 Archaeology Data Service Guidelines for Depositors. Version 4.0 July 2020. Archaeology Data Service, York.

ALGAO 2015 Advice Note for Post-Excavation Assessment. Association of Local Government Archaeological Officers, October 2015.

APABE/EH 2013 Science and the Dead: A guideline for the destructive sampling of human remains for scientific analysis. Advisory Panel on the Archaeology of Burials in England/English Heritage
http://www.archaeologyuk.org/apabe/Science_and_the_Dead.pdf

BABAO 2012 BABAO position statement on methods of reburial of human remains. British Association of Biological Anthropology and Osteoarchaeology
<http://www.babao.org.uk/index/reburialissues>

BABAO & Historic England 2018 The Role of the Human Osteologist in an Archaeological Fieldwork Project. British Association of Biological Anthropology and Osteoarchaeology & English Heritage. <https://historicengland.org.uk/images-books/publications/role-of-human-osteologist-in-archaeological-fieldwork-project/>

BABAO 2019 Code of Ethics. British Association of Biological Anthropology and Osteoarchaeology <https://www.babao.org.uk/assets/Uploads/BABAO-Code-of-Ethics-2019.pdf>

BABAO 2019 Code of Practice. British Association of Biological Anthropology and Osteoarchaeology <https://www.babao.org.uk/assets/Uploads/BABAO-Code-of-Practice-2019.pdf>

BABAO 2019 BABAO Guidance Document on Digital Imaging: recommendations on the ethical issues surrounding 2D and 3D digital imaging of human remains. British Association of Biological Anthropology. <https://www.babao.org.uk/assets/Uploads/BABAO-Digital-imaging-code-2019.pdf>

Ballin, TB, 2017 Lithic assemblages. A guide to processing, analysis and interpretation, BAJR Guide 49, available at

- Bayliss, A. 2009. Rolling out Revolution: using radiocarbon dating in archaeology. *Radiocarbon*, 51, p.123–47
- Behre, K.E., 1981. The interpretation of anthropogenic indicators in pollen diagrams. *Pollen et Spores* 23, 225-45
- Brown, A and Perrin, K 2000 A Model for the Description of Archaeological Archives. Information Management and Collections. English Heritage Centre for Archaeology/Institute of Field Archaeologists, Reading
- Brown, DH 2011 Safeguarding Archaeological Information. Procedures for minimising risk to undeposited archaeological archives. English Heritage
- Brown, DH 2011 Archaeological Archives: A guide to best practice in creation, compilation, transfer and curation. 2nd edition. Institute of Field Archaeologists/Archaeological Archives Forum (Reading)
- ClfA 2017 An introduction to drawing archaeological pottery ClfA Professional Practice Paper No 10 Revised edition 2017, Chartered Institute for Archaeologists, Reading
- ClfA 2019 Code of Conduct. Chartered Institute for Archaeologists, Reading, October 2019
- ClfA 2019 Toolkit for Selecting Archaeological Archives. Chartered Institute for Archaeologists, Reading
- ClfA 2020 Standard and guidance for an archaeological watching brief. Chartered Institute for Archaeologists, Reading, October 2020
- ClfA 2020 Standard and guidance for archaeological excavation. Chartered Institute for Archaeologists, Reading, October 2020
- ClfA 2020 Standard and guidance for the collection, documentation, conservation and research of archaeological materials. Chartered Institute for Archaeologists, Reading, October 2020
- ClfA 2020 Standard and guidance for the creation, compilation, transfer and deposition of archaeological archives. Chartered Institute for Archaeologists, Reading, October 2020
- ClfA 2020 Standard and guidance. Appendices (Glossary; Preparation of specification; Contents of project design; Post-excavation project design; Copyright; Selected bibliography; Selected contact addresses). Chartered Institute for Archaeologists, Reading, October 2020
- DCMS 2008 Treasure Act 1996 Code of Practice (2nd Revision) England and Wales.
- EAC 2014 The Standard and Guide to Best Practice in Archaeological Archiving in Europe. Europae Archaeologia Consilium (EAC) Guidelines 1, Belgium
- McKinley, JI and Roberts, C 1993 Excavation and Post-excavation Treatment of Cremated and Inhumed Human Remains. Institute of Field Archaeologists Technical Paper No. 13, Reading

Mitchell, PD and Brickley, M 2017 Updated guidelines to the standards for recording human remains. ClfA Professional Practice Paper, British Association for Biological Anthropology and Osteoarchaeology and Chartered Institute for Archaeologists, Reading

MPRG 2001, Minimum Standards for the Processing, Recording, Analysis and Publication of Post-Roman Ceramics. Medieval Pottery Research Group Occasional Paper No. 2

UKIC 1990 Guidelines for the Preparation of Excavation Archives for Long-term Storage. United Kingdom Institute for Conservation Archaeology Section

UKIC 2001 Excavated Artefacts and Conservation. (United Kingdom Institute for Conservation, Conservation Guidelines No 1, revised)

Watkinson, DE and Neal, V 2001 First Aid for Finds. RESCUE/United Kingdom Institute for Conservation

ANNEX B: FIGURE 1 – CULTURAL HERITAGE MANAGEMENT PLAN REQUIREMENTS



This drawing may contain mapping by permission of Ordnance Survey on behalf of HMSO © Crown Copyright and database rights 2022 Ordnance Survey 0100031673


All structure positions are indicative. The proposed works will be subject to detailed design development. The changes will be within limits of deviation specified in the Development Consent Order.

Legend

- Local Authority Boundaries
- Archaeological Alert Area
- Area for Detailed Excavation
- Additional Trial Trenching
- Trenches Completed for the Proposed Development
- Targeted Watching Brief Zone
- High Pressure Fuel Main
- Utility Exclusion Zone (50m either side of centre line)

Maxar, Microsoft, Map data © OpenStreetMap contributors, Microsoft, Facebook, Inc. and its affiliates, Esri Community Maps contributors, Map layer by Esri. Contains Ordnance Survey Data © Crown Copyright and database right 2022.HER Data © Hertfordshire County Council. 2022

| | | | | | |
|------------------|-------|---------|----------|----------|------|
| First Issue | MAB | AC | CS | 22/02/23 | P01 |
| Revision History | Drawn | Checked | Approved | Date | Rev. |



Luton Rising
 Our airport. Our community. Our planet.
 Luton Rising
 Hart House Business Centre
 Kimpton Road, Luton, LU2 0LA
 www.lutonrising.org.uk

**London Luton Airport Expansion
 Development Consent Order**

Drawing Title
**Figure 1
 Cultural Heritage Management Plan Requirements**

| | | | | | |
|---|---------------|----------------|------------------|-------------------|------------|
| Purpose of issue SUITABLE FOR INFORMATION | | | | Suitability S2 | |
| Drawn MAB | Checked AC | Approved CS | Date 22/02/23 | Scale 1:5,000 | Size A3 |

| | | |
|----------------------------------|---------------------------------|--|
| DCO Application Ref. TR020001 | APFP Regulation APFP 5(2)(a) | DCO Document Ref. TR020001/APP/5.02 |
|----------------------------------|---------------------------------|--|

| | |
|--|-----------------|
| Drawing Number LLADCO-3C-AEC-00-00-DR-LM-0026 | Revision P01 |
|--|-----------------|

Project - Phase - Originator - Asset/Zone - Sub Asset - Type- Discp. - Number