



# Gatwick Airport Northern Runway Project

Environmental Statement

Appendix 13.8.1: Air Quality Construction Period Mitigation

**Book 5**

VERSION: 1.0

DATE: JULY 2023

Application Document Ref: 5.3

PINS Reference Number: TR020005

## Table of Contents

1	Introduction	1
2	Construction Period Mitigation	1
3	References	2
4	Glossary	3
Tables		
	Table 4.1.1: Glossary of Terms	3

## 1 Introduction

1.1.1 This document forms Appendix 13.8.1 of the Environmental Statement (ES) prepared on behalf of Gatwick Airport Limited (GAL) for the proposal to make best use of Gatwick Airport's existing runways and infrastructure (referred to within this report as 'the Project').

## 2 Construction Period Mitigation

### 2.1 Introduction

2.1.1 Air quality mitigation measures are proposed to ensure best practice is followed for all on-site activities during construction. The following measures from the Institute of Air Quality Management (IAQM) guidance (Guidance on the assessment of dust from demolition and construction) (IAQM, 2014) are relevant and are included in the Code of Construction Practice (CoCP) (**ES Appendix 5.3.2: CoCP** (Doc Ref. 5.3)) for the Project. As noted in the guidance, with the application of these measures, air quality risks from construction period activity can be reduced and would be not significant.

2.1.2 An important distinction to note is that the recommendations for monitoring are based on best practice methods for construction period activity and are designed to provide evidence for the effective implementation of measures and also to allow for reactive changes to practice to be made in the event of an unexpected elevation in pollutant concentrations. Therefore, the conclusion of no significant impacts as noted in the ES does not rely on the monitoring.

### 2.2 General Measures

- Develop and implement a Dust Management Plan (DMP), which may include measures to control other emissions, approved by the local authority. This should have due regard to all measures provided here and should be site specific, setting out how the works would be carried out to mitigate dust impacts and provide details of monitoring locations and consideration of whether monitoring locations need to change based on phasing and works being carried out.
- Develop and implement a Community and Engagement Management Plan before works commences on site Display the name and contact details of person(s) accountable for air quality

and dust issues on the site boundary. This may be the environment manager/engineer or the site manager.

- Display the head or regional office contact information.

### 2.3 Site Management

- Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.
- Make the complaints log available to the local authority when asked.
- Record any exceptional incidents that cause dust and/or air emissions, either on or off site, and the action taken to resolve the situation in the site log book.
- Hold regular liaison meetings with other high risk construction sites within 500 metres of the site boundary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised. It is important to understand the interactions of the off-site transport/deliveries which might be using the same strategic road network routes.

### 2.4 Monitoring

- Undertake baseline monitoring at least three months prior to the commencement of works would be carried out with suitable automatic (Osiris type) monitoring equipment. Once detailed design plans are available a dust management plan and monitoring plan would be created to determine the location of dust monitors and detailed plans for monitoring during the phasing of the construction activities. Monitoring would be carried out following best practice guidance as defined by the IAQM (IAQM, 2018).
- Undertake daily on-site and off-site inspection, where receptors (including roads) are nearby, to monitor dust, record inspection results, and make the monitoring log available to the local authority on request. This should include regular dust soiling checks of surfaces such as street furniture, cars and windowsills within 100 metres of the site boundary, with cleaning to be provided if necessary.
- Carry out regular site inspections to monitor compliance with the DMP, record inspection results, and make an inspection log available to the local authority when asked.
- Increase the frequency of site inspections by the person accountable for air quality and dust issues on-site when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.
- Carry out monitoring using real-time particulate matter (PM<sub>10</sub>) continuous monitoring equipment at high-risk sites.

### 2.5 Site Preparation/Maintenance

- Plan site layout so that machinery and dust causing activities are located away from receptors, as far as possible.
- Erect solid screens or barriers around dusty activities or the site boundary and cover, seed or fence stockpiles to prevent wind whipping.
- Fully enclose site or specific operations where there is a high potential for dust production and the site is active for an extensive period.
- Avoid site runoff of water or mud.
- Keep site fencing, barriers and scaffolding clean using wet methods.
- Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on-site. If they are being re-used on-site cover, seed or fence stockpiles to prevent wind whipping.

### 2.6 Operating Vehicle/Machinery and Sustainable Travel

- Ensure all on-road vehicles comply with the requirements of the London Low Emission Zone and the London Non-Road Mobile Machinery standards, where applicable.
- Ensure all vehicles switch off engines when stationary – no idling vehicles.
- Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.
- Impose and signpost a maximum-speed-limit of 15 mph on surfaced and 10 mph on unsurfaced haul roads and work areas (if long haul routes are required these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the local planning authorities, where appropriate).
- Produce a Construction Traffic Management Plan to manage the sustainable delivery of goods and materials (see **ES Appendix 5.3.1 Annex to the Buildability Report** (Doc Ref. 5.3)).
- Implement a Travel Plan that supports and encourages sustainable travel (public transport, cycling, walking and car-sharing).

### 2.7 Operations/Waste Management

- Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction eg suitable local exhaust ventilation systems.

- Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.
- Use enclosed chutes and conveyors and covered skips.
- Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate.
- Ensure equipment is readily available on-site to clean and dry spillages and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.
- Bonfires and burning of waste materials are prohibited.

## 2.8 Demolition Activities

- Soft strip inside buildings before demolition (retaining walls and windows in the rest of the building where possible, to provide a screen against dust).
- Ensure effective water suppression is used during demolition operations. Hand-held sprays are more effective than hoses attached to equipment as the water can be directed to where it is needed. In addition, high volume water suppression systems, manually controlled, can produce fine water droplets that effectively bring the dust particles to the ground.
- Bag and remove any biological debris or damp down such material before demolition.

## 2.9 Earthworks

- Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable.
- Use Hessian, mulches or trackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable.
- Only remove the cover in small areas during work and not all at once.

## 2.10 Construction Activities

- Avoid scabbling (roughening of concrete surfaces) if possible.
- Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.
- Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overflowing during delivery.
- For smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust.

## 2.11 Trackout

- Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use.
- Avoid dry sweeping of large areas.
- Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.
- Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable.
- Install hard surfaced haul routes, which are regularly damped down with fixed or mobile sprinkler systems, or mobile water bowsers and regularly cleaned.
- Record all inspections of haul routes and any subsequent action in the site log book.
- Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable).
- Access gates to be located at least 10 metres from receptors where possible.

## 2.12 Odour management

- 2.12.1 As identified in **ES Chapter 13: Air Quality** (Doc Ref. 5.1) the construction works have the potential to uncover areas of ground which may release unpleasant odours.
- 2.12.2 All effects would be expected to be short-term and steps to protect health and safety of workers and members of the public would be the first priority.
- 2.12.3 Any effects would be mitigated following best practice industry guidance with sources being covered to minimise release of odour and where needed an odour management plan would be developed to identify further mitigation if required (for example the use of masking spray or the removal of the source).

# 3 References

## 3.1 Published Documents

Institute of Air Quality Management (IAQM) (2014) Guidance on the assessment of dust from demolition and construction.

Institute of Air Quality Management and Environmental Protection UK (IAQM and EPUK) (2017) Land-use Planning & Development Control: Planning for Air Quality. v1.2.

## 4 Glossary

### 4.1 Glossary of Terms

**Table 4.1.1: Glossary of Terms**

Term	Description
CoCP	Code of Construction Practice
DMP	Dust Management Plan
EIA	Environmental Impact Assessment
ES	Environmental Statement
GAL	Gatwick Airport Limited – the company which operates Gatwick Airport
IAQM	Institute of Air Quality Management
PM <sub>10</sub>	Airborne particles that have a median diameter of 10 microns