

Cambridge Waste Water Treatment Plant Relocation Project  
Anglian Water Services Limited

# Appendix 2.4: Outline Commissioning Plan

Application Document Reference: 5.4.2.4  
PINS Project Reference: WW010003  
APFP Regulation No. 5(2)a

## Document Control

<b>Document title</b>	Outline Commissioning Plan
<b>Version No.</b>	01
<b>Date Approved</b>	23.01.23
<b>Date 1<sup>st</sup> Issued</b>	30.01.23

## Version History

<b>Version</b>	<b>Date</b>	<b>Author</b>	<b>Description of change</b>
01	30.01.23	-	DCO Submission

## Contents

<b>1</b>	<b>Introduction .....</b>	<b>1</b>
1.1	Anglian Water Services Limited .....	1
1.2	Background.....	1
1.3	The Proposed Development.....	2
<b>2</b>	<b>Specific Design Information for Process Commissioning .....</b>	<b>4</b>
<b>3</b>	<b>Commissioning Water Source .....</b>	<b>5</b>
<b>4</b>	<b>Discharge of Commissioning Water .....</b>	<b>6</b>
<b>5</b>	<b>Sequence of Wet Commissioning .....</b>	<b>7</b>
5.1	Introduction.....	7
5.2	Inlet Works Area.....	7
5.3	Inlet Screenings, Screenings and Grit Handling Area .....	8
5.4	Storm Area .....	9
5.5	P Removal Dosing (Iron Salts) System.....	10
5.6	PST Distribution, 6 (PSTs) Rotation and Sludge and Scum Operation .....	11
5.7	PST Auto Desludge System and Sludge Storage Tanks .....	12
5.8	MABR Lanes.....	13
5.9	MABR Lanes SAS/RAS Systems.....	15
5.10	Interstage PS.....	15
5.11	Sludge Handling, Thickening Plant, Poly Make Up, Return Liquors, HPH Feed Pumps 16	
5.12	Pre-Heating Tank Area .....	18
5.13	HPH, Digester, Biogas, Cake Storage Area .....	18
5.14	Odour Control Unit (Various) .....	20
<b>6</b>	<b>Handover Performance Sampling.....</b>	<b>21</b>
<b>7</b>	<b>Commissioning Process Risks and Contingencies .....</b>	<b>23</b>
<b>8</b>	<b>Commissioning Impact Plan Schedule .....</b>	<b>24</b>
<b>9</b>	<b>References .....</b>	<b>25</b>

## Tables

<b>Table 7-1: Commissioning Process Risks and Contingencies .....</b>	<b>23</b>
---	-----------

## Figures

<b>Figure 5.1: Inlet Works Area Process .....</b>	<b>8</b>
<b>Figure 5.2: Inlet Screenings, Screenings and Grit Handling Area Process .....</b>	<b>9</b>
<b>Figure 5.3: Storm Area Process .....</b>	<b>10</b>
<b>Figure 5.4: P Removal Dosing (Iron Salts) System Process .....</b>	<b>11</b>
<b>Figure 5.5: PST Distribution, PST's Rotation and Sludge and Scum Operation Process .....</b>	<b>12</b>
<b>Figure 5.6: PST Auto Desludge System and Sludge Storage Tanks .....</b>	<b>12</b>
<b>Figure 5.7: MABR Lanes Process .....</b>	<b>13</b>
<b>Figure 5.8: MABR Lanes SAS/RAS Systems Process .....</b>	<b>15</b>
<b>Figure 5.9: Interstage PS Process .....</b>	<b>16</b>
<b>Figure 5.10: Sludge Handling, Thickening Plant, Poly Make Up, Return Liquors, HPH Feed Pumps Process .....</b>	<b>17</b>
<b>Figure 5.11: Pre-Heating Tank Area Process .....</b>	<b>18</b>
<b>Figure 5.12: HPH, Digester, Biogas, Cake Storage Area Process .....</b>	<b>19</b>
<b>Figure 6.1: Proposed handover sampling .....</b>	<b>22</b>

# 1 Introduction

## 1.1 Anglian Water Services Limited

- 1.1.1 Anglian Water Services Limited (the ‘Applicant’) is the largest regulated water and water recycling company in England and Wales by geographic area, supplying water and water recycling services to almost seven million people in the East of England and Hartlepool.
- 1.1.2 The Applicant is committed to bringing environmental and social prosperity to the region they serve, through their commitment to Love Every Drop. As a purpose-led business, The Applicant seeks to contribute to the environmental and social wellbeing of the communities within which they operate. As one of the largest energy users in the East of England, they are also committed to reaching net zero carbon emissions by 2030.

## 1.2 Background

- 1.2.1 The Applicant is proposing to build a modern, low carbon waste water treatment for Greater Cambridge on a new site area north of the A14 between Fen Ditton and Horningsea within the Cambridge drainage catchment area, to replace the plant on Cowley Road, hereafter referred to as the existing Cambridge Waste Water Treatment Plant (WWTP).
- 1.2.2 The relocation will enable South Cambridgeshire District Council and Cambridge City Council’s long held ambition to develop a new low-carbon city district on Cambridge’s last major brownfield site, known as North East Cambridge. The site is an important component of the First Proposals (preferred options) for the new Greater Cambridge Local Plan that were subject to public consultation late last year. The North East Cambridge Area Action Plan has also recently been agreed by the Councils in its Proposed Submission form and will be subject to public consultation prior to submission, once the Development Consent Order is determined. The relocation of the existing waste water treatment facility will enable this new district to come forward and deliver 8,350 homes, 15,000 new jobs and a wide range of community, cultural and open space facilities in North East Cambridge. Further details on this can be found in our Statement of Requirement (Application Document Reference 7.2) which was published in September 2019.
- 1.2.3 The relocation of the waste water treatment plant will also allow The Applicant to continue providing vital waste water services to customers across Cambridge and Greater Cambridge. The new plant will continue storing and treating storm flows and treating sludge to produce renewable energy. It will be designed to deal with a growing population. It offers the opportunity for a joined-up solution for treating waste water from Cambridge and Greater Cambridge, including Waterbeach. The proposal is for both waste water from the existing Waterbeach waste water treatment plant and future

flows from Waterbeach New Town to be treated at the proposed Cambridge waste water treatment plant.

- 1.2.4 The Proposed Development will be the first waste water project to seek a Development Consent Order that is not specifically named in the National Policy Statement (NPS). 'The Applicant' sought and obtained a direction from the Secretary of State under section 35 of the Planning Act 2008 ("the 2008 Act"), which confirms that the project will be treated as a Nationally Significant Infrastructure Project ("NSIP") when the application is submitted.

### 1.3 The Proposed Development

- 1.3.1 This section provides a high-level summary of the Proposed Development. The term Proposed Development refers to the Cambridge Waste Water Treatment Plant (WWTP) Relocation project in its entirety and all works associated with the development.
- 1.3.2 A detailed description of the Proposed Development can be found in Chapter 2 of the Environmental Statement (App Doc Ref 5.2.2).
- 1.3.3 The purpose of the proposed WWTP will be to treat all waste water and wet sludge from the Cambridge catchment just as the existing Cambridge WWTP currently does, plus that from the growth indicated and being planned within the catchment in the Local Plan to 2041, with ability to expand beyond to deal with further growth.
- 1.3.4 As part of its statutory function, the Applicant operates the existing Cambridge WWTP. The existing Cambridge WWTP receives waste water from the Cambridge catchment either directly from the connected sewerage network or tankered to the plant from homes and businesses that are not connected. This waste water is then treated and the treated effluent discharged through an outfall to the nearby River Cam. The existing Cambridge WWTP is an integrated WWTP, as would be the Proposed Development. Integrated WWTP incorporate a sludge treatment function, in the form of a Sludge Treatment Centre (STC), which treats the sludge derived from the waste water from the catchment, and the "wet sludge" produced by other satellite plants which do not have integrated STC.
- 1.3.5 The Waterbeach New Town development lies to the north of Cambridge. When built out Waterbeach new town will comprise some 11,000 new homes along with associated business, retail, community and leisure uses. Waste water from Waterbeach will ultimately be treated by the proposed WWTP once operational. However, the rate of development at Waterbeach New Town may require a new pipeline (rising main) to be built from Waterbeach to the existing Cambridge WWTP to allow treatment of waste water in advance of the proposed WWTP becoming operational. In that case, either a later connection would be made to the proposed WWTP from a point on the pipeline route, or flows diverted from the existing Cambridge WWTP via the transfer tunnel.
- 1.3.6 In summary the Proposed Development will comprise of:

- an integrated waste water and sludge treatment plant.
- a shaft to intercept waste water at the existing Cambridge WWTP on Cowley Road and a tunnel/ pipeline to transfer it to the proposed WWTP and terminal pumping station. Temporary intermediate shafts to launch and recover the micro-tunnel boring machine.
- a gravity pipeline transferring treated waste water from the proposed WWTP to a discharge point on the River Cam and a pipeline for storm water overflows.
- a twin pipeline transferring waste water from Waterbeach to the existing Cambridge WWTP, with the option of a connection direct in to the proposed WWTP when the existing works is decommissioned.
- ancillary on-site buildings, including a Gateway Building with incorporated Discovery Centre, substation building, workshop, vehicle parking including electrical vehicle charging points, fencing, and lighting.
- environmental mitigation and enhancements including substantial biodiversity net gain, improved habitats for wildlife, extensive landscaping, a landscaped earth bank enclosing the proposed WWTP, climate resilient drainage system and improved recreational access and connectivity.
- renewable energy generation via anaerobic digestion which is part of the sludge treatment process that produces biogas designed to be able to feed directly into the local gas network to heat homes, or as an alternative potential future option burnt in combined heat and power engines.
- renewable energy generation via solar photovoltaic and associated battery energy storage system.
- other ancillary development such as internal site access, utilities, including gas, electricity and communications and connection to the site drainage system.
- a new vehicle access from Horningsea Road including for Heavy Goods Vehicles (HGV's) bringing sludge onto the site for treatment and other site traffic.

## 2 Specific Design Information for Process Commissioning

- 2.1.1 Final Effluent will be diverted from existing Cambridge WWTP to the proposed WWTP via a new transfer tunnel terminating at the proposed WWTP into the Terminal Pumping Station (TPS) which will feed the new works and process storm flows above full flow to treatment (FFT). The Applicant will liaise with the Environment Agency if planning to stop discharge into the river for any significant periods.
- 2.1.2 The existing Cambridge final effluent will be used to hydraulically and pressure test required structures, systems and plant as necessary, including process non-sensitive tanks and pipelines in accordance with the Design Requirements and Water Industry Mechanical and Electrical Specifications (WIMES).
- 2.1.3 Potable water from the Cambridge Water Company will also be supplied to hydraulically and pressure test process sensitive plant, such as connected with the heating, pasteurization and hydrolysis (HPH) system, Poly make up plant, etc. It is intended to fill the 750m<sup>3</sup> Hydrolysis Tank for hydrostatic test purposes then, following Dry Commissioning of associated plant, to be distributed using newly commissioned systems and mobile pumping plant as necessary.
- 2.1.4 The MCC building is a BREEAM building and has been recognised as such with allowance made during commissioning as necessary.
- 2.1.5 The Proposed Development has a significant photovoltaic array installation.



### 3 Commissioning Water Source

- 3.1.1 Following the Dry Commissioning phase, to complete testing of control and functionality it will be necessary to complete Wet Commissioning on various plant items, such as process air blowers and field instruments, prior to the introduction of effluent for seeding and operation of plant. The water source for aeration pattern testing, Membrane Aerated Biofilm Reactor (MABR) filling, flowmeters and 'media' wetting-in, which will then allow seeding of the MABR treatment process to begin, will be Final Effluent and Secondary Effluent from the existing Cambridge WWTP activated sludge plant, taken from 'C Works'. This will be brought in by tanker and/or fed through the transfer tunnel from the existing Cambridge WWTP.
- 3.1.2 Other wet testing will use Final Effluent from the existing Cambridge WWTP either directly from the new TPS following the system hydraulic process path or from suitably positioned mobile pumping plant systems to align with the Construction program and Commissioning requirements (e.g. sequential testing of the 6 No primary settlement tanks (PSTs), the 6 No. final settlement tanks (FSTs) etc.). The Final Effluent will be transferred around the site in line with the construction programme to allow hydraulic static or pressure testing of plant including structures, pipelines, etc.

## 4 Discharge of Commissioning Water

4.1.1 Commissioning waters will be recycled and reused where practicable before discharge to the new outfall to be built as part of this scheme. A Temporary Discharge Consent Licence is being sought ahead of the main scheme Discharge Consent Licence to maintain good river quality and for possible river augmentation purposes during commissioning. During use and prior to discharge, commissioning waters will be monitored for septicity and composition. A temporary lagoon has been allowed for to accommodate commissioning waters prior to further treatment and discharge. It is anticipated the Temporary Discharge Licence will be time limited and volume constrained. At this stage it is unknown whether further treatment of the Commissioning Waters will be required post use to meet the Temporary Discharge Consent. These requirements will be further considered within the Commissioning Plan and Scheme Construction Schedule.


## 5 Sequence of Wet Commissioning

### 5.1 Introduction

- 5.1.1 Wet commissioning commences when construction including civil, mechanical and electrical elements are complete and dry commissioning is complete.
- 5.1.2 Wet Commissioning will take place on an ongoing basis and follow the construction program for civil, mechanical and electrical completions. Essentially when plant has been fully installed it will be electrically tested as safe to energise, dry commissioned then wet commissioned.
- 5.1.3 Commissioning will take place simultaneously across several areas and detailed in the Scheme Program, Commissioning Plan and Commissioning Progress Tracker (CPT) for Commissioning Work Packages and Durations to be developed during the detailed design stage.
- 5.1.4 The main work areas will be (but not limited to):
- Inlet Works;
  - Primary Treatment/Storm Handling;
  - MABR Aeration/Process Air/Scour Air;
  - Tertiary Treatment/Washwater;
  - HPH Plant/Boiler/Gas/Power to Grid including sludge imports and generators;
  - Odour Control/PV Banks.
- 5.1.5 This will include commissioning and operating plant associated with but not supplied by specialist suppliers (e.g. associated non-proprietary motor control centers (MCCs), Telemetry, commissioning water, disposal of commissioning water).
- 5.1.6 Allowance should be given to ongoing maintenance of plant due to supplier requirements and prior to handover to the Applicant's Operational Staff.

### 5.2 Inlet Works Area


- 5.2.1 Once tunnelling work is complete the reception shaft at the proposed WWTP will be converted into the Water Recycling Centre Combined DWF TPS and Storm Pumping Station. Testing should coincide with availability of downstream process (e.g. DWF Pumps and the inlet works area and the storm tank system). The tunnel and reception shaft is a critical structure and will require testing in line with current hydrostatic testing procedures under Civil Engineering Specification for the Water Industry (CESWI) using as a minimum standard compliant final effluent from the existing Cambridge WWTP to prove integrity prior to being put into operation.



**Figure 5.1: Inlet Works Area Process**

### 5.3 Inlet Screenings, Screenings and Grit Handling Area


5.3.1 Once the existing Cambridge WWTP Final Effluent is available at the new works TPS wet well, either by utilising the TPS or over pumping using mobile pumping plant, the screens and screenings handling plant can be commissioned. Final Effluent will also be required in line with the supplier's recommended pressures and flowrates for washwater and screenings transport water.



**Figure 5.2: Inlet Screenings, Screenings and Grit Handling Area Process**

## 5.4 Storm Area


- 5.4.1 Once the existing Cambridge WWTP Final Effluent is available at the new works TPS wet well either by utilising the TPS or over pumping using mobile pumping plant to the storm tanks.
- 5.4.2 Ideally a wet test spill to storm should be carried out when a sufficient volume of existing Cambridge WWTP Final Effluent is available, it is anticipated at this stage they will be generated by the Storm Pumping Station (PS) once wet commissioned.



**Figure 5.3: Storm Area Process**

## 5.5 P Removal Dosing (Iron Salts) System


- 5.5.1 The bulk storage tank(s) will be initially hydrostatically tested with Potable Water (NOT Final Effluent) whilst the delivery system, from suction pipework through the dosing kiosk to the Point Of Application (POA) at the mixing chamber (T05010) will be pressure tested by the supplier and installer.
- 5.5.2 There are certain Anglian Water procedures under POSWASTE to follow, as a minimum Telemetry and the Emergency Shower shall be functioning prior to a chemical delivery. Based on current understanding in 2022, the Supplier will carry out a Pre-Delivery Site Inspection before chemical will be delivered.
- 5.5.3 This system will be tested and can be left in 'standby/locked off' until as such time it is needed allowing sufficient time (up to 3 months) for process optimisation to meet the Total P/Fe consent to be met.
- 5.5.4 The sequencing shall be as follows:



**Figure 5.4: P Removal Dosing (Iron Salts) System Process**

## 5.6 PST Distribution, 6 (PSTs) Rotation and Sludge and Scum Operation


- 5.6.1 6no. PSTs are fed from a distribution chamber; construction of the chamber and 6no. PSTs follow on sequentially dictating commissioning which will also follow on sequentially.
- 5.6.2 The existing Cambridge WWTP Final Effluent water will be fed through the distribution chamber to test then through to PST1, then PST2 etc. up to PST6. Water will be retained at a depth stipulated by the bridge scraper suppliers to keep the scraper units wetted to prevent unacceptable wear or damage and also wet commission the autodesludge systems – see section 5.7.



**Figure 5.5: PST Distribution, PST's Rotation and Sludge and Scum Operation Process**

## 5.7 PST Auto Desludge System and Sludge Storage Tanks

5.7.1 Following sequential wet commissioning of the PSTs the autodesludge systems on each tank can be sequentially dry and wet tested. The existing Cambridge WWTP Final Effluent will also be used to pressure test the sludge RMs prior to wet commissioning and also hydrostatically test the sludge storage tanks as the Final Effluent will be fed through during wet commissioning. Further Final Effluent can be added from the new TPS using existing Cambridge WWTP Final Effluent, if needed, to test the sludge tanks.




**Figure 5.6: PST Auto Desludge System and Sludge Storage Tanks**



## 5.8 MABR Lanes

- 5.8.1 Once Final Effluent is available at the proposed WWTP in the TPS wet well, either by utilising the TPS or over pumping using mobile pumping plant, the MABR lanes can be filled for pattern testing then process testing using secondary effluent from existing Cambridge WWTP to a depth specified by the supplier. The Final Effluent maybe brought in via the tunnel from existing Cambridge WWTP and/or by tanker. The tank should then be filled with secondary effluent to above the MABR 'grid' again in line with the Supplier's recommendations.
- 5.8.2 It will be necessary to complete the wet testing lane by lane until all lanes are operational and compliant.
- 5.8.3 Air pattern testing is needed to ensure that there is an even distribution of air across the MABR system in each lane, with no air blockages or dead spots.
- 5.8.4 Air should be supplied to the MABR 'grid' using the permanent blowers (if they and 3Phase 400V power available) or a temporary compressor and the air pattern observed from high-level.
- 5.8.5 Wet commissioning should be carried out in the following order:



**Figure 5.7: MABR Lanes Process**

- 5.8.6 Air pattern testing is needed to ensure that there is an even distribution of air across the MABR system, with no air blockages or dead spots.
- 5.8.7 The lanes should be filled to a depth specified by the supplier, nominally 150mm above the air distribution system
- 5.8.8 Air should be supplied to the MABR 'grid' using the permanent blowers (if they and 3Ph 400V power available) or a temporary compressor and the air pattern observed from high-level.

#### **MABR Lane Initial Filling with Water**

- 5.8.9 The filling of each lane using existing Cambridge WWTP Final Effluent from the inlet TPS or mobile pumping plant shall be controlled to give a depth approaching the MABR air distribution system. This commissioning water will be sourced through the transfer tunnel and DWF TPS and whilst it is anticipated to flow hydraulically through the operational inlet and primary treatment areas, provision has been allowed for and costed within the commissioning costs for additional tankering, if necessary, to accelerate seeding of the MABR treatment process.
- 5.8.10 Each MABR Lane should then be filled with secondary effluent until a depth approx. 150mm coverage is achieved or as advised by the suppliers.

#### **Commission the MABR, Process Air Blowers, Scour Air Blowers, system monitoring and control systems.**

- 5.8.11 If not already done so, the Process Air Blowers, Scour Air Blowers, system monitoring and control systems including telemetry should be commissioned before starting to send flow to the MABR lanes.
- 5.8.12 Any and all interlocks to inhibit the MABR system if an out of operational parameters situation occurs should be in place and preferably hard tested or if not possible without being in process, then simulated.

#### **'Media' Seeding**

- 5.8.13 Commission the MABR dissolved oxygen (DO) and nitrogen, ammonia (NH<sub>3</sub>-N) instruments, commence manual sampling using the onsite laboratory and sampling team before seeding commences to give visibility of how the MABR is performing and to inform the decision on discharge of effluent.
- 5.8.14 At this stage it is desirable to feed the plant with as much flow/load as possible to provide it with the maximum ammonia load and enhance the seeding process. The ammonia and DO control modes can be commissioned during this phase then left disabled to optimise plant loading and biofilm growth.
- 5.8.15 In addition to on-line monitoring, twice weekly composite samples of MABR feed and discharge effluent will be taken during the seeding phase to monitor progress and assess the ammonia load that the plant is removing.

### MABR Operation at Full Load

5.8.16 Following discussions with the MABR supplier the overall seeding stage is expected to be 8-12 weeks before the required level of nitrification is achieved, and handover testing can begin. This duration could be longer or shorter depending on weather and loading conditions.

## 5.9 MABR Lanes SAS/RAS Systems

5.9.1 The RAS and SAS systems shall be commissioned in line with the construction program as a whole using existing Cambridge WWTP Final Effluent from within the MABR lanes post wet commissioning, but ore seeding to allow pressure testing of pumps and pumping systems and also hydrostatically test the RAS and SAS tanks. This Final Effluent will also be utilised to wet commission downstream sludge handling thickening plant.





Figure 5.8: MABR Lanes SAS/RAS Systems Process

## 5.10 Interstage PS

5.10.1 This station lifts the flows between process, the testing waters will be supplied from upstream using existing Cambridge WWTP Final Effluent using portable pumping plant likely from the PST area.



**Figure 5.9: Interstage PS Process**

## 5.11 Sludge Handling, Thickening Plant, Poly Make Up, Return Liquors, HPH Feed Pumps

- 5.11.1 Sludges will pass into a sludge blending tank from the PSTs, FSTs and MABR SAS systems. This sludge is fed through to be thickened prior to use in the HPH plant.
- 5.11.2 This is a large area to commission and will require sufficient commissioning resource, sludges, poly, potable, and Final Effluent commissioning waters plus on-site lab sampling resource. Pre-requisites will be identified in the Scheme Commissioning Plan and CPT for Commissioning Work Package and Durations to be developed during the detailed design stage.
- 5.11.3 Commissioning this area will require construction plus mechanical and electrical (M&E) to be complete with power and telemetry also available and will be required ahead of sludge production from the new works/imports.
- 5.11.4 The Poly make up plant will require existing Cambridge WWTP Final Effluent as well as potable water for part of the process. Depending on the construction program and availability of potable water from Cambridge Water Company, potable may be available on site or if not will be provided using suitably sized clean water tankers or bowsers.
- 5.11.5 It will be preferable to continue to operate the thickening plant preferable with sludge following wet commissioning on existing Cambridge WWTP Final Effluent to prevent the poly 'going off' within the poly make up and pumping plant requiring intervention unless flushed clear with potable water.
- 5.11.6 Handover testing requires sampling of dry solids (DS) and also thickener filtrate, this will be carried out using the on-site lab and sampling staff. Depending on construction and hence commissioning progress filtrate may require tankering back to the existing Cambridge WWTP Tanker Imports Area for processing.




Figure 5.10: Sludge Handling, Thickening Plant, Poly Make Up, Return Liquors, HPH Feed Pumps Process

## 5.12 Pre-Heating Tank Area

- 5.12.1 Commissioning this area will require construction plus M&E to be complete with power and telemetry also available and will be required ahead of sludge production from the new works/imports. The Boiler or Heat Pump Package will also need to be complete and available.
- 5.12.2 This area feeds into the Pasteurisation system which will need to be complete to allow complete and full system commissioning, preferably once started then operation should continue from wet commissioning through to live operation.





Figure 5.11: Pre-Heating Tank Area Process

## 5.13 HPH, Digester, Biogas, Cake Storage Area

- 5.13.1 Commissioning this area will require construction plus M&E to be complete with power and telemetry also available and will be required ahead of sludge production from the new works/imports.
- 5.13.2 Digestate will be brought in from the existing Cambridge WWTP Final Effluent to begin the digestion process within the 1st digester, the digestate will then provide the

digestate for digester 2 which in turn will provide digestate for digester 3 all based on quantity of sludge available.

- 5.13.3 It will be a commissioning pre-requisite that all systems associated upstream and downstream will be operational pending live operation and telemetry will be functional for monitoring plant condition and status both on and off site.
- 5.13.4 An Environmental Licence will be needed for this area to allow operation of the Flare Stack.



**Figure 5.12: HPH, Digester, Biogas, Cake Storage Area Process**

## 5.14 Odour Control Unit (Various)

5.14.1 There are several dedicated odour control units (OCUs) situated around the works to process malodorous atmospheres to be dry and wet commissioned as required for live operational plant i.e., Inlet Works, Sludge Handling Building. OCUs requiring occulent (active system) will require sufficient malodour from the process elements being treated to maintain the treatment culture. The dry and wet commissioning of the odour control units, both biological and scrubbers, is a key commissioning activity to ensure sufficient odour control is achieved at all times. Priority will be given to the full commissioning of each of these units in line with the possible production of malodorous atmospheres. Owing to the specialist requirements of this type of plant they will be commissioned by the supplier and full support will be given at all stages. Ongoing servicing and maintenance will also be allowed for during process optimisation prior to Handover to the client.



## 6 Handover Performance Sampling

- 6.1.1 All operational plant including the MABR equipment must be available and operating in automatic before handover testing commences. Handover testing will take place over a continuous 28-day period.
- 6.1.2 A fully equipped Laboratory will be provided on site with staff to undertake the routine optimisation sampling and also alongside formal Anglian Water Lab sampling for handover.
- 6.1.3 Proposed handover sampling is shown in Figure 6.1 below.
- 6.1.4 Pass criteria will be as defined in the delivery execution plan and as given in the Anglian Water standards for handovers.

<b>PROJECT TITLE / DESCRIPTION:</b>		Cambridge WTRWP CR00009				<b>Project Officer</b>		Andrew Hardy							
<b>CAPITAL CODE/COST CENTRE:</b>						<b>Contact Details</b>									
<b>START DATE:</b>	XX/XX/2027	<b>SEND ROUTES TO:</b>				<b>AT:</b>									
<b>END DATE:</b>	XX/XX/2027	<b>BOTTLES REQUIRED:</b>				Y		<b>WEEKENDS INCLUDED?</b>		Y					
Sample Point Code (S01/W01...)	Sampling Location Description	Reason Code (if not CB)	Enter Determinand Details by Name or Det Code				Suites of Analysis				Spot / Comp	Fast track FT/ XF	Total no. of samples	Frequency  (One off Hourly / Daily / Weekly)	Does a route need to be allowed for
			Metals	Chemistry	Organics	Bacti	MIC with Taste	MIC no Taste	Full EC	GAC regen					
MABR Lane 1,2,3&4 Effluent	MABR Lane 1 Effluent		90385 Total P (mg/l) 74555 Fe Total (mg/l) 01803 Ortho P (mg/l)	00852 BOD (mg/l) 01351 TSS (mg/l) 01119 NH3 (mg/l) 01621 Alkalinity Total							Spot		672	24 hourly spots samples per day	Yes
Final Effluent	FINAL EFFLUENT		90385 Total P (mg/l) 74555 Fe Total (mg/l) 01803 Ortho P (mg/l)	00852 BOD (mg/l) 01351 TSS (mg/l) 01119 NH3 (mg/l) 01621 Alkalinity Total							Spot		672	24 hourly spots samples per day	Yes
MABR Lane 1,2,3&4	MABR Lane 1		90385 Total P (mg/l) 74555 Fe Total (mg/l) 01803 Ortho P (mg/l)	00852 BOD (mg/l) 01351 TSS (mg/l) 01119 NH3 (mg/l) 01621 Alkalinity Total							Comp		28	28 days	
Final Effluent	FINAL EFFLUENT		90385 Total P (mg/l) 74555 Fe Total (mg/l) 01803 Ortho P (mg/l)	00852 BOD (mg/l) 01351 TSS (mg/l) 01119 NH3 (mg/l) 01621 Alkalinity Total							Comp		28	28 days	

Figure 6.1: Proposed handover sampling

## 7 Commissioning Process Risks and Contingencies

- 7.1.1 Table 7-1 outlines the contingency measures to manage risks during the Commissioning Process.
- 7.1.2 Commissioning will also be undertaken in accordance with the Code of Construction Practice Parts A and B (Appendix 2.1 & 2.2, App Doc Refs 5.4.2.1, 5.4.2.2) a manner to manage risks to the environmental. Where required, during the detailed design stage specific measures may be developed in the detailed Commissioning Plan, such as measures to minimise potential odour impacts during the commissioning activities.

**Table 7-1: Commissioning Process Risks and Contingencies**

Risk	Contingency
Extended seeding timescales for the MABR Lanes	Wet Commission MABR Lanes during warmer summer months Secondary Effluent and/or Activated Sludge can be brought into to support seeding
Critical Plant Failure	Critical systems have duty / standby plant
Digester – potential non-compliant sludge production due to plant failure	Critical systems have duty / standby plant Re-process Digestate at correct temperature for required duration
Mains Power Fail on Critical Plant	On site generation and portable power generation to be utilised, MCCs to have generator sockets or to be hard wired into the Mains Incomer Sections

## 8 Commissioning Impact Plan Schedule

8.1.1 Currently it is foreseen that the following impact plans will be required (but not limited to):

- Discharge of compliant Commissioning Waters to the Licensed Discharge Point under a Temporary licence (likely flowrate, quality, and time limited);
- Consideration will be given to tie ins, e.g., Riverside Sewer;
- Discharge of compliant Final Effluent to the Licensed Discharge Point;
- Commissioning of HPH System;
- Commissioning of Boiler System; and
- Commissioning of Biogas System.

## 9 References

Design Requirements and Water Industry Mechanical and Electrical Specifications (WIMES). Available at:



## Get in touch

You can contact us by:



Emailing at [info@cwwtpr.com](mailto:info@cwwtpr.com)




Calling our Freephone information line on **0808 196 1661**



Writing to us at **Freepost: CWWTPR**



Visiting our website at 

You can view all our DCO application documents and updates on the application on The Planning Inspectorate website:

<https://infrastructure.planninginspectorate.gov.uk/projects/eastern/cambridge-waste-water-treatment-plant-relocation/>