



Triton Knoll Offshore Wind Farm Limited Triton Knoll Electrical System

**Appendix 7: Table of Progress
for Protective Provisions
(amended 1 Oct 2015)**

Date: October 2015

**Appendix 7 of Applicant's
Response to Deadline 1**

Protective Provisions Table of Progress



Consultee	Progress	Target Timings (Please note that this is our best guess of timings. These have not been discussed or agreed with the relevant parties.)
Network Rail (NR)	<p>At TKOWFL request, NR provided their standard form Protective Provisions. These have been adopted and amended accordingly. These were submitted as part of the draft DCO with the TKES application.</p> <p>Negotiations are ongoing. Understand Protective Provisions are substantially in agreed form. Negotiating final points.</p> <p>Call with NR and agents on Friday, 18 September 2015. NR provided a draft Deed of Undertaking on Friday, 25 September. Negotiations are on-going.</p>	27 October 2015
Environment Agency & Internal Drainage Boards (EA/IDBs)	<p>TKOWFL provided draft Protective Provisions to the EA and IDBs on 14 November 2015 as part of the consultation on the draft DCO. These substantially took the form of the Protective Provisions for the EA and IDBs agreed and included in other consented schemes. These were submitted as part of the draft DCO with our application.</p> <p>Met with EA and IDBs on 31 July 2015. Understand the Protective Provisions are generally in agreed form, and that the EA/IDBs consent to the disapplication of legislative provisions in principle.</p> <p>Seeking formal confirmation of consent to the disapplication of legislative provisions and amendments to the Protective Provisions from the EA/IDBs.</p> <p>EA solicitor is currently on holiday and advised that substantive comments on the Protective Provisions/Disapplication of legislative provisions would be with TKOWFL w/c 5 October.</p>	27 October 2015

	Recent correspondence with IDB agents. Understand Protective Provisions are substantially in agreed form. Negotiations are on final points on-going.	
Western Power Distribution (WPD)	<p>WPD specific protective provisions were not submitted as part of the draft DCO with our application as it had not been confirmed at the date of submission of the application that these were required. General Protective Provisions for electricity, gas and sewerage undertakers were however included.</p> <p>On 10 July 2015, WPD confirmed that they would require Protective Provisions but that they did not have standard form Protective Provisions. TKWOFL has drafted protective provisions which are currently undergoing internal review.</p> <p>Met with WPD on 11 September. WPD undertaking internal review of project and draft protective provisions. Awaiting further contact to begin negotiations on Protective Provisions.</p>	30 November 2015 or 5 January 2016
National Grid (NG)	<p>At TKOWFL request, NG provided standard form Protective Provisions on [insert date] which have been adopted and amended accordingly. Negotiations are ongoing. Protective Provisions are substantially in agreed form. These were submitted as part of the draft DCO with our application.</p> <p>A side agreement is also being negotiated with NG.</p> <p>NG has recently instructed new solicitors, DLA. In regular contact with NG and their agents. Negotiations on-going.</p>	30 November 2015
Anglian Water (AW)	At TKOWFL request, AW provided standard form Protective Provisions which have been adopted and amended accordingly. Negotiations are ongoing.	27 October 2015

	<p>Call with AW to discuss their Relevant Representation and Protective Provisions on 25 August 2015.</p> <p>Understand that Protective Provisions are substantially agreed and AW taking further advice in respect of one remaining issue.</p>	
Canal and River Trust (CRT)	<p>At TKOWFL request, CRT provided standard form Protective Provisions on 9 February 2015. These have been amended in line with the project and further response to these amendments is awaited from CRT.</p> <p>Seeking to arrange a meeting with CRT to discuss the Protective Provisions and review the project details.</p> <p>Awaiting response from CRT.</p> <p>No further update.</p>	30 November 2015 or 5 January 2016