

## A303 Amesbury to Berwick Down

TR010025

### 6.3 Environmental Statement Appendices

#### Appendix 2.2 Outline Environmental Management Plan

Volume 6

APFP Regulation 5(2)(a)

Planning Act 2008

Infrastructure Planning (Applications: Prescribed  
Forms and Procedure) Regulations 2009

October 2018



Ref.	Source Ref	Action / commitment (including specific location and any monitoring required)	Reporting criteria	Responsible person(s)
MW-G11	n/a	<p>being found within construction areas.</p> <p>The main works contractor shall prepare and implement an emergency response procedure to respond to the discovery of unexploded ordnance (see also MW-G20). This will include notifications to Wiltshire Council and the emergency services.</p> <p><b>Handover Environmental Management Plan (HEMP):</b>                      During the later stages of the construction phase of the Scheme (or separate construction phase, as relevant, e.g. the Winterbourne Stoke bypass) the main works contractor shall prepare a Handover Environmental Management Plan (HEMP) in consultation with Highways England. This will then be implemented by the body responsible for the long-term management of the operational Scheme.                      The HEMP shall be based on the CEMP and the LEMP at the time and will provide the relevant information on existing and future environmental commitments and objectives that would need to be honoured and define on-going actions and risks that need to be managed.                      The HEMP will include as built information and other details in a form that can be utilised by the body responsible for long term management and maintenance so that body can prepare environmental management plans for the maintenance of the Scheme for the operational phase.                      Once all construction phases are complete, the main works contractor shall produce a consolidated HEMP, which will then be the main document containing essential environmental information passed to The Authority and the maintenance authority.</p>	The Authority approval of the HEMP.	Main works contractor
<b>GENERAL PROVISIONS – WORKING HOURS</b>				
MW-G12	ES	<p><b>Core working hours:</b>                      The main works contractor shall adhere to the following core working hours, except in case of emergency or where site specific variations are defined (refer to MW-G13) or in respect of 'additional working hours' (refer to MW-G14).</p> <p><i>Normal working hours (for all works excluding earthworks and tunnelling)</i>                      07:00 – 19:00 Monday to Friday                      07:00 – 13:00 Saturday</p> <p><u>Earthworks</u>                      Summer:                      07:00 – 22:00 Monday to Saturday with occasional working on Sundays and Bank Holidays                      Winter:                      As normal working hours above</p> <p><u>Tunnelling:</u>                      Tunnelling and directly associated activities (such as removal of excavated material, supply of materials (including segments) and maintenance of tunnelling equipment) may need to be carried out</p>	n/a	Main works contractor

Ref.	Source Ref.	Action / commitment (including specific location and any monitoring required)	Reporting criteria	Responsible person(s)
		<p>on a 24 hours 7 days/week basis. Where reasonably practicable, material will be stockpiled within the site boundary for removal during normal working hours. Excavated material treatment processes (e.g. slurry treatment) can also be on a 24 hours 7 days/week basis.</p> <p>To maximise productivity within the core hours, a period of up to one hour before and up to one hour after normal working hours will be used for start-up and close down of activities. This will include, but not be limited to, deliveries, movement to place of work, unloading, maintenance and general preparation works. These periods will not be considered an extension of core working hours.</p> <p>Except in the case of an emergency, any work required to be undertaken outside of core hours (not including repairs or maintenance) will be agreed with Wiltshire Council prior to undertaking the works under Section 61 of the Control of Pollution Act 1974.</p> <p>Any variations to core hours and/or additional hours required would be agreed with Wiltshire Council.</p>		
MW-G13	n/a	<p><b>Site Specific Working hours:</b> The main works contractor shall adhere to reduced working hours at the specified locations:</p> <p><i>Normal working hours</i> 07:30 – 18:00 Monday to Friday 07:30 – 13:00 Saturday</p> <p><b>Location:</b> Chainage 3520 to Chainage 4180 and Chainage 11300 to Chainage 12400.</p> <p>As for MW-G12, a period of up to one hour before and up to one hour after normal working hours will be used for start-up and close down of activities. This will include, but not be limited to, deliveries, movement to place of work, unloading, maintenance and general preparation works. These periods will not be considered an extension of the site specific working hours.</p> <p>An approach to seeking approval for any variations to site specific working hours will be included within the CEMP following discussion with Wiltshire Council.</p> <p><b>Additional Working Hours:</b> The main works contractor is able to undertake work within the existing highway boundaries during night time, Saturday afternoon, Sunday and/or bank holiday working for reasons of safety or operational necessity and this may involve consecutive nights' work over weekends, and may on occasion involve longer durations. Activities outside core working hours that could give rise to disturbance will be kept to a reasonably practicable minimum.</p> <p>Repairs or maintenance of construction equipment that is required to be carried out outside of core working hours will normally be carried out on Saturday afternoons or Sundays between 09:00 and 17:00.</p> <p>In the case of work required in response to an emergency or which if not completed would be unsafe</p>	n/a	Main works contractor
MW-G14	n/a	<p><b>Additional Working Hours:</b> The main works contractor is able to undertake work within the existing highway boundaries during night time, Saturday afternoon, Sunday and/or bank holiday working for reasons of safety or operational necessity and this may involve consecutive nights' work over weekends, and may on occasion involve longer durations. Activities outside core working hours that could give rise to disturbance will be kept to a reasonably practicable minimum.</p> <p>Repairs or maintenance of construction equipment that is required to be carried out outside of core working hours will normally be carried out on Saturday afternoons or Sundays between 09:00 and 17:00.</p> <p>In the case of work required in response to an emergency or which if not completed would be unsafe</p>	n/a	Main works contractor