

A1 Birtley to Coal House

Scheme Number: TR010031

6.3 Environmental Statement – Appendix 11.12 Construction Phase Traffic Diversions

APFP Regulation 5(2)(a)

Planning Act 2008

Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009

Volume 6

August 2019



Infrastructure Planning

Planning Act 2008

The Infrastructure Planning (Applications: Prescribed Forms and Procedures) Regulations 2009

A1 Birtley to Coal House Development Consent Order 20[xx]

Environmental Statement -Appendix

Regulation Reference:	APFP Regulation 5(2)(a)
Planning Inspectorate Scheme Reference	TR010031
Application Document Reference	TR010031/APP/6.3
Author:	A1 Birtley to Coal House Project Team, Highways England

Version	Date	Status of Version
Rev 0	14 August 2019	Application Issue



CONTENTS

CONSTRUCTION PHASE TRAFFIC DIVERSIONS		1
1.1.	DIVERSION ROUTES	1
1.2.	ANTICIPATED CLOSURES	2

TABLES

Table 12-1 – Diversion routes for road closures	1
Table 12-2 – Anticipated full closures	2



CONSTRUCTION PHASE TRAFFIC DIVERSIONS

1.1. DIVERSION ROUTES

- 1.1.1. When road closures are required to facilitate construction works, these will follow the agreed Area 14 diversions routes, as stated in the Construction Traffic Management Plan (Ref. 11.30) (Appendix B in the Outline Construction Environmental Management Plan (Application Document Reference: TR010031/APP/7.4)).
- 1.1.2. These are summarised in **Table 12-1**.

Closure	Diversion	Comment	
A1(T) Northbound closure junction 67 (Coal House) to junction 68 (Lobley Hill)	Exit A1(T) at junction 67 (Coal House) Kingsway South & Kingsway North (Team Valley Trading Estate) B1426 Lobley Hill Road Rejoin A1(T) at junction 68 (Lobley Hill) interchange	All main A roads (dual carriageways) subject to existing high traffic volumes. Primarily passes though non-sensitive industrial/commercial area, but next to residential for a small proportion of the route in vicinity of existing A1.	
A1(T) Southbound closure junction 67 (Coal House) to junction 68 (Lobley Hill)	Exit A1(T) at junction 68 (Lobley Hill) B1426 Lobley Hill Road Kingsway North & Kingsway South (Team Valley Trading Estate) Rejoin A1(T) at junction 67 (Coal House)		
A1(T) Northbound closure junction 67 (Coal House) to junction 66 (Eighton Lodge)	Exit A1(T) at junction 66 (Eighton Lodge) A167 to Harlow Hertford Trafford Smithy Lane Lamesley Road Rejoin A1(T) at junction 67 (Coal House)	Combination of main A roads and side roads, mostly rural (more sparsely populated) but passes through/next to some residential	
A1(T) Southbound closure junction 67 (Coal House) to junction 66 (Eighton Lodge)	Exit A1(T) at junction 67 (Coal House) Lamesley Road Smithy Lane Trafford Hertford A167 Rejoin A1(T) at junction 66 (Eighton Lodge)	areas.	
A1(T) Northbound closure A1(M)	Exit A1(M) junction 63 A691 A6127	All main A roads subject to existing	

Table 12-1 – Diversion routes for road closures



Closure	Diversion	Comment	
junction 65 (Birtley) to junction 66 (Eighton Lodge)	Rejoin A1(T) at junction 66 (Eighton Lodge)	moderate traffic volumes. Some sections that pass next to residential areas. All main A roads (dual carriageways) subject to existing high traffic volumes. Some sections that	
A1(T) Southbound Closure junction 65 (Birtley) to junction 66 (Eighton Lodge)	Exit A1(T) at junction 66 (Eighton Lodge) A6127 A693 Rejoin A1(M) at junction 63		
A194(M) Northbound closure junction 65 (Birtley) to Havannah Interchange	Exit A1(M) at junction 64 A195 A182 Rejoin A194 at Havannah interchange		
A194(M) Southbound closure junction 65 to Havannah interchange	Exit A194 at Havannah interchange A182 A195 Rejoin A1(M) at junction 64	pass next to residential areas.	

1.2. ANTICIPATED CLOSURES

1.2.1. **Table 12-2** presents a summary of the anticipated full closures when traffic would be diverted onto the local road network. This includes the anticipated 'down' and 'up' closures where traffic would be diverted 'off' and 'on' the main line using the slip roads at a specific junction.

ltem	Activity	Closure	Duration (nights)
Traffic management	Install Phase 1 - Barriers and narrow lanes	Full northbound	1
	Install Phase 1 - Barriers and narrow lanes	Full southbound	1
	Switch Phase 1 to Phase 2 - Barriers and narrow lanes	Full northbound	1
	Switch Phase 1 to Phase 2 - Barriers and narrow lanes	Full southbound	1
	Switch Phase 2 to Phase 3 - Barriers and narrow lanes	Full northbound	1



ltem	Activity	Closure	Duration (nights)
	Switch Phase 2 to Phase 3 - Barriers and narrow lanes	Full southbound	1
	Switch Phase 3 to Phase 4 - Barriers and narrow lanes	Full northbound	1
	Switch Phase 3 to Phase 4 - Barriers and narrow lanes	Full southbound	1
	Switch Phase 4 to Phase 5 - Barriers and Narrow lanes	Full northbound	1
	Switch Phase 4 to Phase 5 - Barriers and Narrow lanes	Full southbound	1
	4 Phase traffic switch to divert traffic onto new Allerdene Bridge alignment	Full northbound	4
	4 Phase traffic switch to divert traffic onto new Allerdene Bridge alignment	Full southbound	4
	Removal of all TM at end of Scheme	Full northbound	1
	Removal of all TM at end of Scheme	Full southbound	1
North Dene footbridge	Removal of redundant Structure	Full northbound and southbound	1
	Installation of new structure	Full northbound and southbound	1
Kingsway Viaduct	Installation of bridge beams and deck works	Northbound down and up closures	2
Eighton Lodge bridges	Installation of bridge beams and deck works - (may be done under lane closures-further details required)	Southbound down and up closures	2
Tie-in works	Planing, surfacing, roadworks etc. at tie-ins	Full northbound	5
	Planing, surfacing, roadworks etc. at tie-ins	Full southbound	5
General surfacing	Planing and surfacing to mainline that cannot be accommodated within TM - Further investigation required	Full northbound	10



ltem	Activity	Closure	Duration (nights)
	Planing and surfacing to mainline that cannot be accommodated within TM - Further investigation required	Full southbound	10
Road markings, studs	Installation of permanent road markings after removal of narrow lanes	Full northbound	5
	Installation of permanent road markings after removal of narrow lanes	Full southbound	5
Gantries	Installation of northbound Gantries (6 required @2 per night)	Full northbound	3
	Installation of southbound Gantries (5 required @2 per night)	Full southbound	3
Superspan gantries	Installation of gantries - eight required	Full northbound and southbound	8

If you need help accessing this or any other Highways England information, please call **0300 470 4580** and we will help you.

© Crown copyright 2019. You may re-use this information (not including logos) free of charge in any format or medium, under the terms of the Open Government Licence. To view this licence: visit www.nationalarchives.gov.uk /doc/open-government-licence/ write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or email psi@nationalarchives.gsi.gov.uk.

This document is also available on our website at www.gov.uk /highways

If you have any enquiries about this document A1BirtleytoCoalhouse@highwaysengland.co.uk or call 0300 470 4580*.

*Calls to 03 numbers cost no more than a national rate call to an 01 or 02 number and must count towards any inclusive minutes in the same way as 01 and 02 calls. These rules apply to calls from any type of line including mobile, BT, other fixed line or payphone. Calls may be recorded or monitored.

Registered office Bridge House, 1 Walnut Tree Close, Guildford GU1 4LZ Highways England Company Limited registered in England and Wales number 09346363